

Consulting Services

Code (PAP)	Procurement Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity												
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance
COMPLETED PROCUREMENT ACTIVITIES																	
20000 01000 29000	21CSBH02 - CONSULTING SERVICES FOR THE CONDUCT OF SOIL EXPLORATION AND/OR GEOTECHNICAL INVESTIGATION	IS4THDEO	NO	Competitive Bidding	19-Aug-21	20-Aug-21	31-Aug-21	08-Sep-21	21-Sep-21	21-Sep-21	23-Sep-21	12-Oct-21	13-Oct-21	18-Oct-21	20-Oct-21	100.00%	-
20000 01000 29000	21CSBH03 - PARCELLARY SURVEY OF CAUAYAN CITY – CABATUAN DIVERSION ROAD AT BRGY. NAGRUMBOAN, NUNGNUNGAN AND MARABULIG, CAUAYAN CITY	IS4THDEO	NO	Competitive Bidding	19-Aug-21	20-Aug-21	31-Aug-21	08-Sep-21	21-Sep-21	21-Sep-21	23-Sep-21	12-Oct-21	13-Oct-21	18-Oct-21	20-Oct-21	100.00%	
20000 01000 29000	21CSBH04 - CONSULTING SERVICES FOR THE CONDUCT OF SOIL EXPLORATION AND/OR GEOTECHNICAL INVESTIGATION	IS4THDEO	NO	Competitive Bidding	13-Oct-21	14-Oct-21	22-Oct-21	27-Oct-21	9-Nov-21	9-Nov-21	15-Nov-21	17-Nov-21	18-Nov-21	23-Nov-21	24-Nov-21	100.00%	
Total Alloted Budget for Procurement																	
Total Contract Price Procurement Activities																	
Total Savings (Total Alloted Budget - Total Contract Price)																	

Prepared by:

FLORENDO R. PASCUA, JR.
Engineer III
Procurement Engineer

Recommended for Approval by:

CARLITO S. SALIM
Engineer III
BAC Chairperson

Source of Funds	ABC (PhP)			Contract Cost (PhP)			List of Invited Observers	Date of Receipt of Invitation						Remarks (Explaining changes from the APP)
	Total	MOOE	CO	Total	MOOE	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Delivery/Completion/Acceptance (If applicable)	
	226,400.00			220,000.00			COA PICE COFILCO	24-Aug-21	24-Aug-21	24-Aug-21	24-Aug-21	24-Aug-21	-	-
	1,365,305.39			1,361,305.39			COA PICE COFILCO	24-Aug-21	24-Aug-21	24-Aug-21	24-Aug-21	24-Aug-21	-	-
	1,270,980.00			1,265,000.00			COA PICE COFILCO	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21	18-Oct-21	-	-
Activities Conducted	2,862,685.39													
Contract Price				2,846,305.39										
				16,380.00										

APPROVED:

JOCELYN P. PALEG
Officer-in-Charge
Office of the District Engineer