

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
1	1	301 ENGINEERS	38364	L	B	SB	GB	Construction of School Building, Brgy. - Caranang, Pasacao, Camarines Sur	Brgy. Caranang, Pasacao, Camarines Sur	8/25/2016	1st/Final	Camarines Sur 1st DEO	LF	1.937	90	3/17/2015	6/14/2015	1.53%	C	0.497	0.133	0.300	0.000	0.000	0.000	93.00	93% Very Satisfactory	AHD
2	2	ALCEL CONSTRUCTION	15129	L	A	MB	GE	National Road Network Services: Various Projects under Asset Preservation of National Roads within DPWH - Benguet 2nd, Buguias and Kapangan, Benguet	Buguias and Kapangan, Benguet	8/24/2016	First	BENGUET 2ND DEO	LF	26.335	222	3/9/2016	10/16/2016	-4.49%	OG	0.334	0.300	0.105	0.030	0.051	0.033	85.30	-	DEL
3	3	6 JEWELS CONSTRUCTION	34737	L	D	SB	GE	Local Infrastructure Program - Construction/ Improvement of Drainage Facilities	Brgy. Calicanto, Batangas City	9/21/2016	1st/Final	Batangas 2nd	LF	1.880	56	3/27/2016	5/21/2016	0.00%	C	0.479	0.133	0.300	0.000	0.000	0.000	91.20	91.2% Very Satisfactory	ONS
4	4	JJA CONSTRUCTION AND SUPPLY	22676	L	A	MA	GE	Construction/Rehabilitation of Nabuangan Flood Control, Nabuangan, Apayao	Nabuangan, Apayao	8/29/2016	First	APAYAO 1ST DEO	LF	36.438	405	3/29/2016	5/7/2017	17.15%	OG	0.325	0.240	0.150	0.030	0.056	0.050	85.10	-	AHD
5	5	3K ROCK ENGINEERING	27908	L	A	MB	GE	Road Upgrading (Gravel to Paved) Based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standard (HDM-4 Project Analysis) Asin Km. 9 - Naglisan - San Pascual, Tuba, Benguet-La Union Road, K0273+707 to K0273+728, K0273+790 to K0274+	Tuba, Benguet	8/23/2016	First	BENGUET 1ST DEO	LF	33.303	195	2/16/2016	8/28/2016	1.28%	OG	0.339	0.240	0.150	0.020	0.051	0.050	85.00	-	AHD
6	6	876 CONSTRUCTION	24224	L	D	B	GE	Paving of Shoulder with Drainage and Slope Protection, Calapan North Road (CNR)	San Teodoro, Oriental Mindoro	8/26/2016	Final	Mindoro Oriental DEO	LF	1.293	75	1/27/2016	4/10/2016	0.00%	C	0.455	0.158	0.300	0.000	0.000	0.000	91.30	91.3% Very Satisfactory	ONS
7	7	EDISON DEVELOPMENT & CONSTRUCTION/THOMAS R. UY CONSTRUCTION DEVELOPMENT CORPORATION JOINT VENTURE	JV-15-820	L	AAA	LB	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies, Traffic Benchmarks for Upgrading to Paved Road Standards (HDM-4 Project Analysis), Conner - Kabugao Road, Kabugao, Apayao	Kabugao, Apayao	8/29/2016	First	APAYAO 1ST DEO	LF	16.934	210	2/12/2016	9/8/2016	1.33%	OG	0.323	0.240	0.150	0.030	0.056	0.050	84.90	-	AHD
8	8	8G CONSTRUCTION AND GENERAL SERVICES	35783	L	B	SB	GB	Rehabilitation of Multi-Purpose Building, Barangay Manalangon,	Sta. Catalina, Negros Oriental 3rd LD	8/24/2016	1st/Final	Negros Oriental 3rd DEO	LF	1.940	180	2/2/2016	7/30/2016	0.00%	C	0.436	0.133	0.300	0.000	0.000	0.000	86.90	86.9% Satisfactory	ONS
9	9	F.B. BANTALES ENGINEERING CONSTRUCTION/SISSIT CONSTRUCTION JOINT VENTURE	JV-15-936	L	B	MA	GE	Network Development-Off Carriageway Improvement including Drainage Tertiary Road, Abatan - Mankayan - Cervantes Road, K0334+000 to K0337+814, Guinaoang, Marikina, Benguet	Mankayan, Benguet	8/24/2016	First	BENGUET 2ND DEO	LF	33.679	205	2/8/2016	8/30/2016	0.00%	OG	0.414	0.133	0.300	0.000	0.000	0.000	84.70	-	ONS
10	10	F.B. BANTALES ENGINEERING CONSTRUCTION	31045	L	B	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Slide, Pico - Lamtang, K0257+646 to K0258+696 to K0259+000; K0261+626 to K0261+1001; K0261+1650 to K0261+1700; K0261+1790 to K0261+1933, La Trinidad, Benguet	La Trinidad, Benguet	8/22/2016	First	BENGUET 1ST DEO	LF	31.534	205	2/25/2016	9/16/2016	0.50%	OG	0.327	0.239	0.150	0.030	0.047	0.050	84.30	-	AHD
11	11	A. D. PENDON CONSTRUCTION (Formerly: A. D. P. Construction & Supply)	3466	L	A	MB	GE	Upgrading of Delgado St. K0001+(-402)-K0001+(-100), K0001+(-100)-K0001+080, Iloilo City	Iloilo City	9/1/2016	1st/Final	ILOILO DEO	LF	22.611	22.610/731	3/26/1900	4/16/1900	0.00%	C	0.275	0.300	0.050	0.030	0.058	0.000	71.30	71.3% Poor	ONS
12	12	A. M. P. CONSTRUCTION	16574	L	B	MA	GE	Construction of Flood Control Wall along Agbalili River, Altavas, Aklan	Altavas, Aklan	8/28/2016	1st/Final	AKLAN DEO	LF	34.428	34.428/355	12/14/1900	1/16/1901	0.00%	C	0.388	0.300	0.003	0.030	0.058	0.000	77.90	77.9% Unsatisfactory	ONS
13	13	E.T. LATAWAN CONSTRUCTION/CHUW ARCHO CONSTRUCTION JOINT VENTURE	JV-15-1285	L	B	MA	GE	Construction/Improvement of Access Roads leading to Airports, Seaports and Declared Tourism Destinations, Balili - Suyo - Sagada Road leading to Sagada Caves, Rice Terraces and Waterfalls, Bontoc and Sagada, Mt. Province	Bontoc and Sagada, Mt. Province	8/24/2016	First	MT. PROVINCE DEO	LF	34.446	180	4/21/2016	10/17/2016	-3.86%	OG	0.372	0.240	0.111	0.030	0.051	0.033	83.70	-	DEL
14	14	A. Y. U. ENGINEERING AND CONSTRUCTION	25632	L	B	MA	GE	Road Concreting, Bato to Likate Road, Brgy. Bato and Likate, Toril, Davao City	Toril, Davao City	9/2/2016	Final	Davao City 2nd DEO	LF	9.800	105	4/14/2016	7/27/2016	0.00%	C	0.483	0.133	0.300	0.000	0.000	0.000	91.60	88.3% Satisfactory	ONS
15	15	A.C. RIVERO DEVELOPMENT CORPORATION (Formerly: A.C. Rivero Construction)	1	L	A	MA	GE	Construction of River Control, Brgy. Calico-in, Borongan City, Eastern Samar	Borongan City, Eastern Samar	8/30/2016	1st/Final	Eastern Samar DEO	LF	9.794	95	2/10/2016	5/14/2016	0.00%	C	0.415	0.133	0.300	0.000	0.000	0.000	84.80	84.8% Satisfactory	ONS
16	16	R.S. SEPIAN CONSTRUCTION AND TRUCKING	20519	L	A	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System, Construction/Rehabilitation of Flood Mitigation Structures/Drainage System along Crystal Cave to Asin Flood Control, Baguio City	Baguio City	8/30/2016	First	BAGUIO CITY DEO	LF	46.929	200	4/25/2016	11/10/2016	-4.88%	OG	0.322	0.300	0.101	0.030	0.040	0.033	82.60	-	DEL
17	17	JOMARCANN GENERAL CONSTRUCTION	30599	L	A	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse & Landslide along Baguio - Itogon Road, K0261+260 to K0261+460, Itogon, Benguet	Itogon, Benguet	8/23/2016	First	BENGUET 1ST DEO	LF	47.994	214	2/4/2016	9/4/2016	1.06%	OG	0.304	0.239	0.150	0.030	0.045	0.050	81.80	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
18	18	F.B. BANTALES ENGINEERING CONSTRUCTION/E.K.C. CONSTRUCTION AND AGGREGATES JOINT VENTURE	Jv-15-937	L	B	MA	GE	Network Development: Off-Carriageway Improvement along National Secondary Road, Baguio - Bontoc Road, K0266+000 to K0270+541 and K0319+000 to K0319+672, Tublay, Atok and Buguias, Benguet	Atok and Buguias, Benguet	8/23/2016	First	BENGUET 2ND DEO	LF	47.705	209	2/9/2016	9/4/2016	-0.06%	OG	0.305	0.240	0.144	0.030	0.056	0.033	80.80	-	DEL
19	19	A.C. RIVERO DEVELOPMENT CORPORATION (Formerly: A.C. Rivero Construction)	5122	L	A	MB	GE	Replacement of Permanent Weak Bridge, Ramon Magsaysay Bridge (B00469NN) Along Jct. Switch-Jct. Monte Alegre Road	Ramon Magsaysay, Zamboanga del Sur	8/30/2016	Final	Zamboanga del Sur 1st DEO	LF	29.101	290	5/11/2015	2/24/2016	0.00%	C	0.467	0.133	0.300	0.000	0.000	0.000	90.00	88.074% Satisfactory	ONS
20	20	E.B.J.R. CONSTRUCTION	19780	L	C	SB	GE	Rehabilitation/Reconstruction of National Road with Slips, Slope Collapse and Landslide along Abbut - Conner Road, K0565+193.5 to K0565+343, Anao	Apayao	8/29/2016	First	APAYAO 1ST DEO	LF	3.830	170	3/29/2016	9/14/2016	-4.41%	OG	0.343	0.240	0.106	0.030	0.051	0.033	80.30	-	DEL
21	21	A.C. RIVERO DEVELOPMENT CORPORATION (Formerly: A.C. Rivero Construction)	5122	L	A	MB	GE	Construction and Maintenance of Bridges along National Roads (Replacement of Permanent Weak Bridge), Olingan Bridge (B01193NN)	Dipolog-Oroquieta National Road	8/25/2016	Final	Zamboanga del Norte 1st DEO	LF	21.559	340	5/29/2015	5/2/2016	0.00%	C	0.380	0.240	0.105	0.030	0.045	0.017	81.70	81.7% Unsatisfactory	ONS
22	22	MG SAMIDAN CONSTRUCTION	33234	L	B	MA	GE	Widening of National Road (Secondary): Network Development - Improvement/Widening of National Roads, Dantay - Sagada Rd., K0395+382 to K0395+795, Sagada, Mt. Province	Sagada, Mt. Province	8/25/2016	First	MT. PROVINCE DEO	LF	11.906	216	3/16/2016	10/17/2016	6.70%	OG	0.380	0.300	0.150	0.030	0.045	0.050	95.50	-	AHD
23	23	J.C. BAAC CONSTRUCTION CORPORATION	25974	L	A	MB	GE	Network Development-Off Carriageway Improvement including Drainage Tertiary Road of Bulanano - Paracelis Rd., K0500+(-.747) to K0500+000, Tabuk City, Kalinga	Tabuk City, Kalinga	8/28/2016	First	KALINGA DEO	LF	28.273	140	6/13/2016	10/30/2016	10.72%	OG	0.384	0.300	0.150	0.030	0.035	0.050	94.90	-	AHD
24	24	A.D.L. CONSTRAK	26442	L	B	B	GE	Concreting of Ipi-Sagana Bridge Approaches "A" and "B" and Sta. Cruz Road, Brgy. Ipi and Sagan and Sta. Cruz, Bongabong, Oriental Mindoro	Bongabong, Oriental Mindoro	8/24/2016	1st/Final	Southern Mindoro DEO	LF	3.290	35	3/27/2016	4/30/2016	0.00%	C	0.424	0.164	0.300	0.000	0.000	0.000	88.80	88.8% Satisfactory	ONS
25	25	A.I.P. CONSTRUCTION	32458	L	A	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide, Marcos Highway, K0280+(-.725) to K0280+(-.640), Baguio City	Baguio City	9/1/2016	1st/Final	BAGUIO CITY DEO	LF	5.509	84	2/19/2016	5/12/2016	0.00%	C	0.418	0.133	0.300	0.000	0.000	0.000	85.10	85.1% Satisfactory	ONS
26	26	A.J. TAYLAN CONSTRUCTION CORPORATION/DJCM CONSTRUCTION CORPORATION JOINT VENTURE	Jv-15-412	L	B	MA	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) along Batac-Pimil via Mapalaya Road, K0485+424 o K0485+978; K0486+023 to K0486+304; K0+486+389 to K0488+039	Ilocos Norte	8/26/2016	1st/Final	Regional Office No. 1	LF	83.728	211	1/27/2016	8/24/2016	7.02%	C	0.489	0.133	0.300	0.000	0.000	0.000	92.20	92.2% Very Satisfactory	AHD
27	27	A.P.B. CONSTRUCTION	17055	L	B	MA	GE	Construction/Improvement of Access Roads Leading to Airports, Seaports and Declared Tourism Destinations, Chaya - Nagchayan leading to Barangays Chaya and Nagchayan, Mayoyao, Ifugao	Mayoyao, Ifugao	8/27/2016	1st/Final	IFUGAO 2ND DEO	LF	35.857	386	5/9/2015	5/28/2016	0.00%	C	0.362	0.176	0.300	0.000	0.000	0.000	83.80	83.8% Satisfactory	ONS
28	28	R.U. AQUINO CONSTRUCTION AND DEVELOPMENT CORPORATION (Formerly: R.U. Aquino Construction)/JABEN GENERAL CONTRACTING AND ENGINEERING SERVICES JOINT VENTURE	Jv-15-780	L	AAA	MA	GE	Construction/Improvement of Access Roads Leading to Airports, Seaports and Declared Tourism Destinations - To Declared Tourism Destination : Maba-ay - Abatan Rd., Bauko, Mt. Province	Bauko, Mt. Province	8/24/2016	First	MT. PROVINCE DEO	LF	32.772	179	3/22/2016	9/16/2016	0.09%	OG	0.312	0.300	0.150	0.030	0.050	0.050	89.20	-	AHD
29	29	A.P.B. CONSTRUCTION	17055	L	B	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide, Magsaysay Ave. (Trinidad Rd.), K0251+996 to K0251+1024; K0252+255 to K0252+270; K0252+350 to K0252+444, Baguio City	Baguio City	9/1/2016	First	BAGUIO CITY DEO	LF	19.805	177	3/14/2016	9/6/2016	-3.17%	OG	0.387	0.300	0.118	0.030	0.040	0.017	89.20	-	DEL
30	30	KALINGA BUILDERS	16046	L	B	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide, Kalinga - Abra Road, K0476+635 to K0476+685; K0470+072 to K0470+108; K0471+630 to K0471+673, Tabuk City, Kalinga	Tabuk City, Kalinga	8/28/2016	First	KALINGA DEO	LF	19.083	233	2/11/2016	9/30/2016	-5.00%	OG	0.367	0.300	0.100	0.030	0.047	0.033	87.70	-	DEL
31	31	ALFALFA CONSTRUCTION	29712	L	A	MB	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide, Banaue-Mayoyao-A. Lila-Iabale Bdry Rd., K0354+544 to K0354+567, K0361+813 to K0361+863, K0363+680 to K0363+702, K0363+702 to K0363+730, K0364+350 to K0364+630, K03	Banaue, Mayoyao & Agunaldo, Ifugao	8/27/2016	First	IFUGAO 2ND DEO	LF	28.461	180	3/18/2016	9/13/2016	3.69%	OG	0.324	0.293	0.150	0.022	0.037	0.050	87.60	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
32	32	A.R. LUSTRE, JR. CONSTRUCTION	39263	L	C	0	GE	Asphalt Overlay along Malvar Road and Puerto Princesa South Road K0002+1005 - K0002+1784 & K0002+300 - K0002+567, Puerto Princesa City, Palawan	Puerto Princesa City, Palawan	9/2/2016	1st/Final	Palawan 3rd DEO	LF	10.092	40	3/17/2016	4/25/2016	0.00%	C	0.437	0.135	0.300	0.000	0.000	0.000	87.20	87.2% Satisfactory	ONS
33	33	A.R.T. DWELL LIFESTYLE STORE AND ECO BUILDERS	38284	L	B	SB	GB	Construction of Multi-Purpose Building, Villa Dolores Subd.	Barangay Sto. Domingo, Angeles City, Pampanga	9/21/2016	1st/Final	Pampanga 3rd DEO	LF	4.652	150	3/18/2016	8/14/2016	0.00%	C	0.395	0.133	0.300	0.000	0.000	0.000	82.80	82.8% Satisfactory	ONS
34	34	E.T. LATAWAN CONSTRUCTION	13919	L	B	MA	GE	Asset Preservation of National Roads - Rehabilitation/Reconstruction/U pgrading of Damaged Paved National Roads including Drainage Based on Pavement Management System/HDM-4, Secondary Roads, Dantay - Sagada Road, K0395+2376 to K0395+3170, Sagada, Mt. Provi	Sagada, Mt. Province	8/25/2016	First	MT. PROVINCE DEO	LF	29.526	252	4/20/2016	12/27/2016	9.68%	OG	0.391	0.239	0.150	0.030	0.045	0.017	87.20	-	AHD
35	35	GONZALO CONSTRUCTION	1826	L	A	MB	GE	Replacement of Permanent Weak Bridges: Construction of Palew Bridge along Acop - Kapangan - Kibungan - Bakun Road, Tublay, Benguet	Tublay, Benguet	8/24/2016	First	BENGUET 2ND DEO	LF	36.547	192	4/7/2016	10/15/2016	3.67%	OG	0.345	0.240	0.150	0.030	0.056	0.050	87.10	-	AHD
36	36	ADFL CORPORATION (Formerly: Adfl Construction)	14437	L	AAA	LA	GE	Construction of Road Slip Along Butuan City-Malaybaly Road, Brgy. Bit-os, Butuan City	Brgy. Bit-os, Butuan City	9/2/2016	1st/Final	Butuan City DEO	LF	18.330	160	3/10/2016	8/16/2016	0.00%	C	0.481	0.138	0.300	0.000	0.000	0.000	91.90	91.9% Very Satisfactory	ONS
37	37	AGUERO CONSTRUCTION	23338	L	B	MA	GB	Construction of Two (2) Storey, 6 CL Senior High School Building at Esperanza NHS Koronadal City South Cotabato	South Cotabato	8/30/2016	1st/Final	South Cotabato	LF	8.172	150	11/9/2015	4/6/2016	0.00%	C	0.487	0.133	0.300	0.000	0.000	0.000	92.00	92% Very Satisfactory	ONS
38	38	ALCEL CONSTRUCTION	15129	L	A	MB	GE	Construction/Improvement of Access Roads leading to Airports, Seaports and Declared Tourism Destination Polabacion - Lappa - Marag leading to Marag Valley, Luna, Apayao	Luna, Apayao	8/30/2016	1st/Final	CAR	LF	96.491	389	4/13/2015	5/5/2016	0.24%	C	0.333	0.200	0.300	0.000	0.000	0.000	83.30	83.3% Satisfactory	AHD
39	-	ALCEL CONSTRUCTION	15129	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Airports, Seaports and Declared Tourism Destinations - Turud - San Gregorio - Shalom - Lusok Road Leading to Lusok Cave, Luna, Apayao	Luna, Apayao	8/30/2016	1st/Final	CAR	LF	96.499	389	4/13/2015	5/5/2016	0.24%	C	0.369	0.200	0.300	0.000	0.000	0.000	86.90	86.9% Satisfactory	AHD
40	39	MPJR BUILDERS CO.	20446	L	B	MA	GE	Proposed Extension of Jupiter St. as Detour Access Road for the Const. of Sen. Gil Puyat Ave./Makati Ave./Paseo de Roxas Vehicle Underpass, Makati City, Metro Manila	Makati City, Metro Manila	9/15/2016	First	METRO MANILA 2ND DEO	LF	4.868	360	9/28/2015	9/21/2016	0.42%	OG	0.398	0.300	0.150	0.030	0.045	0.033	95.60	-	AHD
41	40	HONEYVILLE CONSTRUCTION	32160	L	A	MB	GE	Rehabilitation of Drainage System with Gil Fernando Ave. including Laterals, Marikina City	Marikina City	9/19/2016	First	METRO MANILA 1ST DEO	LF	43.400	344	10/29/2015	10/6/2016	1.06%	OG	0.392	0.269	0.150	0.030	0.048	0.050	93.90	-	AHD
42	41	ALCEL CONSTRUCTION	15129	L	A	MB	GE	Construction of Road Baywalk, Brgy. Baybay Lopez, Binnaley, Pangasinan	Binnaley, Pangasinan	9/2/2016	1st/Final	PANGASINAN 2ND DEO	LF	18.617	180	7/14/2015	1/9/2016	0.00%	C	0.458	0.133	0.300	0.000	0.000	0.000	89.10	89.1% Very Satisfactory	ONS
43	42	ALCEL CONSTRUCTION/RODEK OM GENERAL CONSTRUCTION AND ENTERPRISE JOINT VENTURE	JV-15-680	L	A	MB	GE	Off-Carriageway Improvement Including Drainage along Benguet - Nueva Vizcaya Road, K0290+000 to K0293+662, K0293+703 to K0297+752, K0297+852 to K0302+000, Bokod, Benguet	Bokod, Benguet	8/23/2016	1st/Final	BENGUET 1ST DEO	LF	44.022	165	2/7/2016	7/20/2016	0.00%	C	0.407	0.191	0.300	0.000	0.000	0.000	89.80	89.8% Very Satisfactory	ONS
44	43	FLORDES CONSTRUCTION & TRADING CORP. (Formerly: Florde Construction & Trading)	16916	L	A	MA	GE	Rehabilitation of Marikina River Drainage Outfalls including Laterals, Marikina City	Marikina City	9/19/2016	First	METRO MANILA 1ST DEO	LF	36.287	530	9/30/2015	3/12/2017	0.21%	OG	0.386	0.243	0.150	0.030	0.045	0.050	90.40	-	AHD
45	44	S.A. PLEYTO CONSTRUCTION/J.D. LEGASPI CONSTRUCTION JOINT VENTURE	2	L	B	MA	GE	Proposed Slope Protection/Bank Improvement of Libertad Channel, Macapagal Boulevard to Diokno Blvd., Phase I, Pasay City	Pasay City	9/13/2016	First	SOUTH MANILA DEO	LF	46.094	390	3/29/2016	4/22/2017	47.97%	OG	0.356	0.300	0.150	0.022	0.040	0.033	90.10	-	AHD
46	45	ALPZ CONSTRUCTION AND DEVELOPMENT CORP.	11039	L	B	MA	GE	Rehabilitation/Improvement of Flood Control Structures and Tributaries, Brgy. Payatas, Quezon City	Quezon City	9/16/2016	First	QUEZON CITY 1ST DEO	LF	22.195	270	3/23/2016	12/17/2016	20.45%	OG	0.359	0.300	0.150	0.022	0.035	0.033	89.90	-	AHD
47	46	THE STEADFAST BUILDERS	8176	L	A	MA	GE	Drainage Improvement and Upgrading of Vague Street, Makati City, Metro Manila	Makati City, Metro Manila	9/15/2016	First	METRO MANILA 2ND DEO	LF	18.335	255	1/23/2016	10/3/2016	0.24%	OG	0.386	0.240	0.150	0.030	0.040	0.050	89.60	-	AHD
48	47	THREE W BUILDERS INC./IDR CONSTRUCTION JOINT VENTURE	JV-15-1474	L	AAA	LB	GE	Concrete and Drainage Improvement, Examiner Street, Quezon City	Quezon City	9/16/2016	First	QUEZON CITY 1ST DEO	LF	26.923	270	3/23/2016	12/17/2016	1.12%	OG	0.384	0.239	0.150	0.030	0.045	0.033	88.10	-	AHD
49	48	IM CONSTRUCTION CORPORATION	20074	L	B	MA	GE	Improvement/Concreting of Maligaya Street, 5th LD, Quezon City	Quezon City	9/16/2016	First	QUEZON CITY 1ST DEO	LF	26.634	270	3/16/2016	12/10/2016	0.48%	OG	0.393	0.210	0.150	0.030	0.040	0.050	87.30	-	AHD
50	49	R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	A	MA	GE	Rehabilitation/Improvement of Flood Control Structures and Tributaries, Brgy. Bagong Silang, Quezon City	Quezon City	9/16/2016	First	QUEZON CITY 1ST DEO	LF	27.234	300	3/23/2016	1/16/2017	15.26%	OG	0.364	0.245	0.150	0.022	0.030	0.050	86.10	-	AHD
51	50	AARCON BUILDERS	28336	L	A	MA	GE	Improvement of Parañaque River Mouth Sheet Piling (Phase III), Sta. 0+186 to Sta. 0+630 with Exception North Side, Parañaque City, Manila	Parañaque City, Manila	9/15/2016	First	METRO MANILA 2ND DEO	LF	45.262	210	3/15/2016	10/10/2016	-5.46%	OG	0.345	0.300	0.095	0.030	0.040	0.033	84.30	-	DEL

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	'IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS 0.40/0.50	MTL 0.30/0.20	TIME 0.15/0.30	FAC 0.030	ESH 0.070	RDR 0.050	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP											
52	51	ALFALFA CONSTRUCTION	29712	L	A	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Banaue-Hungduan-Benguet Boundary Road, Hungduan, Ifugao	Hungduan, Ifugao	8/25/2016	1st/Final	IFUGAO 1ST DEO	LF	1.849	89	3/28/2016	6/24/2016	0.00%	C	0.417	0.133	0.300	0.000	0.000	0.000	85.00	85% Satisfactory	ONS
53	52	JAMARI CONSTRUCTION (Formerly: Frae Construction)	21580	L	B	MA	GB	Construction of 4-Storey 16-Classroom School Building Urduja Elementary School, Caloocan City	Caloocan City, Metro Manila	9/23/2016	First	METRO MANILA 3RD DEO	LF	23.823	330	2/9/2016	1/3/2017	-39.79%	OG	0.270	0.264	0.000	0.030	0.064	0.000	62.80	-	DEL
54	53	ALFALFA CONSTRUCTION/CARLY Z CONSTRUCTION JOINT VENTURE	JV-15-870	L	B	MB	GE	Repair/Rehabilitation/Improvement (Reblocking, Additional Pavement Width with Drainage Improvement), K0315+(-147) to K0318+000 with Exception, Kiangnan-Tinoc-Buguias, Kiangnan, Ifugao	Kiangnan, Ifugao	8/26/2016	1st/Final	IFUGAO 1ST DEO	LF	9.497	156	1/29/2016	7/2/2016	-0.75%	C	0.448	0.133	0.278	0.000	0.000	0.000	85.90	85.9% Satisfactory	DEL
55	54	ALFIE'S CONSTRUCTION & CONSTRUCTION SUPPLY, INC.	17162	L	A	MB	GE	Improvement/Widening of Bacolod Slay Airport Access Road,	K0012+403 - K0012+623, Talisay, Negros Occidental	9/3/2016	1st/Final	Negros Occidental 1st DEO	LF	9.848	96	3/28/2016	7/1/2016	0.00%	C	0.478	0.133	0.300	0.000	0.000	0.000	91.10	91.1% Very Satisfactory	ONS
56	55	AL-HUSSEIN CONSTRUCTION	18438	L	A	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide, Iligan City - Marawi City via Bito Abaga Road, Tertiary: Bito Abaga Road, Balo-1, Lanao del Norte, Km. 1539+ (-1805)-K1539+(1745); K1539+ (-1350)-K1539+(-1283); K1539+(-720)-K1539+(-590); K1539+(-571)-K1539+(-498); K1539+(-244)-K1539+000	Balo-1, Lanao del Norte, Km. 1539+ (-1805)-K1539+(1745); K1539+ (-1350)-K1539+(-1283); K1539+(-720)-K1539+(-590); K1539+(-571)-K1539+(-498); K1539+(-244)-K1539+000	8/28/2016	1st/Final	Lanao del Norte 1st DEO	LF	8.667	122	1/25/2016	5/25/2016	0.00%	C	0.465	0.133	0.300	0.000	0.000	0.000	89.80	89.8% Very Satisfactory	ONS
57	56	ALJ CONSTRUCTION AND SUPPLY	30571	L	D	SB	GB	Construction of Multi-Purpose Building, Brgy. Pobocian (Purok IV), Pavia, Iloilo	Pavia, Iloilo	8/24/2016	1st/Final	ILOILO 4TH DEO	LF	1.921	1.920\$102	3/30/1900	3/30/1900	0.00%	C	0.500	0.200	0.000	0.000	0.000	0.000	70.00	70% Poor	ONS
58	57	H.G. LOPEZ CONSTRUCTION	17691	L	A	MA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Road including Drainage Based on Pavement Management System/Highway Development and Management-4 (HDM-4), San Juan - San Gabriel Road, K0278+415 to K0278+1215, La Union	La Union	8/24/2016	First	LA UNION 1ST DEO	LF	19.148	117	6/29/2016	10/23/2016	2.88%	OG	0.390	0.239	0.150	0.030	0.046	0.050	90.50	-	AHD
59	58	ALNINO CONSTRUCTION & SUPPLY/STEVEN CONSTRUCTION & SUPPLY JOINT VENTURE	3	L	0	0	GB	Cluster V-Const. of Various Sch. Building Project under FY 2015 Basic Educational Facilities Fund (BEFF) Batch 6, Const. of Two Storey Four (4) Classroom 7mx9m Sch. Bldg, Cabidan ES, East Dist., Sorsogon City	East Dist., Sorsogon City	8/31/2016	1st/Final	Sorsogon 1st DEO	LF	6.126	150	11/23/2015	4/20/2016	0.00%	C	0.487	0.133	0.300	0.000	0.000	0.000	92.00	92% Very Satisfactory	ONS
60	59	ALRAF CONSTRUCTION & ENTERPRISES	17287	L	AAA	MA	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads Pagadian-Zamboanga City Road	K1929+700 to K1932+540 (Boalan-Divisorina Putik Section), Zamboanga City	9/2/2016	Final	Zamboanga City DEO	LF	16.983	248	6/22/2015	2/24/2016	0.00%	C	0.458	0.133	0.300	0.000	0.000	0.000	89.10	88.14% Satisfactory	ONS
61	60	AMPHIL CONSTRUCTION & CONSULTING SERVICES	33716	L	B	SB	GE	Repair/Rehabilitation (Upgrading) Bacolod City Boundary Road,	Brgy. Alangilan, Bacolod City, K0017+190 to K0019+586 w/ exceptions	9/2/2016	1st/Final	Bacolod City DEO	LF	8.692	120	1/5/2016	5/3/2016	0.00%	C	0.478	0.133	0.300	0.000	0.000	0.000	91.10	91.1% Very Satisfactory	ONS
62	61	ANGEL & SAM CONSTRUCTION & GENERAL MERCHANDISE	19968	L	B	MA	GE	Concreting of Sinomoc Camanse Tipan Road, Sinacaban, Misamis Occidental	Sinacaban, Misamis Occidental	8/31/2016	1st/Final	Misamis Occidental 2nd DEO	LF	23.188	190	6/15/2015	12/21/2015	0.00%	C	0.397	0.128	0.300	0.000	0.000	0.000	82.50	82.5% Satisfactory	ONS
63	62	AQUINO DELA CRUZ ENG'G & CONSTRUCTION	16751	L	B	MA	GE	Widening of Urdaneta Jct. - Dagupan Road, K0192+650 to K0194+680, Sta. Barbara, Pangasinan	Sta. Barbara, Pangasinan	8/30/2016	1st/Final	PANGASINAN 4TH DEO	LF	49.000	236	3/9/2015	10/30/2015	3.39%	C	0.440	0.133	0.300	0.000	0.000	0.000	87.30	87.3% Satisfactory	AHD
64	63	ARSVICO CONSTRUCTION AND DEVELOPMENT CORP. (Formerly: ARSVI Construction)	235118	L	D	SB	GE	MFO 1 - National Road Network Services, Asset Preservation of National Roads, Rehabilitation/Construction of National Roads with Slips, Slope, and Landslide, Tertiary Roads, Talisay-Laurel-Agoncillo Rd - K0081+400 - K0081+800, K0096+315 - K0096+365	Talisay and Laurel, Batangas	9/24/2016	1st/Final	Batangas 3rd	LF	9.800	180	1/26/2016	7/23/2016	0.67%	C	0.482	0.133	0.300	0.000	0.000	0.000	91.50	91.5% Very Satisfactory	AHD
65	64	AS MACHA CONSTRUCTION AND TRADING	36878	L	C	SB	GE	Local Infrastructure Program Concreting of Barangay Road at Sitio Pambuko	Brgy. Townsite, Mariveles, Bataan 2nd LD	9/15/2016	1st/Final	Bataan 2nd DEO	LF	2.769	37	3/28/2016	5/3/2016	0.00%	C	0.428	0.200	0.300	0.000	0.000	0.000	92.80	92.8% Very Satisfactory	ONS
66	65	MBB CONSTRUCTION	11363	L	B	MA	GE	Cluster 1 : a. Concreting of Mabibila Norte FMR, Brgy. Mabibila Norte, b. Concreting of Nagpanaoan FMR, Brgy. Nagpanaoan, Santa, Ilocos Sur	Santa, Ilocos Sur	8/26/2016	First	ILOCOS SUR 2ND DEO	LF	3.907	74	7/28/2016	10/9/2016	8.42%	OG	0.353	0.240	0.150	0.030	0.047	0.050	87.00	-	AHD
67	66	ASCENTIA CONSTRUCTION, INC.	35984	L	A	MB	GB	Construction of Multi-Purpose Building of Don Vicente Sotto Memorial Medical Center (DVSMMC), Cebu City	Cebu City	8/30/2016	1st/Final	Cebu City DEO	LF	36.827	36.827\$198	1/24/1901	2/28/1901	0.00%	C	0.489	0.171	0.300	0.000	0.000	0.000	96.00	96% Very Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
68	-	ASCENTIA CONSTRUCTION, INC.	35984	L	A	MA	GE	Preventive Maintenance along Daang Maharlika, K1046+00-K1046+720; K1046+736-K1047+038; K1047+106-K1048+000; K1049+000-K1049+511; K1049+535-K1052+129; K1052+1011-K1054+510; K1052+129-K1052+1011; K1054+806-K1055+134, Southern Leyte	K1046+00-K1046+720; K1046+736-K1047+038; K1047+106-K1048+000; K1049+000-K1049+511; K1049+536-K1052+129; K1052+1011-K1054+510; K1054+806-K1055+134, Southern Leyte	8/24/2016	1st/Final	Southern Leyte DEO	LF	16.327	240	2/2/2015	9/29/2015	0.00%	C	0.436	0.133	0.300	0.000	0.000	0.000	86.90	86.9% Satisfactory	ONS
69	67	ASIAN PEARL CONSTRUCTION & DEVELOPMENT CORP.	9059	L	B	MA	GE	Improvement/Widening of National Road along Laoag - Airport Road, K0490+758 to K0491+268, Brgy. Cavit - Aranw Section, Laoag City, Ilocos Norte	Laoag City, Ilocos Norte	8/25/2016	Final	ILOCOS NORTE 1ST DEO	LF	13.611	132	2/7/2016	6/17/2016	0.00%	C	0.421	0.133	0.300	0.000	0.000	0.000	85.40	84.92% Satisfactory	ONS
70	68	ATHENA CONSTRUCTION AND DEVELOPMENT	37750	L	D	SB	GE	Preventive Maintenance Based on Pavement Management System/Highway Development and Management-4 (HDM-4) (Intermittent Sections) along Guinobatan-Polanco Road (S03721L2), K0511+261-K0511+783, Guinobatan, Albay	K0511+261-K0511+783, Guinobatan, Albay	9/1/2016	1st/Final	Albay 3rd DEO	LF	4.806	55	6/19/2016	8/12/2016	2.05%	C	0.477	0.133	0.300	0.000	0.000	0.000	91.00	91% Very Satisfactory	AHD
71	69	AUDRIC CONSTRUCTION & SUPPLY	34376	L	B	MA	GB	Concreting of Farm to Market Road, Bantay Arangel, Balete, Aklan	Balete, Aklan	8/28/2016	1st/Final	AKLAN DEO	LF	1.899	1,899/1909	3/7/1900	3/7/1900	0.00%	C	0.397	0.200	0.300	0.000	0.000	0.000	89.70	89.7% Very Satisfactory	ONS
72	70	B. R. G. CONSTRUCTION	21931	L	B	MA	GB	Solano High School	Solano, Nueva Vizcaya	9/21/2016	1st/Final	Nueva Vizcaya 1st	LF	12.301	210	9/18/2015	4/14/2016	0.00%	C	0.495	0.174	0.300	0.000	0.000	0.000	96.90	96.9% Outstanding	ONS
73	71	B. VICENCIO CONSTRUCTION	9687	L	AA	MA	GE	Construction of Revetment Structure with Catmon Flood Control along Biliran Circumferential Road (124.4248, 11.52918), Naval, Biliran Province	Naval, Biliran Province	8/27/2016	1st/Final	Biliran DEO	LF	18.600	120	1/22/2016	5/20/2016	0.00%	C	0.419	0.133	0.300	0.000	0.000	0.000	85.20	85.2% Satisfactory	ONS
74	-	B. VICENCIO CONSTRUCTION	9687	L	AA	MA	GE	Construction/Extension of Catmon Flood Control along Biliran Circumferential Road (124.4116, 11.5573), Naval, Biliran Province	Naval, Biliran Province	8/27/2016	1st/Final	Biliran DEO	LF	18.550	120	1/22/2016	5/20/2016	0.00%	C	0.419	0.133	0.300	0.000	0.000	0.000	85.20	85.2% Satisfactory	ONS
75	72	VIKING CONSTRUCTION AND SUPPLIES	18129	L	AAA	MA	GE	Construction of Additional Dike along Cura River (Right Bank), Solsona, Ilocos Norte	Solsona, Ilocos Norte	8/26/2016	Second	ILOCOS NORTE 2ND DEO	LF	9.900	185	3/29/2016	9/29/2016	23.07%	OG	0.453	0.133	0.300	0.000	0.000	0.000	88.60	-	AHD
76	73	B.M. MARKETING	9852	L	AAA	MB	GE	Widening of Biliran Circumferential Road to Include Payment of ROW Damages, So. Anas - Brgy. Sabang Section, Km. 1027+943 - Km. 1029+550, Naval, Biliran Province	Km. 1027+943 - Km. 1029+550, Naval, Biliran Province	8/27/2016	1st/Final	Biliran DEO	LF	44.097	300	2/6/2015	12/2/2015	0.00%	C	0.473	0.200	0.300	0.000	0.000	0.000	97.30	97.3% Outstanding	ONS
77	74	E.M. PALOMARES CONSTRUCTION/BONIC AB BUILDERS JOINT VENTURE	JV-15-1104	L	B	MA	GE	Construction of Flood Control along Cabugao River, Cabugao, Ilocos Sur	Cabugao, Ilocos Sur	8/27/2016	First	ILOCOS SUR 1ST DEO	LF	14.697	170	3/22/2016	9/7/2016	17.65%	OG	0.368	0.133	0.300	0.000	0.000	0.000	80.10	-	AHD
78	75	GAGAYAN CONSTRUCTION	10789	L	A	MA	GE	Rehabilitation of Flood Control Structures along Gagayan River	Rangay, San Agustin, Isabela	9/19/2016	First	Isabela 4th	LF	28.787	201	3/10/2016	9/26/2016	3.90%	OG	0.489	0.199	0.300	0.000	0.000	0.000	98.80	-	AHD
79	76	B.M. MARKETING	9852	L	AAA	MA	GE	Construction/Extension of Amambahag Flood Control along Biliran Circumferential Road (124.5248, 11.6653), Culaba, Biliran Province	Culaba, Biliran Province	8/27/2016	1st/Final	Biliran DEO	LF	18.520	120	1/22/2016	5/20/2016	0.00%	C	0.467	0.200	0.300	0.000	0.000	0.000	96.70	96.7% Outstanding	ONS
80	77	B12 CONSTRUCTION & TRADING CORPORATION	31997	L	-	-	GB	Construction of 4 Storey 16 Classroom School Building Porac Model	Porac, Pampanga	9/21/2016	Final	Pampanga 2nd DEO	LF	25.838	240	1/11/2016	9/6/2016	16.67%	C	0.355	0.133	0.300	0.000	0.000	0.000	78.80	84.54% Satisfactory	AHD
81	78	BADOC BUILDERS & SUPPLY (Formerly: Badoc Builders)	31564	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Sabo/Flood Control Projects along Laoag River Basins & Principal Rivers/Tributaries-Construction of Flood Control Structure, Brgy. Lubigan, Sitio Las-Ud, Badoc, Ilocos Norte	Badoc, Ilocos Norte	8/26/2016	Final	ILOCOS NORTE 2ND DEO	LF	7.604	109	3/6/2016	6/22/2016	0.00%	C	0.456	0.133	0.300	0.000	0.000	0.000	88.90	85.42% Satisfactory	ONS
82	79	EDISON DEVELOPMENT & CONSTRUCTION/ AGAPER CONSTRUCTION JOINT VENTURE	JV-15-055	L	AAA	MB	GE	Cagayan River Slope Protection and Foot Protection, Upstream Side of Cagayaman, Sta. 1+610 to Sta. 2+540	Cattagaman, Tuguegarao City, Cagayan	9/16/2016	First	Regional Office No. II	LF	127.478	680	2/1/2016	12/11/2017	25.94%	OG	0.391	0.300	0.150	0.030	0.042	0.050	96.30	-	AHD
83	80	EDISON DEVELOPMENT & CONSTRUCTION/ D. J. D. CONSTRUCTION JOINT VENTURE	JV-15-354	L	AAA	LB	GE	Construction/ Improvement of Access Roads Leading to Airports, Seaports, and Declared Tourism Destinations Polanco Sta. Ana - Marede - Sta. Clara - Patunungan, Sinaga Road Leading to Boacag Falls & Sinaga Coves	Dungeg, Sta. Ana, Cagayan	9/14/2016	First	Cagayan 1st	LF	45.836	179	3/27/2016	9/21/2016	-1.70%	OG	0.391	0.300	0.133	0.030	0.055	0.033	94.20	-	DEL
84	81	CHOLO CONSTRUCTION AND TRADING	32138	L	B	MA	GE	Off Carriageway Improvement/ Widening of National Roads, Widening with Slope Protection Jaglan-Delfin Albano-Mallig Road	K0 418+000 to K0 419+673	9/16/2016	First	Isabela 1st	LF	15.680	197	3/27/2016	10/9/2016	11.39%	OG	0.366	0.300	0.150	0.030	0.038	0.050	93.40	-	AHD
85	82	R. O. BUILDERS & DEV. CORP.	22393	L	A	MA	GE	Construction and Maintenance of Bridges along national Roads Widening of Permanent Bridges from 1 lane to 2 lanes Rosario Br. #2 (B01260L2) along Bambang-Kasibu-Solano Rd.	Bambang, Nueva Vizcaya	9/21/2016	First	Nueva Vizcaya 1st	LF	45.080	216	3/7/2016	10/8/2016	0.84%	OG	0.393	0.267	0.150	0.018	0.050	0.050	92.80	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
86	83	BAOPRINCE CONSTRUCTION/ TRIPLE S CONST. & SUPPLY INC. (Formerly: Triple S Construction & Supply) JOINT VENTURE	JV-15-1133	L	B	MA	GE	MFO 2 - Flood Management Services; Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems; Revetment Bacor River along Mabolo Section Phase I	Bacoor City, Cavite	9/15/2016	1st/Final	Cavite 1st	LF	27.555	150	2/17/2016	7/15/2016	0.00%	C	0.375	0.200	0.300	0.000	0.000	0.000	87.50	87.5% Satisfactory	ONS
87	84	E. M. BAYATAN CONSTRUCTION	21332	L	B	MA	GB	Construction of Multi-Purpose Building at Purok 6, Barangay Basilac	Bayombong, Nueva Vizcaya	9/21/2016	First	Nueva Vizcaya 1st	LF	19.800	252	2/18/2016	10/26/2016	0.18%	OG	0.397	0.204	0.150	0.030	0.052	0.050	88.30	-	AHD
88	85	BATCH 81 ENGINEERING & CONSTRUCTION	31311	L	B	SB	GB	Construction of Multi-Purpose Building, Ayusan Norte, Vigan City, Ilocos Sur	Vigan City, Ilocos Sur	8/27/2016	1st/Final	ILOCOS SUR 1ST DEO	LF	2.508	60	2/9/2016	4/8/2016	40.00%	C	0.463	0.092	0.300	0.000	0.000	0.000	85.50	85.5% Satisfactory	AHD
89	86	BIGFOOT CONSTRUCTION AND SUPPLY	24769	L	A	MA	GB	Construction of 1-Unit 1-Storey 3-CL School Building @ Balabag Elementary School,	Valencia, Negros Oriental 3rd LD	8/23/2016	1st/Final	Negros Oriental 3rd DEO	LF	2.933	150	8/7/2015	1/3/2016	0.00%	C	0.462	0.133	0.300	0.000	0.000	0.000	89.50	89.5% Very Satisfactory	ONS
90	87	BKA CONSTRUCTION AND SURVEYING	39361	L	D	SB	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies; Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis); Secondary Roads, Darlay - Sagada Rd., K0390+794 to K0390+840, Sagada, Mt. Province	Sagada, Mt. Province	8/25/2016	1st/Final	MT. PROVINCE DEO	LF	3.920	161	3/10/2016	8/17/2016	0.00%	C	0.465	0.133	0.300	0.000	0.000	0.000	89.80	89.8% Very Satisfactory	ONS
91	88	BN BUILDERS & CONSTRUCTING SUPPLIES	28323	L	D	SB	GB	Construction of Two (2) Storey Four (4) CL @ Maguinda National High School, Butuan City	Butuan City	9/2/2016	1st/Final	Butuan City DEO	LF	6.416	150	10/21/2015	3/18/2016	0.00%	C	0.491	0.149	0.300	0.000	0.000	0.000	94.00	94% Very Satisfactory	ONS
92	89	BNR CONSTRUCTION & DEVELOPMENT CORPORATION	12903	L	AAA	MB	GE	Improvement/Rehabilitation of Flood Control Structure including Dredging/Rechanneling of Bridge Waterways along Butuanon River, Mandaue City (Phase II), Mandaue City, Cebu	Mandaue City (Phase II), Mandaue City, Cebu	8/27/2016	1st/Final	Cebu City DEO	LF	45.583	45.582506	7/11/1900	8/24/1900	0.00%	C	0.438	0.000	0.500	0.000	0.000	0.000	93.80	93.8% Very Satisfactory	ONS
93	-	BNR CONSTRUCTION & DEVELOPMENT CORPORATION	12903	L	AAA	LA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Roads including Drainage based on Pavement Management System/Highway Development and Management- 4 (HDM-4) (Intermittent Sections), Tertiary Roads, Legaspi Ext., (S00131CB) Chainage 0 - Cha	Cebu City	8/29/2016	1st/Final	Cebu City DEO	LF	24.856	24.85649	7/3/1900	7/26/1900	0.00%	C	0.384	0.300	0.120	0.030	0.041	0.033	90.80	90.8% Very Satisfactory	ONS
94	90	BONIMAR CONSTRUCTION ENT./SOLID STAR BUILDERS AND CONSTRUCTION SUPPLY JOINT VENTURE	JV-15-1160	L	B	MA	GE	Construction of Baywalk, Brgy. Maniboc, Lingayen, Pangasinan	Lingayen, Pangasinan	9/2/2016	Final	PANGASINAN 2ND DEO	LF	9.637	134	3/15/2016	7/26/2016	0.00%	C	0.463	0.133	0.300	0.000	0.000	0.000	89.60	86% Satisfactory	ONS
95	91	BRIMA CONSTRUCTION AND ENTERPRISES	8746	L	A	MB	GB	Construction of Classrooms: 1STY 2CL Tagpangi NHS Brgy. Tagpangi, Cagayan de Oro City	Brgy. Tagpangi, Cagayan de Oro City	9/1/2016	Final	Cagayan de Oro 1st DEO	LF	#####	90	10/26/2015	1/23/2016	0.00%	C	0.479	0.133	0.300	0.000	0.000	0.000	91.20	73.35% Poor	ONS
96	92	BUILDWAYS CONSTRUCTION & SUPPLY	35446	L	D	SB	GB	Cluster VII FY 2016: Local Infrastructure Program (LIP)- Construction of Multi-Purpose Building Covered Court, Kinahulugan, Lagonoy, Camarines Sur	Kinahulugan, Lagonoy, Camarines Sur	8/27/2016	1st/Final	Camarines Sur 3rd DEO	LF	1.946	120	2/25/2016	6/23/2016	0.00%	C	0.453	0.200	0.300	0.000	0.000	0.000	95.30	95.3% Very Satisfactory	ONS
97	93	SHIMIZU CORPORATION (Japanese)/ F.F. CRUZ & COMPANY, INCORPORATED (JOINT VENTURE)	FC-13-013	L	AAA	LB	GE	Implementation of Civil Works for Arterial Road Bypass Project, Phase II, Contract Package III, Plaridel Bypass Road	Sta. 47+400 to Sta. 49+625, located in the Province of Bulacan	9/24/2016	First	RMC I - (Bilateral) UPMD	LF	1190.739	1080	7/14/2014	6/27/2017	-4.51%	OG	0.397	0.300	0.105	0.024	0.070	0.050	94.60	-	DEL
98	94	BUSILAC BUILDERS, INCORPORATED	7701	L	A	SB	GE	Rehabilitation and Improvement of Amburayan River Control, Brgy. Poblacon, Supiden, La Union	Supiden, La Union	8/24/2016	1st/Final	LA UNION 1ST DEO	LF	5.639	89	3/29/2016	6/25/2016	0.12%	C	0.400	0.133	0.300	0.000	0.000	0.000	83.30	83.3% Satisfactory	AHD
99	95	D. M. HOUSE CONSTRUCTION, INC.	25810	L	A	MB	GE	Network Development- Improvement/Widening of National Roads-Secondary Roads, Roman Expressway	K0116+000 - K0116+075, K0116+135 - K0116+893, Abucay, Bataan	9/14/2016	First	Bataan 1st DEO	LF	22.785	210	3/21/2016	10/16/2016	3.13%	OG	0.368	0.300	0.150	0.015	0.045	0.050	92.80	-	AHD
100	96	C D U CONSTRUCTION	13915	L	B	MA	GE	Concreting of Cabasaran - Deo Farm to Market Road, Gamay, Northern Samar	Gamay, Northern Samar	8/28/2016	1st/Final	Northern Samar 2nd DEO	LF	9.173	60	2/29/2016	4/28/2016	0.00%	C	0.396	0.133	0.300	0.000	0.000	0.000	82.90	82.9% Satisfactory	ONS
101	97	C E K CONSTRUCTION AND WATER SUPPLY	13713	L	D	SB	GB	Construction of Francisco Oringo Elementary School Gymnasium Brgy. City Heights, General Santos City	Brgy. City Heights, General Santos City	9/1/2016	1st/Final	South Cotabato 2nd DEO	LF	1.968	60	3/9/2016	5/7/2016	0.00%	C	0.409	0.133	0.300	0.000	0.000	0.000	84.20	84.2% Satisfactory	ONS
102	98	C. D. J. BUILDERS & CONSTRUCTION SUPPLIES/ META CONSTRUCTION JOINT VENTURE	JV-15-953	L	B	MA	GE	Rehabilitation of Flood Control Structures along Cagayan River	Sinaoangina Norte, San Agustin, Isabela	9/20/2016	Final	Isabela 4th	LF	37.394	201	2/2/2016	8/20/2016	1.99%	C	0.429	0.200	0.300	0.000	0.000	0.000	92.90	88.64% Satisfactory	AHD
103	99	C. LARA CONSTRUCTION	17304	L	C	SB	GB	Construction of 1 unit Two (2) Sty. Six (6) Classroom School Building, Tampi National High School	San Jose 2nd District, Negros Oriental	8/25/2016	1st/Final	Negros Oriental 2nd DEO	LF	8.218	150	9/4/2015	1/31/2016	0.00%	C	0.451	0.133	0.300	0.000	0.000	0.000	88.40	88.4% Satisfactory	ONS
104	100	C.R. BAYOT GENERAL CONSTRUCTION & TRADING/ N. B. AVILA CONSTRUCTION JOINT VENTURE	JV-15-1308	L	C	SB	GE	MFO 1 - National Road Network Services, Network Development, Improvement/ Widening along Orsantor M. Delos Reyes Avenue (K0057+542 - K0058+390)	6th Legislative District, Amadeo, Cavite	9/16/2016	1st/Final	Cavite 2nd	LF	9.108	90	3/22/2016	6/19/2016	0.00%	C	0.450	0.133	0.300	0.000	0.000	0.000	88.30	88.3% Satisfactory	ONS
105	101	FERDSTAR BUILDERS CONTRACTORS	4965	L	A	MB	GE	Upgrading (Gravel to Asphalt) of Western Megadike along Passig Patreto River, Guagua Section	Guagua, Pampanga	9/17/2016	First	Pampanga 2nd DEO	LF	46.673	180	4/10/2016	10/6/2016	2.66%	OG	0.394	0.229	0.150	0.030	0.054	0.050	90.70	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
106	102	C.T. LEONCIO CONSTRUCTION & TRADING/ CAANA CONSTRUCTION CORPORATIO N JOINT VENTURE	JV-13-108	L	A	MB	GE	Retrofitting of Rodriguez Bridge along E. Rodriguez Road, Tondo, Manila	Tondo, Manila	9/20/2016	1st/Final	NORTH MANILA DEO	LF	32.329	921	2/6/2014	8/14/2016	0.00%	C	0.414	0.200	0.300	0.000	0.000	0.000	91.40	91.4% Very Satisfactory	ONS
107	103	CARLYZ CONSTRUCTION	19776	L	D	SB	GE	Construction of Payawan-Lawig Farm to Market Road (Concreting), Payawan, Lamut, Ifugao	Payawan, Lamut, Ifugao	8/26/2016	1st/Final	IFUGAO 1ST DEO	LF	4.756	96	1/18/2016	4/22/2016	0.00%	C	0.443	0.133	0.300	0.000	0.000	0.000	87.60	87.6% Satisfactory	ONS
108	104	525 CONSTRUCTION	28532	L	B	MA	GE	Rehabilitation of Roads Brgy. Igulot - Brgy. Binang - Brgy. Tupo	Bocaue, Bulacan	9/19/2016	First	Bulacan 1st DEO	LF	34.143	210	4/3/2016	10/29/2016	0.35%	OG	0.312	0.300	0.150	0.030	0.042	0.050	88.40	-	AHD
109	105	CARTESIAN BUILDERS	35386	L	A	MB	GB	Construction/ Improvement of Municipal Gym Pob. 1, Burgos, Surigao del Norte	Burgos, Surigao del Norte	8/23/2016	Final	Surigao del Norte 2nd DEO	LF	2.956	90	3/30/2016	6/27/2016	0.00%	C	0.487	0.133	0.143	0.000	0.000	0.000	76.30	82.67% Satisfactory	ONS
110	106	L. R. TIQUI BUILDERS, INC.	13810	L	AAA	LA	GE	Construction of Flood Control along Bocaue River Binang, 1st Section	Bocaue, Bulacan	9/19/2016	First	Bulacan 1st DEO	LF	22.456	180	4/3/2016	9/29/2016	0.18%	OG	0.381	0.240	0.150	0.000	0.050	0.050	87.10	-	AHD
111	107	FLORDES CONSTRUCTION & TRADING CORP. (Formerly: Florides Construction & Trading)/ L.M.G. Construction Joint Venture	JV-15-1535	L	A	MA	GE	Construction/ Repair/ Rehabilitation/ Improvement of Various Infrastructure including Local Projects, Rehabilitation/ Improvement of Sta. Ignacia-Gumba Road	Gerona and Pura Section, Tarlac	9/23/2016	First	Tarlac 1st DEO	LF	75.091	235	6/16/2016	2/5/2017	0.25%	OG	0.314	0.285	0.150	0.023	0.065	0.033	87.00	-	AHD
112	108	CHAMPION BUILDERS AND SUPPLY	34222	L	B	MA	GB	Construction of 2-Storey, 4 Classroom School Building, Bancal, NHS, Alimodian, Iloilo	Alimodian, Iloilo	8/24/2016	1st/Final	ILOILO 4TH DEO	LF	6.567	6.567/1195	4/29/1900	5/4/1900	0.00%	C	0.476	0.174	0.300	0.000	0.000	0.000	95.00	95% Very Satisfactory	ONS
113	109	ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GB	Construction of Four (4) Storey Twelve (12) Classrooms	San Francisco Xavier High School, Bulacan, Bulacan	9/19/2016	First	Bulacan 1st DEO	LF	19.491	195	7/6/2016	1/16/2017	0.11%	OG	0.327	0.250	0.150	0.030	0.055	0.050	86.20	-	AHD
114	110	CHIARA CONSTRUCTION	8736	L	AA	MB	GE	Rehabilitation/Major Repair of Permanent Bridge along Bacotan-Luna-Balagan Road, Maragayay Bridge, La Union	La Union	8/24/2016	1st/Final	LA UNION 1ST DEO	LF	13.945	90	2/4/2016	5/3/2016	0.22%	C	0.442	0.133	0.300	0.000	0.000	0.000	87.50	87.5% Satisfactory	AHD
115	111	CHU CONSTRUCTION	33747	L	B	MA	GB	Construction of Senior High School 2-Storey 6-Classroom School Building, Tuzdao National High School, Cawayan, Biliran Province	Cawayan, Biliran Province	8/27/2016	1st/Final	Biliran DEO	LF	8.223	180	12/2/2015	5/29/2016	0.00%	C	0.455	0.133	0.300	0.000	0.000	0.000	88.80	88.8% Satisfactory	ONS
116	-	CHU CONSTRUCTION	33747	L	B	MA	GB	Construction of Senior High School 2-Storey 8-Classroom School Building, Biliran Science High School, Biliran, Biliran Province	Biliran, Biliran Province	8/27/2016	1st/Final	Biliran DEO	LF	10.513	188	11/23/2015	5/28/2016	0.00%	C	0.453	0.133	0.300	0.000	0.000	0.000	88.60	88.6% Satisfactory	ONS
117	-	CHU CONSTRUCTION	33747	L	B	MA	GE	Construction/Extension of Anas Flood Control along Biliran Circumferential Road, Naval, Biliran Province	Naval, Biliran Province	8/27/2016	1st/Final	Biliran DEO	LF	27.780	170	1/22/2016	7/9/2016	0.00%	C	0.421	0.133	0.300	0.000	0.000	0.000	85.40	85.4% Satisfactory	ONS
118	-	CHU CONSTRUCTION	33747	L	B	MA	GE	Construction of Boof Flood Control along Biliran Circumferential Road, Culaba, Biliran Province	Culaba, Biliran Province	8/27/2016	1st/Final	Biliran DEO	LF	7.822	80	2/5/2016	4/24/2016	0.00%	C	0.420	0.133	0.300	0.000	0.000	0.000	85.30	85.3% Satisfactory	ONS
119	112	N. V. BALBUENA CONSTRUCTION	12055	L	C	SB	GE	Construction/ Upgrading/ Rehabilitation of Drainage along Roman Expressway (K0151+000 - K0151+553), Mariveles, Bataan	Mariveles, Bataan	9/15/2016	First	Bataan 2nd DEO	LF	4.579	273	1/31/2016	10/29/2016	6.56%	OG	0.353	0.200	0.150	0.025	0.050	0.050	82.80	-	AHD
120	113	FLORDES CONSTRUCTION & TRADING CORP. (Formerly: Florides Construction & Trading)	16916	L	A	MB	GE	Access Road Leading to Bala na Bato Northwoods Country Club	Viola Highway, San Rafael, Bulacan	9/20/2016	First	Bulacan 2nd DEO	LF	46.975	233	4/12/2016	11/30/2016	0.10%	OG	0.264	0.291	0.150	0.030	0.040	0.050	82.50	-	AHD
121	114	HAIDEE CONSTRUCTION AND DEVELOPMENT CORP.	10365	L	AAA	MB	GE	Flood Control Structure/Facilities: Construction of Flood Control Structures, Balibago Creek to Abacan River	Sta. 0+407 to Sta. 0+502 (R/S), Sta. 0+405 to Sta. 0+852 (L/S), Brgy. Balibago, Angeles City, Pampanga	9/21/2016	First	Pampanga 3rd DEO	LF	46.999	210	6/2/2016	12/28/2016	0.11%	OG	0.400	0.203	0.150	0.020	0.045	0.000	81.80	-	AHD
122	115	CHU CONSTRUCTION	33747	L	B	MA	GB	Construction of 1 unit 3 storey Six Classroom School Building Mac Arthur NHS, Mac Arthur, Leyte	Mac Arthur, Leyte	8/29/2016	1st/Final	Leyte 2nd DEO	LF	10.188	180	1/6/2016	7/3/2016	0.00%	C	0.469	0.150	0.300	0.000	0.000	0.000	91.90	91.9% Very Satisfactory	ONS
123	116	TOKWING CONSTRUCTION, CORP. (Formerly: Tokwing Construction)	9650	L	AAA	LB	GE	Construction/ Maintenance of Flood Mitigation Structure and Drainage Systems, Slope Protection at Gumain River (Right Dike) Upstream of San Pedro Bridge	Floridablanca, Pampanga, 2nd Leg. Dist., Pampanga	9/17/2016	First	Regional Office No. III	LF	17.697	270	3/25/2016	12/19/2016	4.01%	OG	0.361	0.300	0.150	0.030	0.070	0.050	96.10	-	AHD
124	117	D. V. SALUD CONSTRUCTION	6564	L	AA	MA	GE	Locally Funded Project, Construction/ Repair/ Rehabilitation/ Improvement of Various Infrastructure including Local Projects, Flood Control Structure/ Facilities, Construction of Flood Control Structures along Canas River, Brgy. Tapia Section, Pinalunan	Gen. Trias, Cavite 6th LD	9/18/2016	First	Cavite 1st	LF	19.800	205	3/1/2016	9/21/2016	-4.26%	OG	0.333	0.300	0.107	0.030	0.060	0.017	84.70	-	DEL
125	118	C. F. TRINIDAD CONSTRUCTION AND SUPPLIES CORP. (Formerly: C. F. Trinidad Construction)	9199	L	B	MA	GE	Network Development, Off Carriageway Improvement including Drainage, Binangonan Diversion Road, K0035+(-678) to K0035+405	Binangonan, Rizal	9/14/2016	First	Rizal 1st	LF	25.459	240	3/17/2016	11/11/2016	0.61%	OG	0.345	0.278	0.150	0.030	0.025	0.050	87.80	-	AHD
126	119	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC. / EL-JAKE BUILDERS JOINT VENTURE	JV-15-1577	L	AAA	MA	GE	Improvement/ Deepening of Drainage System along Circumferential Road "A"	Antipolo City	9/14/2016	First	Rizal 1st	LF	41.432	270	3/24/2016	12/18/2016	0.06%	OG	0.318	0.239	0.150	0.030	0.050	0.050	83.70	-	AHD
127	120	CTC CONSTRUCTION & SUPPLIES	4	L	A	MB	GB	Construction of Multi-purpose Building, Dao, San Jose, Northern Samar	Dao, San Jose, Northern Samar	9/1/2016	1st/Final	Northern Samar 1st DEO	LF	5.701	180	7/23/2015	1/18/2016	0.00%	C	0.464	0.133	0.300	0.000	0.000	0.000	89.70	89.7% Very Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
128	121	I & E CONSTRUCTION CORPORATION (Formerly: I & E Construction)	10410	L	AA	MA	GE	MFO 2 - Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Flood Control Projects based on Flood Master Plan for Metro Manila and Surrounding Areas - Construction of Flood Control Structures along Up	San Mateo, Rizal	9/13/2016	First	Rizal 2nd	LF	28.575	243	2/7/2016	10/6/2016	0.27%	OG	0.370	0.240	0.150	0.024	0.045	0.050	87.90	-	AHD
129	122	CULASAT GENERAL MERCHANDISING AND CONSTRUCTION SERVICES	22157	L	B	SB	GB	Rehabilitation of Multi-Purpose Building Brgy. Poblacion C, Dueñas, Iloilo	Brgy. Poblacion C, Dueñas, Iloilo	8/23/2016	1st/Final	ILOILO 2ND DEO	LF	4.312	4.3118054	5/14/1900	5/17/1900	0.00%	C	0.360	0.300	0.000	0.030	0.041	0.000	73.10	73.1% Poor	ONS
130	123	CZERJ CONSTRUCTION & TRADING	38803	L	D	SB	GB	Repair and Improvement of Multi-Purpose Building, Roses Avenue (Brgy. Hall), Barangay Paligsaan, Quezon City	Quezon City	9/22/2016	1st/Final	QUEZON CITY 2ND DEO	LF	1.971	106	3/23/2016	7/6/2016	0.00%	C	0.485	0.133	0.300	0.000	0.000	0.000	91.80	91.8% Very Satisfactory	ONS
131	124	THREE W BUILDERS, INC./ OIC CONSTRUCTION & SUPPLY (Formerly: OIC Construction)	JV-15-935	L	AAA	LB	GE	MFO 1 - National Road Network Services, Construction and Maintenance of Bridges along National Roads, Widening of Bridges to more than 12 lanes, Bugaan Br. (B03174L2) along Tanauan-Talisay-Tagaytay Road	Talisay, Batangas	9/24/2016	First	Batangas 3rd	LF	35.693	270	2/16/2016	11/11/2016	-1.71%	OG	0.375	0.218	0.133	0.030	0.045	0.033	83.40	-	DEL
132	125	HONEYVILLE CONSTRUCTION	32160	L	A	MB	GE	MFO 1 - National Road Network Services, Network Development, Improvement/ Widening of National Roads, Tertiary Roads, Lipa-Balete Road	Balete, Batangas	9/24/2016	First	Batangas 3rd	LF	28.224	240	2/16/2016	10/12/2016	-4.86%	OG	0.341	0.300	0.101	0.030	0.045	0.017	83.40	-	DEL
133	126	D. K. JOCSON CONSTRUCTION	5	L	D	SB	GB	Widening of National Road Along Daang Maharlika Road (L.Z.)	K0042+853 - K0043+226, Pulilan, Bulacan	9/19/2016	1st/Final	Bulacan 1st DEO	LF	7.727	140	8/1/2015	12/18/2015	0.00%	C	0.475	0.200	0.300	0.000	0.000	0.000	97.50	97.5% Outstanding	ONS
134	127	D.G. SARMENTA CONSTRUCTION/ VNKC CONSTRUCTION JOINT VENTURE	JV-15-1416	L	B	MA	GE	Construction of Slope Protection and Spurdike along Pampanga River	Brgy. San Carlos and Concepcion, Cabiao, Nueva Ecija	9/22/2016	1st/Final	Nueva Ecija 2nd DEO	LF	9.504	132	4/6/2016	8/15/2016	0.02%	C	0.432	0.172	0.300	0.000	0.000	0.000	90.40	90.4% Very Satisfactory	AHD
135	128	DALANON CONSTRUCTION REFREGISTRATION SUPPLY AND SERVICE	11205	L	B	MA	GE	Rehabilitation/ Major Repair of Permanent Bridges, calean Bridge Tacurong City, Sultan Kudarat	Bridge Tacurong City, Sultan Kudarat	8/24/2016	1st/Final	Sultan Kudarat 1st DEO	LF	5.464	74	2/11/2016	4/24/2016	0.00%	C	0.493	0.133	0.300	0.000	0.000	0.000	92.60	92.6% Very Satisfactory	ONS
136	129	JEMAK CONSTRUCTION & SUPPLY	32056	L	B	MA	GE	Asset Preservation of National Roads, Construction/ Upgrading/ Rehabilitation of Drainage along Family - Real - Infanta - Dinahican Port Road	Infanta, Quezon K0 136+100 - K0 137+300 (Sec. I), K0 139+800 - K0 148+153 (Sec. II)	9/20/2016	First	Quezon 1st	LF	39.200	286	2/10/2016	11/21/2016	2.57%	OG	0.348	0.253	0.150	0.024	0.070	0.050	89.50	-	AHD
137	130	REVERE CONSTRUCTION & SUPPLY CORPORATION (Formerly: Revere Construction and Supply)	17426	L	AAA	LB	GE	Improvement/ Widening of National Roads, Tertiary Roads, Luturan Guisguis Port Road, (S02003L2), K0 118+715 - K0 120+315	Sariaya, Quezon	9/14/2016	First	Quezon 2nd	LF	45.543	270	1/28/2016	10/23/2016	-1.79%	OG	0.366	0.239	0.150	0.030	0.050	0.033	86.80	-	DEL
138	131	R. A. M. BUILDERS	10549	L	B	MA	GE	Improvement/ Widening of National Roads, Tertiary Roads	MSR Jct. Tiaong - Dolores Road, S01998LZ, K0 094+(+)880 - K0 094+170	9/14/2016	First	Quezon 2nd	LF	39.200	300	1/28/2016	11/22/2016	-0.97%	OG	0.373	0.235	0.140	0.024	0.056	0.033	86.10	-	DEL
139	132	SYNDITTE CONSTRUCTION CORPORATION (Formerly: R. C. Tagala Construction)	11597	L	AAA	MB	GE	Construction of Puyay Bridge and Approaches	San Andres, Quezon	9/15/2016	First	Quezon 3rd	LF	30.730	360	9/15/2016	9/9/2017	0.00%	OG	0.384	0.300	0.150	0.030	0.047	0.050	96.10	-	ONS
140	133	DATREBIL CONSTRUCTION & SUPPLY	36908	L	B	SB	GB	Construction of Classroom (2 Storey, 6 Classroom Concrete Type), Esperanza NHS, Esperanza, Agusan del Sur	Esperanza, Agusan del Sur	8/30/2016	1st/Final	Agusan del Sur 1st DEO	LF	8.420	190	10/28/2015	5/4/2016	0.00%	C	0.496	0.162	0.300	0.000	0.000	0.000	95.80	95.8% Very Satisfactory	ONS
141	134	R. T. Y. CONSTRUCTION	10341	L	A	MB	GE	Road Upgrading (Concrete Paving) along Abuyon-Buenavista Road, Barangay Marikapanag-Magallana	Buenavista, Quezon, K0 255+720 - K0 260+981	9/15/2016	First	Quezon 3rd	LF	121.719	240	4/14/2016	12/9/2016	1.00%	OG	0.377	0.239	0.150	0.030	0.061	0.050	90.70	-	AHD
142	135	DAVAO CONCRETE PRODUCTS	12090	L	A	MA	GB	Construction of 1 unit, 2 sty - 6 CL School Building (Batch 1), Dangcagan NHS, Dangcagan, Bukidnon	Dangcagan NHS, Dangcagan, Bukidnon	8/22/2016	1st/Final	Bukidnon 2nd DEO	LF	8.195	150	9/2/2015	1/29/2016	0.00%	C	0.456	0.133	0.300	0.000	0.000	0.000	88.90	88.9% Satisfactory	ONS
143	-	DAVAO CONCRETE PRODUCTS	12090	L	A	MA	GB	Construction of Two (2) Storey Eight Classroom Building at Tagum National Trade School, Brgy. Apokon, Tagum City, Davao del Norte	Brgy. Apokon, Tagum City, Davao del Norte	8/27/2016	1st/Final	Davao del Norte DEO	LF	10.810	150	10/21/2015	3/18/2016	0.00%	C	0.471	0.169	0.300	0.000	0.000	0.000	94.00	94% Very Satisfactory	ONS
144	136	J. B. ALARCON ENTERPRISES	18849	L	D	SB	GB	Construction of Multi-Purpose Building, Brgy. Sto. Angel Sur	Sta. Cruz, Laguna, 4th LD	9/21/2016	First	Laguna 1st	LF	2.127	120	5/29/2016	9/25/2016	0.00%	OG	0.445	0.176	0.300	0.000	0.000	0.000	92.10	-	ONS
145	137	DDS BUILDERS	37010	L	B	SB	GB	Construction of Multi-Purpose Building (Senior Citizen Building) at Barangay Manat, Trento, Agusan del Sur	Barangay Manat, Trento, Agusan del Sur	8/30/2016	1st/Final	Agusan del Sur 2nd DEO	LF	0.987	90	2/15/2016	5/14/2016	0.00%	C	0.491	0.133	0.300	0.000	0.000	0.000	92.40	92.4% Very Satisfactory	ONS
146	-	DDS BUILDERS	37010	L	B	SB	GB	Construction of Two (2) Storey Four (4) Classrooms School Building Under Basic Education Facilities Fund (BEFF) - Batch 6 at Alegria ES, San Francisco, Agusan Del Sur	San Francisco, Agusan Del Sur	8/29/2016	1st/Final	Agusan del Sur 2nd DEO	LF	5.977	150	1/12/2016	6/9/2016	0.00%	C	0.497	0.171	0.300	0.000	0.000	0.000	96.80	96.8% Outstanding	ONS
147	138	DELROL ENTERPRISES	37858	L	A	B	GE	Construction of Multi-Purpose Covered Court Brgy. Daya, Calapan City, Oriental Mindoro	Calapan City, Oriental Mindoro	8/26/2016	1st/Final	Mindoro Oriental DEO	LF	1.918	110	1/28/2016	5/16/2016	0.00%	C	0.351	0.200	0.300	0.000	0.000	0.000	85.10	85.1% Satisfactory	ONS
148	139	DICON BUILDERS CORP.	33181	L	B	MA	GB	Construction of 4-storey, 16-classroom School Building at Iligan City National High School, Barangay Mahayahay, Iligan City	Barangay Mahayahay, Iligan City	9/23/2016	1st/Final	Lanao del Norte 2nd DEO	LF	26.031	270	9/1/2015	5/27/2016	0.00%	C	0.489	0.133	0.300	0.000	0.000	0.000	92.20	92.2% Very Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
149	-	DICON BUILDERS CORP.	33181	L	B	MA	GB	Construction of 2-Storey, 8-Classrooms School Building at Doña Josefa F. Celidran MS, Brgy. Tubod, Iligan City	Brgy. Tubod, Iligan City	8/27/2016	1st/Final	Lanao del Norte 2nd DEO	LF	10.566	150	9/11/2015	2/7/2016	0.00%	C	0.474	0.133	0.300	0.000	0.000	0.000	90.70	90.9% Very Satisfactory	ONS
150	140	DIPOLOG TOP CONST. & DEVT. CORPORATION	6678	L	D	SB	GB	Construction of Two (2) Storey, Six (6) Classrooms School Building at Dipolog City National High School (Barra)	Dipolog City	8/25/2016	1st/Final	Zamboanga del Norte 1st DEO	LF	8.156	140	9/8/2015	1/25/2016	0.00%	C	0.486	0.133	0.300	0.000	0.000	0.000	91.90	91.9% Very Satisfactory	ONS
151	141	DSO ENTERPRISES	10733	L	B	MA	GB	Construction of Two (2) Storey, Four (4) CL School Building at Laguna State Polytechnic University, Brgy. Bubukal	Sta. Cruz, Laguna	9/21/2016	1st/Final	Laguna 1st	LF	6.287	150	3/6/2016	8/2/2016	0.00%	C	0.490	0.133	0.300	0.000	0.000	0.000	92.30	92.3% Very Satisfactory	ONS
152	142	DUNGAN CONSTRUCTORS AND TRADING CORP. (Formerly: Dungan Construction and Trading)	19301	L	B	MA	GE	Repair/ Rehabilitation/ Improvement (Drainage Improvement) Junction Lapajo-Balanga-Mariveles Port Road	K0118+500 to K0120+000 with exception, Abucay, Bataan	9/14/2016	1st/Final	Bataan 1st DEO	LF	9.405	150	1/11/2016	6/8/2016	4.17%	C	0.426	0.200	0.300	0.000	0.000	0.000	92.60	92.6% Very Satisfactory	AHD
153	143	VICMAR CONSTRUCTION, INC.	28997	L	AAA	MB	GE	Rehabilitation/ Major Repair of Permanent Bridge Lian Bridge (B03176L20) along Nasugubi-Lian-Calatagan Road	Lian, Batangas	9/20/2016	First	Batangas 1st	LF	37.456	191	4/5/2016	10/12/2016	6.87%	OG	0.235	0.300	0.150	0.030	0.060	0.050	82.50	-	AHD
154	144	DUNGAN CONSTRUCTORS AND TRADING CORP. (Formerly: Dungan Construction and Trading)	19301	L	B	MA	GE	Construction/ Improvement of Colo River (Lukan Section)	Dinalupihan, Bataan	9/14/2016	1st/Final	Bataan 1st DEO	LF	11.010	120	2/17/2016	6/15/2016	4.17%	C	0.425	0.200	0.300	0.000	0.000	0.000	92.50	92.5% Very Satisfactory	AHD
155	145	DUROS DEVELOPMENT CORP.	22729	L	AAA	LA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged or Paved National Roads including Drainage based on Pavement Management System/Highway-4, Antonio Y De Pio Highway K0113+532-K0114+000, K0114+000-K0114+548, K0115+320-K0116+000, K0116+000-K0116+264, Tab	Antonio Y De Pio Highway K0113+532-K0114+000, K0114+000-K0114+548, K0115+320-K0116+000, K0116+000-K0116+264, Tabuelan, Cebu	8/25/2016	1st/Final	Cebu 1st DEO	LF	45.115	45.11479	7/19/1900	9/1/1900	0.00%	C	0.388	0.300	0.150	0.030	0.042	0.050	96.00	96% Very Satisfactory	ONS
156	146	E. E. MADAYAG CONSTRUCTION	25029	L	D	SB	GE	Rehabilitation and Improvement of Amburayan River Flood Control, Brgy. Bangaailan, Bangar, La Union	Bangar, La Union	8/24/2016	1st/Final	LA UNION 1ST DEO	LF	5.548	89	3/29/2016	6/25/2016	9.76%	C	0.425	0.133	0.300	0.000	0.000	0.000	85.80	85.8% Satisfactory	AHD
157	147	THREE W BUILDERS, INC.	10722	L	AAA	LB	GE	Local Infrastructure Program - Road Construction, Hugom Malabrago (Hugom Section)	San Juan, Batangas	9/23/2016	First	Batangas 4th	LF	19.318	210	4/11/2016	11/6/2016	0.04%	OG	0.400	0.300	0.150	0.030	0.028	0.033	94.10	-	AHD
158	148	E. A. SANCHO CONSTRUCTION INC. (Formerly: E. A. Sancho Construction)	5648	L	AA	MA	GB	Construction of Three (2) Storey Twelve (12) Classroom Parada NIS	Santa Maria, Bulacan	9/20/2016	1st/Final	Bulacan 2nd DEO	LF	17.717	180	11/17/2015	5/14/2016	0.02%	C	0.465	0.190	0.300	0.000	0.000	0.000	95.50	95.5% Very Satisfactory	AHD
159	149	THREE W BUILDERS, INC.	10722	L	AAA	LB	GE	Off-Carriageway Improvement Including Drainage, Tertiary Roads, San Juan - Laiya Road, K0163+083 to K0164+635	San Juan, Batangas	9/23/2016	First	Batangas 4th	LF	45.211	270	2/9/2016	11/4/2016	18.85%	OG	0.303	0.300	0.150	0.030	0.054	0.025	86.20	-	AHD
160	150	E. L. GOMEZ CONSTRUCTION	31522	L	A	SB	GB	Construction of Multi-Purpose Building	Brgy. Pandan, Angeles City	9/21/2016	1st/Final	Pampanga 3rd DEO	LF	2.801	110	3/18/2016	7/5/2016	0.00%	C	0.492	0.133	0.300	0.000	0.000	0.000	92.50	92.5% Very Satisfactory	ONS
161	151	E.P.L. GENERAL CONSTRUCTION AND SUPPLY	15559	L	A	MA	GB	Cluster III, Construction of Classroom (Batch 2) Pasacao Municipal High School, Pasacao, Camarines Sur	Pasacao, Camarines Sur	8/25/2016	1st/Final	Camarines Sur 1st DEO	LF	8.076	179	9/28/2015	3/24/2016	0.88%	C	0.496	0.133	0.300	0.000	0.000	0.000	92.90	92.9% Very Satisfactory	AHD
162	152	EAST ASIA CONSTRUCTION, INC.	1904	L	A	MA	GE	Rehabilitation/Upgrading of Molo-Mandurao Road K0004+(-158)-K0004+002, K0005+(-209)-K0005+000, K0005+000-K0005+316, K0005+316-K0005+916, Chainage 160-Chainage 290, Iloilo City	Iloilo City	9/1/2016	1st/Final	ILOILO CITY	LF	21.406	21.405522	4/22/1900	5/12/1900	0.00%	C	0.335	0.240	0.150	0.030	0.052	0.050	85.70	85.7% Satisfactory	ONS
163	153	EC STRUCTURAL COMPOSITES, INC.	31961	L	B	MA	GE	Retrofitting/Strengthening of Various Permanent Bridges: B. Aganan Bridge (Old) (B00046PN) along Iloilo-Capiz Road, (Pavia Diversion) Pavia, Iloilo	Pavia, Iloilo	8/24/2016	1st/Final	ILOILO 4TH DEO	LF	7.453	7.4530841	6/8/1900	6/14/1900	0.00%	C	0.500	0.133	0.300	0.000	0.000	0.000	93.30	93.3% Very Satisfactory	ONS
164	154	EDISON DEVELOPMENT & CONSTRUCTION	2400	L	AAA	MB	GE	Construction of Tigum Flood Control Project (Jaro-Tigum River) Brgy. Purok 1, Poblacion, Pavia, Iloilo 2nd LD	Poblacion, Pavia, Iloilo 2nd LD	8/24/2016	1st/Final	ILOILO 4TH DEO	LF	23.251	23.251425	8/31/1900	9/22/1900	0.00%	C	0.400	0.262	0.150	0.030	0.060	0.033	93.50	93.5% Very Satisfactory	ONS
165	155	EGB CONSTRUCTION	13722	L	A	MA	GE	Construction/ Repair/ Rehabilitation/ Improvement of Various Infrastructure including Local Projects, Construction of Barangay Fugu-Namnama Villa Jesusa Road Subdivision	Ilagan City, Isabela	9/17/2016	1st/Final	Regional Office No. II	LF	54.432	313	3/17/2014	1/23/2015	0.00%	C	0.474	0.200	0.300	0.000	0.000	0.000	97.40	97.4% Outstanding	ONS
166	156	ENRIQUE A. FLORES, JR. CONTRACTOR	2421	L	A	SB	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads: Bolkawan Road, K0307+(-622) to K0307+(-180), Baguio City	Baguio City	9/1/2016	1st/Final	BAGUIO CITY DEO	LF	7.414	85	2/18/2016	5/12/2016	0.00%	C	0.397	0.133	0.300	0.000	0.000	0.000	83.00	83% Satisfactory	ONS
167	157	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Widening of Permanent Bridges, Alubijid Bridge (B01325MN) along Butuan City-Cagayan de Oro City-Iligan City Road, K1540+736 - K1540+846.00, Misamis Oriental 2nd LD	K1540+736 - K1540+846.00, Misamis Oriental 2nd LD	8/26/2016	1st/Final	Regional Office No. X	LF	111.150	319	3/17/2015	1/29/2016	0.00%	C	0.491	0.133	0.300	0.000	0.000	0.000	92.40	92.4% Very Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
168	158	YURICH BUILDERS & CONSTRUCTION SUPPLY / A.F.G. CONSTRUCTION AND CONSTRUCTION SUPPLY JOINT VENTURE	6	L	A	B	GE	Off-Carriageway Improvement Including Drainage of Puerto Princesa North Road, K0090+000.00-K0090+600.00, K0091+100.00-K0091+350.00, K0095+200.00-K0096+246.00, K0103+600.00-K0103+961.00, K0107+600.00-K0107+720.00 Roxas, Palawan	Roxas, Palawan	8/31/2016	First	Palawan 1st DEO	LF	45.859	280	4/8/2016	1/12/2017	32.04%	OG	0.328	0.300	0.150	0.030	0.045	0.050	90.30	-	AHD
169	159	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction of Cagayan de Oro City Coastal Road (By-Pass Road) including of ROW, K1434+820.00-K1438+195.00, Cagayan de Oro City 2nd LD	K1434+820.00-K1438+195.00, Cagayan de Oro City 2nd LD	8/26/2016	1st/Final	Regional Office No. X	LF	219.500	450	4/21/2015	7/13/2016	0.00%	C	0.475	0.133	0.300	0.000	0.000	0.000	90.80	90.8% Very Satisfactory	ONS
170	160	PERFORMANCE BUILDERS & DEVELOPERS CORPORATION	5303	L	AAA	A	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide (Marinduque Circumferential Road), K0013+200-K0013+260, K0051+276-K0051+331, K0051+613-K0051+634, K0051+699-K0051+713, K0051+876-K0052+000, K0052+341-K0052+396, K005	Marinduque	8/27/2016	First	Marinduque DEO	LF	15.949	240	2/24/2016	10/20/2016	1.53%	OG	0.368	0.244	0.150	0.030	0.045	0.050	88.70	-	AHD
171	161	BONIFACIO M. CARLOS CONSTRUCTION CORP.	3303	L	A	A	GE	Off-Carriageway Improvement Including Drainage of Puerto Princesa South Road K0086+1009-K0090+114, K0162+044-K0163+063, K0172+600-K0173+173, K0189+897-K0190+397, Narra, Espanola, Brooke's Point Palawan	Narra, Espanola & Brooke's Point Palawan	8/30/2016	First	Palawan 2nd DEO	LF	39.050	188	4/4/2016	10/8/2016	6.37%	OG	0.378	0.233	0.150	0.030	0.045	0.050	88.60	-	AHD
172	162	ETM CONSTRUCTION	16285	L	C	SB	GE	Local Infrastructure Program Concreting of road at Sitio Old Sayalan	Brgy. Saysiaan, Bagac, Bataan 2nd LD	9/15/2016	1st/Final	Bataan 2nd DEO	LF	1.868	45	3/28/2016	5/11/2016	0.00%	C	0.409	0.200	0.300	0.000	0.000	0.000	90.90	90.9% Very Satisfactory	ONS
173	163	JEENE-SON CONSTRUCTION	28552	L	D	B	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Road Including Drainage, Jct. MWCR-San Jose Airport-Jct. Bubog Road (S00145MR)	San Jose, Occidental Mindoro	8/23/2016	First	Mindoro Occidental DEO	LF	3.342	234	2/2/2016	9/22/2016	34.86%	OG	0.359	0.260	0.150	0.022	0.041	0.050	88.20	-	AHD
174	164	S11 TRADING & CONSTRUCTION/ GREAT LAKES ENTERPRISES, JOINT VENTURE	JV-15-1249	L	A	B	GE	Construction of Wawa Seawall, Calapan City, Oriental Mindoro	Calapan City, Oriental Mindoro	8/26/2016	Second	Mindoro Oriental DEO	LF	18.576	181	3/9/2016	9/5/2016	15.00%	OG	0.382	0.200	0.300	0.000	0.000	0.000	88.20	-	AHD
175	165	R.M.A.J	18623	L	B	A	GE	Off-Carriageway Improvement Including Drainage along Mamburao-Airport Road (S0097MR) K0407+ (-364) to K0407+259, Mamburao, Occidental Mindoro	Mamburao, Occidental Mindoro	8/23/2016	First	Mindoro Occidental DEO	LF	11.627	156	5/19/2016	10/21/2016	12.15%	OG	0.345	0.265	0.150	0.022	0.045	0.050	87.70	-	AHD
176	166	L.N SALVADOR CONSTRUCTION	16661	L	B	A	GE	Rehabilitation/ Construction of Gabion Revetment at Naujan (Magasawang Tubig) Naujan, Oriental Mindoro	Naujan, Oriental Mindoro	8/25/2016	First	Mindoro Oriental DEO	LF	27.928	245	3/23/2016	11/22/2016	1.79%	OG	0.300	0.300	0.150	0.030	0.045	0.050	87.50	-	AHD
177	167	C.S RAYOS CONSTRUCTION & GENERAL SERVICES, INC.	9790	L	A	A	GE	Widening of Permanent Bridges from 1 Lane to 2 Lanes Underground River (B00166PW) along Quezon-Punta Baja Road, Quezon Palawan	Quezon, Palawan	8/30/2016	First	Palawan 2nd DEO	LF	6.839	190	9/17/2016	3/25/2017	24.77%	OG	0.359	0.245	0.150	0.030	0.040	0.050	87.40	-	AHD
178	168	D.M MALIWANAG BUILDERS AND ENTERPRISES	32589	L	B	A	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide M00ECR K0189+680-K0189+780, Bulalacao, Oriental Mindoro	Bulalacao, Oriental Mindoro	8/24/2016	First	Southern Mindoro DEO	LF	6.414	181	3/25/2016	9/21/2016	2.03%	OG	0.311	0.281	0.150	0.030	0.051	0.050	87.30	-	AHD
179	169	ETP BUILDERS	36355	L	D	SB	GB	Construction of Multi-Purpose Building (Barangay Hall), Barangay Ma-atas, Cagdianao, Dinagat Islands	Cagdianao, Dinagat Islands	8/25/2016	1st/Final	Dinagat Island DEO	LF	2.624	180	2/15/2016	8/12/2016	0.00%	C	0.368	0.263	0.033	0.030	0.041	0.000	73.50	73.5% Poor	ONS
180	170	R.C TAGALA CONSTRUCTION	11597	L	AA	B	GE	Improvement/Widening of National Roads, Marinduque Circumferential Road, K0015+000 to K0016+010, Mogpog, Marinduque	Mogpog, Marinduque	8/27/2016	First	Marinduque DEO	LF	27.333	281	2/18/2017	11/25/2017	0.71%	OG	0.346	0.257	0.150	0.022	0.045	0.050	87.00	-	AHD
181	171	SIXTEEN ENTERPRISES CALAPAN BRANCH/ J.F BLANCO'S CONSTRUCTION JOINT VENTURE	JV-15-1159	L	B	A	GE	Construction / Rehabilitation of Flood Control Structures, Hapang River Control Bongabong, Oriental Mindoro	Bongabong, Oriental Mindoro	8/25/2016	First	Southern Mindoro DEO	LF	22.912	200	3/25/2016	10/10/2016	14.02%	OG	0.333	0.250	0.150	0.030	0.050	0.050	86.30	-	AHD
182	172	ORIENT STAR CONSTRUCTION, INC. (Formerly: Orient Star Construction)	7183	L	A	A	GE	Concreting of Shoulder Both Sides Including Drainage and Slope Protection CSR Jct. Minas Road, K0036+774 to K0040+948.50, Victoria, Oriental Mindoro	Victoria, Oriental Mindoro	8/26/2016	First	Mindoro Oriental DEO	LF	42221.000	245	4/7/2016	12/7/2016	11.22%	OG	0.347	0.249	0.150	0.030	0.035	0.050	86.10	-	AHD
183	173	LUMEL GLENN CONSTRUCTION	26817	L	B	A	GE	Construction/ Rehabilitation of Flood Control Structures, M. Adriano River Control Gloria, Oriental Mindoro	Gloria, Oriental Mindoro	8/24/2016	First	Southern Mindoro DEO	LF	18323.000	193	3/27/2016	10/5/2016	9.74%	OG	0.331	0.248	0.150	0.030	0.050	0.050	85.90	-	AHD
184	-	LUMEL GLENN CONSTRUCTION	26817	L	B	A	GE	National Road Lighting program Along Bongabong-Sagana-Roxas-San Aquilino Road Bongabong-Roxas, Oriental Mindoro	Bongabong-Roxas, Oriental Mindoro	8/25/2016	First	Southern Mindoro DEO	LF	34409.000	250	1/11/2016	9/16/2016	0.96%	OG	0.321	0.257	0.150	0.030	0.050	0.050	85.80	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
185	174	EXACT CONSTRUCTION	15975	L	D	SB	GB	Construction of Multi-Purpose Building (N.E. Building), Compostela NHS, Compostela, Compostela Province	Compostela, Compostela Province	8/26/2016	1st/Final	Compostela Valley DEO	LF	1.465	60	3/11/2016	5/9/2016	0.00%	C	0.474	0.133	0.300	0.000	0.000	0.000	90.70	90.7% Very Satisfactory	ONS
186	175	F.F. GALANG CONSTRUCTION	26801	L	C	B	GB	Construction of Multi Purpose Building Brgy. San Manuel, Puerto Princesa City, Palawan	Puerto Princesa City, Palawan	9/1/2016	Final	Palawan 3rd DEO	LF	3670.000	156	3/4/2016	8/6/2016	0.00%	C	0.353	0.200	0.300	0.000	0.000	0.000	85.30	85.3% Satisfactory	ONS
187	176	FAIRCHILD BUILDERS AND DEVELOPERS, INCORPORATED (Formerly: Fairchild Marketing & Construction)	10024	L	B	MA	GE	Off-Carriageway Maintenance Improvement along Daang Maharlika (S00166LT) K0990+300-K0992+390 Mahaplag, Leyte	Daang Maharlika (S00166LT) K0990+300-K0992+390 Mahaplag, Leyte	8/22/2016	1st/Final	Leyte 5th DEO	LF	8.984	121	11/9/2015	3/8/2016	0.00%	C	0.460	0.133	0.300	0.000	0.000	0.000	89.30	89.3% Very Satisfactory	ONS
188	177	BR'S CONSTRUCTION	22997	L	B	A	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Rd. including Drainage (Marinduque Circumferential Road), K0004+000-K0004+600, K0005+300-K0005+486, and K0005+670-K0005+832, Boac-Mogmog, Marinduque	Boac-Mogmog, Marinduque	8/27/2016	First	Marinduque DEO	LF	26202.000	257	2/22/2016	11/4/2016	2.05%	OG	0.347	0.259	0.150	0.030	0.025	0.033	84.40	-	AHD
189	178	TAGUSAO CONSTRUCTION & TRADING	36237	L	B	B	GB	Construction of 1 Unit Tech/Voc Facilities/ Workshop Building (TVL), Isab National High School, Aborlan, Palawan	Aborlan, Palawan	8/31/2016	First	Palawan 3rd DEO	LF	2656.000	120	6/28/2016	10/25/2016	0.92%	OG	0.371	0.203	0.150	0.022	0.045	0.050	84.10	-	AHD
190	179	FAME BUILDER PHILIPPINES	8936	L	A	SB	GE	Construction/ Improvement of Cobo River (Magaysay Section)	Dinalupihan, Bataan	9/14/2016	1st/Final	Bataan 1st DEO	LF	3.646	90	2/11/2016	5/10/2016	4.44%	C	0.450	0.200	0.300	0.000	0.000	0.000	95.00	95% Very Satisfactory	AHD
191	-	FAME BUILDER PHILIPPINES	8936	L	A	SB	GE	Construction/ Upgrading/ Rehabilitation of Drainage Along Gov. L. J. Lingao Road	K0148+842 - K0149+245, Bagac, Bataan	9/15/2016	1st/Final	Bataan 2nd DEO	LF	4.576	120	3/28/2016	7/25/2016	0.00%	C	0.333	0.200	0.300	0.000	0.000	0.000	83.30	83.3% Satisfactory	ONS
192	180	STX ENTERPRISES	21547	L	AAA	B	GB	Asphalt Overlay of Calapan South Road (CSR) K0002+736 to K0004+000 and K0004+000 to K0004+351.50, Calapan City, Oriental Mindoro	Calapan City, Oriental Mindoro	8/26/2016	First	Mindoro Oriental DEO	LF	35686.000	163	3/30/2016	9/8/2016	2.74%	OG	0.360	0.200	0.150	0.030	0.047	0.050	83.70	-	AHD
193	181	FFJJ CONSTRUCTION	16712	L	AAA	MB	GB	Construction of New Brgy. Site Covered Court, Brgy. Maputi, Banayabany, Davao Oriental	Brgy. Maputi, Banayabany, Davao Oriental	8/25/2016	1st/Final	Davao Oriental 2nd DEO	LF	1.778	114	2/16/2016	6/8/2016	0.00%	C	0.473	0.160	0.300	0.000	0.000	0.000	93.30	93.3% Very Satisfactory	ONS
194	182	FFJJ/MAER SUMMIT KONSTRUKT CO. JOINT VENTURE	JV-15-431	L	AAA	MA	GE	Construction of Bilawan Flood Control, Protecting President Diosdado Macapagal National Highway, City of Mati, Davao Oriental	City of Mati, Davao Oriental	8/25/2016	Final	Davao Oriental 2nd DEO	LF	39.803	162	2/1/2016	7/11/2016	0.00%	C	0.414	0.200	0.300	0.000	0.000	0.000	91.40	88.64% Satisfactory	ONS
195	183	FIT CONSTRUCTION	35857	L	D	SB	GB	Construction of 2 Classroom School Building, Banaag E/S, Banaag, Bantay, Ilocos Sur	Bantay, Ilocos Sur	8/27/2016	1st/Final	ILOCOS SUR 1ST DEO	LF	1.911	60	2/16/2016	4/15/2016	0.00%	C	0.455	0.133	0.300	0.000	0.000	0.000	88.80	88.8% Satisfactory	ONS
196	184	PRECIOUS CONSTRUCTION	32995	L	A	B	GE	Retrofitting/ Strengthening of Iwahig Bridge (B00176PW) Along Puerto Princesa South Road (PPSR), Puerto Princesa City, Palawan	Puerto Princesa City, Palawan	9/2/2016	Second	Palawan 3rd DEO	LF	19597.000	165	3/23/2016	9/3/2016	41.00%	OG	0.499	0.140	0.300	0.000	0.000	0.000	93.90	-	AHD
197	185	ALRO CONSTRUCTION & DEVELOPMENT CORPORATION	18361	L	A	MA	GE	Construction/Rehabilitation of Flood Control Mitigation Facilities along Major River Basins and Principal Rivers- Kabilugan/Velasco/Batu River Basin (Lake Bicol), Const./Improvement of Salugan Flood Control, Camalig, Albay	Camalig, Albay	9/2/2016	First	Albay 2nd DEO	LF	34.530	158	6/15/2016	11/19/2016	50.63%	OG	0.500	0.188	0.300	0.000	0.000	0.000	98.80	-	AHD
198	186	FIVE MASSIVE INFRA & SUPPLY CORP.	36876	L	A	SB	GB	Construction of School Building, One (1) Storey Two (2) Classrooms at Tanglaw NHS, Brgy. Tanglaw, B.E. Dujali, Davao del Norte	Brgy. Tanglaw, B.E. Dujali, Davao del Norte	8/27/2016	1st/Final	Davao del Norte DEO	LF	1.978	90	2/22/2016	5/21/2016	0.00%	C	0.482	0.141	0.300	0.000	0.000	0.000	92.30	92.3% Very Satisfactory	ONS
199	187	FORTSTONE CONSTRUCTION ENTERPRISES	31668	L	B	SB	GB	Construction of 2 Units 2 Storey 4 CL School Building, Heracleo Casco MNHS, Sta. Maria, Davao del Sur	Sta. Maria, Davao del Sur	8/31/2016	1st/Final	Davao del Sur 2nd DEO	LF	12.261	150	12/17/2015	5/14/2016	0.00%	C	0.463	0.170	0.300	0.000	0.000	0.000	93.30	93.3% Very Satisfactory	ONS
200	188	FRAMECON BUILDERS	22482	L	B	MA	GE	Flood Control Structures	Barangay Las Pifias, Peñaranda	9/22/2016	1st/Final	Nueva Ecija 2nd DEO	LF	13.790	150	4/6/2016	9/2/2016	3.82%	C	0.451	0.200	0.300	0.000	0.000	0.000	95.10	95.1% Very Satisfactory	AHD
201	189	FREDEN CONSTRUCTION	22665	L	B	MA	GE	Improvement/Widening of National Roads along Filipino-American Friendship Avenue K1662+(-574)- K1662+426 Brgy. Calumpang, General Santos City	K1662+(-574)- K1662+426 Brgy. Calumpang, General Santos City	9/1/2016	1st/Final	South Cotabato 2nd DEO	LF	#####	165	2/16/2016	7/29/2016	0.00%	C	0.367	0.200	0.300	0.000	0.000	0.000	86.70	86.7% Satisfactory	ONS
202	-	FREDEN CONSTRUCTION	22665	L	B	SB	GE	Construction/Rehabilitation of Flood Mitigation Facilities along Principal River-Seguli River Brgy. Seguli, General Santos City	Brgy. Seguli, General Santos City	8/1/2016	Final	South Cotabato 2nd DEO	LF	#####	137	11/5/2015	3/20/2016	0.00%	C	0.325	0.200	0.300	0.000	0.000	0.000	82.50	85.56% Satisfactory	ONS
203	190	GEETY REALTY & DEVELOPMENT CORPORATION	30447	L	B	MA	GE	Rehabilitation along Toledo-Pnamungajan-Aloguinsan-Mantalongon Road (S00235CB) with slips, (1) K0077+415 - K0077+449, Chainage 28238 - Chainage 28272, (2) K0080+335 - K0080+699, Chainage 31068 - Chainage 31432, Aloguinsan, Cebu	Aloguinsan, Cebu	8/24/2016	1st/Final	Cebu 3rd DEO	LF	#####	20.14341	9/22/1900	10/11/1900	0.00%	C	0.451	0.139	0.300	0.000	0.000	0.000	89.00	89% Satisfactory	ONS
204	191	GELA CONSTRUCTION	30655	L	D	MA	GE	Concreting of Road, Brgy. Lungsodan- Brgy. Abilian- Brgy. Tambongan, Candijay, Bohol	Brgy. Tambongan, Candijay, Bohol	8/31/2016	1st/Final	Bohol 3rd DEO	LF	#####	9.679008	5/19/1900	5/27/1900	0.00%	C	0.468	0.139	0.300	0.000	0.000	0.000	90.70	90.7% Very Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	'IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
205	192	GENETIAN BUILDERS	18052	L	B	MA	GB	Construction of Multi-Storey Academic Building Valenzuela Polytechnic College, Valenzuela Campus, (Phase 1), Barangay Parada, Valenzuela City	Valenzuela City	9/23/2016	1st/Final	METRO MANILA 3RD DEO	LF	15.975	240	7/16/2015	3/11/2016	-8.18%	C	0.499	0.142	0.055	0.000	0.000	0.000	69.60	69.6% Poor	DEL
206	193	ROLA CONSTRUCTION	7	L	0	0	GB	Cluster: Construction of Two (2) Storey Six (6) Classroom School Building, Tomas A. Andaya National, Ragay, Camarines Sur	Ragay, Camarines Sur	8/24/2016	First	Camarines Sur 5th DEO	LF	8.717	182	3/23/2016	9/20/2016	9.54%	OG	0.378	0.290	0.150	0.030	0.029	0.033	91.00	-	AHD
207	194	GHR CONSTRUCTION	34464	L	C	SB	GB	Construction of School Building, 3 Storey, 12 Classrooms Building, Modified to 3 Storey, 9 Classrooms Building at San Roque E/S	Zamboanga City	9/2/2016	Final	Zamboanga City DEO	LF	13.790	210	5/28/2015	12/23/2015	0.00%	C	0.460	0.133	0.300	0.000	0.000	0.000	89.30	84.33% Satisfactory	ONS
208	195	GIMP VENTURES	33025	L	B	SB	GE	Repair/Rehabilitation and Construction of Brgy. Camudias FHR,	Camudias, Bindoy, Negros Oriental	8/27/2016	1st/Final	Negros Oriental 1st DEO	LF	1.985	27	12/5/2015	12/31/2015	0.00%	C	0.446	0.133	0.300	0.000	0.000	0.000	87.90	87.9% Satisfactory	ONS
209	196	GKMM CONSTRUCTION & SUPPLIES	32953	L	C	SB	GB	Construction of Multi-Purpose Building, Brgy. Bulata,	Cauayan, Negros Occidental	8/28/2016	1st/Final	Negros Occidental 3rd DEO	LF	2.350	60	2/2/2016	4/1/2016	0.00%	C	0.439	0.133	0.300	0.000	0.000	0.000	87.20	87.2% Satisfactory	ONS
210	197	ROLOCO CONSTRUCTION & DEVELOPMENT CORPORATION (Formerly: Rolco Construction & General Merchandise)	29686	L	B	MA	GB	Construction of 2 Storey 6 Classrooms at Barayong National High School, Barangay Barayong, Ligao City	Barangay Barayong, Ligao City	9/1/2016	First	Albay 3rd DEO	LF	7.861	180	5/30/2016	11/25/2016	0.00%	OG	0.364	0.248	0.149	0.030	0.058	0.033	88.20	-	ONS
211	198	GOLD RICH CONSTRUCTION & TRADING (Formerly: Gold Rich Construction)	16489	L	AAA	MB	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads: South Drive, K0251+640 to K0252+640, Baguio City	Baguio City	9/1/2016	1st/Final	BAGUIO CITY DEO	LF	16.692	89	3/14/2016	6/10/2016	0.00%	C	0.443	0.133	0.300	0.000	0.000	0.000	87.60	87.6% Satisfactory	ONS
212	199	GOLDROCK CONSTRUCTION & DEVELOPMENT CORP.	5389	L	AAA	B	GE	Concreting of Puerto Princesa North Road (PPNR) K0217+000-K0217+560, Taytay, Palawan	Taytay, Palawan	9/1/2016	Final	Palawan 1st DEO	LF	17160.000	109	3/7/2016	6/23/2016	0.00%	C	0.389	0.149	0.300	0.000	0.000	0.000	83.80	83.8% Satisfactory	ONS
213	200	GRECO CONSTRUCTION AND SUPPLY	21884	L	A	MA	GE	Concreting of Matabab-Misalay Road, Sta 0+000-Sta 1+000, Sta 0+475-Sta 0+775, Canal Left Side Antipas, Cotabato	Sta 0+000-Sta 1+000, Sta 0+475-Sta 0+775, Canal Left Side Antipas, Cotabato	8/25/2016	1st/Final	Cotabato 1st DEO	LF	#####	86	3/29/2016	6/22/2016	0.00%	C	0.369	0.200	0.300	0.000	0.000	0.000	86.90	86.9% Satisfactory	ONS
214	201	GUAVA CONSTRUCTION	37027	L	D	SB	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads: Outlook Drive, K0253+(-348) to K0253+(-058), Baguio City	Baguio City	9/1/2016	1st/Final	BAGUIO CITY DEO	LF	6.640	93	2/19/2016	5/21/2016	0.00%	C	0.460	0.133	0.300	0.000	0.000	0.000	89.30	89.3% Very Satisfactory	ONS
215	202	H. L. J. CONSTRUCTION & ENTERPRISES	18080	L	A	MA	GB	Construction and Maintenance of Bridges along National Roads: Retrofitting/Strengthening of Permanent Bridge, Apagahan Bridge (B00321PR) along Iloilo-Antique Road, Patnongon, Antique	Patnongon, Antique	8/26/2016	1st/Final	ANTIQUE DEO	LF	#####	3.0307693	2/27/1900	2/29/1900	0.00%	C	0.500	0.133	0.300	0.000	0.000	0.000	93.30	93.3% Very Satisfactory	ONS
216	203	HARDROCKPLATINUM DEVELOPMENT CORPORATION	39263	L	C	B	GE	Rehabilitation/Major Repair of Malanap Bridge (B00061PW) along Puerto Princesa South Road (PPSR) Espanola Palawan	Palawan	8/30/2016	1st/Final	Palawan 2nd DEO	LF	7117.000	80	4/11/2016	6/29/2016	0.00%	C	0.486	0.179	0.300	0.000	0.000	0.000	96.50	96.5% Outstanding	ONS
217	204	HERBERT MALMIS GENERAL MERCHANDISE & CONTRACTOR, INC.	4593	L	A	MA	GE	Off-Carriageway Improvement Jct. (TNR) Maribojoc-Antequera-Catagbacan Road, K0017+445-K0018+495, Antequera, Bohol	K0017+445-K0018+495, Antequera, Bohol	8/30/2016	1st/Final	Bohol 1st DEO	LF	#####	28.7264	5/29/1900	6/25/1900	0.00%	C	0.391	0.240	0.150	0.030	0.070	0.050	93.10	93.1% Very Satisfactory	ONS
218	205	HEXAMINDZ CORPORATION (FORMERLY : KILUSANG MAGKAIBIGAN M.P. COOPERATIVE (KHMPC))	31666	L	AA	MB	GE	Concreting of Purok Magkahiusa FHR Lambayong, Sultan Kudarat	Sultan Kudarat	8/23/2016	Final	Sultan Kudarat 1st DEO	LF	#####	153	8/26/2015	1/25/2016	0.00%	C	0.385	0.200	0.028	0.000	0.000	0.000	61.30	54.1% Poor	ONS
219	206	HONEYVILLE CONSTRUCTION	32160	L	A	MA	GB	Construction of Covered Court, Brgy. San Miguel, Calabanga, Camarines Sur	Brgy. San Miguel, Calabanga, Camarines Sur	8/25/2016	1st/Final	Camarines Sur 2nd DEO	LF	1.955	75	3/28/2016	6/10/2016	0.00%	C	0.454	0.133	0.300	0.000	0.000	0.000	88.70	88.7% Satisfactory	ONS
220	207	HORAMABI BUILDERS	24129	L	AAA	MA	GE	Construction/ Improvement of Abucay River	Abucay, Bataan	9/14/2016	1st/Final	Bataan 1st DEO	LF	16.997	165	2/23/2016	8/5/2016	2.96%	C	0.462	0.200	0.300	0.000	0.000	0.000	96.20	96.2% Outstanding	AHD
221	208	HUMMING BIRD CONSTRUCTION	33810	L	B	MA	GB	Construction of Three (3) Storey Nine (9) Classroom at Negros Occidental High School,	Bacolod City	9/1/2016	Final	Bacolod City DEO	LF	14.942	240	11/23/2015	7/19/2016	0.00%	C	0.392	0.240	0.131	0.030	0.065	0.033	89.10	89.1% Very Satisfactory	ONS
222	209	I.F BLANCO'S CONSTRUCTION	25350	L	B	A	GE	Improvement of Roads Brgy. Pambisan Malaki to Brgy. Sabang, Pinamlayan, Oriental Mindoro	Pinamlayan, Oriental Mindoro	8/25/2016	1st/Final	Southern Mindoro DEO	LF	4669.000	103	3/6/2016	6/16/2016	0.00%	C	0.449	0.135	0.300	0.000	0.000	0.000	88.40	88.4% Satisfactory	ONS
223	210	J & A PIMENTEL CONSTRUCTION	7953	L	A	MA	GE	Improvement/Widening of National Roads SDCR, K1292+198.00-K1294+131, K1294+153-K1294+457.40 - K1294+537-K1294+752.60, Tandao City, Surigao del Sur	Tandag City, Surigao del Sur	8/26/2016	Final	Surigao del Sur 1st DEO	LF	37.710	213	1/25/2016	8/24/2016	0.00%	C	0.385	0.272	0.150	0.030	0.050	0.050	93.70	93.7% Very Satisfactory	ONS
224	211	J. CORDON CONSTRUCTION & SUPPLY	32982	L	D	SB	GB	Construction of Multi-Purpose Building, Brgy. Ungka II, Pavia, Iloilo	Brgy. Ungka II, Pavia, Iloilo	8/24/2016	1st/Final	ILOILO 4TH DEO	LF	#####	1.9208771	3/30/1900	3/30/1900	0.00%	C	0.500	0.193	0.150	0.000	0.000	0.000	84.30	84.3% Satisfactory	ONS
225	212	J. J. S. CONSTRUCTION	5710	L	C	SB	GB	Construction of Multi-Purpose Building Center, Anilao, Iloilo	Anilao, Iloilo	8/23/2016	1st/Final	ILOILO 2ND DEO	LF	#####	4.2470117	5/29/1900	6/1/1900	0.00%	C	0.276	0.300	0.150	0.030	0.047	0.050	85.30	85.3% Satisfactory	ONS
226	213	JARGON CONSTRUCTION AND SUPPLY	23474	L	B	MA	GE	Retrofitting/Strengthening of Kamanga Bridge along Sarangani-Sultan Kudarat Coastal Road Maasin, Sarangani Province	Sarangani Province	8/31/2016	1st/Final	Sarangani DEO	LF	#####	90	2/15/2016	5/14/2016	0.00%	C	0.497	0.133	0.253	0.000	0.000	0.000	88.30	88.3% Satisfactory	ONS
227	214	JAYKRIS ENTERPRISES & CONSTRUCTION (Formerly: Jaykris Enterprises)	30906	L	B	MA	GE	Rehabilitation of Road, Brgy. La Dicha	Malangas, Zamboanga Sibuyan 1st LD	9/1/2016	1st/Final	Zamboanga Sibugay 1st DEO	LF	1.921	75	3/22/2016	6/4/2016	0.00%	C	0.486	0.133	0.300	0.000	0.000	0.000	91.90	91.9% Very Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
228	215	JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	MB	GE	Upgrading of Road (Gravel to Concrete) leading to Laguindingan Airport, including RROW, K1462+500.00-1466+320.00; Net Length=3.4880 km., Misamis Oriental 2nd LD	Misamis Oriental 2nd LD	8/26/2016	1st/Final	Regional Office No. X	LF	#####	390	1/30/2014	2/23/2015	0.00%	C	0.441	0.200	0.300	0.000	0.000	0.000	94.10	94.1% Very Satisfactory	ONS
229	-	JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	MB	GE	Upgrading (Gravel to Concrete) of Road leading to Laguindingan Airport, Guttagum Laguindingan Airport Section, Misamis Oriental 2nd LD	Misamis Oriental 2nd LD	8/26/2016	1st/Final	Regional Office No. X	LF	#####	368	3/25/2015	3/26/2016	0.00%	C	0.431	0.200	0.300	0.000	0.000	0.000	93.10	93.1% Very Satisfactory	ONS
230	216	JEMACON BUILDERS	34429	L	D	B	GE	Retrofitting/ Strengthening of Tacduan Bridge (B00181PV) Along Puerto Princesa South Road (PPSR), Puerto Princesa City, Palawan	Puerto Princesa City, Palawan	9/2/2016	1st/Final	Palawan 3rd DEO	LF	4745.000	60	3/10/2016	5/8/2016	0.00%	C	0.499	0.145	0.300	0.000	0.000	0.000	94.40	94.4% Very Satisfactory	ONS
231	217	JJA CONSTRUCTION AND SUPPLY	22676	L	A	MA	GE	Rehabilitation/Improvement of National Roads along Calanan - Pinukup Road, Intermittent Section, Kalinga	Kalinga	8/28/2016	1st/Final	KALINGA DEO	LF	3.441	60	6/29/2016	8/27/2016	14.65%	C	0.355	0.200	0.300	0.000	0.000	0.000	85.50	85.5% Satisfactory	AHD
232	218	JLP CONSTRUCTION & SUPPLY (Formerly: JLP Construction)	26983	L	D	SB	GB	Construction of Two (2) Storey, Four (4) Classrooms Marcos NHS, (Santiago Campus), Marcos, Ilocos Norte	Marcos, Ilocos Norte	8/25/2016	1st/Final	ILOCOS NORTE 2ND DEO	LF	6.132	210	1/14/2016	8/10/2016	0.00%	C	0.473	0.133	0.300	0.000	0.000	0.000	90.60	90.6% Very Satisfactory	ONS
233	219	JMT CONSTRUCTION	14186	L	B	MA	GE	Construction/ Improvement of Access Road Leading to Seaport Construction of NRI Caging: Cayutan-Canlinaipa Port Area Road, Km. 1144+511.62-Km. 1146+320.00, Surigao City	Km. 1144+511.62-Km. 1146+320.00, Surigao City	8/27/2016	Final	Surigao del Norte	LF	44.883	261	6/30/2015	3/16/2016	0.00%	C	0.483	0.200	0.300	0.000	0.000	0.000	98.30	92.12% Very Satisfactory	ONS
234	220	JOHN RAY DEVELOPER AND SUPPLIES	20795	L	D	SB	GB	Construction of Multi-Purpose Building at Brgy. Latagan, Matalam Cotabato	Brgy. Latagan, Matalam Cotabato	8/25/2016	1st/Final	Cotabato 1st DEO	LF	#####	85	2/25/2016	5/19/2016	0.00%	C	0.382	0.200	0.300	0.000	0.000	0.000	88.20	88.2% Satisfactory	ONS
235	221	JOSHUA ENGINEERING	33103	L	B	MA	GB	Construction of Two (2) Sty. Four (4) CL (7mxdm) School Building @ Tamao ES, San Jose 2nd District, Negros Oriental	San Jose 2nd District, Negros Oriental	8/25/2016	1st/Final	Negros Oriental 2nd DEO	LF	6.099	120	12/18/2015	4/15/2016	0.00%	C	0.487	0.133	0.300	0.000	0.000	0.000	92.00	92% Very Satisfactory	ONS
236	222	JRD CONSTRUCTION AND SUPPLY	37318	L	D	SB	GE	Construction of Probation South Farm to Market Road (Concreting), Lagawe, Ifugao	Lagawe, Ifugao	8/26/2016	1st/Final	IFUGAO 1ST DEO	LF	1.884	66	1/25/2016	3/30/2016	0.00%	C	0.307	0.200	0.300	0.000	0.000	0.000	80.70	80.7% Unsatisfactory	ONS
237	223	JUNTEREAL INDUSTRIAL AND DEVELOPMENT CORPORATION	21357	L	B	SB	GE	Construction/ Rehabilitation of Flood Control Mitigation Facilities along Major River Basins, General Nakar (2b) River	Sta. 0+266.24 - Sta. 0+351.24	9/19/2016	1st/Final	Quezon 1st	LF	6.234	129	11/20/2015	3/27/2016	0.00%	C	0.427	0.200	0.300	0.000	0.000	0.000	92.70	92.7% Very Satisfactory	ONS
238	224	JUPA CONSTRUCTION	23577	L	B	MA	GB	Repair/Improvement of Bobolosan Covered Court, Laoang, Northern Samar	Laoang, Northern Samar	8/30/2016	1st/Final	Northern Samar 2nd DEO	LF	1.824	60	3/21/2016	5/19/2016	0.00%	C	0.490	0.133	0.300	0.000	0.000	0.000	92.30	92.3% Very Satisfactory	ONS
239	225	KAMAGONG BUILDERS & DEVELOPERS CORPORATION	1720	L	AAA	MB	GE	MFO 2 - Flood Management Services, Construction, Maintenance of Flood Mitigation Structures and Drainage System, Construction of Flood Control in San Juan River, Brgy. Marulas, Kalinga, Poblacion, Wakas, Kawit (Phase 15 & 16) with RROW Acquisition, Cavite	Kawit, Cavite	9/19/2016	1st/Final	Cavite 1st	LF	36.127	175	2/5/2015	7/29/2015	0.00%	C	0.361	0.200	0.300	0.000	0.000	0.000	86.10	86.1% Satisfactory	ONS
240	226	KANAWAY BUILDERS CORP.	37886	L	D	SB	GB	Construction of Multi-Purpose Building (Council of Women), Brgy. Ngan, Compostella Valley Province	Brgy. Ngan, Compostella Valley Province	8/26/2016	1st/Final	Compostella Valley DEO	LF	#####	60	3/10/2016	5/8/2016	0.00%	C	0.489	0.165	0.300	0.000	0.000	0.000	95.40	95.4% Very Satisfactory	ONS
241	227	KASANGA CONSTRUCTION AND SUPPLIES (Formerly: Kasanga Construction)	17024	L	C	B	GB	Construction of Multi-Purpose Covered Court Barangay Apitong, Naujan, Oriental Mindoro	Naujan, Oriental Mindoro	8/26/2016	Final	Mindoro Oriental DEO	LF	2879.000	155	1/28/2016	6/30/2016	0.00%	C	0.412	0.194	0.300	0.000	0.000	0.000	90.60	90.6% Very Satisfactory	ONS
242	228	KATNISS EVERDEEN CONSTRUCTION AND SUPPLY	37864	L	D	SB	GB	Construction of 2 Storey 2 Classroom School Building at New Matina Elementary School, Davao City	Davao City	9/1/2016	1st/Final	Davao City DEO	LF	4.597	120	3/6/2016	7/3/2016	0.00%	C	0.476	0.154	0.300	0.000	0.000	0.000	93.00	93% Very Satisfactory	ONS
243	229	KAUIE BUILDERS AND CONSTRUCTION SUPPLIES	33841	L	C	SB	GE	Repair/Rehabilitation/ Improvement (Slope Protection) Palo-Carigara-Omroc Road, K0972+300, Capocan Leyte	K0972+300, Capocan Leyte	8/29/2016	1st/Final	Leyte 2nd DEO	LF	9.428	121	12/29/2015	4/27/2016	0.00%	C	0.442	0.133	0.300	0.000	0.000	0.000	87.50	87.5% Satisfactory	ONS
244	230	KELVIN CONSTRUCTION	29645	L	D	SB	GB	Construction of Brgy. Hall @ Brgy. Rajal, Butuan City	Butuan City	9/2/2016	1st/Final	Butuan City DEO	LF	2.906	75	2/24/2016	5/8/2016	0.00%	C	0.494	0.146	0.300	0.000	0.000	0.000	94.00	94% Very Satisfactory	ONS
245	231	KEVIN YOSHI BUILDERS (FORMERLY: CON BUILDERS)	32216	L	D	SB	GB	Construction of Technical and Vocational Facilities/Workshop Building for Senior High School, One (1) Storey, Three (3) CL (with Toilet Attached) School Building at New Mabuhay Elementary School Brgy. Mabuhay, General Santos City	General Santos City	9/1/2016	1st/Final	South Cotabato 2nd DEO	LF	#####	120	12/16/2015	4/13/2016	0.00%	C	0.495	0.133	0.300	0.000	0.000	0.000	92.80	92.8% Very Satisfactory	ONS
246	-	KEVIN YOSHI BUILDERS (FORMERLY: CON BUILDERS)	32216	L	D	SB	GB	Construction of Multi-Purpose Building-Barangay Hall, Patag, Malapatan,Sarangani Province	Patag, Malapatan,Sarangani Province	8/31/2016	1st/Final	Sarangani DEO	LF	#####	90	3/21/2016	6/18/2016	0.00%	C	0.495	0.133	0.300	0.000	0.000	0.000	92.80	92.8% Very Satisfactory	ONS
247	232	KIRSKAT VENTURE	32042	L	A	MA	GE	Improvement/Widening of National Road, Mambusao Imbug Road, K0096+(-)206)-K0096+461, Mambusao, Capiz	K0096+(-)206)-K0096+461, Mambusao, Capiz	8/30/2016	1st/Final	CAPIZ 2ND DEO	LF	#####	14.193935	6/18/1900	7/1/1900	0.00%	C	0.325	0.300	0.150	0.030	0.060	0.050	91.50	91.5% Very Satisfactory	ONS
248	233	KLDS TRADING & CONSTRUCTION	28091	L	B	MA	GE	Local Infrastructure Program - Roads and Bridges, Local Roads, Concreting of City Roads, Zone 3 and Zone 4	Dasmariñas, Cavite 4th LD	9/15/2016	1st/Final	Cavite 1st	LF	9.295	60	3/9/2016	5/7/2016	0.00%	C	0.431	0.194	0.300	0.000	0.000	0.000	92.50	92.5% Very Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
249	234	L. C. CONSTRUCTION	7024	L	B	MA	GE	Improvement/Concreting of Road from Junction National Highway Leading to Capitol Heights (Phase I)	Ipil, Zamboanga Sibugay	8/23/2016	1st/Final	Zamboanga Sibugay 2nd DEO	LF	23.402	175	4/6/2015	9/27/2015	0.00%	C	0.445	0.133	0.300	0.000	0.000	0.000	87.80	87.8% Satisfactory	ONS
250	235	L. S. D. CONSTRUCTION & SUPPLIES	8980	L	AAA	MB	GE	Construction/ Maintenance of Flood Control Mitigation Structures - Const. of Slope Protection along Talarac	Carangian Section, Brgy. Carangian, Talarac City, Talarac 2nd LD	9/23/2016	1st/Final	Talarac 1st DEO	LF	10.264	95	1/21/2016	4/24/2016	0.00%	C	0.453	0.200	0.300	0.000	0.000	0.000	95.30	95.3% Very Satisfactory	ONS
251	236	LADY OF ASSUMPTION ENTERPRISES	25360	L	B	MA	GE	Rehabilitation/Concreting of Junction Bato-Bontoc Road, Bul-Gunhuban Falls Access Road to Gunhuban Falls, Bato, Leyte	Bato, Leyte	8/22/2016	1st/Final	Leyte 5th DEO	LF	23.026	180	4/1/2015	9/27/2015	0.00%	C	0.454	0.133	0.300	0.000	0.000	0.000	88.70	88.7% Satisfactory	ONS
252	-	LADY OF ASSUMPTION ENTERPRISES	25360	L	B	MA	GE	Construction/Improve- ment of Access Road Leading to and Declared as Tourism Destinations, Junction Abuyog-Silago Road-Cadac-an - Malaguicay Road Section, Abuyog, Leyte	Abuyog, Leyte	8/24/2016	1st/Final	Regional Office No. VIII	LF	72.374	265	6/11/2015	3/1/2016	0.00%	C	0.424	0.200	0.300	0.000	0.000	0.000	92.40	92.4% Very Satisfactory	ONS
253	237	LBL TRAFFIC CONTROL AND CONSTRUCTION SERVICES	37681	L	D	SB	GE	Construction of Makabondol Hanging Bridge Danatag, Baungon, Bukidnon	Baungon, Bukidnon	8/25/2016	1st/Final	Bukidnon 3rd DEO	LF	#####	105	2/8/2016	5/22/2016	0.00%	C	0.442	0.133	0.300	0.000	0.000	0.000	87.50	87.5% Satisfactory	ONS
254	238	LEA & SONS TRADING AND CONSTRUCTION	34959	L	D	B	GE	Rehabilitation/Concreting of Sitio Timbuan Junction-Aplaya, Barangay Pulariquen FMR, Sta. 0+000-Sta. 0+400, Taytay, Palawan	Taytay, Palawan	8/31/2016	Final	Palawan 1st DEO	LF	3752.000	65	4/8/2016	6/11/2016	0.00%	C	0.352	0.200	0.300	0.000	0.000	0.000	85.20	85.2% Satisfactory	ONS
255	239	LEGACY CONSTRUCTION	22465	L	A	MA	GE	Improvement/Widening of National Road, Sigma-Mambasao-Jamindan Road, K0088+(-397) - K0088+436, Sigma, Capiz	Sigma, Capiz	8/30/2016	1st/Final	CAPEZ 2ND DEO	LF	#####	18.642436	7/8/1900	7/25/1900	0.00%	C	0.353	0.300	0.022	0.030	0.058	0.000	76.30	76.3% Unsatisfactory	ONS
256	-	LEGACY CONSTRUCTION	22465	L	A	MB	GE	Concreting of Road Shoulder along Siquijor Circumferential Road including Sidewalk, K0067+000 - K0071+000, Siquijor	K0067+000 - K0071+000, Siquijor	9/1/2016	1st/Final	Siquijor DEO	LF	#####	36.308785	6/11/1900	7/16/1900	0.00%	C	0.386	0.300	0.122	0.030	0.061	0.033	93.20	93.2% Very Satisfactory	ONS
257	-	LEGACY CONSTRUCTION	22465	L	A	MA	GB	Construction of Multi-Purpose (Bundas Covered Court, Brgy. Bagumbayan), Lupon, Davao Oriental	Lupon, Davao Oriental	8/25/2016	1st/Final	Davao Oriental 2nd DEO	LF	1.877	144	2/16/2016	7/8/2016	0.00%	C	0.434	0.200	0.300	0.000	0.000	0.000	93.40	93.4% Very Satisfactory	ONS
258	240	LEIGHCHEN CONSTRUCTION CORPORATION	39677	L	C	SB	GB	Construction of Multi-Purpose Building, Calumpang Elementary School Calumpang, General Santos City, South Cotabato	General Santos City, South Cotabato	9/1/2016	1st/Final	South Cotabato 2nd DEO	LF	#####	75	3/14/2016	5/27/2016	0.00%	C	0.493	0.166	0.300	0.000	0.000	0.000	95.90	95.9% Very Satisfactory	ONS
259	241	LLM CONCRETE PRODUCTS	14235	L	B	SB	GB	Construction/Improvement of Multi-Purpose Building Caraga NHS, Barangay Pobocion, Caraga, Davao Oriental	Barangay Pobocion, Caraga, Davao Oriental	8/24/2016	1st/Final	Davao Oriental 1st DEO	LF	#####	60	2/1/2016	3/31/2016	0.00%	C	0.483	0.168	0.300	0.000	0.000	0.000	95.10	95.1% Very Satisfactory	ONS
260	242	LONG ISLAND BUILDERS & CONSTRUCTION	8	L	O	O	GB	Construction of Multi-Purpose Building (Covered Court)	Barangay Gabu, Labason, Zamboanga del Norte 3rd LD	8/24/2016	Final	Zamboanga del Norte 2nd DEO	LF	2.689	110	2/19/2016	6/7/2016	0.00%	C	0.480	0.133	0.300	0.000	0.000	0.000	91.30	82.48% Satisfactory	ONS
261	243	LTB BUILDERS AND CONSTRUCTION	18752	L	A	SB	GE	Concreting of Purok Makiangayon FMR, Brgy. Bo.3 Norala, South Cotabato, 2nd LD	Brgy. Bo.3 Norala, South Cotabato, 2nd LD	8/30/2016	1st/Final	South Cotabato DEO	LF	#####	65	4/6/2016	6/9/2016	0.00%	C	0.329	0.200	0.300	0.000	0.000	0.000	82.90	82.9% Satisfactory	ONS
262	244	LUCKY A CONSTRUCTION CORPORATION	38293	L	C	SB	GB	Local Infrastructure Program - Construction of Gym, Barangay Chumang, Mayoyao, Ifugao	Mayoyao, Ifugao	8/27/2016	1st/Final	IFUGAO 2ND DEO	LF	1.935	90	2/10/2016	5/9/2016	0.00%	C	0.430	0.133	0.300	0.000	0.000	0.000	86.30	86.3% Satisfactory	ONS
263	245	M.K.U. CONSTRUCTION AND SUPPLY	37674	L	C	SB	GE	Construction of Flood control Structure & Drainage along Bacodol South National Primary Road (S00123NR), (Cubay Creek as an Outfall)	K0018+487-K0018+819, Bago City, Negros Occidental	8/31/2016	1st/Final	Negros Occidental 4th DEO	LF	6.519	133	2/17/2016	6/28/2016	0.00%	C	0.432	0.133	0.300	0.000	0.000	0.000	86.50	86.5% Satisfactory	ONS
264	246	M.Y. SABALBURO CONSTRUCTION AND SUPPLY	32561	L	D	SB	GB	Construction of Senior High School Classrooms, Mabibila Integrated School, Santa, Ilocos Sur	Santa, Ilocos Sur	8/28/2016	1st/Final	ILOCOS SUR 2ND DEO	LF	14.652	180	11/5/2015	5/2/2016	2.22%	C	0.475	0.108	0.300	0.000	0.000	0.000	88.30	88.3% Satisfactory	AHD
265	247	MAMSAR CONSTRUCTION AND INDUSTRIAL CORP./DICON BUILDERS CORP. JOINT VENTURE	JV-14-361	L	AA	LA	GE	Completion of Digkilaan Bridge along Sta. Felomina-Bonbonon-Digkilaan-Rogongon Road, Barangay Digkilaan, Iligan City, KO. 1528+540.00-KO. 1528+920.00, KO. 1528+688.00-KO. 1528+748.00	Barangay Digkilaan, Iligan City, KO. 1528+540.00-KO. 1528+920.00, KO. 1528+688.00-KO. 1528+748.00	9/23/2016	1st/Final	Lanao del Norte 2nd DEO	LF	#####	260	2/18/2015	11/4/2015	0.00%	C	0.477	0.133	0.300	0.000	0.000	0.000	91.00	91% Very Satisfactory	ONS
266	248	MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION (Formerly: Mamsar Enterprises Agro-Industrial Corporation)	15885	L	AAA	LA	GE	Asphalt Overlay of Kabangahan Bridge along Sta. Filomena-Bonbonon-Digkilaan-Rogongon Road, Brgy. Rogongon, Iligan City; KO.0+000.00 - KO.0+081.70; KO.0+000.00 - KO.0+000.00; KO.0+000.00 - KO.0+168.30	Brgy. Rogongon, Iligan City; KO.0+000.00 - KO.0+081.70; KO.0+000.00 - KO.0+000.00; KO.0+000.00 - KO.0+168.30	8/27/2016	1st/Final	Lanao del Norte 2nd DEO	LF	#####	15	1/29/2016	2/12/2016	0.00%	C	0.464	0.133	0.300	0.000	0.000	0.000	89.70	89.7% Very Satisfactory	ONS
267	249	MARCBILT CONSTRUCTION, INC.	21844	L	AAA	LB	GE	MFO 1 - National Road Network Services, Asset Preservation of National Roads, Construction/ Upgrading/ Rehabilitation of Drainage along National Roads, Improvement/ Construction of Drainage along Cavite - Batangas Road - K0052+711 - K0053+057, Silang, Cav	Silang, Cavite, 5th Legislative District	9/19/2016	1st/Final	Cavite 2nd	LF	7.404	141	3/16/2016	8/3/2016	0.00%	C	0.471	0.133	0.300	0.000	0.000	0.000	90.40	90.4% Very Satisfactory	ONS
268	250	MAR-VEL CONSTRUCTION & SUPPLY (Formerly: Mar-Vel Construction)	23722	L	B	MA	GE	Repair/ Rehabilitation/ Improvement/ Construction of Pedestrian Overpass along Sta. Rosa-Ulat-Tagaytay Road (S04312LZ), K0049+020	Brgy. Sto. Domingo, Sta. Rosa City, Laguna	9/23/2016	1st/Final	Laguna 2nd	LF	9.668	180	9/15/2015	3/12/2016	0.00%	C	0.441	0.160	0.300	0.000	0.000	0.000	90.10	90.1% Very Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
269	251	MAVERICK BUILDERS, INCORPORATED (Formerly: Maverick Builders)	8921	L	AA	LA	GE	Road Upgrading (Gravel to Concrete) of Compostela-Cateel Road (Davao Oriental Side)	Davao Oriental	9/2/2016	1st/Final	Regional Office	LF	222.439	345	4/23/2015	4/1/2016	0.29%	C	0.431	0.146	0.300	0.000	0.000	0.000	87.70	87.7% Satisfactory	AHD
270	252	MEL-JEAN CONSTRUCTION CORPORATION (Formerly: Mel-Jean Enterprises)	16344	L	A	SB	GE	Local Infrastructure - Improvement of Barangay Road, including Drainage at Brgy. Pusil	Lipa City, Batangas	9/22/2016	1st/Final	Batangas 4th	LF	9.391	150	3/20/2016	8/16/2016	0.00%	C	0.407	0.133	0.300	0.000	0.000	0.000	84.00	84% Satisfactory	ONS
271	253	MELROBE BUILDERS & CONSTRUCTION SUPPLIES	29752	L	B	MA	GB	Construction of 3 Workshop Buildings (Standard Technical Vocational Building), Lupon, Davao Oriental	Lupon, Davao Oriental	8/25/2016	1st/Final	Davao Oriental 2nd DEO	LF	#####	140	12/11/2015	4/28/2016	0.00%	C	0.486	0.165	0.300	0.000	0.000	0.000	95.10	95.1% Very Satisfactory	ONS
272	254	C N E CONSTRUCTION	22148	L	B	MA	GB	Construction of Senior High School 2-Storey 6-Classroom School Building, Almeria National High School, Almeria, Biliran Province	Almeria, Biliran Province	8/27/2016	First	Biliran DEO	LF	7.920	180	5/21/2016	11/16/2016	0.00%	OG	0.477	0.151	0.300	0.000	0.000	0.000	92.80	-	ONS
273	255	MFN BUILDERS	36402	L	C	SB	GE	Concreting of Puncak 10: Spring Farm to Market Road Brgy. Spring, Alabel, Sarangani Province	Brgy. Spring, Alabel, Sarangani Province	8/31/2016	1st/Final	Sarangani DEO	LF	#####	120	4/4/2016	8/1/2016	0.00%	C	0.425	0.133	0.300	0.000	0.000	0.000	85.80	85.8% Satisfactory	ONS
274	256	MICLOVER GENERAL CONSTRUCTION & IRON WORKS	31527	L	B	MA	GB	Construction of 3-Storey 12-Classrooms at Pacita Complex 1 ES	San Pedro City, Laguna	9/23/2016	1st/Final	Laguna 2nd	LF	17.726	180	9/23/2015	3/20/2016	0.00%	C	0.474	0.179	0.300	0.000	0.000	0.000	95.30	95.3% Very Satisfactory	ONS
275	257	MICRO-asia BUILDERS CORP.	26286	L	B	MA	GB	Construction of Two (2) Storey, Six (6) Classroom School Building at Ramon Torres Dulao National High School,	Bago City, Negros Occidental	8/31/2016	1st/Final	Negros Occidental 4th DEO	LF	8.215	150	9/9/2015	2/5/2016	0.00%	C	0.488	0.133	0.300	0.000	0.000	0.000	92.10	92.1% Very Satisfactory	ONS
276	258	MIGO CONSTRUCTION	34663	L	D	SB	GB	Repair or Improvement of Gym at Brgy. Maibo Tantangan, South Cotabato	Brgy. Maibo Tantangan, South Cotabato	8/30/2016	1st/Final	South Cotabato	LF	#####	90	2/8/2016	5/7/2016	0.00%	C	0.431	0.133	0.300	0.000	0.000	0.000	86.40	86.4% Satisfactory	ONS
277	259	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC./BISLIG VENTURE CONSTRUCTION & DEVT. INC./LUMEL GLENN CONSTRUCTION JOINT VENTURE	JV-14-466	L	AA	A	GE	Repair/Improvement of San Rafael River Control, Sta. 0+000- Sta. 0+703, Sta. 0+000-Sta. 0+189, Sta. 0+000- Sta. 0+780 and Sta. 0+000-Sta. 0+022.50, San Rafael, Roxas, Oriental Mindoro	San Rafael, Roxas, Oriental	8/15/2016	1st/Final	Regional Office	LF	94540.000	393	6/26/2015	7/22/2016	11.02%	C	0.464	0.184	0.300	0.000	0.000	0.000	94.80	92.34% Very Satisfactory	AHD
278	260	B. VICENCIO CONSTRUCTION	9687	L	AA	LA	GE	Construction/Improvement of Access Road leading to Tourism Destinations, Construction of Junction Abuyog-Silago Road-Cadac-an Malaguicay Road Section (Malaguicay Falls), Abuyog Leyte	Abuyog Leyte	8/25/2016	First	Regional Office No. VIII	LF	138.674	269	1/5/2016	9/29/2016	0.00%	OG	0.478	0.133	0.300	0.000	0.000	0.000	91.10	-	ONS
279	-	B. VICENCIO CONSTRUCTION	9687	L	AA	LA	GE	Construction/Improvement of Access Road leading to Tourism Destinations, Ma. Clara - Cagnituan Road Leading To Maasin City Tourism Loop (Monte Cuerva, Davao Camp Tree Park, St. Francis Shrine, Maasin Zity Zoo Theme Park), Maasin, Southern Leyte	Maasin, Southern Leyte	8/25/2016	First	Regional Office No. VIII	LF	122.080	265	6/27/2016	3/18/2017	0.00%	OG	0.384	0.267	0.150	0.030	0.025	0.050	90.60	-	ONS
280	261	MRRM TRADING & CONSTRUCTION	19657	L	AA	MB	GB	Construction of Four (4) Storey Sixteen (16) Classrooms Angeles City National Trade School	Angeles City, Pampanga	9/21/2016	1st/Final	Pampanga 3rd DEO	LF	26.250	240	10/13/2015	6/8/2016	0.00%	C	0.442	0.133	0.300	0.000	0.000	0.000	87.50	87.5% Satisfactory	ONS
281	262	MUAÑA CONSTRUCTION AND DEVELOPMENT CORP. (Formerly: Muaña Construction)	9354	L	B	MB	GB	Completion of Multi-Purpose Building, Pobacion, Candijay, Bohol	Pobacion, Candijay, Bohol	8/31/2016	1st/Final	Bohol 3rd DEO	LF	#####	10.617168	5/29/1900	6/7/1900	0.00%	C	0.473	0.200	0.300	0.000	0.000	0.000	97.30	97.3% Outstanding	ONS
282	263	MY BUILDERS AND CONSTRUCTION	22687	L	B	MA	GB	Construction of 4-Storey 12-Classroom School Building at La Union National High School (Bldg A), San Fernando City, La Union	San Fernando City, La Union	8/24/2016	1st/Final	LA UNION 1ST DEO	LF	21.719	287	10/7/2015	7/19/2016	-3.02%	C	0.387	0.270	0.120	0.030	0.059	0.033	89.90	89.9% Very Satisfactory	DEL
283	264	HALE CONSTRUCTION	18552	L	B	SB	GB	Construction of Two Storey 4-CL School Building at Basic National High School, Larena, Siquijor	Larena, Siquijor	9/1/2016	1st/Final	Siquijor DEO	LF	#####	6.2298268	5/29/1900	6/3/1900	0.00%	C	0.494	0.200	0.244	0.000	0.000	0.000	93.80	93.8% Very Satisfactory	ONS
284	265	ROMA CONSTRUCTION AND DEVELOPMENT CORPORATION/BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE JOINT VENTURE	JV-15-1003	L	AAA	LA	GE	Replacement of Upper Boyugan Bridge along Lanao-Pagadian-Zamboanga City Road	Brgy. Boyugan, Buug, Zamboanga Sibugay	9/1/2016	First	Zamboanga Sibugay 1st DEO	LF	42.234	330	2/15/2016	1/9/2017	0.00%	OG	0.392	0.240	0.150	0.022	0.055	0.050	90.90	-	ONS
285	266	NIRVANA CONSTRUCTION AND SUPPLIES	18691	L	A	SB	GB	Construction of Multi-Purpose Building, Sukeco Compound Tacurong City Sultan Kudarat	Tacurong City Sultan Kudarat	8/24/2016	1st/Final	Sultan Kudarat 1st DEO	LF	#####	120	3/29/2016	7/26/2016	0.00%	C	0.448	0.133	0.300	0.000	0.000	0.000	88.10	88.1% Satisfactory	ONS
286	267	NORTHERN BUILDERS	8789	L	AAA	LB	GE	Network Development - Widening of National Roads - Arterial Roads, Roman Excessway	1st Legislative District, Hermosa, Bataan	9/17/2016	Final	Regional Office No. III	LF	77.851	355	7/16/2015	7/4/2016	-0.68%	C	0.263	0.300	0.143	0.023	0.037	0.033	79.90	79.9% Unsatisfactory	DEL
287	268	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	B	MA	GE	Flood Control Structure along Sibuguey River Basin- Construction of Flood Control Structure along Jct. Imela-Alicia Road, (Upstream, KO+000-KO+320)	Brgy. Binangonan, Payao, Zamboanga Sibugay	9/1/2016	First	Zamboanga Sibugay 1st DEO	LF	30.354	315	1/26/2016	12/5/2016	0.00%	OG	0.400	0.235	0.150	0.022	0.046	0.050	90.30	-	ONS
288	269	ESR CONSTRUCTION AND SUPPLIES	10451	L	AAA	LA	GE	Replacement of Permanent Weak Bridge, Guitrán Bridge (B00127M) along Sindangan-Sayan-Dumungag-Mahayag Road, (Mahayag-Dumungag) Completion	Dumungag, Zamboanga del Sur	8/30/2016	Second	Zamboanga del Sur 1st DEO	LF	47.516	315	5/11/2016	3/21/2017	0.00%	OG	0.470	0.133	0.300	0.000	0.000	0.000	90.30	-	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
289	270	NORTHERN BUILDERS/ JANN-NORRIS CONSTRUCTION AND SUPPLIES JOINT VENTURE	JV-15-639	L	AAA	LB	GE	Construction of Revetment for Protection of Mangayang Bridge, Artao-Quirino Road	Brgy. Banganan, Artao, Nueva Vizcaya	9/8/2016	1st/Final	Nueva Vizcaya 2nd	LF	44.704	165	3/17/2016	8/28/2016	23.23%	C	0.471	0.161	0.300	0.000	0.000	0.000	93.20	93.2% Very Satisfactory	AHD
290	271	O.G. SANTOS CONSTRUCTION	2050	L	A	MA	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Intermittent Sections), Lanao-Pagadian-Zamboanga City Road	K1634+494.5 to K1635+020, K1640+400 to K1641+500	8/30/2016	Final	Zamboanga del Sur 1st DEO	LF	45.418	225	4/13/2015	11/23/2015	0.00%	C	0.446	0.133	0.300	0.000	0.000	0.000	87.90	88.19% Satisfactory	ONS
291	272	OCTAGON CONCRETE SOLUTIONS	34475	L	A	MA	GE	Construction of Mapuyo Flood Control along Biliran Circumferential Road, Kawayan, Biliran Province	Kawayan, Biliran Province	8/27/2016	1st/Final	Biliran DEO	LF	9.495	90	2/5/2016	5/4/2016	0.00%	C	0.413	0.133	0.300	0.000	0.000	0.000	84.60	84.6% Satisfactory	ONS
292	-	OCTAGON CONCRETE SOLUTIONS	34475	L	A	MA	GE	Construction of Madao Flood Control along Biliran Circumferential Road, Kawayan, Biliran Province	Kawayan, Biliran Province	8/27/2016	1st/Final	Biliran DEO	LF	9.496	90	2/5/2016	5/4/2016	0.00%	C	0.401	0.133	0.300	0.000	0.000	0.000	83.40	83.4% Satisfactory	ONS
293	273	OIC CONSTRUCTION & SUPPLY (Formerly: OIC Construction)	23727	L	A	MA	GE	MFO 1 - National Road Network Services, Asset Preservation of National Roads, Preventive Maintenance based on Pavement Management System/ Highway Development and Management-4 (HDM-4) (Intermittent Sections), Secondary Roads, Banay-Banay-Mojon-Cuenca Rd -	Alitagtag, Batangas	9/24/2016	1st/Final	Batangas 3rd	LF	5.495	105	1/26/2016	5/9/2016	0.00%	C	0.458	0.133	0.300	0.000	0.000	0.000	89.10	89.1% Very Satisfactory	ONS
294	274	OLIN DEVELOPMENT ENGINEERING AND CONSTRUCTION	26271	L	C	SB	GB	Concreting of Road along Libra Street with Drainage, Butuan City	Butuan City	9/2/2016	1st/Final	Butuan City DEO	LF	2.879	78	3/24/2016	6/9/2016	0.00%	C	0.495	0.133	0.300	0.000	0.000	0.000	92.80	92.8% Very Satisfactory	ONS
295	-	OLIN DEVELOPMENT ENGINEERING AND CONSTRUCTION	26271	L	C	SB	GB	Construction/ Improvement of Multi-Purpose Building at Brgy. Campbagan, Barobo, Surgao del Sur 2nd LD	Barobo, Surgao del Sur 2nd LD	8/28/2016	1st/Final	Surgao del Sur 2nd	LF	1.929	107	1/31/2016	5/16/2016	0.00%	C	0.484	0.133	0.300	0.000	0.000	0.000	91.70	91.7% Very Satisfactory	ONS
296	275	RCDG CONSTRUCTION CORPORATION/ WEE BUILDERS JOINT VENTURE	JV-15-309	L	AAA	MB	GE	Widening of Permanent Bridge, Cabaluay Bridge No. 1 (B005764N)	Zamboanga City	9/2/2016	First	Zamboanga City DEO	LF	28.053	360	11/3/2015	10/27/2016	0.00%	OG	0.388	0.180	0.150	0.030	0.040	0.050	83.80	-	ONS
297	276	OMENGAN CONSTRUCTION AND DEVELOPMENT CORPORATION	5119	L	AAA	LB	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis/Intermittent Section) along Bulo National Road (Agbanawag-Bulo-Callagdao Section), K0507+921 to K0508+072,	Tabuk City, Kalinga	8/28/2016	1st/Final	CAR	LF	116.983	340	3/9/2015	2/11/2016	0.00%	C	0.364	0.199	0.300	0.000	0.000	0.000	86.30	86.3% Satisfactory	ONS
298	277	DIPLAHAN COMMERCIAL & CONSTRUCTION	32037	L	B	MA	GE	Road Widening along Lanao-Pagadian-Zamboanga City Road	K1724+(-591) to K1724+124.5, Brgy. Basilem, Buag, Zamboanga Sibugay	9/1/2016	First	Zamboanga Sibugay 1st DEO	LF	22.472	235	1/26/2016	9/16/2016	0.00%	OG	0.393	0.240	0.094	0.023	0.040	0.033	82.30	-	ONS
299	278	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (Formerly: ESR Construction & Supplies	10451	L	AAA	LA	GE	Road Upgrading (Unpaved to Paved) of Rizal-Dakak-Dagupan Coastal Loop Road (S010384N)	Zamboanga del Norte 3rd DEO, K1830+055 to K1834+380	8/27/2016	First	Regional Office No. IX	LF	140.616	270	2/29/2016	11/24/2016	0.00%	OG	0.339	0.240	0.150	0.018	0.025	0.050	82.20	-	ONS
300	279	ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Additional Pavement Width along Junction-Layac-Balanga-Mariveles Port Road	Km 102+(-103) - Km 112+000 with exception, Hermosa and Orani, Bataan	9/14/2016	1st/Final	Bataan 1st DEO	LF	19.345	180	9/21/2015	3/18/2016	1.67%	C	0.434	0.200	0.300	0.000	0.000	0.000	93.40	93.4% Very Satisfactory	AHD
301	-	ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Road Upgrading along Altavas-Jamindan Road including Slope Protection, K0324+263 - K0324+999.50 & K0325+382.60 - K0325+499, Altavas, Aklan	Altavas, Aklan	8/28/2016	1st/Final	AKLAN DEO	LF	#####	33.363287	6/27/1900	7/29/1900	0.00%	C	0.364	0.300	0.150	0.030	0.045	0.050	93.90	93.9% Very Satisfactory	ONS
302	280	JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	MB	GE	Improvement/Widening of National Roads, Butuan City-Cagayan de Oro City-Iligan City Rd. K1407+261 - K1410+866, Misamis Oriental 2nd LD	K1407+261 - K1410+866, Misamis Oriental 2nd LD	8/26/2016	First	Regional Office No. X	LF	#####	305	2/19/2016	12/19/2016	0.00%	OG	0.359	0.300	0.150	0.030	0.050	0.050	93.90	-	ONS
303	281	OTING CONSTRUCTION AND SUPPLY	32681	L	D	SB	GB	Rehabilitation of Community Center, Poblacion C, Dueñas, Iloilo	Dueñas, Iloilo	8/23/2016	1st/Final	ILOILO 2ND DEO	LF	#####	2.9696571	4/29/1900	4/30/1900	0.00%	C	0.371	0.300	0.000	0.030	0.057	0.000	75.80	75.8% Unsatisfactory	ONS
304	282	P.T. DIAMOND MERCHANDISE AND CONSTRUCTION	15451	L	B	MA	GE	Construction of Sagpat Bridge, Sagpat, Bantay, Ilocos Sur	Bantay, Ilocos Sur	8/27/2016	Final	ILOCOS SUR 1ST DEO	LF	9.797	162	2/19/2016	7/29/2016	5.56%	C	0.452	0.133	0.300	0.000	0.000	0.000	88.50	85.068% Satisfactory	AHD
305	283	M. MONTESCLAROS ENTERPRISES, INC. (Formerly: M. Montesclaros Enterprises)	6506	L	AAA	LB	GE	Construction of Valencia City-Pangantucan Diversion Road, incl. ROW, Bukidnon 4th LD	Bukidnon 4th LD	8/20/2016	First	Regional Office No. X	LF	#####	258	2/26/2016	11/9/2016	0.00%	OG	0.397	0.240	0.150	0.030	0.056	0.050	92.30	-	ONS
306	284	PALMARES GENERAL MERCHANDISE	24657	L	B	SB	GB	Cluster I-LIP Construction of New Gym at Sio. Nino Elementary School Koronadal City	Koronadal City	8/30/2016	1st/Final	South Cotabato DEO	LF	#####	105	2/5/2016	5/19/2016	0.00%	C	0.469	0.133	0.300	0.000	0.000	0.000	90.20	90.2% Very Satisfactory	ONS
307	285	PASTRANA CONSTRUCTION & SUPPLIES	17340	L	B	SB	GE	Concreting of Barangay Lupo Farm to Market Road Barangay Lupo, Altavas, Aklan	Altavas, Aklan	8/28/2016	1st/Final	AKLAN DEO	LF	#####	1.9404433	2/6/1900	2/6/1900	0.00%	C	0.356	0.300	0.150	0.030	0.050	0.050	93.60	93.6% Very Satisfactory	ONS
308	286	PATRILA BUILDERS, INC.	26628	L	A	MA	GB	Construction of 2-Storey Municipal Hall Annex Building, Municipality of Leon, Iloilo 2nd LD	Municipality of Leon, Iloilo 2nd LD	8/24/2016	Final	ILOILO 4TH DEO	LF	#####	4.7971564	6/23/1900	6/26/1900	0.00%	C	0.499	0.200	0.076	0.000	0.000	0.000	77.50	88.49% Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
309	287	PAULA MAE BUHONG CONSTRUCTION	26128	L	B	MA	GE	Construction/Improvement of Access Road Leading to Airports, Seaports and Declared Tourism Destinations, Kinakin - Cambulo Road leading to Kinakin and Cambulo Native Villages, Rice Terraces, Bano Rice Terraces, Banaue, Ifugao	Banaue, Ifugao	8/26/2016	1st/Final	CAR	LF	57.865	439	4/13/2015	6/24/2016	0.00%	C	0.346	0.196	0.300	0.000	0.000		84.20	84.2% Satisfactory	ONS
310	288	PERFORMANCE BUILDERS & DEVELOPERS CORPORATION	5303	L	AAA	A	GE	Repair of Sto. Niño Buenavista Bridge (B00015M2), Marinduque Circumferential Road Buenavista, Marinduque	Buenavista, Marinduque	8/27/2016	Final	Marinduque DEO	LF	19127.000	123	1/4/2016	5/5/2016	0.00%	C	0.473	0.175	0.300	0.000	0.000		94.80	94.8% Very Satisfactory	ONS
311	289	PHIL MANNA CONSTRUCTION & SUPPLY	10320	L	D	SB	GB	Construction of Covered Court, Brgy. New San Roque, Pili, Camarines Sur	Brgy. New San Roque, Pili, Camarines Sur	8/25/2016	1st/Final	Camarines Sur 2nd DEO	LF	1.940	75	6/5/2016	8/18/2016	0.00%	C	0.428	0.198	0.300	0.000	0.000		92.60	92.6% Very Satisfactory	ONS
312	290	PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	AA	MA	GE	Preventive Maintenance based on Pavement Management System/ Highway Development and Management-4 (HDM-4), Secondary Roads, Manila-Batangas Poblacion Road	Lipa City, Batangas	9/22/2016	1st/Final	Batangas 4th	LF	20.493	60	4/11/2016	6/9/2016	0.00%	C	0.458	0.133	0.300	0.000	0.000		89.10	89.1% Very Satisfactory	ONS
313	291	PLD CONSTRUCTION	1859	L	AAA	MA	GE	Off-Carriageway Improvement including Drainage, Cebu - Balamban Transcentral Highway (S00031CB), K0014+500 - K0015+640, K0017+200 - K0018+00, K0021+300 - K0023+800, Cebu City	(S00031CB), K0014+500 - K0015+640, K0017+200 - K0018+00, K0021+300 - K0023+800, Cebu City	8/31/2016	1st/Final	Cebu City DEO	LF	*****	24.179046	4/11/1900	5/4/1900	0.00%	C	0.463	0.200	0.300	0.000	0.000		96.30	96.3% Outstanding	ONS
314	-	PLD CONSTRUCTION	1859	L	AAA	MA	GE	Construction of Flood Control & Drainage Facility along Cebu North Hagraya Wharf Road, Lilo-an Cebu (K0017+830 - K0018+170), Lilo-an, Cebu	(K0017+830 - K0018+170), Lilo-an, Cebu	8/26/2016	1st/Final	Cebu 5th DEO	LF	*****	18.185	7/28/1900	8/14/1900	0.00%	C	0.384	0.300	0.150	0.030	0.056	0.033	95.30	95.33% Very Satisfactory	ONS
315	292	PONARBUILT CONSTRUCTION & GENERAL MERCHANDISE	32682	L	B	MA	GE	Damaged Flood Control Facilities/Structures under the Laoag River Basin Flood Control & SABO Projects (LRBOCSP) - Bacarra Flood Control Project, Brgy. 16, Bacarra, Ilocos Norte	Bacarra, Ilocos Norte	8/25/2016	Final	ILOCOS NORTE 1ST DEO	LF	9.426	130	3/16/2016	7/23/2016	0.00%	C	0.475	0.133	0.300	0.000	0.000		90.80	86.06% Satisfactory	ONS
316	293	L & L CONSTRUCTION	15108	L	B	MA	GB	Construction of Classrooms (BEFF Batch 7) 3 STY 12 CL, Kalingagan, Villanueva, Misamis Oriental	Kalingagan, Villanueva, Misamis Oriental	8/25/2016	First	Misamis Oriental 2nd	LF	*****	190	5/24/2016	11/29/2016	0.00%	OG	0.376	0.240	0.150	0.030	0.040	0.050	88.60	-	ONS
317	294	J.T. GAMOLO CONSTRUCTION	15759	L	B	MA	GE	Concreting of City Road Barangay Casang-Gabunan Road, Malaybalay City, Bukidnon 2nd LD	Malaybalay City, Bukidnon 2nd LD	8/24/2016	First	Bukidnon 1st DEO	LF	*****	115	5/12/2016	9/3/2016	0.00%	OG	0.462	0.123	0.300	0.000	0.000		88.50	-	ONS
318	295	PAGADIAN AGGREGATES & MARKETING	14886	L	B	SB	GB	Construction of Senior High School Classrooms (Batch 7), 2 Sty 4 CL, Hinaplunan NHS, Claveria, Misamis Oriental	Claveria, Misamis Oriental	8/25/2016	First	Misamis Oriental 2nd	LF	*****	120	5/24/2016	9/20/2016	0.00%	OG	0.378	0.240	0.150	0.030	0.035	0.050	88.30	-	ONS
319	296	J.T. GAMOLO CONSTRUCTION	15759	L	B	MA	GE	Rehab./Reconstruction of Damaged paved national roads including drainage based on Pavement Management System/Highway Development Management-4 (HDM-4) (intermittent section) along Maramag-Maradugay Road, K1575+000-K1576+000, Magsaysay Section, Maramag, Buk	K1575+000-K1576+000, Magsaysay Section, Maramag, Bukidnon	8/23/2016	Second	Bukidnon 2nd DEO	LF	*****	198	3/6/2016	9/19/2016	0.00%	OG	0.369	0.226	0.150	0.030	0.056	0.050	88.10	-	ONS
320	297	FFJJ CONSTRUCTION	16712	L	AAA	MB	GB	Construction of three storey 9-CL School Building, Angeles Sisters NHS, Cagayan de Oro City	Cagayan de Oro City	9/2/2016	First	Cagayan de Oro 2nd DEO	LF	*****	420	10/12/2015	12/4/2016	0.00%	OG	0.377	0.240	0.150	0.030	0.030	0.050	87.70	-	ONS
321	298	D.O.T. CONSTRUCTION	35081	L	B	SB	GB	Completion of DPWH-Lanao del Norte 2nd District Engineering Office, Iligan City	Iligan City	8/27/2016	First	Lanao del Norte 2nd DEO	LF	*****	240	6/6/2016	1/31/2017	0.00%	OG	0.371	0.240	0.150	0.030	0.035	0.050	87.60	-	ONS
322	299	PRECIOUS CONSTRUCTION	32995	L	A	MB	GB	Construction of Senior High School Classrooms, DILI NHS, Sta. Cruz, Ilocos Sur	Sta. Cruz, Ilocos Sur	8/28/2016	1st/Final	ILOCOS SUR 2ND DEO	LF	6.154	130	9/16/2015	1/23/2016	0.77%	C	0.436	0.133	0.300	0.000	0.000		86.90	86.9% Satisfactory	AHD
323	300	AL-FAHDEL CONST. AND ENG'G.	17953	L	B	MA	GB	Construction of 3-storey, 9-classroom School Building at Iligan City East High School-Hinaplunan Annex, Iligan City	Iligan City	8/27/2016	First	Lanao del Norte 2nd DEO	LF	*****	210	7/29/2016	2/23/2017	0.00%	OG	0.317	0.246	0.150	0.030	0.054	0.050	84.70	-	ONS
324	301	PREMIUM MEGASTRUCTURES, INC.	36879	L	AAA	LB	GE	Construction of New Permanent Bridge, Can-Utad Bridge, K1115+587-K1115+787, K1115+803, Merida, Leyte	K1115+587-K1115+787-K1115+803, Merida, Leyte	8/25/2016	1st/Final	Leyte 4th DEO	LF	15.582	285	3/20/2015	12/29/2015	0.00%	C	0.490	0.133	0.300	0.000	0.000		92.30	92.3% Very Satisfactory	ONS
325	302	N.B. SALBO CONSTRUCTION	6091	L	B	MA	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Including Drainage based on Pavement Management System/Highway Development and Management-4 (HDM-4 Project Analysis) along Sta. Felomina-Bonbonon-Digkilaan-Rogongon Roa	K1521+044-K1521+340 and K1524+400-K1524+800, Iligan City	8/27/2016	First	Lanao del Norte 2nd DEO	LF	*****	282	1/29/2016	11/5/2016	0.00%	OG	0.321	0.239	0.150	0.022	0.033	0.050	81.50	-	ONS
326	303	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION	36597	L	B	MA	GE	Asset Preservation of National Roads - Preventive Maintenance Based on PMS/HDM-4, Primary Roads - Manila North Road	Bulacan 4th Legislative District, Province of Bulacan	9/19/2016	1st/Final	Regional Office No. III	LF	18.499	90	6/8/2016	9/5/2016	0.00%	C	0.489	0.200	0.300	0.000	0.000		98.90	98.9% Outstanding	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
327	304	PROTECH CONSTRUCTION & DEVELOPMENT CORP. (Formerly: Sands Construction)	15408	L	B	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage System, Construction/ Rehabilitation of Flood Control along Pagsanjan River, Pagsanjan Section, Brgy. Pagsanjan.	Pagsanjan, Laguna	9/21/2016	1st/Final	Laguna 1st	LF	46.543	185	2/17/2016	8/19/2016	0.00%	C	0.476	0.133	0.300	0.000	0.000	0.000	90.90	90.9% Very Satisfactory	ONS
328	305	MAG CORPORATION	36929	L	C	SB	GB	Construction of Two (2) Four (4) Classroom School Building at Tagum Comprehensive High School Pandagan Extension Campus, Tagum City, Davao del Norte	Tagum City, Davao del Norte	8/27/2016	First	Davao del Norte DEO	LF	#####	120	6/16/2016	10/13/2016	0.04%	OG	0.378	0.293	0.150	0.030	0.052	0.050	95.30	-	AHD
329	306	PULSAR CONSTRUCTION	24422	L	AAA	MA	GB	Construction of Senior High School Classrooms, 4 Storey, 16 CL School Building, Cagayan National High School (CNHS)	Tuguegarao City	9/13/2016	Final	Cagayan 3rd	LF	26.620	270	10/6/2015	7/1/2016	0.00%	C	0.496	0.200	0.300	0.000	0.000	0.000	99.60	90.99% Very Satisfactory	ONS
330	307	QM BUILDERS	30743	L	A	MA	GE	Flood Management Service - Rehabilitation/ Construction of Flood Control along Mananga River (Downstream), K0010+200 along Natalio Bacalso Avenue, Talisay City, Cebu Province	Talisay City, Cebu Province	8/22/2016	1st/Final	Cebu 2nd DEO	LF	#####	42.992365	9/15/1900	10/26/1900	0.00%	C	0.357	0.300	0.150	0.030	0.051	0.050	93.80	93.8% Very Satisfactory	ONS
331	308	MARK ANTHONY CONSTRUCTION & SUPPLY	34057	L	B	SB	GB	Construction of One (1) Unit, One (1) Storey, Two (2) CL Building with CR, Andili NHS, Mawab, Comval Province	Mawab, Comval Province	8/26/2016	First	Compostela Valley DEO	LF	#####	85	7/5/2016	9/27/2016	33.81%	OG	0.393	0.269	0.150	0.030	0.058	0.050	95.00	-	AHD
332	309	HAER SUMMIT KONSTRUKT CO. (Formerly: Summit Konstrukt)	25262	L	A	MA	GE	Widening of Pres. Diosdado P. Macapagal Highway, Section 1: Sta. 1750+142-Sta. 1751+047; Section 2: Sta. 1751+047-Sta. 1754+880-Sta. 1754+880; Section 3: Sta. 1754+880-Sta. 1759+027-Sta. 1760+000; Section 4: Sta. 1761+058-Sta. 1763+058 (as per RBIA), Davao Oriental	Section 1: Sta. 1750+142-Sta. 1751+047; Section 2: Sta. 1751+047-Sta. 1754+880-Sta. 1754+880; Section 3: Sta. 1754+880-Sta. 1759+027-Sta. 1760+000; Section 4: Sta. 1761+058-Sta. 1763+058 (as per RBIA), Davao Oriental	8/25/2016	First	Regional Office	LF	#####	245	4/6/2016	12/6/2016	0.00%	OG	0.363	0.300	0.150	0.030	0.055	0.050	94.80	-	ONS
333	310	QM BUILDERS / UY CONDEV CORP. JOINT VENTURE	JV-14-656	L	A	MB	GE	Asset Preservation of National Roads- Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Roads including drainage based on Pavement Management System/Highway Development and Management-4 (HDM-4) (Intermittent Sections)-National Arterial Ro	Section 1-A: K0067+349.280-K0067+601.471; Section 1-B: K0067+656.867-K0068+000; Section 1-C: K0068+664-K0068+735.180; Section 1-D: K0107+915-K0109+669.528; Section 1-E: K0109+764.413-K0110+000; Section 1-F: K0110+475-K0110+897.739; Section 1-G: K0112+844-	8/26/2016	1st/Final	Regional Office, NRR	LF	154.806	390	6/5/2015	6/28/2016	0.00%	C	0.472	0.141	0.300	0.000	0.000	0.000	91.30	91.3% Very Satisfactory	ONS
334	311	QUIRANTE CONSTRUCTION	32827	L	B	MA	GE	Repair and Rehabilitation of Scour/Slope Protection Structure of Montalera Bridge, Malabuyoc, Cebu (K0168+444), Municipality of Malabuyoc, Cebu	Municipality of Malabuyoc, Cebu	8/24/2016	1st/Final	Cebu 4th DEO	LF	#####	13.333888	8/3/1900	8/15/1900	0.00%	C	0.473	0.200	0.300	0.000	0.000	0.000	97.30	97.3% Outstanding	ONS
335	-	QUIRANTE CONSTRUCTION	32827	L	B	MA	GE	Improvement of Cebu South Coastal Road, K0011+940 - K0013+682, Cebu Province	K0011+940 - K0013+682, Cebu Province	8/22/2016	1st/Final	Cebu 2nd DEO	LF	#####	38.686051	8/11/1900	9/17/1900	0.00%	C	0.367	0.300	0.150	0.030	0.056	0.050	95.30	95.3% Very Satisfactory	ONS
336	312	DANVIC CONSTRUCTION	24439	L	B	MA	GB	Construction of 3 Storey, 18 Classroom School Building at Bernardo Carpio National High School, Davao City	Davao City	9/1/2016	First	Davao City DEO	LF	42.416	300	1/25/2016	11/19/2016	0.00%	OG	0.357	0.300	0.150	0.030	0.047	0.050	93.40	-	ONS
337	313	R TWO S BUILDERS AND ENTERPRISE	36883	L	D	SB	GB	Local Infrastructure Program - Construction of Multi-Purpose Building at Barangay Fuguan	Angadanan, Isabela	9/8/2016	1st/Final	Isabela 3rd	LF	0.969	107	1/27/2016	5/12/2016	17.45%	C	0.480	0.200	0.300	0.000	0.000	0.000	98.00	98% Outstanding	AHD
338	314	R. AGULLO CONSTRUCTION AND ENTERPRISES	33728	L	B	MA	GB	(Construction of School Building 1 Unit-15y-KL Toilet Attached) Gibacungan National High School, Tabango, Leyte	Tabango, Leyte	8/25/2016	1st/Final	Leyte 3rd DEO	LF	3.940	120	1/4/2016	5/2/2016	0.00%	C	0.445	0.133	0.300	0.000	0.000	0.000	87.80	87.8% Satisfactory	ONS
339	315	R. A. M. BUILDERS	10549	L	B	MA	GE	a. MFO 1 - National Road Network Services - 1. Asset Preservation of National Roads - a. Preventive Maintenance based on Pavement Management System/ Highway Development and Management-4 (HDM-4) - 2. Tertiary Roads - c. Jct. MSR-Old Zigzag Rd - K0156+236	Atimonan, Quezon	9/17/2016	1st/Final	Quezon 4th	LF	6.738	30	2/23/2016	3/23/2016	0.00%	C	0.496	0.133	0.300	0.000	0.000	0.000	92.90	92.9% Very Satisfactory	ONS
340	316	R. A. PAHATI CONST. & SUPPLY, INC.	35843	L	A	MA	GE	Flood Control Projects in Central Luzon-Rehabilitation of Slope Protection along Pampanga River	Jaan, Nueva Ecija	9/22/2016	Final	Nueva Ecija 2nd DEO	LF	46.783	240	10/13/2015	6/8/2016	0.25%	C	0.391	0.200	0.300	0.000	0.000	0.000	89.10	89.88% Very Satisfactory	AHD
341	-	R. A. PAHATI CONST. & SUPPLY, INC.	35843	L	A	MA	GE	MFO 2 - Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Flood Control Projects based on Flood Master Plan for Metro Manila and Surrounding Areas - Construction of Flood Control Structures along Up	Rodriguez, Rizal	9/13/2016	1st/Final	Rizal 2nd	LF	48.195	210	2/7/2016	9/3/2016	12.38%	C	0.441	0.198	0.300	0.000	0.000	0.000	93.90	93.9% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
342	317	R. D. MANDANAS CONSTRUCTION	32114	L	B	MA	GE	MFO 2 - Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage System, Construction/ Improvement of Flood Control Structures at Pinagpatayan River	Brgy. Sapang II, Ternate, Cavite; 7th Legislative District	9/16/2016	1st/Final	Cavite 2nd	LF	18.175	208	1/26/2016	8/20/2016	18.27%	C	0.451	0.133	0.300	0.000	0.000	0.000	88.40	88.4% Satisfactory	AHD
343	318	R. G. EVANGELISTA CONSTRUCTION AND SUPPLY	20375	L	B	SB	GE	Concreting of Farm-to-Market Road	Calvo, Bauan, Batangas	9/21/2016	1st/Final	Batangas 2nd	LF	1.881	50	3/29/2016	5/17/2016	0.00%	C	0.486	0.133	0.300	0.000	0.000	0.000	91.90	91.9% Very Satisfactory	ONS
344	319	R. M. VITUG CONSTRUCTION	9227	L	B	MA	GB	Construction of 4 Storey 16 CL School Building, San Pablo 2nd NHS	Lubao, Pampanga	9/17/2016	Final	Pampanga 2nd DEO	LF	25.892	240	1/11/2016	9/6/2016	0.00%	C	0.453	0.133	0.300	0.000	0.000	0.000	88.60	86.29% Satisfactory	ONS
345	320	R. N. H. BENTULAN CONSTRUCTION	9984	L	D	SB	GB	Construction of Multi-Purpose Building, Barangay Sta. Cruz, City of Bislig, Surigao del Sur 2nd LD	City of Bislig, Surigao del Sur 2nd LD	8/28/2016	1st/Final	Surigao del Sur 2nd	LF	1.943	105	1/31/2016	5/14/2016	0.00%	C	0.485	0.133	0.300	0.000	0.000	0.000	91.80	91.8% Very Satisfactory	ONS
346	321	CLTG BUILDERS	16852	L	B	MA	GE	Construction of Slope Protection, Davao River Flood Control, Tigatto Section, Davao City	Tigatto Section, Davao City	9/1/2016	First	Davao City DEO	LF	23.762	169	3/20/2016	9/4/2016	2.32%	OG	0.354	0.200	0.300	0.000	0.000	0.000	85.40	-	AHD
347	322	MUST ENTERPRISES	13336	L	A	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Dualing-New Panay-Middayap Road Aleosan-Midayap, Cotabato	Cotabato	8/26/2016	First	Cotabato 2nd DEO	LF	#####	238	1/29/2016	9/22/2016	0.00%	OG	0.298	0.264	0.150	0.022	0.035	0.050	81.90	-	ONS
348	323	R. T. Y. CONSTRUCTION	10341	L	A	MB	GE	Construction/ Rehabilitation of Flood Mitigation Facilities along Major River Basins, Agos River Basin	Infanta, Quezon	9/20/2016	1st/Final	Quezon 1st	LF	12.242	129	9/24/2015	1/30/2016	0.00%	C	0.486	0.133	0.300	0.000	0.000	0.000	91.90	91.9% Very Satisfactory	ONS
349	324	R. V. LABORTE BUILDERS	20459	L	A	MB	GE	Replacement of Sumagonsong Bridge from Temporary to Permanent along Mulanay - San Francisco Road	Brgy. Pakiling, Mulanay, Quezon	9/15/2016	1st/Final	Quezon 3rd	LF	14.817	150	2/5/2015	7/4/2015	0.00%	C	0.488	0.153	0.300	0.000	0.000	0.000	94.10	94.1% Very Satisfactory	ONS
350	325	R.O BUILDERS AND DEV CORP./ GRECO CONSTRUCTION AND SUPPLY JOINT VENTURE)	JV-15-089	L	A	MA	GE	Construction of Molo Flatslab Bridge and Approaches along Sarangani-Davao del Sur Coastal Road (Brgy. Ladol) K1658+000-K1659+500, Alabell, Sarangani Province	K1658+000-K1659+500, Alabell, Sarangani Province	8/31/2016	Final	Sarangani DEO	LF	#####	225	8/12/2015	3/23/2016	0.00%	C	0.442	0.132	0.300	0.000	0.000	0.000	87.40	86.68% Satisfactory	ONS
351	326	R.R. GADINGAN CONSTRUCTION	19938	L	D	SB	GB	Construction / Improvement of Multi-Purpose Building @ Sarangani Maralagong	Sta. Catalina, Negros Oriental 3rd LD	8/24/2016	1st/Final	Negros Oriental 3rd DEO	LF	2.910	175	2/2/2016	7/25/2016	0.00%	C	0.433	0.133	0.300	0.000	0.000	0.000	86.60	86.6% Satisfactory	ONS
352	327	R.S. SEPIAN CONSTRUCTION AND TRUCKING/GREAT ZONE ENTERPRISE JOINT VENTURE	JV-15-1129	L	A	MB	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads: Loakan Rd., K0245+803 to K0246+949, Baisco City	Baguio City	9/1/2016	1st/Final	BAGUIO CITY DEO	LF	18.615	155	3/14/2016	8/15/2016	0.00%	C	0.437	0.179	0.300	0.000	0.000	0.000	91.60	91.6% Very Satisfactory	ONS
353	328	R.T. MORABE CONSTRUCTION	11377	L	B	MA	GE	Off-Carriageway Improvement of Roads, Daang Maharlika (LT) K0916+1011 to K0919+500	Daang Maharlika (LT) K0916+1011 to K0919+500	8/29/2016	1st/Final	Leyte 1st DEO	LF	19.163	170	11/18/2015	5/5/2016	0.00%	C	0.486	0.133	0.300	0.000	0.000	0.000	91.90	91.9% Very Satisfactory	ONS
354	329	R2A CONSTRUCTION & TRADING	31922	L	B	MA	GE	MFO 1 - National Road Network Services, Network Development, Improvement/ Widening of National Roads, Road Widening along Tagaytay - Batangas via Tuy Road, K0067+103 - K0067+935	7th Legislative District, Alfonso, Cavite	9/16/2016	1st/Final	Cavite 2nd	LF	14.173	189	1/28/2016	8/3/2016	0.00%	C	0.243	0.200	0.300	0.000	0.000	0.000	74.30	74.3% Poor	ONS
355	330	RAIMSES CONSTRUCTION	17351	L	C	SB	GE	Construction of Drainage Facilities along National Highway, Bisan Km. 3 Towards East Bank Cut-off Lower Agusan Development Project, Butuan City	Butuan City	9/2/2016	1st/Final	Butuan City DEO	LF	8.092	170	3/8/2016	8/24/2016	0.00%	C	0.485	0.133	0.300	0.000	0.000	0.000	91.80	91.8% Very Satisfactory	ONS
356	331	RAPHAEL CONSTRUCTION/THREE W BUILDERS, INC. JOINT VENTURE	JV-15-1248	L	D	SB	GE	Rehabilitation/Major Repair of Permanent Bridge along Bacotan-Luna-Balaon Road, Nagrebcan Bridge, Luna, La Union	Luna, La Union	8/24/2016	Final	LA UNION 1ST DEO	LF	9.500	102	3/20/2016	6/29/2016	0.00%	C	0.452	0.133	0.300	0.000	0.000	0.000	88.50	87.648% Satisfactory	ONS
357	332	RAQ J BUILDERS	36494	L	C	SB	GB	Construction of School Building Standard DPWH Two (2) Storey Four Classrooms Judge Antonio R. Montilla, Sr. Elementary School, Tacloban City	Tacloban City	9/2/2016	1st/Final	Tacloban City DEO	LF	6.285	138	12/23/2015	5/8/2016	0.00%	C	0.466	0.133	0.300	0.000	0.000	0.000	89.90	89.9% Very Satisfactory	ONS
358	333	MGJ RISING CONSTRUCTION AND LAND DEVELOPER	18656	L	B	MA	GE	Improvement/Widening of National Roads along Diges-Makar Road K1592+(-322)-K1592+290 Malungon, Sarangani Province	K1592+(-322)-K1592+290 Malungon, Sarangani Province	8/31/2016	First	Sarangani DEO	LF	#####	105	5/31/2016	9/12/2016	0.00%	OG	0.401	0.200	0.300	0.000	0.000	0.000	90.10	-	ONS
359	334	RCBAR BUILDERS	36480	L	D	SB	GB	Construction of Two (2) Storey, Four (4) Classroom School Building at J.P. Laurel ES, Panabo City, Davao del Norte	Panabo City, Davao del Norte	8/27/2016	1st/Final	Davao del Norte DEO	LF	#####	137	11/16/2015	3/31/2016	0.00%	C	0.490	0.156	0.300	0.000	0.000	0.000	94.60	94.6% Very Satisfactory	ONS
360	335	RCM CONSTRUCTION & SUPPLIES	32623	L	D	SB	GB	Construction of Two (2) Storey Six (6) Classroom School Building at Balo-1 NHS, Balo-1, Lanao del Norte	Balo-1, Lanao del Norte	8/28/2016	1st/Final	Lanao del Norte 1st DEO	LF	#####	150	12/30/2015	5/27/2016	0.00%	C	0.477	0.133	0.300	0.000	0.000	0.000	91.00	91% Very Satisfactory	ONS
361	336	RDEN CONSTRUCTION AND SUPPLY	33707	L	D	SB	GB	Construction of Multi-Purpose Building (Covered Court) at Brgy. Luvimim, Kidapawan City, Cotabato	Brgy. Luvimim, Kidapawan City, Cotabato	8/25/2016	1st/Final	Cotabato 1st DEO	LF	99898.550	120	3/25/2016	7/22/2016	0.00%	C	0.379	0.200	0.300	0.000	0.000	0.000	87.90	87.9% Satisfactory	ONS
362	337	REDSON CONSTRUCTION AND SUPPLIES	35128	L	D	SB	GE	Rehabilitation/Major Repair of Vascoña Br (B00183NW) along Bacolod North Road	San Carlos City, Negros Occidental	9/2/2016	1st/Final	Regional Office, NIR	LF	3.323	62	3/30/2016	5/30/2016	0.00%	C	0.500	0.133	0.300	0.000	0.000	0.000	93.30	93.3% Very Satisfactory	ONS
363	338	RELY CONSTRUCTION AND SUPPLY	10433	L	AA	MA	GE	Construction of Cabagasan River Control, Boston, Davao Oriental	Boston, Davao Oriental	8/24/2016	Final	Davao Oriental 1st DEO	LF	9.406	164	2/3/2016	7/15/2016	13.63%	C	0.460	0.200	0.300	0.000	0.000	0.000	96.00	89.88% Very Satisfactory	AHD
364	339	REX E. MORALES CONSTRUCTION	17427	L	A	MB	GB	Construction of School Building 1 Unit - 2 Storey 6 - Cl. Juan V. Delantar NHS, Leyte, Leyte	Leyte, Leyte	8/25/2016	1st/Final	Leyte 3rd DEO	LF	8.421	150	1/4/2016	6/1/2016	0.00%	C	0.456	0.133	0.300	0.000	0.000	0.000	88.90	88.9% Satisfactory	ONS
365	340	RICHFIELD BUILDERS	24525	L	D	SB	GB	Construction of 1 unit Two (2) sly., Four (4) Classroom School Building, Tanjay Legislated High School	Tanjay City, 2nd District, Negros Oriental	8/25/2016	1st/Final	Negros Oriental 2nd DEO	LF	6.434	150	9/4/2015	1/31/2016	0.00%	C	0.461	0.133	0.300	0.000	0.000	0.000	89.40	89.4% Very Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
366	341	ROBETH GEN. MDSE. CONST. & SUPPLY (Formerly:Robeth-Gen. Mdse. & Supplies-Isulan Branch)	23175	L	B	MA	GE	Improvement of Katipunan FWR, Sta 0+000 - Sta 1+000, Kidapawan City	Sta 0+000 - Sta 1+000, Kidapawan City	8/25/2016	1st/Final	Cotabato 1st DEO	LF	*****	86	3/29/2016	6/22/2016	0.00%	C	0.367	0.177	0.300	0.000	0.000	0.000	84.40	84.4% Satisfactory	ONS
367	342	ROCKSTONE CONSTRUCTION SERVICES AND SUPPLY	22702	L	D	SB	GB	Cluster IV-LIP Repair or Improvement of Gym at Brgy. Lampari Banga, South Cotabato	Brgy. Lampari Banga, South Cotabato	8/30/2016	1st/Final	South Cotabato DEO	LF	987160.120	150	2/8/2016	7/6/2016	0.00%	C	0.500	0.133	0.300	0.000	0.000	0.000	93.30	93.3% Very Satisfactory	ONS
368	343	ROIM BUILDERS & CONSTRUCTION SUPPLY	20226	L	AA	SB	GB	Construction of Two (2) Units One (1) Storey Science Laboratory Building at Agusan del Sur National High School, San Francisco, Agusan del Sur	San Francisco, Agusan del Sur	8/29/2016	1st/Final	Agusan del Sur 2nd DEO	LF	4.830	120	11/5/2015	3/3/2016	0.00%	C	0.499	0.157	0.300	0.000	0.000	0.000	95.60	95.6% Very Satisfactory	ONS
369	344	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORPORATION (Formerly: R. C. Miranda Construction & Supplies)	9036	L	AAA	MB	GE	Construction/ Maintenance of Flood Control Mitigation Structures and Drainage Systems: Const. of Slope Protection along Camiling River Control	(Section 1), Libueg Section, Camiling, Tarlac 1st LD	9/23/2016	1st/Final	Tarlac 1st DEO	LF	45.963	180	3/7/2016	9/2/2016	0.00%	C	0.349	0.200	0.300	0.000	0.000	0.000	84.90	84.9% Satisfactory	ONS
370	345	RRN CONSTRUCTION	20228	L	B	MA	GE	Road Upgrading (unpaved to paved) based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (NDM+ Project Analysis) (Intermittent section) along Dolagon-Busco-Quezon Road, K1558+620 - K1559+073, Butong, Quezon, Bukidnon	K1558+620 - K1559+073, Butong, Quezon, Bukidnon	8/23/2016	1st/Final	Bukidnon 2nd DEO	LF	*****	53	3/6/2016	4/27/2016	0.00%	C	0.481	0.133	0.300	0.000	0.000	0.000	91.40	91.4% Very Satisfactory	ONS
371	346	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (Formerly: Rudhil Construction)	22901	L	A	MA	GE	Const./Upgrading/Rehabilitation of Drainage along National Road, Pagadian City- Zamboanga City Road K1663+300-K1666+300 w/ excavation	Pagadian City, Zamboanga del Sur	8/30/2016	1st/Final	Zamboanga del Sur 1st DEO	LF	46.550	335	4/2/2015	3/1/2016	0.00%	C	0.472	0.133	0.300	0.000	0.000	0.000	90.50	90.5% Very Satisfactory	ONS
372	-	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (Formerly: Rudhil Construction)	22901	L	A	MA	GB	Construction of Two (2) Unit One (1) Storey Three (3) Classroom School Building (7Mx9M) (Toliet Attached) at Baybay ES	Zamboanga del Norte	8/24/2016	Final	Zamboanga del Norte 2nd DEO	LF	5.688	160	9/21/2015	2/27/2016	0.00%	C	0.481	0.133	0.300	0.000	0.000	0.000	91.40	88.81% Satisfactory	ONS
373	347	S.R. BALDON CONSTRUCTION & SUPPLY	15405	L	B	MA	GE	Widening along National Road (N) Daang Maharlika (L2) Asian Highway-26, K0576+000-K0576+500, Sorsogon City	K0576+000-K0576+500, Sorsogon City	8/31/2016	1st/Final	Sorsogon 1st DEO	LF	23.523	139	8/4/2015	12/20/2015	0.00%	C	0.479	0.133	0.300	0.000	0.000	0.000	91.20	91.2% Very Satisfactory	ONS
374	348	SANRHO BUILDERS, INC. (Formerly: Sanrho Construction and Supplies)	24213	L	A	MA	GE	Construction/Rehabilitation of San Antonio River Control (Downstream) along San Vicente River, Tabaco City, Albay	Tabaco City, Albay	9/2/2016	1st/Final	Albay 1st DEO	LF	36.003	160	2/21/2016	7/29/2016	0.00%	C	0.375	0.200	0.300	0.000	0.000	0.000	87.50	87.5% Satisfactory	ONS
375	349	PALMARES GENERAL MERCHANDISE	24657	L	B	MA	GE	Improvement/Widening of National Roads along Marbel-Ala Valley-Cotabato Road, Km 1763+010-Km. 1764+639.75, Isulan, Sultan Kudarat	Km 1763+010-Km. 1764+639.75, Isulan, Sultan Kudarat	8/23/2016	First	Sultan Kudarat 1st DEO	LF	*****	168	3/29/2016	9/12/2016	0.00%	OG	0.331	0.235	0.150	0.022	0.042	0.050	83.00	-	ONS
376	350	SARCA ESTATE DEVELOPMENT CORPORATION	20520	L	A	MA	GE	Network Development, Improvement/ Widening of National Road (Secondary Road) along Lucena - Tayabas Lucban - Sampaloc - Mauban Port Road	K0 130+099 - K0 131+792, K0 131+058 - K0 131+130, K0 135+949 K0 136+196, K0 140+600 K0 140+874 (LS)	9/20/2016	1st/Final	Quezon 1st	LF	44.100	192	2/10/2016	8/19/2016	0.51%	C	0.397	0.296	0.150	0.024	0.051	0.033	95.10	95.1% Very Satisfactory	AHD
377	351	C.A BETALAC CONSTRUCTION AND GEN. MDSE.	28222	L	A	SB	GB	Construction of Two (2) Storey, Six (6) Classroom SHS at San Emmanuel NHS Tacurong City, Sultan Kudarat	Sultan Kudarat	8/22/2016	Second	Sultan Kudarat 1st DEO	LF	*****	169	3/29/2016	9/13/2016	0.00%	OG	0.445	0.200	0.152	0.000	0.000	0.000	79.70	-	ONS
378	352	SATRAP CONSTRUCTION COMPANY, INC.	2526	L	AAA	LB	GE	Asphalt Overlay of Bantay - Vigan Road, K0000+000 to K0000+604, Vigan City, Ilocos Sur	Vigan City, Ilocos Sur	8/27/2016	1st/Final	ILOCOS SUR 1ST DEO	LF	5.540	16	3/23/2016	4/7/2016	0.00%	C	0.478	0.133	0.300	0.000	0.000	0.000	91.10	91.1% Very Satisfactory	ONS
379	353	EQUI-PARCO CONSTRUCTION COMPANY/TRIPARCO DEVELOPMENT CORPORATION JOINT VENTURE	JV-15-901	L	AAA	LA	GE	Construction of Missing Gaps Connecting National Roads, Butuan City-Planning-Tandag Road, Brgy. Kolambogan-Padiay, Sibagat, Agusan del Sur 1st LD	Brgy. Kolambogan-Padiay, Sibagat, Agusan del Sur 1st LD	9/1/2016	First	Regional Office No. XIII	LF	171.980	330	4/19/2016	3/14/2017	0.00%	OG	0.383	0.289	0.150	0.030	0.060	0.033	94.50	-	ONS
380	354	REYROSE CONSTRUCTION AND SUPPLY DEVELOPMENT CORPORATION (Formerly: Rey Rose Construction & Supply)	22934	L	B	MA	GE	Improvement/Widening Nasipit Port Road, K1266+842-K1266+288, Nasipit, Agusan del Norte 2nd LD	Nasipit, Agusan del Norte 2nd LD	9/1/2016	First	Agusan del Norte DEO	LF	36.508	163	7/27/2016	1/5/2017	0.00%	OG	0.394	0.274	0.150	0.030	0.045	0.050	94.30	-	ONS
381	355	SETTLERS BUILDER	21643	L	B	MA	GE	Construction of Revetment at Dichum River along Anini-V-T, Fornier Hamtic Road, Tobias Fornier, Antique	Tobias Fornier, Antique	8/26/2016	1st/Final	ANTIQUE DEO	LF	*****	9.7569456	6/13/1900	6/21/1900	0.00%	C	0.274	0.300	0.150	0.030	0.052	0.050	85.60	85.6% Satisfactory	ONS
382	356	SILLIMAN AVENUE CONSTRUCTION AND SUPPLY (Formerly: Overdrive Construction & Supply)	22759	L	B	SB	GB	Construction of 2 Sty. 4-CL (7mX3m) @ Calicanan ES, Pamplona,	Pamplona, 2nd District, Negros Oriental	8/25/2016	1st/Final	Negros Oriental 2nd DEO	LF	6.254	140	11/18/2015	4/5/2016	0.00%	C	0.489	0.133	0.300	0.000	0.000	0.000	92.20	92.2% Very Satisfactory	ONS
383	357	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY	30835	L	AAA	MB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Road Including Drainage Based on Pavement Management System/Highway Development & Management-4, Iloilo-East Coast-Capiz Road, K0138+000-K0139+160, K0141+595-K0141+979, Capiz	Capiz	8/29/2016	1st/Final	CAPIZ 1ST DEO	LF	*****	41.251759	7/12/1900	8/21/1900	0.00%	C	0.293	0.300	0.135	0.030	0.060	0.033	85.10	85.1% Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
384	358	LM CONSTRUCTION AND GENERAL MARKETING	33727	L	B	MA	GB	Construction/Completion of DPWH Multi-Purpose Building (Laboratory), Mancarogo, Bislig City	Mancarogo, Bislig City	8/28/2016	First	Surigao del Sur 2nd	LF	6.210	195	10/23/2016	5/5/2017	0.00%	OG	0.499	0.134	0.300	0.000	0.000	0.000	93.30	-	ONS
385	359	J & A PIMENTEL CONSTRUCTION	7953	L	A	SB	GB	Construction of 2 Storey 6 Classroom School Building Buenavista NHS, Tandag City, Surigao del Sur	Tandag City, Surigao del Sur	8/27/2016	Second	Surigao del Sur 1st DEO	LF	8.024	200	3/21/2016	10/6/2016	0.00%	OG	0.396	0.263	0.150	0.030	0.041	0.050	93.00	-	ONS
386	360	BN BUILDERS & CONSTRUCTION SUPPLIES	28232	L	B	SB	GE	Improvement/ Construction/Upgrading/ Rehabilitation of Drainage Along Nasipit Port Road, K1264+200- K1264+311, Nasipit, Agusan del Norte 2nd LD	Nasipit, Agusan del Norte 2nd LD	9/1/2016	First	Agusan del Norte DEO	LF	4.426	140	6/20/2016	11/6/2016	0.00%	OG	0.397	0.260	0.150	0.030	0.045	0.050	93.20	-	ONS
387	361	LM CONSTRUCTION AND GENERAL MARKETING	33727	L	B	MA	GB	Completion of Multi-Purpose Building, San Agustin, Talacogon, Agusan del Sur	San Agustin, Talacogon, Agusan del Sur	8/30/2016	First	Agusan del Sur 1st DEO	LF	19.378	120	6/19/2016	10/16/2016	0.00%	OG	0.400	0.240	0.150	0.030	0.058	0.050	92.80	-	ONS
388	362	SILVER DRAGON CONSTRUCTION CONST. LUMBER & GLASS SUPPLY / WILKINSON CONSTRUCTION (JOINT VENTURE)	JV-14-769	L	A	MB	GE	Road Upgrading (Unpaved to Paved Concrete) of Junction D.S. Benedicto-Spur 16- Calatrava Road, Negros Occidental, K0060+343-K0062+000, K0064+452-K0065+615, K0065+615-K0066+874, K0067+498-K0069+069	Polomolok, South Cotabato	9/2/2016	Final	Regional Office, NLR	LF	155.236	360	4/8/2015	4/1/2016	0.00%	C	0.447	0.133	0.300	0.000	0.000	0.000	88.00	92.62% Very Satisfactory	ONS
389	363	SILVEROCK CONSTRUCTION & SUPPLY	38216	L	D	SB	GB	Construction of Multi-Purpose Building at Brgy. III, La Carlota, Negros Occidental	La Carlota, Negros Occidental	8/31/2016	1st/Final	Negros Occidental 4th DEO	LF	4.410	60	2/4/2016	4/3/2016	0.00%	C	0.488	0.133	0.300	0.000	0.000	0.000	92.10	92.1% Very Satisfactory	ONS
390	364	SOPHIA CONSTRUCTION AND SUPPLY	33484	L	B	SB	GB	Construction of Senior High School Classrooms and Additional Foundation Works, One (1) Storey, Four (4) CL School Bldg. at Palkan NHS- Upper Kilan Annex Polomolok, South Cotabato	Polomolok, South Cotabato	9/2/2016	1st/Final	South Cotabato 2nd DEO	LF	#####	120	3/6/2016	7/3/2016	0.00%	C	0.492	0.133	0.300	0.000	0.000	0.000	92.50	92.5% Very Satisfactory	ONS
391	-	SOPHIA CONSTRUCTION AND SUPPLY	33484	L	B	MA	GE	Widening of National Road along Dulawan-Marbel Road, K1750+766- K1752+180, Lambayong, Sultan Kudarat	Lambayong, Sultan Kudarat	8/23/2016	1st/Final	Sultan Kudarat 1st DEO	LF	#####	160	2/17/2016	7/25/2016	0.00%	C	0.390	0.200	0.300	0.000	0.000	0.000	89.00	89% Satisfactory	ONS
392	365	SUNWEST CONSTRUCTION AND DEVELOPMENT CORPORATION (Formerly: Sunwest Construction and Supply)	15906	L	AAA	MB	GE	Cluster 9a: Construction of Flood Control System along Sagumayan River, Bagumbayan, Davao, Albay	Bagumbayan, Davao, Albay	9/1/2016	1st/Final	Sorsogon 1st DEO	LF	4.185	115	2/9/2016	6/2/2016	0.00%	C	0.461	0.128	0.300	0.000	0.000	0.000	88.90	88.9% Satisfactory	ONS
393	366	TABADA CONSTRUCTION & SUPPLIES	35997	L	D	SB	GB	Construction of 2 Storey, 6 - Classroom, Agay NHS, RTR, Agusan del Norte, 2nd LD	RTR, Agusan del Norte, 2nd LD	9/1/2016	1st/Final	Agusan del Norte DEO	LF	9.026	180	1/8/2016	7/5/2016	0.00%	C	0.499	0.151	0.300	0.000	0.000	0.000	95.00	95% Very Satisfactory	ONS
394	367	TANGO ROMEO GENERAL CONSTRUCTION	18926	L	B	SB	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads Military Cut-off Road, K0249+(-830) to K0249+(-250), Baguio City	Baguio City	9/1/2016	1st/Final	BAGUIO CITY DEO	LF	9.226	80	3/29/2016	6/16/2016	0.00%	C	0.415	0.133	0.300	0.000	0.000	0.000	84.80	84.8% Satisfactory	ONS
395	368	VICENTE T. LAO CONSTRUCTION	7040	L	AAA	LB	GE	Concreting of Dinagat-Loreto Road, K0031+976.59- K0037+581, Dinagat Island, Surigao del Norte	Dinagat Island, Surigao del Norte	8/25/2016	First	Regional Office No. XIII	LF	193.881	482	6/9/2015	10/2/2016	0.00%	OG	0.380	0.300	0.115	0.030	0.050	0.033	90.80	-	ONS
396	369	J.M. LUCIANO CONSTRUCTION, INC. (Formerly: J.M. Luciano Construction)	2083	L	AAA	LB	GE	Construction of Tabon-Labisma Road Leading to Lawigan Port, Bislig City, Surigao del Sur 2nd LD	Bislig City, Surigao del Sur 2nd LD	8/27/2016	First	Regional Office No. XIII	LF	69.357	225	3/17/2016	10/27/2016	0.00%	OG	0.368	0.226	0.150	0.030	0.060	0.050	88.40	-	ONS
397	370	TEDDIE CONSTRUCTION DEVELOPMENT, INC.	6313	L	A	MA	GE	Construction/Upgrading/ Rehabilitation of Drainage along National Roads NS Valderosa Street	Chainage 00 to Chainage 676, Zamboanga City	9/2/2016	Final	Zamboanga City DEO	LF	15.998	341	9/14/2015	8/19/2016	0.00%	C	0.487	0.133	0.300	0.000	0.000	0.000	92.00	87.68% Satisfactory	ONS
398	371	TEKNIBUILD CONSTRUCTION	35750	L	D	SB	GB	Construction of Two Storey 4-CL School Building at Leon Parami High School, Lazi, Siquijor	Lazi, Siquijor	8/1/2016	1st/Final	Siquijor DEO	LF	#####	6.1619413	5/29/1900	6/3/1900	0.00%	C	0.496	0.175	0.300	0.000	0.000	0.000	97.10	87.1% Outstanding	ONS
399	372	TOKWING CONST. COR./MAMSAR CONST. INDUSTRIAL CORP. JOINT VENTURE	JV-14-534	L	AAA	LA	GE	Road Upgrading (Unpaved to Paved) of Dinagat-Loreto Road, K0041+000-K0047+710, Dinagat Island, Surigao del Norte	Dinagat Island, Surigao del Norte	8/30/2016	First	Regional Office No. XIII	LF	228.504	360	7/1/2016	6/25/2017	0.00%	OG	0.470	0.133	0.300	0.000	0.000	0.000	90.30	-	ONS
400	373	TOP MOST DEVELOPMENT AND MARKETING CORP.	13361	L	B	MB	GB	Rehabilitation/Major Repair of Permanent Bridge, Abangay Bridge, Polotan-Tina-Lambunao Road, Lambunao, Iloilo	Lambunao, Iloilo	8/23/2016	1st/Final	ILOILO 2ND DEO	LF	#####	9.8997199	4/29/1900	5/7/1900	0.00%	C	0.493	0.195	0.300	0.000	0.000	0.000	98.80	98.8% Outstanding	ONS
401	374	TOPTECH TRADING & CONSTRUCTION CO., INC.	25522	L	A	MA	GE	MFO 3 - Maintenance and Construction Services of Other Infrastructures, Construction/ Improvement of Access Roads Leading to Airports, Seaports and Declared Tourism Destinations Concreting of Barangay Road Nonong Casto	Lemery, Batangas	9/20/2016	1st/Final	Batangas 1st	LF	1.448	65	5/24/2016	7/27/2016	0.00%	C	0.452	0.133	0.300	0.000	0.000	0.000	88.50	88.5% Satisfactory	ONS
402	375	TOREJA'S CONSTRUCTION SUPPLY CONSTRUCTION	15453	L	AAA	LA	GE	Construction and Maintenance of Bridges along National Roads Retrofitting/ Strengthening of Permanent Bridges: 1. Tingga Br. (B03047LZ)	Batangas-Quezon Road	9/21/2016	1st/Final	Batangas 2nd	LF	9.212	80	3/1/2016	5/19/2016	0.00%	C	0.495	0.133	0.300	0.000	0.000	0.000	92.80	92.8% Very Satisfactory	ONS
403	376	GIOVANNI CONSTRUCTION	12168	L	B	MA	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Road Along NRI- Bahibah-Talacogon Road, K1302+320.00-K1303+380.00, Prosperidad, Agusan del Sur	Prosperidad, Agusan del Sur	8/30/2016	First	Agusan del Sur 1st DEO	LF	44.915	210	3/22/2016	10/17/2016	0.00%	OG	0.397	0.257	0.150	0.030	0.070	0.050	95.40	-	ONS
404	377	TRIMLUV BUILDERS AND SUPPLY	33467	L	A	SB	GB	Construction of Multi-Purpose Covered Court (Jimalalud National High School),	Jimalalud, Negros Oriental	8/27/2016	Final	Negros Oriental 1st DEO	LF	2.940	150	3/23/2016	8/19/2016	0.00%	C	0.350	0.300	0.000	0.030	0.064	0.000	74.40	74.4% Poor	ONS
405	378	TRINITY CONSTRUCTION AND DEVELOPMENT	27755	L	D	SB	GB	Construction of 1- Unit 1- Storey 2-CL School Building @ Camblonan NHS,	Siaton, Negros Oriental 3rd LD	8/24/2016	1st/Final	Negros Oriental 3rd DEO	LF	1.949	150	11/18/2015	4/15/2016	0.00%	C	0.485	0.133	0.300	0.000	0.000	0.000	91.80	91.8% Very Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS 0.40/0.50	MTL 0.30/0.20	TIME 0.15/0.30	FAC 0.030	ESH 0.070	RDR 0.050	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS	
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP												
406	379	TRIPLE S CONST. & SUPPLY INC. (Formerly: Triple S Construction & Supply)	10684	L	A	MA	GE	MFO 2 - Flood Management Services, Construction, Maintenance of Flood Mitigation Structures and Drainage System, Construction of Roads, Dike/River Bank Protection located at Manggahan to Balsahan River Kawit, Cavite (Phase I)	Kawit, Cavite 1st LD	9/19/2016	1st/Final	Cavite 1st	LF	18.228	195	2/5/2016	8/17/2016	0.00%	C	0.482	0.133	0.300	0.000	0.000	0.000	91.50	91.5% Very Satisfactory	ONS	
407	380	TRI-VERT CONSTRUCTION AND SUPPLY	39087	L	C	SB	GE	Concreting of Sadaan-Sta. Cruz- Bitoka FMR Brgy. Sadaan/Bitoka, Midsayap, North Cotabato	Midsayap, North Cotabato	8/26/2016	1st/Final	Cotabato 2nd DEO	LF	#####	36	3/28/2016	5/2/2016	0.00%	C	0.401	0.200	0.300	0.000	0.000	0.000	90.10	90.1% Very Satisfactory	ONS	
408	381	TSQUARE CONSTRUCTION CORPORATION	142688	L	A	MB	GE	Retrofitting/Strengthening of Pananag Bridge along Sarangani-Sultan Kudarat Coastal Road Maasin, Sarangani Province	Sarangani Province	8/31/2016	1st/Final	Sarangani DEO	LF	#####	60	2/15/2016	4/14/2016	0.00%	C	0.494	0.200	0.227	0.000	0.000	0.000	92.10	92.1% Very Satisfactory	ONS	
409	382	TWO ACES CONSTRUCTION AND SUPPLY	15413	L	B	SB	GE	Construction of 2 Storey 6 CL Pirada ES, Cabadbaran City, Agusan del Norte	Cabadbaran City, Agusan del Norte	9/1/2016	1st/Final	Agusan del Norte DEO	LF	7.890	180	12/24/2015	6/20/2016	0.00%	C	0.498	0.153	0.300	0.000	0.000	0.000	95.10	95.1% Very Satisfactory	ONS	
410	383	UY CONDEV CORPORATION	12336	L	AA	LA	GE	Asset Preservation of National Roads Rehabilitation/Reconstruction/ Upgrading of Damaged Paved National Roads including Drainage Based on Pavement Management System/ Highway Development Management-4 (HDM-4) (Intermittent Sections) National Arterial Road	Section 1: K0006+420-K0006+907; Section 2: K0009+438-K0014+000 (w/ exceptions/reblocking); Section 3: K0021+000-K0022+139; Section 4: K0023+000-K0025+000 (w/ exceptions/reblocking); Section 5: K0025+026-K0036+433; Section 6: K0036+433-K0039+362 (w/ excep	Tabuk City, Kalinga	8/1/2016	1st/Final	Regional Office No. VII	LF	#####	151.42596	2/23/1901	7/23/1901	0.00%	C	0.473	0.181	0.300	0.000	0.000	0.000	95.40	95.4% Very Satisfactory	ONS
411	384	V U C ENGINEERING	7918	L	A	MB	GE	Rehabilitation/Major Repair of Permanent Bridges, Calaligan Bridge along Mt. Province Bdy. Calaligan - Pisyak - Abbut Road, Tabuk City, Kalinga	Tabuk City, Kalinga	8/28/2016	1st/Final	KALINGA DEO	LF	4.776	122	2/1/2016	6/1/2016	0.00%	C	0.473	0.200	0.300	0.000	0.000	0.000	97.30	97.3% Outstanding	ONS	
412	385	V.S. CERDON IRON WORKS & CONSTRUCTION	24989	L	C	SB	GB	Construction of Classroom (Batch 2) Milao NIS-Daluyay Annex HS, Milao, Camarines Sur	Milao, Camarines Sur	8/25/2016	1st/Final	Camarines Sur 1st DEO	LF	8.303	160	9/15/2015	2/21/2016	1.25%	C	0.497	0.133	0.300	0.000	0.000	0.000	93.00	93% Very Satisfactory	AHD	
413	386	VCH CONSTRUCTION AND TRADING	32050	L	B	B	GE	Concreting of Roads at Sitio Landing Leading to Municipal Roads, Brgy. New Agutaya, Sta. 0+000 to Sta. 0+410, Brgy. New Agutaya, San Vicente, Palawan	San Vicente,Palawan	8/31/2016	Final	Palawan 1st DEO	LF	4581.000	70	3/7/2016	5/15/2016	0.00%	C	0.359	0.181	0.300	0.000	0.000	0.000	84.00	84% Satisfactory	ONS	
414	387	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Improvement/Widening of National Road along Bacolod South Road,	K0053+586.50 - K0056+720, K0056+730 - K0056+907, K0056+914 - K0057+107.20, K0057+160 - K0057+740, Binabagan-Hinigaran, Negros Occidental	8/29/2016	First	Regional Office, NIR	LF	92.135	240	3/30/2016	11/24/2016	0.00%	OG	0.350	0.240	0.150	0.030	0.061	0.050	88.10	-	ONS	
415	388	VERGUZ CONSTRUCTION	26641	L	D	SB	GE	Concreting of Brgy. Manual FMR Matalam, Cotabato	Cotabato	8/25/2016	1st/Final	Cotabato 1st DEO	LF	#####	64	3/29/2016	5/31/2016	0.00%	C	0.335	0.200	0.300	0.000	0.000	0.000	83.50	83.5% Satisfactory	ONS	
416	389	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC./R.A. CONSTRUCTION & GENERAL MERCHANDISE JOINT VENTURE	JV-14-979	L	A	MB	GE	Road Upgrading (Unpaved to Paved) of Dancalan - Candoni - Damutan Valley Road,	K034+000 - K0138+780, K0139+000 - K0139+858, K0140+169 - K0140+689, K0140+711 - K0142+300, Candoni, Negros Occidental	8/28/2016	Second	Regional Office, NIR	LF	183.401	470	7/2/2015	10/13/2016	0.00%	OG	0.339	0.239	0.150	0.030	0.065	0.050	87.30	-	ONS	
417	390	VICENTE T. LAO CONSTRUCTION	7040	L	AAA	LB	GE	Asset Preservation of National Roads Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Roads including Drainage Based on Pavement Management System/Highway Development and Management-4 (HDM-4) (Intermittent Sections) Dipolog-Polanco-Piñ	Zamboanga del Norte	8/26/2016	1st/Final	Zamboanga del Norte 3rd DEO	LF	30.394	275	2/26/2015	11/27/2015	0.00%	C	0.486	0.133	0.300	0.000	0.000	0.000	91.90	91.9% Very Satisfactory	ONS	
418	-	VICENTE T. LAO CONSTRUCTION	7040	L	AAA	LB	GE	Road Upgrading (Unpaved to Paved) of Dipolog-Punta-Dansulan-Sergio Omeña ZNN/ZDS Boundary	K1864+186 to K1866+445, Zamboanga del Norte	8/27/2016	1st/Final	Regional Office No. IX	LF	44.450	212	5/20/2015	12/17/2015	0.00%	C	0.483	0.133	0.300	0.000	0.000	0.000	91.60	91.6% Very Satisfactory	ONS	
419	391	R.E. SINGSON CONSTRUCTION	24556	L	D	SB	GB	Construction of 1 Unit SHS Unique Workshop at Cambalocot High School,	San Jose, 2nd District, Negros Oriental	8/26/2016	First	Negros Oriental 2nd DEO	LF	2.402	85	8/15/2016	11/7/2016	0.00%	OG	0.333	0.245	0.150	0.030	0.060	0.050	86.80	-	ONS	
420	392	VICTORIA BUILDERS AND TRADING	37455	L	C	SB	GE	Local Infrastructure Program Concreting of Road Leading to Gawad Kalinga, Sitio Aliok	Brgy. Daan Pang, Orion, Bataan 2nd LD	9/15/2016	1st/Final	Bataan 2nd DEO	LF	5.580	50	3/28/2016	5/16/2016	0.00%	C	0.340	0.200	0.300	0.000	0.000	0.000	84.00	84% Satisfactory	ONS	
421	393	VVER CONSTRUCTION	14122	L	B	SB	GB	Construction of 1- Unit 2- Storey 4-CL School Building @ Zamboanguita Science HS,	Zamboanguita, Negros Oriental 3rd LD	8/23/2016	1st/Final	Negros Oriental 3rd DEO	LF	6.322	180	7/14/2015	1/9/2016	0.00%	C	0.466	0.133	0.300	0.000	0.000	0.000	89.90	89.9% Very Satisfactory	ONS	
422	394	G.F. ROVERO MERCHANDISING	27268	L	B	MA	GE	Construction/ Rehabilitation of Flood Mitigation Facilities, Mandalagan River,	Bacolod City (Sta. 1: Sta. 0+207 to Sta. 0+584 and Sta. 2: Sta. 0+238 to Sta.	9/1/2016	First	Bacolod City DEO	LF	9.278	180	3/30/2016	9/25/2016	0.00%	OG	0.383	0.236	0.150	0.030	0.061	0.050	91.00	-	ONS	

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2016

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
423	395	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC. / SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY JOINT VENTURE	JV-15-674	L	AAA	MA	GB	Construction of Two (2) Unit, Four (4) Storey, Twenty (20) Classroom (9.5Mx54M) School Building (SHS) at	Hinigaran National High School, Hinigaran, Negros Occidental	8/29/2016	First	Negros Occidental 2nd DEO	LF	61.883	285	12/28/2015	10/7/2016	0.00%	OG	0.374	0.240	0.150	0.030	0.065	0.050	90.90	-	ONS
424	396	RISM BUILDERS AND SERVICES, INC. / SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC. JOINT VENTURE	JV-15-712	L	B	MA	GB	Construction of Three (3) Unit, Four (4) Storey, Shitteen (16) Classroom (9.5Mx45M) School Building (SHS) at La Castellana National High School,	La Castellana, Negros Occidental	8/29/2016	First	Negros Occidental 2nd DEO	LF	79.144	270	12/28/2015	9/22/2016	0.00%	OG	0.371	0.240	0.150	0.030	0.065	0.050	90.60	-	ONS
425	397	H.I.J. CONSTRUCTION & ENTERPRISES	18080	L	A	MB	GE	Concreting of Access Road, Leading to Kabankalan Airport,	Kabankalan City, Negros Occidental	8/28/2016	First	Negros Occidental 3rd DEO	LF	18.487	194	3/21/2016	9/30/2016	0.00%	OG	0.369	0.240	0.150	0.030	0.065	0.050	90.40	-	ONS
426	398	WDM CONSTRUCTION & SUPPLIES/ ME 3 CONSTRUCTION JOINT VENTURE	JV-14-468	L	B	MB	GE	Construction of Flood Control Structure, Downstream of Mambayaan Bridge I, K0+000.000-K0+255.628, Balingasag Misamis Oriental 1st LD	K0+000.000-K0+255.628, Balingasag Misamis Oriental 1st LD	9/2/2016	1st/Final	Regional Office No. X	LF	#####	270	3/25/2015	12/19/2015	0.00%	C	0.490	0.133	0.300	0.000	0.000	0.000	92.30	92.3% Very Satisfactory	ONS
427	399	DYNAMIC BUILDERS & CONSTRUCTION CO. (PHIL.), INC.	24712	L	AAA	LA	GE	Improvement/Widening of Silay-Lantawan Road,	K0015+250 - K0016+367, K0019+000 - K0020+400, Silay City, Negros Occidental	9/3/2016	First	Regional Office, NRR	LF	54.979	200	3/15/2016	9/30/2016	0.00%	OG	0.365	0.240	0.150	0.030	0.065	0.050	90.00	-	ONS
428	400	WEAR ENTERPRISES & DEVELOPMENT CORPORATION	14123	L	A	MA	GE	Construction of Flood Control Structure along Cadac-an River (Upstream, Left Side), Irosin, Sorsogon	Irosin, Sorsogon	8/29/2016	1st/Final	Sorsogon 2nd DEO	LF	46.545	201	2/4/2016	8/22/2016	0.00%	C	0.500	0.133	0.300	0.000	0.000	0.000	93.30	93.3% Very Satisfactory	ONS
429	401	WESTMIN ENTERPRISES AND CONSTRUCTION SERVICES	20989	L	A	MA	GE	Concreting of Brgy. San Roque-Rizalina FMR Dapitan City and Municipality of Rizal	Zamboanga del Norte	8/26/2016	1st/Final	Zamboanga del Norte 3rd DEO	LF	9.450	135	10/26/2015	3/8/2016	0.00%	C	0.475	0.133	0.300	0.000	0.000	0.000	90.80	90.8% Very Satisfactory	ONS
430	402	WORLDWIDE BUILDERS/VENRAY CONSTRUCTION CORPORATION JOINT VENTURE	JV-15-695	L	B	MA	GE	Concreting/Improvement of Luka-Tumalog-Canang Road Section, Municipality of Oslob, Cebu	Municipality of Oslob, Cebu	8/24/2016	1st/Final	Cebu 4th DEO	LF	#####	42.01638	5/23/1900	7/3/1900	0.00%	C	0.490	0.152	0.300	0.000	0.000	0.000	94.20	94.2% Very Satisfactory	ONS
431	403	YAP MABUHAY ENTERPRISES, INCORPORATED	15540	L	B	SB	GB	Cluster III: LIP: Construction of New Gym at Brgy. Little Bagulo Surallah, South Cotabato	Brgy. Little Bagulo Surallah, South Cotabato	8/30/2016	1st/Final	South Cotabato DEO	LF	#####	135	2/8/2016	6/21/2016	0.00%	C	0.466	0.133	0.300	0.000	0.000	0.000	89.90	89.9% Very Satisfactory	ONS
432	404	YU CONSTRUCTION/ BNYU ENTERPRISES AND CONSTRUCTION JOINT VENTURE	JV-15-1654	L	A	MA	GE	Construction of Sagasa River Flood Control, Balilihan, Bohol	Balilihan, Bohol	8/30/2016	1st/Final	Bohol 1st DEO	LF	#####	10.338034	8/12/1900	8/21/1900	0.00%	C	0.371	0.298	0.150	0.030	0.070	0.050	96.90	96.9% Outstanding	ONS
433	405	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC. / TSD BUILDERS CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-15-1472	L	AAA	MA	GE	Construction of Flood Control Structure along Matagoy Creek (Upstream Section),	[Sta. 0+000-Sta. 0+372.50 (R/S & L/S)], Silay City, Negros Occidental	9/3/2016	First	Negros Occidental 1st DEO	LF	27.683	190	3/28/2016	10/3/2016	0.00%	OG	0.362	0.239	0.150	0.030	0.060	0.050	89.10	-	ONS
434	406	R.C. TAGALA CONSTRUCTION	11597	L	A	MA	GE	Construction/Rehabilita-tion of River Control along San Jose River, Brgy. San Jose,	La Libertad, Negros Oriental	8/27/2016	First	Negros Oriental 1st DEO	LF	20.482	197	3/23/2016	10/5/2016	0.00%	OG	0.360	0.240	0.150	0.030	0.061	0.050	89.10	-	ONS
435	407	PHILSOUTH BUILDERS (Formerly: Lotiff Construction)	21962	L	AA	MB	GE	Construction/ Improvement of Access Roads leading to Airports, Seaports and Declared Tourism Destinations: Concreting of Road leading to Casaroro Falls (Apolong Falls Entrance Section),	Valencia, Negros Oriental	8/23/2016	First	Negros Oriental 3rd DEO	LF	23.275	172	4/7/2016	9/25/2016	0.00%	OG	0.361	0.235	0.150	0.030	0.065	0.050	89.10	-	ONS
436	408	ALFIE'S CONSTRUCTION AND CONSTRUCTION SUPPLY, INC.	17162	L	A	MB	GE	Improvement/Widening of National Roads along Bacolod South Road, K0057+740 - K0059+781,	Binalagan, Negros Occidental	8/30/2016	First	Regional Office, NRR	LF	45.720	209	3/30/2016	10/24/2016	0.00%	OG	0.357	0.239	0.150	0.030	0.061	0.050	88.70	-	ONS
437	409	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC.	25226	L	AAA	MA	GE	Construction of Flood Control Structure along Tresfuentes Creek (Upstream Section), [Sta. 0+000-Sta. 0+465 (R/S & L/S)],	Silay City, Negros Occidental	9/3/2016	Second	Negros Occidental 1st DEO	LF	27.684	190	3/28/2016	10/3/2016	0.00%	OG	0.355	0.239	0.150	0.030	0.060	0.050	88.40	-	ONS
438	410	ZEDIK BUILDERS/SOLSONA-GANAL CONSTRUCTION & SUPPLY JOINT VENTURE	JV-15-1200	L	A	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System, Damaged Flood Control Facilities/Structures under the Laoag River Basin Flood Control and Sabo Project (LRBOCSP) along Pob. Dingaras, Sta. 1+854 to Sta. 2+006, Left Bank, Ilocos	Ilocos Norte	8/26/2016	1st/Final	ILOCOS NORTE 2ND DEO	LF	14.699	135	3/28/2016	8/9/2016	5.00%	C	0.491	0.133	0.300	0.000	0.000	0.000	92.40	92.4% Very Satisfactory	AHD