

ANNEX B

(DPWH - Bulacan First DEO) Procurement Monitoring Report as of December 31, 2018 (2nd Semester)

Code (UACS/PAP)	Procurement Program/Project	PMO/ End-User	Mode of Procurement	Actual Procurement Activity												Source of Fund	ABC (Php)			Contract Cost (Php)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	
				Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance		Total	MOOE	CO	Total	MOOE	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		Delivery/ Completion/ Acceptance
COMPLETED PROCUREMENT ACTIVITIES																														
300104201165000	18CC0091 - Construction of multi-purpose building Tibag, Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	1/10/2018	1/19/2018	8/7/2018	8/7/18	8/13/18	8/20/18	8/31/18	9/7/18	9/10/18			FY 2018 GAA	1,981,063.61	-	1,981,063.61	1,881,150.02	0.00	1,881,150.02	Crime Watch, PICE, BCA, COA & K of C	1/8/2018	1/8/2018	1/8/2018	8/7/2018	8/7/2018		
310103100096000	18CC0140 - Preventive Maintenance - Tertiary Road _ Bigaa - Plaridel via Bulacan and Malolos Road K0036+035 to K0036+093, K0036+426,K0042+625 to K0043+716.6 Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	2/1/2018	2/6/2018	2/15/2018	2/28/2018	2/28/2018	3/6/2018	3/13/2018	6/20/2018	7/2/18	7/4/18			FY 2018 GAA	6,865,351.70	-	6,865,351.70	6,521,973.28		6,521,973.28	Crime Watch, PICE, BCA, COA & K of C	2/7/2018	2/7/2018	2/7/2018	2/28/2018	2/28/2018		
310112100024000	18CC0141 - Construction/Upgrading/Rehabilitation of Drainage Along National Roads – Tertiary Roads Plaridel-Pullian Diversion Road K00+44 + 000 + K0045 + 000 Pullian,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	2/6/2018	2/15/2018	2/28/2018	2/28/2018	3/6/2018	3/13/2018	7/2/2018	7/12/18	7/16/18			FY 2018 GAA	3,183,120.50	-	3,183,120.50	3,023,824.65		3,023,824.65	Crime Watch, PICE, BCA, COA & K of C	2/7/2018	2/7/2018	2/7/2018	2/28/2018	2/28/2018		
310106100111000	18CC0142 - Rehabilitation/Reconstruction/Upgrading of Damage Pave National Roads –Tertiary Roads-Bigaa-Plaridel via Bulacan & Malolos Rd – K0032 +000 to K0033+000 Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	2/6/2018	2/15/2018	2/28/2018	2/28/2018	3/6/2018	3/13/2018	6/20/2018	7/2/18	8/2/18			FY 2018 GAA	2,299,357.96	-	2,299,357.96	2,184,474.50		2,184,474.50	Crime Watch, PICE, BCA, COA & K of C	2/7/2018	2/7/2018	2/7/2018	2/28/2018	2/28/2018		
300104201169000	18CC0168 - Construction of SB Hall Municipal Hall Compound Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	2/15/2018	2/23/2018	3/8/2018	3/8/2018	7/30/2018	8/6/2018	8/14/18	8/22/18	8/24/18			FY 2018 GAA	1,979,197.04	-	1,979,197.04	1,878,926.19		1,878,926.19	Crime Watch, PICE, BCA, COA & K of C	2/19/2018	2/19/2018	2/19/2018	3/8/2018	3/8/2018		
300104201144000	18CC0170 - Construction of Health Center Rueda Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	2/15/2018	2/23/2018	3/8/2018	3/8/2018	7/16/2018	7/23/2018	7/31/18	8/9/18	8/13/18			FY 2018 GAA	999,997.53	-	999,997.53	949,591.64		949,591.64	Crime Watch, PICE, BCA, COA & K of C	2/19/2018	2/19/2018	2/19/2018	3/8/2018	3/8/2018		
300116200589000	18CC0172 - Road Concreting of Barangay Siling Bata Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	2/15/2018	2/20/2018	3/1/2018	3/13/2018	3/13/2018	3/19/2018	8/10/2018	9/6/18	9/13/18	9/17/18			FY 2018 GAA	9,906,250.62	-	9,906,250.62	8,717,030.27		8,717,030.27	Crime Watch, PICE, BCA, COA & K of C	2/22/2018	2/22/2018	2/22/2018	3/13/2018	3/13/2018		
300109200088000	18CC0185 - Improvement of Drainage system brgy.Sulucan Bocaue,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	2/27/2018	3/9/2018	3/20/2018	3/20/2018	3/26/2018	4/3/2018	6/21/2018	7/2/18	7/4/18			FY 2018 GAA	1,981,678.66	-	1,981,678.66	1,882,594.57		1,882,594.57	Crime Watch, PICE, BCA, COA & K of C	2/27/2018	2/27/2018	2/27/2018	3/20/2018	3/20/2018		
300116200583000	18CC0194 - Road Concreting of Barangay Tanawan Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	3/1/2018	3/5/2018	3/15/2018	3/27/2018	3/27/2018	8/4/2018	8/10/2018	9/6/18	9/13/18	9/17/18			FY 2018 GAA	9,903,472.18	-	9,903,472.18	8,109,305.69		8,109,305.69	Crime Watch, PICE, BCA, COA & K of C	3/9/2018	3/9/2018	3/9/2018	3/27/2018	3/27/2018		
300116200584000	18CC0195 - Road Concreting of Barangay Mulawin,Tarcan Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	3/1/2018	3/5/2018	3/15/2018	3/27/2018	3/27/2018	8/4/2018	8/10/2018	9/6/18	9/13/18	9/17/18			FY 2018 GAA	9,901,106.08	-	9,901,106.08	8,521,562.20		8,521,562.20	Crime Watch, PICE, BCA, COA & K of C	3/9/2018	3/9/2018	3/9/2018	3/27/2018	3/27/2018		
300116200588000	18CC0196 - Road Concreting of Barangay Bagbaguin Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	3/1/2018	3/5/2018	3/15/2018	3/27/2018	3/27/2018	8/4/2018	8/10/2018	9/6/18	9/13/18	9/17/18			FY 2018 GAA	9,907,202.35	-	9,907,202.35	8,112,360.68		8,112,360.68	Crime Watch, PICE, BCA, COA & K of C	3/9/2018	3/9/2018	3/9/2018	3/27/2018	3/27/2018		
300116200581000	18CC0197 - Road Concreting of Barangay Catacte Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	3/1/2018	3/5/2018	3/15/2018	3/27/2018	3/27/2018	8/4/2018	8/10/2018	9/6/18	9/13/18	9/17/18			FY 2018 GAA	9,901,087.87	-	9,901,087.87	8,373,832.63		8,373,832.63	Crime Watch, PICE, BCA, COA & K of C	3/9/2018	3/9/2018	3/9/2018	3/27/2018	3/27/2018		
310112100023000	18CC0202 - Construction/Upgrading/Rehabilitation Of Drainage along National Roads – Tertiary Roads- Old CagayanValley Road – K0045 + 377 – K0050 + 000,K0051 + 800 – K0052 +400 Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	3/1/2018	3/5/2018	3/15/2018	3/27/2018	3/27/2018	4/4/2018	4/10/2018	7/2/18	7/12/18	7/16/18			FY 2018 GAA	20,260,884.67	-	20,260,884.67	19,246,717.72		19,246,717.72	Crime Watch, PICE, BCA, COA & K of C	3/9/2018	3/9/2018	3/9/2018	3/27/2018	3/27/2018		
320102100287000	18CC0213 - Construction/Rehabilitation of Flood Control Structures along Angat River at Tanawan Bulacan	Bulacan 1st DEO	National Competitive Bidding	3/16/2018	3/20/2018	3/28/2018	4/12/2018	4/12/2018	4/18/2018	8/10/2018	9/6/18	9/13/18	9/17/18			FY 2018 GAA	19,801,880.11	-	19,801,880.11	14,657,818.94		14,657,818.94	Crime Watch, PICE, BCA, COA & K of C	3/22/2018	3/22/2018	3/22/2018	4/12/2018	4/12/2018		
300116200578000	18CC0214 - Construction/Improvement of Roads with Drainage Canal Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	3/16/2018	3/20/2018	3/28/2018	4/12/2018	4/12/2018	4/18/2018	8/10/2018	9/6/18	9/13/18	9/17/18			FY 2018 GAA	19,802,727.45	-	19,802,727.45	16,356,468.64		16,356,468.64	Crime Watch, PICE, BCA, COA & K of C	3/22/2018	3/22/2018	3/22/2018	4/12/2018	4/12/2018		
310112100021000	18CC0215 - Construction/Upgrading/Rehabilitation Of Drainage along National Roads – Gen. Alejo Santos Highway K0047+707- K0049+630, K0049+645 - K0050+428, K0050+500 Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	3/16/2018	3/20/2018	3/28/2018	4/12/2018	4/12/2018	4/18/2018	8/10/2018	9/6/18	9/13/18	9/17/18			FY 2018 GAA	23,015,609.49	-	23,015,609.49	19,019,717.61		19,019,717.61	Crime Watch, PICE, BCA, COA & K of C	3/22/2018	3/22/2018	3/22/2018	4/12/2018	4/12/2018		
300116200580000	18CC0216 - Construction/Improvement of Roads with slope protection brgy. San Juan, Balagtas-brgy. Taal, Bocaue Balagtas- Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	3/16/2018	3/20/2018	3/28/2018	4/12/2018	4/12/2018	4/18/2018	8/10/2018	9/6/18	9/13/18	9/17/18			FY 2018 GAA	24,753,012.23	-	24,753,012.23	20,193,066.50		20,193,066.50	Crime Watch, PICE, BCA, COA & K of C	3/22/2018	3/22/2018	3/22/2018	4/12/2018	4/12/2018		
300104201202000	18CC0232 - Construction/Repair/Rehabilitation of Multi-Purpose Building at Baliuag Polytechnic College Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	4/25/2018	4/30/2018	5/10/2018	5/22/2018	5/22/2018	5/28/2018	6/4/2018	6/18/2018	7/4/18	7/6/18			FY 2018 GAA	14,421,837.96	-	14,421,837.96	14,421,837.96		14,421,837.96	PICE, BCA, COA & K of C	4/30/2018	4/30/2018	4/30/2018	5/22/2018	5/22/2018		
310106100113000	18CC0233 - Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Pave Road Plaridel - Pullian Diversion Road K0042+ -784 to K0042+58 Plaridel & Pullian, Bulacan	Bulacan 1st DEO	National Competitive Bidding	4/25/2018	4/30/2018	5/10/2018	5/22/2018	5/22/2018	5/28/2018	6/4/2018	6/18/2018	7/2/18	7/4/18			FY 2018 GAA	31,342,308.87	-	31,342,308.87	24,666,397.43		24,666,397.43	PICE, BCA, COA & K of C	4/30/2018	4/30/2018	4/30/2018	5/22/2018	5/22/2018		

300204100045000	18CC0234 - Longos Provincial Road(Carillo-Abulalas Section) in support of Horticulture Businesses (Bridge Replacement) Hagonoy,Bulacan	Bulacan 1st DEO	National Competitive Bidding	4/25/2018	4/30/2018	5/10/2018	5/22/2018	5/22/2018	5/28/2018	6/4/2018	6/18/2018	7/4/18	7/6/18			FY 2018 GAA	51,021,116.03	-	51,021,116.03	48,980,973.52		48,980,973.52	PICE, BCA, COA & K of C	4/30/2018	4/30/2018	4/30/2018	5/22/2018	5/22/2018		
300104201146000	18CC0235 - Construction of Multi-Purpose Building Bahay Pagbabago Pulilan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/4/2018	5/11/2018	5/24/2018	5/24/2018	5/30/2018	6/6/2018	6/18/2018	6/28/18	7/2/18			FY 2018 GAA	980,246.04	-	980,246.04	930,681.99		930,681.99	PICE, BCA, COA & K of C	5/7/2018	5/7/2018	5/7/2018	5/24/2018	5/24/2018		
300116200576000	18CC00236 - Rehabilitation of Malolos- San Miguel Provincial Road Dampol Section, Plaridel,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/4/2018	5/11/2018	5/24/2018	5/24/2018	5/30/2018	6/6/2018	6/18/2018	6/28/18	7/2/18			FY 2018 GAA	4,955,850.27	-	4,955,850.27	4,708,056.87		4,708,056.87	PICE, BCA, COA & K of C	5/7/2018	5/7/2018	5/7/2018	5/24/2018	5/24/2018		
200000100019000	18CC00237 - Repair/Maintenance of DPWH Building Technical/Planning and Design Building Bulacan First Deo	Bulacan 1st DEO	National Competitive Bidding	N/A	5/4/2018	5/11/2018	5/24/2018	5/24/2018	5/30/2018	6/6/2018	6/18/2018	6/28/18	7/2/18			FY 2018 GAA	3,700,000.00	-	3,700,000.00	3,512,581.39		3,512,581.39	PICE, BCA, COA & K of C	5/7/2018	5/7/2018	5/7/2018	5/24/2018	5/24/2018		
300117200734000	18CC00238 - Construction of Road Sitio Buga, Sta. Elena Hagonoy,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/4/2018	5/11/2018	5/24/2018	5/24/2018	5/30/2018	6/6/2018	6/18/2018	6/28/18	7/2/18			FY 2018 GAA	1,469,867.67	-	1,469,867.67	1,469,867.67		1,469,867.67	PICE, BCA, COA & K of C	5/7/2018	5/7/2018	5/7/2018	5/24/2018	5/24/2018		
300104201143000	18CC0239 - Construction of Day Care Center Sto.Nino Calumpit, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/4/2018	5/11/2018	5/24/2018	5/24/2018	5/30/2018	6/6/2018	6/18/2018	6/28/18	7/2/18			FY 2018 GAA	999,553.82	-	999,553.82	949,482.92		949,482.92	PICE, BCA, COA & K of C	5/7/2018	5/7/2018	5/7/2018	5/24/2018	5/24/2018		
320101101101000	18CC0240 - Rehabilitation/ Improvement of flood Control Structures along Guiguinto River, Malis Section Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/4/2018	5/11/2018	5/24/2018	5/24/2018	5/30/2018	6/6/2018	6/18/2018	6/28/18	7/2/18			FY 2018 GAA	14,174,382.35	-	14,174,382.35	13,465,563.53		13,465,563.53	PICE, BCA, COA & K of C	5/7/2018	5/7/2018	5/7/2018	5/24/2018	5/24/2018		
320102100308000	18CC0241 - Rehabilitation/ Improvement of flood Control Structures along Angat River, Cambaog Section Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	4/30/2018	5/4/2018	5/11/2018	5/24/2018	5/24/2018	5/30/2018	6/6/2018	6/18/2018	6/28/18	7/2/18			FY 2018 GAA	14,158,059.83	-	14,158,059.83	13,450,250.15		13,450,250.15	PICE, BCA, COA & K of C	5/7/2018	5/7/2018	5/7/2018	5/24/2018	5/24/2018		
320102100310000	18CC0242 - Construction of flood Control Structures along Angat River, Dampol,Plaridel Bulacan	Bulacan 1st DEO	National Competitive Bidding	5/10/2018	5/15/2018	5/25/2018	6/5/2018	6/5/2018	6/11/2018	6/18/2018	6/26/2018	7/11/18	7/13/18			FY 2018 GAA	10,295,034.08	-	10,295,034.08	9,934,700.53		9,934,700.53	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/5/2018	6/5/2018		
310106100112000	18CC0243 - Asset Preservation Program - Rehabilitation/Reconstruction/Upgrad ing of damaged damaged paved roads. Bigaa-Plaridel via Bulacan and Malolos Road K0051+000 to K0051+750 Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/15/2018	5/25/2018	6/5/2018	6/5/2018	6/11/2018	6/18/2018	6/26/2018	7/11/18	7/13/18			FY 2018 GAA	3,649,771.62	-	3,649,771.62	3,392,127.55		3,392,127.55	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/5/2018	6/5/2018		
300117200751000	18CC0244 - Road Improvement of Local Road,Sitio Wakas ,Poblacion,Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/15/2018	5/25/2018	6/5/2018	6/5/2018	6/11/2018	6/18/2018	6/26/2018	7/11/18	7/13/18			FY 2018 GAA	1,472,001.94	-	1,472,001.94	1,398,367.78		1,398,367.78	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/5/2018	6/5/2018		
300117200753000	18CC0245 - Road Improvement of Local Road,Tuktukan Guiguinto,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/15/2018	5/25/2018	6/5/2018	6/5/2018	6/11/2018	6/18/2018	6/26/2018	7/11/18	7/13/18			FY 2018 GAA	1,471,715.85	-	1,471,715.85	1,398,118.75		1,398,118.75	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/5/2018	6/5/2018		
300117200752000	18CC0246 - Road Improvement of Local Road,Sta. Cruz Guiguinto,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/15/2018	5/25/2018	6/5/2018	6/5/2018	6/11/2018	6/18/2018	6/26/2018	7/11/18	7/13/18			FY 2018 GAA	1,470,892.21	-	1,470,892.21	1,397,347.60		1,397,347.60	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/5/2018	6/5/2018		
300117200749000	18CC0247 - Road Improvement of Local Road,Purok 4 Malis Guiguinto,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/15/2018	5/25/2018	6/5/2018	6/5/2018	6/11/2018	6/18/2018	6/26/2018	7/11/18	7/13/18			FY 2018 GAA	1,470,892.21	-	1,470,892.21	1,397,347.30		1,397,347.30	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/5/2018	6/5/2018		
300117200748000	18CC0248 - Road Improvement of Local Road,Pulunggubat Guiguinto,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/15/2018	5/25/2018	6/5/2018	6/5/2018	6/11/2018	6/18/2018	6/26/2018	7/11/18	7/13/18			FY 2018 GAA	1,470,834.83	-	1,470,834.83	1,397,292.93		1,397,292.93	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/5/2018	6/5/2018		
300117200746000	18CC0249 - Road Improvement of Local Road,Panginay Guiguinto,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/15/2018	5/25/2018	6/5/2018	6/5/2018	6/11/2018	6/18/2018	6/26/2018	7/11/18	7/13/18			FY 2018 GAA	1,469,306.35	-	1,469,306.35	1,395,840.25		1,395,840.25	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/5/2018	6/5/2018		
200000100017000	18CC0250 - Repair/Maintenance of drainage canal along Bigaa-Plaridel via Bulacan and Malolos Road and Pulilan-Calumpit Road Pulilan Section Plaridel & Pulilan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/15/2018	5/25/2018	6/7/2018	6/7/2018	6/11/2018	6/18/2018	6/26/2018	7/11/18	7/13/18			Maintenanc e Fund	2,000,000.00	-	2,000,000.00	1,997,909.79		1,997,909.79	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/7/2018	6/7/2018		
200000100020000	18CC00251 - Repair/Maintenance of flood Control Structures along Angat River, Bintog Section Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/15/2018	5/25/2018	6/7/2018	6/7/2018	6/11/2018	6/18/2018	6/26/2018	7/11/18	7/13/18			FY 2018 General Fund	1,999,917.21	-	1,999,917.21	1,899,917.20		1,899,917.20	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/7/2018	6/7/2018		
200000100020000	18CC00252 - Repair/Maintenance of flood Control Structures along Angat River, Dalig Section Balagtas, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/15/2018	5/25/2018	6/7/2018	6/7/2018	6/11/2018	6/18/2018	6/26/2018	7/11/18	7/13/18			FY 2018 RA 10964 Regular	1,500,000.00	-	1,500,000.00	1,425,201.31		1,425,201.31	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/7/2018	6/7/2018		
200000100020000	18CC00253 - Repair/Maintenance of flood Control Structures along Bocaue River, Tambubong, Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/15/2018	5/25/2018	6/7/2018	6/7/2018	6/11/2018	6/18/2018	6/26/2018	7/11/18	7/13/18			FY 2018 General Fund	1,500,000.00	-	1,500,000.00	1,425,306.20		1,425,306.20	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/7/2018	6/7/2018		
200000100020000	18CC00254 - Repair/Maintenance of flood Control Structures along Guiguinto River, Malis, Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/15/2018	5/25/2018	6/7/2018	6/7/2018	6/11/2018	6/18/2018	6/26/2018	7/11/18	7/13/18			FY 2018 RA 10964 Regular	1,500,000.00	-	1,500,000.00	1,425,162.00		1,425,162.00	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/7/2018	6/7/2018		
200000100020000	18CC00255 - Repair/Maintenance of flood Control Structures along Angat River, Parulan, Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/15/2018	5/25/2018	6/7/2018	6/7/2018	6/11/2018	6/18/2018	6/26/2018	7/11/18	7/13/18			FY 2018 RA 10964 Regular	1,500,000.00		1,500,000.00	1,497,687.10		1,497,687.10	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/7/2018	6/7/2018		
200000100017000	18CC00256 - Repair/Maintenance of Pulilan Calumpit Road Pulilan Section k0043+140 to k0043+459 Pulilan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/15/2018	5/25/2018	6/7/2018	6/7/2018	6/11/2018	6/25/2018	7/2/2018	7/11/18	7/13/18			Special Maintenanc e Fund	1,499,013.00		1,499,013.00	1,412,369.40		1,412,369.40	PICE, BCA, COA & K of C	5/16/2018	5/16/2018	5/16/2018	6/7/2018	6/7/2018		
320101100128000	18CC00257 - Construction of revetment at Mercado-Sto. Rosario- Sta. Cruz-San Pascual & Construction of flood gate at Mercado, Hagonoy, Bulacan	Bulacan 1st DEO	National Competitive Bidding	5/21/2018	5/25/2018	5/29/2018	6/19/2018	6/19/2018	6/27/2018	7/16/2018	7/30/2018	8/8/18	8/10/18			FY 2018 GAA	198,000,068.02		198,000,068.02	148,493,376.24		148,493,376.24	PICE, BCA, COA & K of C	5/28/2018	5/28/2018	5/28/2018	6/19/2018	6/19/2018		

320102100307000	18CC00258 - Construction/Rehabilitation of flood mitigation facilities within major river basins and principal rivers: Rehabilitation/Improvement of concrete slope protection along Angat River Paltao, Pulilan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	5/21/2018	5/25/2018	5/29/2018	6/19/2018	6/19/2018	6/27/2018	7/16/2018	7/30/2018	8/8/18	8/10/18			FY 2018 GAA	48,998,350.76	48,998,350.76	46,867,483.59	46,867,483.59	PICE, BCA, COA & K of C	5/28/2018	5/28/2018	5/28/2018	6/19/2018	6/19/2018		
300204100055000	18CC00259 - Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones Poandi-Angat Road connecting General Ajejo Santos Highway and Balagtas-Pandi Road and Sta. Clara-Pandi Road in support of furniture and garments Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	5/21/2018	5/25/2018	5/29/2018	6/19/2018	6/19/2018	6/27/2018	7/16/2018	7/30/2018	8/8/18	8/10/18			FY 2018 GAA	59,360,034.01	59,360,034.01	45,127,708.29	45,127,708.29	PICE, BCA, COA & K of C	5/28/2018	5/28/2018	5/28/2018	6/19/2018	6/19/2018		
300104201145000	18CC00260 - Construction of multi-purpose hall Sta.Rita Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/22/2018	5/29/2018	6/11/2018	6/11/2018	6/18/2018	6/25/2018	7/2/2018	7/11/18	7/13/18			FY 2018 GAA	999,643.50	999,643.50	950,040.71	950,040.71	PICE, BCA, COA & K of C	5/22/2018	5/22/2018	5/22/2018	6/11/2018	6/11/2018		
300104201150000	18CC00261 - Construction of Multi-Purpose Building (health center) Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/22/2018	5/29/2018	6/11/2018	6/11/2018	6/18/2018	6/25/2018	7/2/2018	7/11/18	7/13/18			FY 2018 GAA	999,998.54	999,998.54	949,983.86	949,983.86	PICE, BCA, COA & K of C	5/22/2018	5/22/2018	5/22/2018	6/11/2018	6/11/2018		
300117200756000	18CC00262 - Upgrading of barangay road Umbuyan Road Perez Bulacan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/22/2018	5/29/2018	6/11/2018	6/11/2018	6/18/2018	6/25/2018	7/2/2018	7/11/18	7/13/18			FY 2018 GAA	1,484,034.84	1,484,034.84	1,416,567.33	1,416,567.33	PICE, BCA, COA & K of C	5/22/2018	5/22/2018	5/22/2018	6/11/2018	6/11/2018		
300104201149000	18CC00263 - Construction of Multi-Purpose Building (day care center) Paombong, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/22/2018	5/29/2018	6/11/2018	6/11/2018	6/18/2018	6/25/2018	7/2/2018	7/11/18	7/13/18			FY 2018 GAA	1,485,011.51	1,485,011.51	1,410,763.17	1,410,763.17	PICE, BCA, COA & K of C	5/22/2018	5/22/2018	5/22/2018	6/11/2018	6/11/2018		
	18CC00264 - Construction of flood control structures along Bocaue River Bambang Section Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	5/18/2018	5/22/2018	5/29/2018	6/11/2018	6/11/2018	6/18/2018	6/25/2018	7/2/2018	7/11/18	7/13/18			FY 2018 GAA	9,309,158.91	9,309,158.91	8,843,700.96	8,843,700.96	PICE, BCA, COA & K of C	5/22/2018	5/22/2018	5/22/2018	6/11/2018	6/11/2018		
320101101081000																												
310203200420000	18CC0265 - Concreting/Improvement of brgy. Bagbaguin FMR brgy. Bagbaguin, Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	5/25/2018	5/31/2018	6/8/2018	6/21/2018	6/21/2018	6/27/2018	7/5/2018	7/13/2018	7/25/18	7/27/18			FY 2018 DA Funds	6,966,196.07	6,966,196.07	6,617,982.39	6,617,982.39	PICE, BCA, COA & K of C	5/31/2018	5/31/2018	5/31/2018	6/21/2018	6/21/2018		
310203200418000	18CC0266 - Concreting/Improvement of brgy. Cupang FMR brgy. Cupang, Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	5/25/2018	5/31/2018	6/8/2018	6/21/2018	6/21/2018	6/27/2018	7/5/2018	7/13/2018	7/25/18	7/27/18			FY 2018 DA Funds	6,966,406.11	6,966,406.11	6,618,102.89	6,618,102.89	PICE, BCA, COA & K of C	5/31/2018	5/31/2018	5/31/2018	6/21/2018	6/21/2018		
310203200424000	18CC0267 - Concreting/Improvement of brgy. Bunsuran III FMR brgy. Bunsuran III, Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	5/25/2018	5/31/2018	6/8/2018	6/21/2018	6/21/2018	6/27/2018	7/5/2018	7/13/2018	7/25/18	7/27/18			FY 2018 DA Funds	6,965,401.59	6,965,401.59	5,241,062.12	5,241,062.12	PICE, BCA, COA & K of C	5/31/2018	5/31/2018	5/31/2018	6/21/2018	6/21/2018		
310203200421000	18CC0268 - Concreting/Improvement of brgy. Malibong Matanda (Pagasa St.) FMR brgy. Malibong Matanda, Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	5/25/2018	5/31/2018	6/8/2018	6/21/2018	6/21/2018	6/27/2018	7/5/2018	7/13/2018	7/25/18	7/27/18			FY 2018 DA Funds	6,966,108.93	6,966,108.93	6,617,794.31	6,617,794.31	PICE, BCA, COA & K of C	5/31/2018	5/31/2018	5/31/2018	6/21/2018	6/21/2018		
310203200419000	18CC0269 - Concreting/Improvement of Purok 5 brgy. Manatal FMR brgy. Manatal, Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	5/25/2018	5/31/2018	6/8/2018	6/21/2018	6/21/2018	6/27/2018	7/5/2018	7/13/2018	7/25/18	7/27/18			FY 2018 DA Funds	6,966,196.26	6,966,196.26	6,604,580.22	6,604,580.22	PICE, BCA, COA & K of C	5/31/2018	5/31/2018	5/31/2018	6/21/2018	6/21/2018		
310203200272000	18CC0270 - Concreting of Purok Centro Bukid, brgy. Bulihan, Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/31/2018	6/8/2018	6/21/2018	6/21/2018	6/27/2018	7/5/2018	7/13/2018	7/25/18	7/27/18			FY 2018 DA Funds	4,975,971.89	4,975,971.89	3,707,093.53	3,737,093.53	PICE, BCA, COA & K of C	5/31/2018	5/31/2018	5/31/2018	6/21/2018	6/21/2018		
310203200428000	18CC0271 - Concreting of brgy. Masuso FMR brgy. Masuso, Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/31/2018	6/8/2018	6/21/2018	6/21/2018	6/27/2018	7/5/2018	7/13/2018	7/25/18	7/27/18			FY 2018 DA Funds	4,975,717.39	4,975,717.39	4,726,924.09	4,726,924.09	PICE, BCA, COA & K of C	5/31/2018	5/31/2018	5/31/2018	6/21/2018	6/21/2018		
310203200298000	18CC0272 - Concreting of brgy. Malawak - brgy. Cacarong Bata FMR brgy. Malawak, Bustos & brgy. Cacarong Bata, Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/31/2018	6/8/2018	6/21/2018	6/21/2018	6/27/2018	7/5/2018	7/13/2018	7/25/18	7/27/18			FY 2018 DA Funds	4,976,079.91	4,976,079.91	4,727,275.10	4,727,275.10	PICE, BCA, COA & K of C	5/31/2018	5/31/2018	5/31/2018	6/21/2018	6/21/2018		
300117200743000	18CC0273 - Concreting of brgy. Hinukay FMR brgy. Hinukay, Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/31/2018	6/8/2018	6/21/2018	6/21/2018	6/27/2018	7/5/2018	7/13/2018	7/25/18	7/27/18			FY 2018 DA Funds	4,976,048.42	4,976,048.42	4,727,246.80	4,727,246.80	PICE, BCA, COA & K of C	5/31/2018	5/31/2018	5/31/2018	6/21/2018	6/21/2018		
300102200079000	18CC0274 - School Improvement of one storey one classroom Padre Pio ES Cacarong Bata, Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/31/2018	6/8/2018	6/21/2018	6/21/2018	6/27/2018	7/5/2018	7/13/2018	7/26/18	7/30/18			FY 2018 GAA	999,649.45	999,649.45	949,655.54	949,655.54	PICE, BCA, COA & K of C	5/31/2018	5/31/2018	5/31/2018	6/21/2018	6/21/2018		
300104201131000	18CC0275 - Completion of multi-purpose building gym Malis, Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/31/2018	6/8/2018	6/21/2018	6/21/2018	6/27/2018	7/5/2018	7/13/2018	7/26/18	7/30/18			FY 2018 GAA	998,810.15	998,810.15	948,885.64	948,885.64	PICE, BCA, COA & K of C	5/31/2018	5/31/2018	5/31/2018	6/21/2018	6/21/2018		
300104201187000	18CC0276 - Rehabilitation of multi-purpose building (day care center) Sta. Peregrina, Pulilan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/31/2018	6/8/2018	6/21/2018	6/21/2018	6/27/2018	7/5/2018	7/13/2018	7/26/18	7/30/18			FY 2018 GAA	1,485,156.40	1,485,156.40	1,410,842.36	1,410,842.36	PICE, BCA, COA & K of C	5/31/2018	5/31/2018	5/31/2018	6/21/2018	6/21/2018		
300104201160000	18CC0277 - Construction of multi-purpose building Lagundi, Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	5/31/2018	6/8/2018	6/21/2018	6/21/2018	6/27/2018	7/5/2018	7/13/2018	7/26/18	7/30/18			FY 2018 GAA	3,921,385.80	3,921,385.80	3,725,346.05	3,725,346.05	PICE, BCA, COA & K of C	5/31/2018	5/31/2018	5/31/2018	6/21/2018	6/21/2018		
310305100169000	18CC0278 - Widening of Permanent Bridge, Sto. Cristo Bridge (B02095L2) along Daang maharlika Road (L2) Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	5/25/2018	5/31/2018	6/8/2018	6/21/2018	6/21/2018	6/27/2018	7/5/2018	7/13/2018	7/26/18	7/30/18			FY 2018 GAA	14,853,098.14	14,853,098.14	14,412,430.93	14,412,430.93	PICE, BCA, COA & K of C	5/31/2018	5/31/2018	5/31/2018	6/21/2018	6/21/2018		
20000100017000	18CC0279 - Repair/Maintenance of Old Cagayan Valley Road Sabang Section K0052+400 to K0052+985	Bulacan 1st DEO	National Competitive Bidding	N/A	6/11/2018	6/21/2018	07/03/2018	07/03/2018	7/9/2018	7/16/2018	8/2/2018	8/7/2018	8/13/2018			Maintenanc e Fund	1,499,940.20	1,499,940.20	1,424,942.14	1,424,942.14	PICE, BCA, COA & K of C	6/11/2018	6/11/2018	6/11/2018	7/3/2018	7/3/2018		
20000100017000	18CC0280 - Repair/Maintenance of Baliuag-Candaba Road K0052+250 to K0052+677	Bulacan 1st DEO	National Competitive Bidding	N/A	6/11/2018	6/21/2018	07/03/2018	07/03/2018	7/9/2018	7/20/2018	8/2/2018	8/12/2018	8/13/2018			Maintenanc e Fund	1,999,670.02	1,999,670.02	1,899,714.00	1,899,714.00	PICE, BCA, COA & K of C	6/11/2018	6/11/2018	6/11/2018	7/3/2018	7/3/2018		
300104201137000, 300104201124000 & 30010421127000	18CC0281 - Package VI-2018 - Construction (Completion) of Multi-Purpose building Bonga Menor ES, Completion of Multi-purpose building BSU,Bustos & Completion of multi-purpose building,Camachilihan Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	6/11/2018	6/21/2018	07/03/2018	07/03/2018	7/9/2018	7/20/2018	8/2/2018	8/9/2018	8/10/2018			FY 2018 GAA	2,678,896.45	2,678,896.45		2,543,153.47	PICE, BCA, COA & K of C	6/11/2018	6/11/2018	6/11/2018	7/3/2018	7/3/2018		

310203200430000	18CC0283 - Concreting of brgy. Poblacion -brgy .Paltao-brgy.Cutcot FMR brgy. Poblacion, brgy. Paltao & brgy. Cutcot, Pulilan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	6/11/2018	6/21/2018	07/03/2018	07/03/2018	7/9/2018	7/16/2018	7/23/2018	8/3/2018	8/6/2018			FY 2018 DA Funds	4,975,316.20		4,975,316.20		4,736,493.83		4,736,493.83	PICE, BCA, COA & K of C	6/11/2018	6/11/2018	6/11/2018	7/3/2018	7/3/2018		
310203200297000	18CC0284 - Concreting of Sitio Mulawing Matanda brgy. Tarcan FMR brgy. Tarcan ,Bulacan	Bulacan 1st DEO	National Competitive Bidding	6/7/2018	6/11/2018	6/21/2018	07/03/2018	07/03/2018	7/9/2018	7/16/2018	7/23/2018	8/2/2018	8/6/2018			FY 2018 DA Funds	5,961,089.75		5,961,089.75		5,663,034.40		5,663,034.40	PICE, BCA, COA & K of C	6/11/2018	6/11/2018	6/11/2018	7/3/2018	7/3/2018		
310203200295000	18CC0285 - Concreting of Sitio Mulawing Bata brgy. Tarcan FMR brgy. Tarcan ,Bulacan	Bulacan 1st DEO	National Competitive Bidding	6/7/2018	6/11/2018	6/21/2018	07/03/2018	07/03/2018	7/9/2018	7/16/2018	7/23/2018	8/3/2018	8/6/2018			FY 2018 DA Funds	5,961,104.95		5,961,104.95		5,663,079.40		5,663,079.40	PICE, BCA, COA & K of C	6/11/2018	6/11/2018	6/11/2018	7/3/2018	7/3/2018		
310203200293000	18CC0286 - Concreting of brgy. San Sebastian FMR brgy. San Sebastian, Hagonoy,Bulacan	Bulacan 1st DEO	National Competitive Bidding	6/7/2018	6/11/2018	6/21/2018	07/03/2018	07/03/2018	7/9/2018	7/16/2018	7/23/2018	8/3/2018	8/6/2018			FY 2018 DA Funds	7,955,503.97		7,955,503.97		7,557,677.10		7,557,677.10	PICE, BCA, COA & K of C	6/11/2018	6/11/2018	6/11/2018	7/3/2018	7/3/2018		
300104201138000	18CC0287 - Construction of barangay hall at brgy. Matangtubig, Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	6/20/2018	6/28/2018	7/10/2018	7/10/2018	7/16/2018	7/23/2018	7/31/2018	8/10/2018	8/13/2018			FY 2018 GAA	499,724.48		499,724.48		474,716.81		474,716.81	PICE, BCA, COA & K of C	6/21/2018	6/21/2018	6/21/2018	7/10/2018	7/10/2018		
300104201144000	18CC0170 - Construction of health center Rueda Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	6/20/2018	6/28/2018	7/10/2018	7/10/2018	7/16/2018	7/23/2018	7/31/2018	8/10/2018	8/13/2018			FY 2018 GAA	999,996.48		999,996.48		949,591.64		949,591.64	PICE, BCA, COA & K of C	6/21/2018	6/21/2018	6/21/2018	7/10/2018	7/10/2018		
300117200736000	18CC0288 - Rehabilitation of barangay road (Asphalt Overlay) at Purok 4, Tibig Bulacan,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	6/20/2018	6/28/2018	7/10/2018	7/10/2018	7/16/2018	7/23/2018	7/31/2018	8/10/2018	8/13/2018			FY 2018 GAA	1,482,843.50		1,482,843.50		1,433,726.77		1,433,726.77	PICE, BCA, COA & K of C	6/21/2018	6/21/2018	6/21/2018	7/10/2018	7/10/2018		
300117200726000	18CC0289 - Construction of barangay road at Sitio Bukid brgy Bagna Malolos,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	6/20/2018	6/28/2018	7/10/2018	7/10/2018	7/16/2018	7/23/2018	7/31/2018	8/10/2018	8/13/2018			FY 2018 GAA	1,977,424.82		1,977,424.82		1,878,595.06		1,878,595.06	PICE, BCA, COA & K of C	6/21/2018	6/21/2018	6/21/2018	7/10/2018	7/10/2018		
200000100019000	18CC00290 - Repair/Maintenance of DOJ Building Regional Trial Court,Bulacan Court House City of Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	6/20/2018	6/28/2018	7/10/2018	7/10/2018	7/16/2018	7/23/2018	7/31/2018	8/10/2018	8/13/2018				3,960,073.79		3,960,073.79					PICE, BCA, COA & K of C	6/21/2018	6/21/2018	6/21/2018	7/10/2018	7/10/2018		
310203200294000	18CC0291 - Concreting of brgy. San Pedro FMR brgy. San Pedro ,Hagonoy,Bulacan	Bulacan 1st DEO	National Competitive Bidding	6/15/2018	6/20/2018	6/28/2018	7/10/2018	7/10/2018	7/16/2018	7/23/2018	7/31/2018	8/10/2018	8/13/2018			FY 2018 DA Funds	7,956,841.81		7,956,841.81		7,558,997.91		7,558,997.91	PICE, BCA, COA & K of C	6/21/2018	6/21/2018	6/21/2018	7/10/2018	7/10/2018		
310203200292000	18CC0292 - Concreting of brgy. Calumpang FMR brgy. Calumpang,Calumpit,Bulacan	Bulacan 1st DEO	National Competitive Bidding	6/15/2018	6/20/2018	6/28/2018	7/10/2018	7/10/2018	7/16/2018	7/23/2018	7/31/2018	8/10/2018	8/13/2018			FY 2018 DA Funds	10,945,452.43		10,945,452.43		10,398,091.69		10,398,091.69	PICE, BCA, COA & K of C	6/21/2018	6/21/2018	6/21/2018	7/10/2018	7/10/2018		
310203200272000	18CC0293 - Concreting of brgy. Bulihan(NIA ROAD)FMR brgy. Bulihan,Plaridel,Bulacan	Bulacan 1st DEO	National Competitive Bidding	6/15/2018	6/20/2018	6/28/2018	7/10/2018	7/10/2018	7/13/2018	7/20/2018	7/31/2018	9/6/2018	9/10/2018			FY 2018 DA Funds	12,323,381.68		12,323,381.68		12,262,624.95		12,262,624.95	PICE, BCA, COA & K of C	6/21/2018	6/21/2018	6/21/2018	7/10/2018	7/10/2018		
320101101083000	18CC0294 Construction/Maintenance of flood Mitigation Structures and Drainage Systems: Construction of Revetment along Labangan Channel at Pinaglagdan Paombong,Bulacan	Bulacan 1st DEO	National Competitive Bidding	6/15/2018	6/21/2018	6/29/2018	7/12/2018	7/12/2018	7/18/2018	7/25/2018	8/2/2018	8/8/2018	8/10/2018			FY 2018 GAA	29,399,509.32		29,399,509.32		28,003,010.51		28,003,010.51	PICE, BCA, COA & K of C	6/21/2018	6/21/2018	6/21/2018	7/12/2018	7/12/2018		
320101101094000	18CC0295 - Construction/Rehabilitation of flood Mitigation Facilities within Major River Basins and Principal Rivers: Construction/Rehabilitation/improvement of Revetment in Panducot, Calumpit,Bulacan	Bulacan 1st DEO	National Competitive Bidding	6/15/2018	6/21/2018	6/29/2018	7/12/2018	7/12/2018	7/18/2018	7/25/2018	8/2/2018	8/8/2018	8/10/2018			FY 2018 GAA	49,001,653.26		49,001,653.26		46,620,126.72		46,620,126.72	PICE, BCA, COA & K of C	6/21/2018	6/21/2018	6/21/2018	7/12/2018	7/12/2018		
320101100136000	18CC0297 - Construction of Revetment,Flood Control Structure and Flood Gate at the Bocaue Portion of the Bulacan River Bocaue,Bulacan	Bulacan 1st DEO	National Competitive Bidding	6/15/2018	6/21/2018	6/29/2018	7/12/2018	7/12/2018	7/18/2018	7/25/2018	8/2/2018	8/8/2018	8/10/2018			FY 2018 GAA	96,618,254.08		96,618,254.08		91,787,341.38		91,787,341.38	PICE, BCA, COA & K of C	6/21/2018	6/21/2018	6/21/2018	7/12/2018	7/12/2018		
300104201139000	18CC00162 - Construction of barangay Hall Bambang, Bulacan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/2/2018	7/13/2018	7/24/2018	7/24/2018	7/30/2018	8/6/2018	8/14/2018	8/22/2018	8/24/2018			FY 2018 GAA	999,577.99		999,577.99		949,248.56		949,248.56	PICE, BCA, COA & K of C	7/2/2018	7/2/2018	7/2/2018	7/24/2018	7/24/2018		
300104201169000	18CC00168 - Construction of SB Hall Compound Bustos,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/2/2018	7/13/2018	7/24/2018	7/24/2018	7/30/2018	8/6/2018	8/14/2018	8/22/2018	8/24/2018			FY 2018 GAA	1,979,197.04		1,979,197.04		1,878,926.19		1,878,926.19	PICE, BCA, COA & K of C	7/2/2018	7/2/2018	7/2/2018	7/24/2018	7/24/2018		
300104201198000	18CC0298 - Rehabilitation/Renovation of Multi-Purpose building Bocaue,Bulacan	Bulacan 1st DEO	National Competitive Bidding	6/27/2018	7/2/2018	7/13/2018	7/24/2018	7/24/2018	7/30/2018	8/6/2018	8/14/2018	8/22/2018	8/24/2018			FY 2018 GAA	9,900,217.74		9,900,217.74		9,396,165.99		9,396,165.99	PICE, BCA, COA & K of C	7/2/2018	7/2/2018	7/2/2018	7/24/2018	7/24/2018		
300117200758000	18CC00193 - Upgrading/Concreting of barangay road at Sitio Malusak, Sta. Ana Bulacan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/4/2018	7/13/2018	7/26/2018	7/26/2018	7/13/2018	7/20/2018	7/31/2018	8/22/2018	9/10/2018			FY 2018 GAA	1,960,527.56		1,960,527.56		1,868,375.23		1,868,375.23	PICE, BCA, COA & K of C	7/6/2018	7/6/2018	7/6/2018	7/26/2018	7/26/2018		
300109200083000	18CC0035 - Construction Of Drainage Canal Taal Pullan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/4/2018	7/13/2018	7/26/2018	7/26/2018	7/13/2018	7/20/2018	7/31/2018	8/22/2018	9/10/2018			FY 2018 GAA	1,470,306.80		1,470,306.80		1,401,305.78		1,401,305.78	PICE, BCA, COA & K of C	7/6/2018	7/6/2018	7/6/2018	7/26/2018	7/26/2018		
300117200728000	18CC0032 - Construction Of barangay road Sto.Rosario Paombong, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/4/2018	7/13/2018	7/26/2018	7/26/2018	7/13/2018	7/20/2018	7/31/2018	8/22/2018	9/10/2018			FY 2018 GAA	1,469,156.61		1,469,156.61		1,395,015.61		1,395,015.61	PICE, BCA, COA & K of C	7/6/2018	7/6/2018	7/6/2018	7/26/2018	7/26/2018		
300117200743000	18CC0098 - Road Improvement of Local Road Hinukay Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/4/2018	7/13/2018	7/26/2018	7/26/2018	7/13/2018	7/20/2018	7/31/2018	8/22/2018	9/10/2018			FY 2018 GAA	1,469,252.67		1,469,252.67		1,399,715.11		1,399,715.11	PICE, BCA, COA & K of C	7/6/2018	7/6/2018	7/6/2018	7/26/2018	7/26/2018		
300104201176000	18CC0299 - Construction/Rehabilitation of multi-purpose building,Panasahan City of Malolos,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/4/2018	7/13/2018	7/26/2018	7/26/2018	8/1/2018	8/8/2018	8/16/2018	8/22/2018	8/24/2018			FY 2018 GAA	1,000,000.00		1,000,000.00		997,970.37		997,970.37	PICE, BCA, COA & K of C	7/6/2018	7/6/2018	7/6/2018	7/26/2018	7/26/2018		
300102200081000 & 300104201162000	18CC0300 - Package VII-2018 School Improvement of Sto.Nino ES & Improvement of multi-purpose building Parulan ES Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/4/2018	7/13/2018	7/26/2018	7/26/2018	8/1/2018	8/8/2018	8/16/2018	8/23/2018	8/24/2018			FY 2018 GAA	1,495,687.93		1,495,687.93		1,420,871.21		1,420,871.21	PICE, BCA, COA & K of C	7/6/2018	7/6/2018	7/6/2018	7/26/2018	7/26/2018		
300117200727000	18CC0301 - Construction Of barangay road Purok 1 & 2 and Sitio Borneo, Pio Cruzcosa, Calumpit, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/4/2018	7/13/2018	7/26/2018	7/26/2018	8/1/2018	8/8/2018	8/16/2018	8/23/2018	8/24/2018			FY 2018 GAA	3,464,014.52		3,464,014.52		3,290,857.43		3,290,857.43	PICE, BCA, COA & K of C	7/6/2018	7/6/2018	7/6/2018	7/26/2018	7/26/2018		

300104201203000	18CC0302 - Construction/Repair/Rehabilitation multi-purpose at Ilang-Ilang Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/4/2018	7/13/2018	7/26/2018	7/26/2018	8/1/2018	8/8/2018	8/16/2018	8/23/2018	8/24/2018			FY 2018 GAA	4,950,448.94		4,950,448.94	4,698,849.53	4,698,849.53	PICE, BCA, COA & K of C	7/6/2018	7/6/2018	7/6/2018	7/26/2018	7/26/2018		
310305100170000	18CC0303 - Widening of Permanent Bridge Tabon Bridge (B02102LZ) along Pulilan Calumpit Road Pulilan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	6/29/2018	7/4/2018	7/13/2018	7/26/2018	7/26/2018	7/30/2018	8/8/2018	8/16/2018	8/22/2018	8/24/2018			FY 2018 GAA	14,711,185.60		14,711,185.60	13,976,148.00	13,976,148.00	PICE, BCA, COA & K of C	7/6/2018	7/6/2018	7/6/2018	7/26/2018	7/26/2018		
300104201179000	18CC0304 - Improvement of multi-purpose Building gym, Poblacion Paridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/17/2018	7/27/2018	8/7/2018	8/7/2018	8/13/2018	8/20/2018	8/31/2018	9/6/2018	9/10/2018			FY 2018 GAA	999,896.79		999,896.79	949,895.50	949,895.50	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/7/2018	8/7/2018		
200000100019000	18CC00305 - Repair/Maintenance of DilG Building PNP Station, Paombong, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/17/2018	7/27/2018	8/7/2018	8/7/2018	8/13/2018	8/20/2018	8/31/2018	9/6/2018	9/10/2018			FY 2018 GAA	1,199,965.89		1,199,965.89	1,140,369.75	1,140,369.75	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/7/2018	8/7/2018		
300117200717000	18CC0306 - Concreting of brgy. Bagio Road Bagumbayan, Bulacan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/17/2018	7/27/2018	8/7/2018	8/7/2018	8/13/2018	8/20/2018	8/31/2018	9/6/2018	9/10/2018			FY 2018 GAA	1,484,410.63		1,484,410.63	1,410,876.80	1,410,876.80	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/7/2018	8/7/2018		
300101200001000	18CC0307 - Construction Of two storey four classroom - Masuso Elementary School (Building 1) Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/12/2018	7/17/2018	7/27/2018	8/7/2018	8/7/2018	8/13/2018	8/20/2018	8/31/2018	9/6/2018	9/10/2018			FY 2018 DepEd Funds	9,272,335.79		9,272,335.79	8,752,723.63	8,752,723.63	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/7/2018	8/7/2018		
300101200001000	18CC0308 - Construction Of two storey four classroom - Masuso Elementary School (Building 2) Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/12/2018	7/17/2018	7/27/2018	8/7/2018	8/7/2018	8/13/2018	8/20/2018	8/31/2018	9/6/2018	9/10/2018			FY 2018 DepEd Funds	9,272,335.79		9,272,335.79	8,752,723.63	8,752,723.63	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/7/2018	8/7/2018		
300101200001000	18CC0309 - Construction Of two storey four classroom - Bagbaguin Elementary School Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/12/2018	7/17/2018	7/27/2018	8/7/2018	8/7/2018	8/13/2018	8/20/2018	8/31/2018	9/6/2018	9/10/2018			FY 2018 DepEd Funds	9,814,067.76		9,814,067.76	9,256,419.59	9,256,419.59	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/7/2018	8/7/2018		
300101200001000	18CC0310 - Construction Of two storey four classroom - Balite Elementary School Calumpiti, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/12/2018	7/17/2018	7/27/2018	8/7/2018	8/7/2018	8/13/2018	8/20/2018	8/31/2018	9/6/2018	9/10/2018			FY 2018 DepEd Funds	10,875,273.83		10,875,273.83	10,243,331.93	10,243,331.93	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/7/2018	8/7/2018		
300101200001000	18CC0311 - Construction Of two storey four classroom - Bambang Elementary School Bulacan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/12/2018	7/17/2018	7/27/2018	8/7/2018	8/7/2018	8/13/2018	8/20/2018	8/31/2018	9/6/2018	9/10/2018			FY 2018 DepEd Funds	11,882,207.57		11,882,207.57	11,526,553.14	11,526,553.14	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/7/2018	8/7/2018		
300101200001000	ID: 18CC0312 Construction Of two storey four classroom - Sta. Ana Elementary School Bulacan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/12/2018	7/17/2018	7/27/2018	8/7/2018	8/7/2018	8/13/2018	8/20/2018	8/31/2018	9/6/2018	9/10/2018			FY 2018 DepEd Funds	12,478,686.62		12,478,686.62	12,099,202.21	12,099,202.21	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/7/2018	8/7/2018		
300101200001000	ID: 18CC0313 Construction Of two storey four classroom - Marcelo H. del Pilar Memorial School Bulacan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/12/2018	7/17/2018	7/27/2018	8/7/2018	8/7/2018	8/13/2018	8/20/2018	8/31/2018	9/6/2018	9/10/2018			FY 2018 DepEd Funds	13,077,955.99		13,077,955.99	12,365,717.53	12,365,717.53	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/7/2018	8/7/2018		
300101200001000	ID: 18CC0314 Construction Of two storey four classroom - Bustos Central School Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/13/2018	7/19/2018	7/27/2018	8/9/2018	8/9/2018	8/16/2018	8/23/2018	9/4/2018	9/11/2018	9/13/2018			FY 2018 DepEd Funds	9,023,762.07		9,023,762.07	8,530,105.72	8,530,105.72	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/9/2018	8/9/2018		
300101200001000	ID: 18CC0315 Construction Of two storey four classroom - Licada Elementary School Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/13/2018	7/19/2018	7/27/2018	8/9/2018	8/9/2018	8/16/2018	8/23/2018	9/4/2018	9/11/2018	9/13/2018			FY 2018 DepEd Funds	9,023,762.07		9,023,762.07	8,578,925.77	8,578,925.77	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/9/2018	8/9/2018		
300101200001000	ID: 18CC0316 Construction Of two storey four classroom - Cofradia Elementary School City of Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/13/2018	7/19/2018	7/27/2018	8/9/2018	8/9/2018	8/16/2018	8/23/2018	9/4/2018	9/11/2018	9/13/2018			FY 2018 DepEd Funds	9,462,228.96		9,462,228.96	9,117,681.61	9,117,681.61	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/9/2018	8/9/2018		
300101200001000	ID: 18CC0317 Construction Of two storey four classroom - Don Miguel Elementary School Hagonoy, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/13/2018	7/19/2018	7/27/2018	8/9/2018	8/9/2018	8/16/2018	8/23/2018	9/4/2018	9/11/2018	9/13/2018			FY 2018 DepEd Funds	10,369,078.84		10,369,078.84	10,112,126.55	10,112,126.55	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/9/2018	8/9/2018		
300101200001000	ID: 18CC0318 Construction Of two storey four classroom - Cambaog Elementary School Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/13/2018	7/19/2018	7/27/2018	8/9/2018	8/9/2018	8/16/2018	8/23/2018	9/4/2018	9/11/2018	9/13/2018			FY 2018 DepEd Funds	11,095,224.45		11,095,224.45	10,488,182.49	10,488,182.49	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/9/2018	8/9/2018		
300101200001000	ID: 18CC0319 Construction Of two storey four classroom - Guiguinto Central School Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/13/2018	7/19/2018	7/27/2018	8/9/2018	8/9/2018	8/16/2018	8/23/2018	9/4/2018	9/11/2018	9/13/2018			FY 2018 DepEd Funds	12,010,728.56		12,010,728.56	11,639,496.15	11,639,496.15	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/9/2018	8/9/2018		
300101200001000	ID: 18CC0320 Construction Of two storey four classroom - School Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/13/2018	7/19/2018	7/27/2018	8/9/2018	8/9/2018	8/16/2018	8/23/2018	9/4/2018	9/11/2018	9/13/2018			FY 2018 DepEd Funds	12,967,255.34		12,967,255.34	12,373,650.03	12,373,650.03	PICE, BCA, COA & K of C	7/18/2018	7/18/2018	7/18/2018	8/9/2018	8/9/2018		
320102100288000	ID: 18CC0321 Construction/Rehabilitation of Flood Control Structure along Angat River at Tarcan - Sta Barbara Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/19/2018	7/24/2018	8/2/2018	8/14/2018	8/14/2018	8/16/2018	8/28/2018	9/5/2018	9/11/2018	9/13/2018			FY 2018 GAA	19,599,972.40		19,599,972.40	18,619,950.80	18,619,950.80	PICE, BCA, COA & K of C	7/25/2018	7/25/2018	7/25/2018	8/14/2018	8/14/2018		
310203200422000	ID: 18CC0322 Concreting/Improvement of brgy. Real de Cacarong FMR Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/19/2018	7/24/2018	8/2/2018	8/14/2018	8/14/2018	8/20/2018	8/28/2018	9/5/2018	9/11/2018	9/13/2018			FY 2018 DA Funds	6,964,244.73		6,964,244.73	6,610,651.43	6,610,651.43	PICE, BCA, COA & K of C	7/25/2018	7/25/2018	7/25/2018	8/14/2018	8/14/2018		
310203200423000	ID: 18CC0323 Concreting/Improvement of brgy. Cacarong Matanda FMR Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/19/2018	7/24/2018	8/2/2018	8/14/2018	8/14/2018	8/20/2018	8/28/2018	9/5/2018	9/11/2018	9/13/2018			FY 2018 DA Funds	6,965,133.91		6,965,133.91	6,616,900.94	6,616,900.94	PICE, BCA, COA & K of C	7/25/2018	7/25/2018	7/25/2018	8/14/2018	8/14/2018		
320101101100000	ID: 18CC0324 Rehabilitation/Improvement of Flood Control Structures along Guiguinto River Daungan Section Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/23/2018	7/27/2018	8/3/2018	8/16/2018	8/16/2018	8/24/2018	8/31/2018	9/5/2018	9/11/2018	9/13/2018			FY 2018 GAA	34,189,626.66		34,189,626.66	32,479,604.48	32,479,604.48	PICE, BCA, COA & K of C	7/27/2018	7/27/2018	7/27/2018	8/16/2018	8/16/2018		
300117200760000	ID: 18CC0325 Construction/Repair/Rehabilitation Of Shangrila Road LGU-Lot Bocau, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/23/2018	7/27/2018	8/3/2018	8/16/2018	8/16/2018	8/24/2018	8/31/2018	9/5/2018	9/11/2018	9/13/2018			FY 2018 GAA	19,305,076.10		19,305,076.10	18,339,785.52	18,339,785.52	PICE, BCA, COA & K of C	7/27/2018	7/27/2018	7/27/2018	8/16/2018	8/16/2018		

300104201263000	18CC0326 - Construction multi-purpose (Public Market) brgy. Uliada Bustos,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/27/2018	8/3/2018	8/16/2018	8/16/2018	8/24/2018	8/31/2018	9/5/2018	9/11/2018	9/13/2018			FY 2018 GAA	4,949,973.42	4,949,973.42	4,698,875.75	4,698,875.75	PICE, BCA, COA & K of C	7/27/2018	7/27/2018	7/27/2018	8/16/2018	8/16/2018		
300117200735000	18CC0327 Construction/Improvement of brgy. Road in Triple Junction,Matungao Bulacan,Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	7/27/2018	8/3/2018	8/16/2018	8/16/2018	8/24/2018	8/31/2018	9/5/2018	9/11/2018	9/13/2018			FY 2018 GAA	1,486,814.25	1,486,814.25	1,412,482.71	1,412,482.71	PICE, BCA, COA & K of C	7/27/2018	7/27/2018	7/27/2018	8/16/2018	8/16/2018		
300101200001000	18CC0328 - Construction Of two storey four classroom - Plaridel Central School Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/30/2018	8/4/2018	8/16/2018	8/28/2018	8/28/2018	9/3/2018	9/28/2018	11/5/2018	11/16/2018	11/20/2018			FY 2018 DepEd Funds	8,346,598.90	8,346,598.90	8,096,637.57	8,096,637.57	PICE, BCA, COA & K of C	8/6/2018	8/6/2018	8/6/2018	8/28/2018	8/28/2018		
300101200001000	18CC0329 - Construction Of two storey six classroom -Hangga Elementary School Hagonoy, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/30/2018	8/4/2018	8/16/2018	8/28/2018	8/28/2018	9/3/2018	9/10/2018	9/18/2018	9/27/2018	10/1/2018			FY 2018 DepEd Funds	15,535,245.26	15,535,245.26	14,757,029.00	14,757,029.00	PICE, BCA, COA & K of C	8/6/2018	8/6/2018	8/6/2018	8/28/2018	8/28/2018		
300101200001000	18CC0330 - Construction Of two storey six classroom -Iba National High School Hagonoy, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/30/2018	8/4/2018	8/16/2018	8/28/2018	8/28/2018	9/3/2018	9/10/2018	9/18/2018	9/27/2018	10/1/2018			FY 2018 DepEd Funds	15,587,312.62	15,587,312.62	14,806,685.96	14,806,685.96	PICE, BCA, COA & K of C	8/6/2018	8/6/2018	8/6/2018	8/28/2018	8/28/2018		
300101200001000	18CC0331 - Construction Of two storey six classroom -San Nicolas Elementary School Hagonoy, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/30/2018	8/4/2018	8/16/2018	8/28/2018	8/28/2018	9/3/2018	9/10/2018	9/18/2018	10/4/2018	10/8/2018			FY 2018 DepEd Funds	15,597,584.18	15,597,584.18	14,816,249.96	14,816,249.96	PICE, BCA, COA & K of C	8/6/2018	8/6/2018	8/6/2018	8/28/2018	8/28/2018		
300101200001000	18CC0332 - Construction Of two storey eight classroom - Pulilan Central School Pulilan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/30/2018	8/4/2018	8/16/2018	8/28/2018	8/28/2018	9/3/2018	9/10/2018	9/1/2018	9/27/2018	10/1/2018			FY 2018 DepEd Funds	16,982,261.72	16,982,261.72	16,462,555.07	16,462,555.07	PICE, BCA, COA & K of C	8/6/2018	8/6/2018	8/6/2018	8/28/2018	8/28/2018		
300101200001000	18CC0333 - Construction Of two storey eight classroom -Pungo Elementary School Calumpit, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/30/2018	8/4/2018	8/16/2018	8/28/2018	8/28/2018	9/3/2018	9/24/2018	11/5/2018	11/16/2018	11/20/2018			FY 2018 DepEd Funds	20,582,396.80	20,582,396.80	19,343,411.23	19,343,411.23	PICE, BCA, COA & K of C	8/6/2018	8/6/2018	8/6/2018	8/28/2018	8/28/2018		
300101200001000	18CC0334 - Construction Of two storey ten classroom -Dulong Malabon Elementary School Pulilan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	7/30/2018	8/4/2018	8/16/2018	8/28/2018	8/28/2018	9/3/2018	9/10/2018	9/18/2018	9/27/2018	10/1/2018			FY 2018 DepEd Funds	27,450,547.93	27,450,547.93	26,084,163.59	26,084,163.59	PICE, BCA, COA & K of C	8/6/2018	8/6/2018	8/6/2018	8/28/2018	8/28/2018		
310207100015000	18CC0335 - Off Carriageway Improvement - Primary Roads - Daang Maharlika Road (LZ) 501505LZ) K0042+555 Pulilan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/1/2018	8/6/2018	8/17/2018	8/29/2018	8/29/2018	9/3/2018	9/11/2018	9/19/2018	9/25/2018	9/27/2018			FY 2018 GAA	10,994,928.87	10,994,928.87	10,398,569.45	10,398,569.45	PICE, BCA, COA & K of C	8/6/2018	8/6/2018	8/6/2018	8/29/2018	8/29/2018		
310106100009000	18CC0336 - Rehabilitation/Reconstruction/Upgrading of damaged paved roads - Tertiary Road - Bigaa- Plaridel via Bulacan and Malolos Road K0033+026 - K0033+624, K0033+1005 - K0034+009, K0034+710 K0035+201, K0040+520 - K0041+263,K0047+914 - K0048+000,K0048+480 - K0048+517, K0048+539 - K0049+324 Bulacan & Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/1/2018	8/6/2018	8/17/2018	8/29/2018	8/29/2018	9/3/2018	9/11/2018	9/19/2018	9/25/2018	9/27/2018			FY 2018 GAA	45,168,905.50	45,168,905.50	39,084,470.90	39,084,470.90	PICE, BCA, COA & K of C	8/6/2018	8/6/2018	8/6/2018	8/29/2018	8/29/2018		
310104100010000	18CC0338 - Asset Preservation of National Roads - Rehabilitation/ Reconstruction/Upgrading of damaged paved roads - Primary Road - Daang Maharlika Road (LK) K0039+070 - K0042+120, K0045+060 to K0052+592, Plaridel & Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/3/2018	8/8/2018	8/20/2018	8/31/2018	8/31/2018	9/6/2018	9/13/2018	9/19/2018	9/25/2018	9/27/2018			FY 2018 GAA	97,804,111.99	97,804,111.99	96,400,011.00	96,400,011.00	PICE, BCA, COA & K of C	8/7/2018	8/7/2018	8/7/2018	8/31/2018	8/31/2018		
300101200001000	18CC0339 - Construction Of two storey six classroom -Balagtas Central School Balagtas, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/3/2018	8/8/2018	8/20/2018	8/31/2018	8/31/2018	9/6/2018	9/13/2018	9/25/2018	10/10/2018	10/12/2018			FY 2018 DepEd Funds	16,217,472.06	16,217,472.06	15,405,693.54	15,405,693.54	PICE, BCA, COA & K of C	8/7/2018	8/7/2018	8/7/2018	8/31/2018	8/31/2018		
300101200001000	18CC0340 - Construction Of four storey sixteen classroom - Bajet-Castillo Highschool Laboratory Workshop Building Type Pulilan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/15/2018	8/20/2018	8/31/2018	9/11/2018	9/11/2018	9/20/2018	10/12/2018	11/9/2018	11/22/2018	11/27/2018			FY 2018 DepEd Funds	37,346,173.92	37,346,173.92	36,225,597.11	36,225,597.11	PICE, BCA, COA & K of C	8/20/2018	8/20/2018	8/20/2018	9/11/2018	9/11/2018		
300101200001000	18CC0341 - Construction Of four storey sixteen classroom - San Miguel-Meysulao Highschool Laboratory Workshop Building Type Calumpit, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/15/2018	8/20/2018	8/31/2018	9/11/2018	9/11/2018	9/20/2018	9/26/2018	11/5/2018	11/16/2018	11/20/2018			FY 2018 DepEd Funds	44,097,752.54	44,097,752.54	41,872,061.18	41,872,061.18	PICE, BCA, COA & K of C	8/20/2018	8/20/2018	8/20/2018	9/11/2018	9/11/2018		
300101200001000	18CC0342 - Construction Of three storey twelve classroom - Santissima Trinidad Elementary School Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/15/2018	8/20/2018	8/31/2018	9/11/2018	9/11/2018	9/20/2018	10/12/2018	11/9/2018	11/22/2018	12/4/2018			FY 2018 DepEd Funds	35,791,622.28	35,791,622.28	33,976,761.79	33,976,761.79	PICE, BCA, COA & K of C	8/20/2018	8/20/2018	8/20/2018	9/11/2018	9/11/2018		
300101200001000	18CC0343 - Construction Of three storey Nine classroom - Lugas Elementary School Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/15/2018	8/20/2018	8/31/2018	9/11/2018	9/11/2018	9/20/2018	9/26/2018	11/5/2018	11/16/2018	11/20/2018			FY 2018 DepEd Funds	25,908,470.18	25,908,470.18	25,091,833.43	25,091,833.43	PICE, BCA, COA & K of C	8/20/2018	8/20/2018	8/20/2018	9/11/2018	9/11/2018		
300101200001000	18CC0344 - Construction Of three storey Six classroom - Barasoain Memorial Elementary School Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/15/2018	8/20/2018	8/31/2018	9/11/2018	9/11/2018	9/20/2018	9/26/2018	10/1/2018	11/5/2018	11/7/2018			FY 2018 DepEd Funds	18,836,847.19	18,836,847.19	17,887,103.69	17,887,103.69	PICE, BCA, COA & K of C	8/20/2018	8/20/2018	8/20/2018	9/11/2018	9/11/2018		
300101200001000	18CC0345 - Construction Of Two storey Eight classroom - San Jose Elementary School Baliuag South Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/15/2018	8/20/2018	8/31/2018	9/11/2018	9/11/2018	9/20/2018	110/12/18	11/16/2018	12/6/2018	12/10/2018			FY 2018 DepEd Funds	20,939,873.40	20,939,873.40	19,787,743.76	19,787,743.76	PICE, BCA, COA & K of C	8/20/2018	8/20/2018	8/20/2018	9/11/2018	9/11/2018		
300103200217000	18CC0346 - Construction multi-purpose building (Municipal Hall Compound) Igulot, Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/17/2018	8/22/2018	8/31/2018	9/13/2018	9/13/2018	9/17/2018	9/18/2018	9/21/2018	9/26/2018	9/28/2018			FY 2018 GAA	49,500,352.77	49,500,352.77	44,674,163.42	44,674,163.42	PICE, BCA, COA & K of C	8/23/2018	8/23/2018	8/23/2018	9/13/2018	9/13/2018		

300117200729000	18CC0347 - Construction of Road including right of way(Bunlo-Igulot Road)Bunlo-Igulot Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/17/2018	8/22/2018	8/31/2018	9/13/2018	9/13/2018	9/17/2018	9/18/2018	9/21/2018	9/26/2018	9/28/2018			FY 2018 GAA	44,031,117.97		44,031,117.97	37,646,712.94		37,646,712.94	PICE, BCA, COA & K of C	8/23/2018	8/23/2018	8/23/2018	9/13/2018	9/13/2018		
300101200001000	18CC0348 - Construction Of Two storey Four classroom - Tabe Elementary School Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/17/2018	8/22/2018	8/31/2018	9/13/2018	9/13/2018	9/19/2018	9/26/2018	10/2/2018	10/17/2018	10/19/2018			FY 2018 DepEd Funds	11,242,704.58		11,242,704.58	10,793,460.06		10,793,460.06	PICE, BCA, COA & K of C	8/23/2018	8/23/2018	8/23/2018	9/13/2018	9/13/2018		
300104201178000	18CC0349 - Improvement of Multi-purpose Building Gym Poblacion Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	8/23/2018	8/31/2018	9/13/2018	9/13/2018	9/17/2018	9/18/2018	9/21/2018	9/26/2018	9/28/2018			FY 2018 GAA	1,980,045.89		1,980,045.89	1,880,819.50		1,880,819.50	PICE, BCA, COA & K of C	8/23/2018	8/23/2018	8/23/2018	9/13/2018	9/13/2018		
300205100006000	18CC0350 - Construction of Rainwater Collector System (RWCS) Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	8/23/2018	8/31/2018	9/13/2018	9/13/2018	9/19/2018	9/26/2018	10/2/2018	10/12/2018	10/16/2018			FY 2018 GAA	3,281,696.62		3,281,696.62	3,122,700.00		3,122,700.00	PICE, BCA, COA & K of C	8/23/2018	8/23/2018	8/23/2018	9/13/2018	9/13/2018		
300101200001000	18CC0351 - Construction Of Two storey eight classroom - Mamerto C. Bernardo Memorial Central School Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/24/2018	8/30/2018	9/7/2018	9/18/2018	9/18/2018	9/24/2018	10/1/2018	10/8/2018	10/17/2018	10/19/2018			FY 2018 DepEd Funds	18,382,183.44		18,382,183.44	17,462,782.98		17,462,782.98	PICE, BCA, COA & K of C	8/31/2018	8/31/2018	8/31/2018	9/18/2018	9/18/2018		
300101200001000	ID: 18CC0352 Construction Of Three storey six classroom - Malamig Elementary School Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/24/2018	8/30/2018	9/7/2018	9/18/2018	9/18/2018	9/24/2018	10/1/2018	10/8/2018	10/17/2018	10/19/2018			FY 2018 DepEd Funds	16,801,138.49		16,801,138.49	15,961,879.46		15,961,879.46	PICE, BCA, COA & K of C	8/31/2018	8/31/2018	8/31/2018	9/18/2018	9/18/2018		
300101200001000	18CC0355 - Construction Of Two storey eight classroom - San Roque National Highschool Paombong, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/24/2018	8/30/2018	9/7/2018	9/18/2018	9/18/2018	9/24/2018	10/1/2018	10/8/2018	10/17/2018	10/19/2018			FY 2018 DepEd Funds	27,082,682.91		27,082,682.91	25,712,758.65		25,712,758.65	PICE, BCA, COA & K of C	8/31/2018	8/31/2018	8/31/2018	9/18/2018	9/18/2018		
300101200001000	18CC0353 - Construction Of Four storey Twelve classroom - Virgen delas Flores Highschool Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/24/2018	8/30/2018	9/7/2018	9/18/2018	9/18/2018	9/24/2018	10/1/2018	10/8/2018	10/17/2018	10/19/2018			FY 2018 DepEd Funds	38,830,696.50		38,830,696.50	38,674,541.17		38,674,541.17	PICE, BCA, COA & K of C	8/31/2018	8/31/2018	8/31/2018	9/18/2018	9/18/2018		
300101200001000	18CC0354 - Construction Of Three storey Twelve classroom - Makinabang Elementary School Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/24/2018	8/30/2018	9/7/2018	9/18/2018	9/18/2018	9/24/2018	10/1/2018	10/8/2018	10/17/2018	10/19/2018			FY 2018 DepEd Funds	39,870,000.92		39,870,000.92	38,674,541.17		38,674,541.17	PICE, BCA, COA & K of C	8/31/2018	8/31/2018	8/31/2018	9/18/2018	9/18/2018		
300101200001000	18CC0356 - Construction Of Four storey Eight classroom - Mariano Ponce National High School Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/31/2018	9/5/2018	9/14/2018	9/25/2018	9/25/2018	10/1/2018	10/8/2018	10/15/2018	10/30/2018	11/5/2018			FY 2018 DepEd Funds	21,286,912.37		21,286,912.37	20,222,566.75		20,222,566.75	PICE, BCA, COA & K of C	9/5/2018	9/5/2018	9/5/2018	9/25/2018	9/25/2018		
300101200001000	18CC0357 - Construction Of Two storey six classroom - Tuktukan Elementary School Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/31/2018	9/5/2018	9/14/2018	9/25/2018	9/25/2018	10/1/2018	10/8/2018	10/15/2018	10/30/2018	11/7/2018			FY 2018 DepEd Funds	15,925,331.07		15,925,331.07	15,129,050.48		15,129,050.48	PICE, BCA, COA & K of C	9/5/2018	9/5/2018	9/5/2018	9/25/2018	9/25/2018		
310204100334000	18CC0358 - Construction Of Bypass and Diversion Roads - Plaridel Bypass Road Northbound Exit Balagtas, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/31/2018	9/5/2018	9/14/2018	9/25/2018	9/25/2018	10/1/2018	10/3/2018	10/9/2018	10/15/2018	10/17/2018			FY 2018 GAA	38,982,862.53		38,982,862.53	33,321,345.28		33,321,345.28	PICE, BCA, COA & K of C	9/5/2018	9/5/2018	9/5/2018	9/25/2018	9/25/2018		
310204100333000	18CC0359 - Construction Of Bypass and Diversion Roads - Gov. Halli Bypass road Nlex Bulacan Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	8/31/2018	9/5/2018	9/14/2018	9/25/2018	9/25/2018	10/1/2018	10/3/2018	10/9/2018	10/15/2018	12/17/2018			FY 2018 GAA	38,982,862.53		38,982,862.53	37,033,764.41		37,033,764.41	PICE, BCA, COA & K of C	9/5/2018	9/5/2018	9/5/2018	9/25/2018	9/25/2018		
320102100272000	18CC0361 - Construction/Rehabilitation of Flood Control Structures along angkat river Bonga Mayor Bustos,Bulacan	Bulacan 1st DEO	National Competitive Bidding	9/7/2018	9/13/2018	9/21/2018	10/4/2018	10/4/2018	10/10/2018	10/17/2018	11/21/2018	11/26/2018	11/27/2018			FY 2018 GAA	19,800,190.82		19,800,190.82	16,270,825.73		16,270,825.73	PICE, BCA, COA & K of C	9/17/2018	9/17/2018	9/17/2018	10/4/2018	10/4/2018		
300104201147000	18CC0337 - Construction of multi-purpose building (Child Minding Center) Municipal Hall Compound Baliuag,Bulacan	Bulacan 1st DEO	National Competitive Bidding	9/7/2018	9/13/2018	9/21/2018	10/4/2018	10/4/2018	10/10/2018	10/12/2018	10/15/2018	10/30/2018	11/5/2018			FY 2018 GAA	999,021.03		999,021.03	948,833.28		948,833.28	PICE, BCA, COA & K of C	9/17/2018	9/17/2018	9/17/2018	10/4/2018	10/4/2018		
300104201201000	18CC0362 - Construction of multi-purpose building (Disaster Management/Evacuation Center)brgy.Pagala Baliuag,Bulacan	Bulacan 1st DEO	National Competitive Bidding	9/14/2018	9/19/2018	9/27/2018	10/9/2018	10/9/2018	10/12/2018	10/17/2018	10/22/2018	11/8/2018	11/12/2018			FY 2018 GAA	9,958,856.08		9,958,856.08	9,460,651.17		9,460,651.17	PICE, BCA, COA & K of C	9/20/2018	9/20/2018	9/20/2018	10/9/2018	10/9/2018		
310201100230000	18CC0363 - Network Development Program - Road Widening- Primary Roads - Daang Maharlika (LZ) including ROW Baliuag Section K0045+000 to K0045+525 Baliuag,Bulacan	Bulacan 1st DEO	National Competitive Bidding	9/12/2018	9/16/2018	10/5/2018	10/16/2018	10/16/2018	10/18/2018	10/22/2018	10/29/2018	11/8/2018	11/12/2018			FY 2018 GAA	22,253,967.93		22,253,967.93	21,141,275.31		21,141,275.31	PICE, BCA, COA & K of C	9/25/2018	9/25/2018	9/25/2018	10/18/2018	10/18/2018		
300104201159000 & 300104201132000	18CC0364 - Package VIII-2018 Construction of multi-purpose building Bulacan Heights, Catacte & Completion of multi-purpose building Malamig ES	Bulacan 1st DEO	National Competitive Bidding	N/A	9/27/2018	10/5/2018	10/18/2018	10/18/2018	10/19/2018	10/24/2018	10/30/2018	11/8/2018	11/12/2018			FY 2018 GAA	1,699,299.70		1,699,299.70	1,614,333.89		1,614,333.89	PICE, BCA, COA & K of C	9/26/2018	9/26/2018	9/26/2018	10/18/2018	10/18/2018		
409903000000000	ID: 18CC0365 Construction of Drainage along Santol-Bintog Provincial Road Brgy San Jose and Bulihan, Plaridel ,Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/9/2018	10/12/2018	10/25/2018	11/6/2018	11/6/2018	11/9/2018	11/14/2018	11/21/2018	12/6/2018	12/10/2018			FY 2018 GAA	46,568,697.32		46,568,697.32	44,170,938.38		44,170,938.38	PICE, BCA, COA & K of C	10/17/2018	10/17/2018	10/17/2018	11/6/2018	11/6/2018		
300116200591000	ID: 18CC0366 Road Concreting of Barangay Lagundi, Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/12/2018	10/18/2018	10/26/2018	11/6/2018	11/6/2018	11/9/2018	11/14/2018	11/21/2018	11/26/2018	11/27/2018			FY 2018 GAA	9,900,795.81		9,900,795.81	9,405,802.09		9,405,802.09	PICE, BCA, COA & K of C	10/17/2018	10/17/2018	10/17/2018	11/6/2018	11/6/2018		
409903000000000	18CC0367 - Construction of drainage along Plaridel-Calumpit Provincial Road brgy. Lumangbayan, Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/24/2018	10/28/2018	11/8/2018	11/20/2018	11/20/2018	11/26/2018	12/4/2018	12/11/2018	12/18/2018	12/27/2018			FY 2018 GAA	29,080,290.40		29,080,290.40	27,626,275.81		27,626,275.81	PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/20/2018	11/20/2018		
300106200013000	18CC0368 - Flood Control Structures along Angat River brgy. Poblacion, Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/31/2018	11/7/2018	11/15/2018	11/27/2018	11/27/2018	12/3/2018	12/7/2018	12/11/2018	12/18/2018	12/27/2018			FY 2018 GAA	48,060,767.14		48,060,767.14	45,657,728.67		45,657,728.67	PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/27/2018	11/27/2018		
300101200001000	18CC0376 - Construction of four storey twenty four classroom - Balagtas National Agricultural High School Balagtas, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/5/2018	11/9/2018	11/16/2018	11/28/2018	11/28/2018	12/4/2018	12/17/2018	12/11/2018	12/18/2018	12/27/2018			FY 2018 DepEd Funds	62,123,462.13		62,123,462.13	59,01,										

ON-GOING PROCUREMENT ACTIVITIES																																
409903000000000	18CC0360 - Rehabilitation of Sto. Cristo-Mabolo Diversion Road Sto. Cristo-Mabolo, Malolos Bulacan	Bulacan 1st DEO	National Competitive Bidding		9/13/2018	9/21/2018	10/4/2018	10/4/2018	10/10/2018	10/17/2018	11/9/2018	11/28/2018					FY 2018 GAA	29,695,980.63		29,695,980.63		23,252,886.66		23,252,886.66	PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		for issuance of NTP
300101200001000	18CC0369 - Construction of four storey twelve classrooms school building - Gen. Gregorio del Pilar Elementary School (for Gen. Gregorio H. del Pilar HS) Bulakan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/5/2018	11/9/2018	11/16/2018	12/13/2018	12/13/2018	12/18/2018	12/19/2018	12/21/2018						FY 2018 DepEd Funds	40,119,159.48		40,119,159.48		38,944,394.00		38,944,394.00	PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	12/13/2018	12/13/2018		Contract for approval
300101200001000	18CC0370 - Construction of four storey twenty four classrooms school building - Gen. Gregorio del Pilar Elementary School (for Gen. Gregorio H. del Pilar HS) (Building 1) Bulakan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/5/2018	11/9/2018	11/16/2018	12/13/2018	12/13/2018	12/18/2018	12/19/2018	12/21/2018						FY 2018 DepEd Funds	60,176,613.22		60,176,613.22		58,742,048.66		58,742,048.66	PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	12/13/2018	12/13/2018		Contract for approval
300101200001000	18CC0371 - Construction of four storey twenty four classrooms school building - Gen. Gregorio del Pilar Elementary School (for Gen. Gregorio H. del Pilar HS) (Building 1) Bulakan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/5/2018	11/9/2018	11/16/2018	12/13/2018	12/13/2018	12/18/2018	12/19/2018	12/21/2018						FY 2018 DepEd Funds	60,335,813.22		60,335,813.22		58,742,189.14		58,742,189.14	PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	12/13/2018	12/13/2018		Contract for approval
300101200001000	18CC0372 - Construction of four storey twenty classroom - Virginia Ramirez Cruz High School (Building 1) Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/5/2018	11/9/2018	11/16/2018	12/13/2018	12/13/2018	12/18/2018	12/19/2018	12/21/2018						FY 2018 DepEd Funds	47,745,206.72		47,745,206.72		41,729,256.08		41,729,256.08	PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	12/13/2018	12/13/2018		Contract for approval
300101200001000	18CC0373 - Construction of four storey twenty classroom - Virginia Ramirez Cruz High School (Building 2) Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/5/2018	11/9/2018	11/16/2018	12/13/2018	12/13/2018	12/18/2018	12/19/2018	12/21/2018						FY 2018 DepEd Funds	47,745,206.72		47,745,206.72		40,821,798.46		40,821,798.46	PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	12/13/2018	12/13/2018		Contract for approval
300101200001000	18CC0374 - Construction of four storey twenty classroom - Virginia Ramirez Cruz High School (Building 3) Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/5/2018	11/9/2018	11/16/2018	12/13/2018	12/13/2018	12/18/2018	12/19/2018	12/21/2018						FY 2018 DepEd Funds	47,745,206.72		47,745,206.72		47,481,526.66		47,481,526.66	PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	12/13/2018	12/13/2018		Contract for approval
300101200001000	18CC0375 - Construction of four storey twenty classroom - Virginia Ramirez Cruz High School (Building 4) Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/5/2018	11/9/2018	11/16/2018	12/13/2018	12/13/2018	12/18/2018	12/19/2018	12/21/2018						FY 2018 DepEd Funds	47,745,206.72		47,745,206.72		47,029,577.28	-	47,029,577.28	PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	12/13/2018	12/13/2018		Contract for approval
300101200001000	18CC0377 - Construction of three storey nine classrooms school building - Longos Elementary School Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/8/2018	11/14/2018	11/23/2018	12/6/2018	12/6/2018	12/10/2018	12/12/2018	12/18/2018						FY 2018 DepEd Funds	28,930,578.94		28,930,578.94		28,491,363.05	-	28,491,363.05	PICE, BCA, COA & K of C	11/15/2018	11/15/2018	11/15/2018	12/6/2018	12/6/2018		Contract for approval
300101200001000	18CC0378 - Construction of three storey six classrooms school building - Longos II Elementary School Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/8/2018	11/14/2018	11/23/2018	12/6/2018	12/6/2018	12/10/2018	12/12/2018	12/18/2018						FY 2018 DepEd Funds	20,898,887.31		20,898,887.31		20,478,928.17	-	20,478,928.17	PICE, BCA, COA & K of C	11/15/2018	11/15/2018	11/15/2018	12/6/2018	12/6/2018		Contract for approval
300101200001000	18CC0379 - Construction of three storey six classrooms school building - Barasoain Memorial Elementary School Annex Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/8/2018	11/14/2018	11/23/2018	12/6/2018	12/6/2018	12/10/2018	12/12/2018	12/18/2018						FY 2018 DepEd Funds	22,640,245.64		22,640,245.64		22,084,268.48	-	22,084,268.48	PICE, BCA, COA & K of C	11/15/2018	11/15/2018	11/15/2018	12/6/2018	12/6/2018		Contract for approval
409903000000000	18CC0380 - Construction of multi- purpose building (Government Center) Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/8/2018	11/14/2018	11/23/2018	12/6/2018	12/6/2018	12/10/2018	12/12/2018	12/18/2018						FY 2018 GAA	48,164,240.38		48,164,240.38		47,029,577.28	-	47,029,577.28	PICE, BCA, COA & K of C	11/15/2018	11/15/2018	11/15/2018	12/6/2018	12/6/2018		Contract for approval
	18CC0382 - Repair and Maintenance of ICT Equipment DPWH Bulacan 1 st DEO Tikay, City of Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	12/3/2018	12/6/2018	12/14/2018	12/27/2018	12/27/2018	12/27/2018	12/27/2018	12/28/2018						EAO - Special Projects	-	10,866,630.00	10,866,630.00		-	10,757,963.70	-	PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		Contract for approval
409903000000000	18CC0383 - Construction/Improvement of five storey Balagtas Municipal Building Balagtas, Bulacan	Bulacan 1st DEO	National Competitive Bidding	12/3/2018	12/6/2018	12/14/2018	12/27/2018	12/27/2018	12/27/2018	12/27/2018	12/28/2018						FY 2018 GAA	47,699,770.78	-	47,699,770.78		45,314,146.17		45,314,146.17	PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		Contract for approval
	19CC0001 - Construction/Upgrading of drainage canal Canalate, Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	10/29/2018	11/7/2018	11/19/2018	11/19/2018	11/23/2018	12/3/2018							FY 2019 NEP	1,979,980.97	-	1,979,980.97					PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/19/2018	11/19/2018		waiting for the approval of FY 2019 GAA
	19CC0002 - Construction/Rehabilitation of drainage canal Tikay, Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	10/29/2018	11/7/2018	11/19/2018	11/19/2018	11/23/2018	12/3/2018							FY 2019 NEP	1,979,980.97	-	1,979,980.97					PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/19/2018	11/19/2018		waiting for the approval of FY 2019 GAA
	19CC0003 - Construction/Upgrading of drainage canal Sto. Cristo, Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	10/29/2018	11/7/2018	11/19/2018	11/19/2018	11/23/2018	12/3/2018							FY 2019 NEP	1,979,979.62	-	1,979,979.62					PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/19/2018	11/19/2018		waiting for the approval of FY 2019 GAA
	19CC0004 - Upgrading of road and drainage canal San Vicente, Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	10/29/2018	11/7/2018	11/19/2018	11/19/2018	11/23/2018	12/3/2018							FY 2019 NEP	1,978,192.20	-	1,978,192.20					PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/19/2018	11/19/2018		waiting for the approval of FY 2019 GAA
	19CC0005 - Construction/Rehabilitation of multi- purpose building (covered court) Balayong, Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	10/29/2018	11/7/2018	11/19/2018	11/19/2018	11/23/2018	12/3/2018							FY 2019 NEP	1,978,298.26	-	1,978,298.26					PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/19/2018	11/19/2018		waiting for the approval of FY 2019 GAA
	19CC0006 - Construction/Concreting of road brgy. Sto. Nino, Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	10/29/2018	11/7/2018	11/19/2018	11/19/2018	11/23/2018	12/3/2018							FY 2019 NEP	1,484,227.33	-	1,484,227.33					PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/19/2018	11/19/2018		waiting for the approval of FY 2019 GAA
	19CC0007 - Construction of road brgy. Siling Matanda, Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	10/29/2018	11/7/2018	11/19/2018	11/19/2018	11/23/2018	12/3/2018							FY 2019 NEP	1,484,077.65	-	1,484,077.65					PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/19/2018	11/19/2018		waiting for the approval of FY 2019 GAA
	19CC0008 - Road Improvement of Local Road Masagana, Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	10/29/2018	11/7/2018	11/19/2018	11/19/2018	11/23/2018	12																						

	19CC0012 - Construction of flood control structure along Bocaue River Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/23/2018	10/29/2018	11/8/2018	11/20/2018	11/20/2018	11/26/2018	12/4/2018						FY 2019 NEP	49,000,678.96	-	49,000,678.96				PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/20/2018	11/20/2018		waiting for the approval of FY 2019 GAA
	19CC0013 - Construction of flood control structure along Bocaue River Binang 1st - Turo Section Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/23/2018	10/29/2018	11/8/2018	11/20/2018	11/20/2018	11/26/2018	12/4/2018						FY 2019 NEP	48,502,311.57	-	48,502,311.57				PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/20/2018	11/20/2018		waiting for the approval of FY 2019 GAA
	19CC0014 - Construction of flood control structure along Balagtas River Panginay, Balagtas, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/23/2018	10/29/2018	11/8/2018	11/20/2018	11/20/2018	11/26/2018	12/4/2018						FY 2019 NEP	24,501,494.50	-	24,501,494.50				PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/20/2018	11/20/2018		waiting for the approval of FY 2019 GAA
	19CC0015 - Nwetwork Development - Road Widening - Tertiary Roads - Baliwag-Candaba Road K0054+100 to K0054+520 and K0055+920 to K0057+000 Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/23/2018	10/29/2018	11/8/2018	11/20/2018	11/20/2018	11/26/2018	12/4/2018						FY 2019 NEP	20,074,213.46	-	20,074,213.46				PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/20/2018	11/20/2018		waiting for the approval of FY 2019 GAA
	19CC0016 - Construction of flood control structure along Bocaue River at Taal-Tambubong Section Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/23/2018	10/29/2018	11/8/2018	11/20/2018	11/20/2018	11/26/2018	12/4/2018						FY 2019 NEP	19,602,090.72	-	19,602,090.72				PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/20/2018	11/20/2018		waiting for the approval of FY 2019 GAA
	19CC0017 - Construction of flood control along Angat River Tarcan, Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/25/2018	10/30/2018	11/9/2018	11/22/2018	11/22/2018	12/3/2018	12/5/2018						FY 2019 NEP	9,801,177.86	-	9,801,177.86				PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/22/2018	11/22/2018		waiting for the approval of FY 2019 GAA
	19CC0018 - Construction of flood control along Angat River San Jose Section Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/25/2018	10/30/2018	11/9/2018	11/22/2018	11/22/2018	12/3/2018	12/5/2018						FY 2019 NEP	19,600,040.87	-	19,600,040.87				PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/22/2018	11/22/2018		waiting for the approval of FY 2019 GAA
	19CC0019 - Construction of flood mitigation facilities along Angat River Basins Sipat-Lumangbayan Section Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/25/2018	10/30/2018	11/9/2018	11/22/2018	11/22/2018	12/3/2018	12/5/2018						FY 2019 NEP	19,599,051.87	-	19,599,051.87				PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/22/2018	11/22/2018		waiting for the approval of FY 2019 GAA
	19CC0020 - Construction of flood control structure along Angat River Sabang Section Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/25/2018	10/30/2018	11/9/2018	11/22/2018	11/22/2018	12/3/2018	12/5/2018						FY 2019 NEP	24,500,225.74	-	24,500,225.74				PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/22/2018	11/22/2018		waiting for the approval of FY 2019 GAA
	19CC0021 - Construction of flood control structure along Angat River Rueda Section Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/25/2018	10/30/2018	11/9/2018	11/22/2018	11/22/2018	12/3/2018	12/5/2018						FY 2019 NEP	24,500,129.07	-	24,500,129.07				PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/22/2018	11/22/2018		waiting for the approval of FY 2019 GAA
	19CC0022 - Construction of flood control structure along Angat River Lumangbayan Section Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/25/2018	10/30/2018	11/9/2018	11/22/2018	11/22/2018	12/3/2018	12/5/2018						FY 2019 NEP	29,400,864.85	-	29,400,864.85				PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/22/2018	11/22/2018		waiting for the approval of FY 2019 GAA
	19CC0023 - Construction of flood control structure along Angat River Panulan Section Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/25/2018	10/30/2018	11/9/2018	11/22/2018	11/22/2018	12/3/2018	12/5/2018						FY 2019 NEP	29,400,022.42	-	29,400,022.42				PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/22/2018	11/22/2018		waiting for the approval of FY 2019 GAA
	19CC0024 - Construction of flood control structure along Angat River Bintog Section Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/25/2018	10/30/2018	11/9/2018	11/22/2018	11/22/2018	12/3/2018	12/5/2018						FY 2019 NEP	29,114,966.48	-	29,114,966.48				PICE, BCA, COA & K of C	10/30/2018	10/30/2018	10/30/2018	11/22/2018	11/22/2018		waiting for the approval of FY 2019 GAA
	19CC0025 - Construction of multi-purpose building (covered court) brgy. San Pablo, Hagonoy, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	11/7/2018	11/16/2018	11/27/2018	11/27/2018	12/4/2018	12/10/2018						FY 2019 NEP	4,950,190.01	-	4,950,190.01				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/28/2018	11/28/2018		waiting for the approval of FY 2019 GAA
	19CC0026 - Construction of revetment along Angat River at Garbuca, Calumpit, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/31/2018	11/7/2018	11/16/2018	11/27/2018	11/27/2018	12/4/2018	12/10/2018						FY 2019 NEP	9,799,983.71	-	9,799,983.71				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/28/2018	11/28/2018		waiting for the approval of FY 2019 GAA
	19CC0027 - Construction of multi-purpose building (covered court) brgy. San Jose, Calumpit, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	11/7/2018	11/16/2018	11/27/2018	11/27/2018	12/4/2018	12/10/2018						FY 2019 NEP	4,947,650.27	-	4,947,650.27				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/28/2018	11/28/2018		waiting for the approval of FY 2019 GAA
	19CC0028 - Construction/Upgrading of road and drainage canal, Purok 1 & 2 and Sitio Borneo, Pio Cruzcosa, Calumpit, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	11/7/2018	11/16/2018	11/27/2018	11/27/2018	12/4/2018	12/10/2018						FY 2019 NEP	4,949,845.39	-	4,949,845.39				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/28/2018	11/28/2018		waiting for the approval of FY 2019 GAA
	19CC0029 - Construction/Rehabilitation of drainage canal San Gabriel, Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	11/7/2018	11/16/2018	11/27/2018	11/27/2018	12/4/2018	12/10/2018						FY 2019 NEP	1,979,512.14	-	1,979,512.14				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/28/2018	11/28/2018		waiting for the approval of FY 2019 GAA
	19CC0030 - Construction/Concreting of road with drainage brgy. Panginay, Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	11/7/2018	11/16/2018	11/27/2018	11/27/2018	12/14/2018	12/10/2018						FY 2019 NEP	1,979,445.76	-	1,979,445.26				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/28/2018	11/28/2018		waiting for the approval of FY 2019 GAA
	19CC0031 - Construction/Improvement of Pedestrian Bridge brgy. San Roque, Paombong, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	11/7/2018	11/16/2018	11/27/2018	11/27/2018	12/4/2018	12/10/2018						FY 2019 NEP	1,979,869.01	-	1,979,869.01				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/28/2018	11/28/2018		waiting for the approval of FY 2019 GAA
	19CC0032 - Rehabilitation of drainage canal at Corazon, Calumpit, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	11/7/2018	11/16/2018	11/27/2018	11/27/2018	12/4/2018	12/10/2018						FY 2019 NEP	1,980,000.00	-	1,980,000.00				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/28/2018	11/28/2018		waiting for the approval of FY 2019 GAA
	19CC0033 - Construction of revetment along Angat River at Frances, Calumpit, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/31/2018	11/8/2018	11/16/2018	11/29/2018	11/29/2018	12/5/118	12/12/2018						FY 2019 NEP	19,599,427.45	-	19,599,427.45				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/29/2018	11/29/2018		waiting for the approval of FY 2019 GAA
	19CC0034 - Construction of revetment at Sto. Nino, Paombong, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/31/2018	11/8/2018	11/16/2018	11/29/2018	11/29/2018	12/5/118	12/12/2018						FY 2019 NEP	24,499,976.25	-	24,499,976.25				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/29/2018	11/29/2018		waiting for the approval of FY 2019 GAA
	19CC0035 - Construction of flood control along Bocaue River Lolomboy Section Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/31/2018	11/8/2018	11/16/2018	11/29/2018	11/29/2018	12/5/118	12/12/2018						FY 2019 NEP	24,500,000.00	-	24,500,000.00				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/29/2018	11/29/2018		waiting for the approval of FY 2019 GAA
	19CC0036 - Construction of Sta. Cruz-Binakod River Revetment and Flood Control Paombong, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/31/2018	11/8/2018	11/16/2018	11/29/2018	11/29/2018	12/5/118	12/12/2018						FY 2019 NEP	29,399,888.08	-	29,399,888.08				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/29/2018	11/29/2018		waiting for the approval of FY 2019 GAA
	19CC0037 - Construction of revetment at Iba, Hagonoy, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/31/2018	11/8/2018	11/16/2018	11/29/2018	11/29/2018	12/5/118	12/12/2018						FY 2019 NEP	48,999,369.66	-	48,999,369.66				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/29/2018	11/29/2018		waiting for the approval of FY 2019 GAA
	19CC0038 - Construction of revetment at Iba-Ibayo, Hagonoy, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/31/2018	11/8/2018	11/16/2018	11/29/2018	11/29/2018	12/5/118	12/12/2018						FY 2019 NEP	48,999,957.07	-	48,999,957.07				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/29/2018	11/29/2018		waiting for the approval of FY 2019 GAA
	19CC0039 - Construction of revetment at Frances, Calumpit, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/31/2018	11/8/2018	11/16/2018	11/29/2018	11/29/2018	12/5/118	12/12/2018						FY 2019 NEP	48,999,001.59	-	48,999,001.59				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/29/2018	11/29/2018		waiting for the approval of FY 2019 GAA
	19CC0040 - Construction of revetment at Callzon, Calumpit, Bulacan	Bulacan 1st DEO	National Competitive Bidding	10/31/2018	11/8/2018	11/16/2018	11/29/2018	11/29/2018	12/5/118	12/12/2018						FY 2019 NEP	48,999,339.85	-	48,999,339.85				PICE, BCA, COA & K of C	11/12/2018	11/12/2018	11/12/2018	11/29/2018	11/29/2018		waiting for the approval of FY 2019 GAA
	19CC0041 - Improvement of Baliuag-River along Angat River Sabang, Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/16/2018	11/21/2018	11/29/2018	12/11/2018	12/11/2018	12/17/2018							FY 2019 NEP	23,680,058.61	-	23,680,058.61				PICE, BCA, COA & K of C	11/23/2018	11/23/2018	11/23/2018	12/12/2018	12/12/2018		waiting for the approval of FY 2019 GAA

	19CC0042 - Construction of flood control structures along Angat River Sta. Barbara (Tiaong) Section Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/16/2018	11/21/2018	11/29/2018	12/11/2018	12/11/2018	12/17/2018							FY 2019 NEP	24,500,000.00	-	24,500,000.00				PICE, BCA, COA & K of C	11/23/2018	11/23/2018	11/23/2018	12/12/2018	12/12/2018		waiting for the approval of FY 2019 GAA
	19CC0043 - Construction of flood control structures along Angat River Sipat Section Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/16/2018	11/21/2018	11/29/2018	12/11/2018	12/11/2018	12/17/2018							FY 2019 NEP	33,476,767.20	-	33,476,767.20				PICE, BCA, COA & K of C	11/23/2018	11/23/2018	11/23/2018	12/12/2018	12/12/2018		waiting for the approval of FY 2019 GAA
	19CC0044 - Construction of flood control structures along Angat River Culiinan, Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/16/2018	11/21/2018	11/29/2018	12/11/2018	12/11/2018	12/17/2018							FY 2019 NEP	40,478,371.88	-	40,478,371.88				PICE, BCA, COA & K of C	11/23/2018	11/23/2018	11/23/2018	12/12/2018	12/12/2018		waiting for the approval of FY 2019 GAA
	19CC0045 - Construction of flood control structure along Angat River Makinabang Section Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/16/2018	11/21/2018	11/29/2018	12/11/2018	12/11/2018	12/17/2018							FY 2019 NEP	34,299,797.35	-	34,299,797.35				PICE, BCA, COA & K of C	11/23/2018	11/23/2018	11/23/2018	12/12/2018	12/12/2018		waiting for the approval of FY 2019 GAA
	19CC0046 - Construction of flood control structures along Balagtas River Balagtas, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/23/2018	11/29/2018	12/7/2018	12/20/2018	12/20/2018								FY 2019 NEP	39,199,450.91	-	39,199,450.91				PICE, BCA, COA & K of C	12/3/2018	12/3/2018	12/3/2018	12/21/2018	12/21/2018		waiting for the approval of FY 2019 GAA
	19CC0047 - Construction of revetment along Angat River at San Marcos, Calumpit, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/23/2018	11/29/2018	12/7/2018	12/20/2018	12/20/2018								FY 2019 NEP	19,599,395.27	-	19,599,395.27				PICE, BCA, COA & K of C	12/3/2018	12/3/2018	12/3/2018	12/21/2018	12/21/2018		waiting for the approval of FY 2019 GAA
	19CC0048 - Construction of flood control structure along Angat River Banga 1st Section Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/23/2018	11/29/2018	12/7/2018	12/20/2018	12/20/2018								FY 2019 NEP	18,236,807.51	-	18,236,807.51				PICE, BCA, COA & K of C	12/3/2018	12/3/2018	12/3/2018	12/21/2018	12/21/2018		waiting for the approval of FY 2019 GAA
	19CC0049 - Construction of multi-purpose building (covered court) brgy. Calingin, Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	11/29/2018	12/7/2018	12/20/2018	12/20/2018								FY 2019 NEP	4,949,889.15	-	4,949,889.15				PICE, BCA, COA & K of C	12/3/2018	12/3/2018	12/3/2018	12/21/2018	12/21/2018		waiting for the approval of FY 2019 GAA
	19CC0050 - Upgrading of road and drainage canal Talabahan, Matungao, Bulacan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	11/29/2018	12/7/2018	12/20/2018	12/20/2018								FY 2019 NEP	2,969,454.79	-	2,969,454.79				PICE, BCA, COA & K of C	12/3/2018	12/3/2018	12/3/2018	12/21/2018	12/21/2018		waiting for the approval of FY 2019 GAA
	19CC0051 - Concreting of road barangay Uclada, Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	11/29/2018	12/7/2018	12/20/2018	12/20/2018								FY 2019 NEP	2,475,424.88	-	2,475,424.88				PICE, BCA, COA & K of C	12/3/2018	12/3/2018	12/3/2018	12/21/2018	12/21/2018		waiting for the approval of FY 2019 GAA
	19CC0052 - Construction/Upgrading of road and drainage canal San Jose, Sittio Paniqui, Bulacan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	11/29/2018	12/7/2018	12/20/2018	12/20/2018								FY 2019 NEP	1,979,319.63	-	1,979,319.63				PICE, BCA, COA & K of C	12/3/2018	12/3/2018	12/3/2018	12/21/2018	12/21/2018		waiting for the approval of FY 2019 GAA
	19CC0053 - Construction (Completion) of multi-purpose building Mapulang Lupa ES Pandi, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	11/29/2018	12/7/2018	12/20/2018	12/20/2018								FY 2019 NEP	999,486.69	-	999,486.69				PICE, BCA, COA & K of C	12/3/2018	12/3/2018	12/3/2018	12/21/2018	12/21/2018		waiting for the approval of FY 2019 GAA
	19CC0054 - Road Improvement of Local Road Bonga Mayor, Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/5/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	1,979,978.13	-	1,979,978.13				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0055 - Road Improvement of Local Road including drainage Laura St., Panginay, Balagtas, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/5/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	1,979,377.54	-	1,979,377.54				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0056 - Construction/Rehabilitation of drainage canal San Agustin, Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/5/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	1,979,654.17	-	1,979,654.17				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0057 - Construction/Upgrading of road San Francisco, Bulacan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/5/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	1,979,883.63	-	1,979,883.63				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0058 - Construction of road with drainage brgy. Poblacion, Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/5/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	1,979,717.56	-	1,979,717.56				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0059 - Concreting of road brgy. Bambang, Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/5/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	1,979,112.97	-	1,979,112.97				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0060 - Construction/Concreting of road brgy. Agnaya, Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/5/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	1,979,105.39	-	1,979,105.39				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0061 - Construction of road with drainage brgy. Sulucan, Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/5/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	1,979,118.85	-	1,979,118.85				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0062 - Construction of drainage canal along Esguerra St., Tinejero, Pulilan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/5/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	1,979,857.85	-	1,979,857.85				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0063 - Road Improvement of local road including drainage Purok 6 & 7 Cambaog, Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/5/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	1,979,377.54	-	1,979,377.54				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0064 - Construction of flood control structures along Guiguinto River Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/29/2018	12/6/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	39,199,450.91	-	39,199,450.91				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0065 - Construction of flood control structures along Guiguinto River Malis Section Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/29/2018	12/6/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	41,451,050.04	-	41,451,050.04				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0066 - Construction of river wall protection along Balagtas River (Florante St., Sulok Section) Panginay, Balagtas, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/29/2018	12/6/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	41,451,050.04	-	41,451,050.04				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0067 - Construction of flood control structure along Angat River Pulilan Section Phase I Pulilan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/29/2018	12/6/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	77,125,277.24	-	77,125,277.24				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0068 - Construction of flood control structure along Angat River Pulilan Section Phase II Pulilan, Bulacan	Bulacan 1st DEO	National Competitive Bidding	11/29/2018	12/6/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	77,125,277.24	-	77,125,277.24				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0069 - Package I-2019 Construction of multi-purpose building Tibag HS & Construction (Completion) of multi-purpose building Calantipay ES Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/6/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	1,989,548.35	-	1,989,548.35				PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA

	19CC0070 - Rehabilitation/Reconstruction/Upgrading of damaged paved roads - Tertiary Roads - Plaridel-Pullian Diversion Road K0042+330 to K0042+571 Plaridel & Pullian, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/6/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	2,055,881.29	-	2,055,881.29					PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0071 - Asset Preservation - Rehabilitation/Reconstruction/Upgrading of damaged paved roads - Tertiary Roads - Bigaa-Plaridel via Bulacana nd Malolos Road K0047+280 to K0047+365.60 Malolos City, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/6/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	1,448,740.32	-	1,448,740.32					PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0072 - Construction (Completion) of multi-purpose building Pritil, Guiguinto, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/6/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	1,485,154.24	-	1,485,154.24					PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0073 - Rehabilitation of multi-purpose building (covered court) brgy. San Juan, Balagtas, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/6/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	988,292.76	-	988,292.76					PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0074 - Construction/Improvement of multi-purpose building (day care center) brgy. Balungao, Calumpit, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/6/2018	12/14/2018	12/27/2018	12/27/2018								FY 2019 NEP	999,878.89	-	999,878.89					PICE, BCA, COA & K of C	12/10/2018	12/10/2018	12/10/2018	12/27/2018	12/27/2018		waiting for the approval of FY 2019 GAA
	19CC0075 - Asset Preservation - Construction/Upgrading/Rehabilitation of drainage along national roads - Tertiary Roads - Baliwag-Candaba Road K0052+150 - K0052+800, K0055+137 - K0055+470, K0055+800 - K0056+808.50 Baliwag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	12/3/2018	12/7/2018	12/17/2018	12/28/2018	12/28/2018								FY 2019 NEP	29,533,849.33	-	29,533,849.33					PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		waiting for the approval of FY 2019 GAA
	19CC0076 - Construction of flood control structures along Angat River at Talampas Section Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	12/3/2018	12/7/2018	12/17/2018	12/28/2018	12/28/2018								FY 2019 NEP	29,533,849.33	-	29,533,849.33					PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		waiting for the approval of FY 2019 GAA
	19CC0077 - Construction/Improvement of Access Roads leading to declared Tourism Destinations San Martin de Porres and Daily Bread Farm Bonga Menor, Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	12/3/2018	12/7/2018	12/17/2018	12/28/2018	12/28/2018								FY 2019 NEP	19,600,392.04	-	19,600,392.04					PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		waiting for the approval of FY 2019 GAA
	19CC0078 - Construction of flood control structures along Angat River Bintog Section Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	12/3/2018	12/7/2018	12/17/2018	12/28/2018	12/28/2018								FY 2019 NEP	19,374,905.46	-	19,374,905.46					PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		waiting for the approval of FY 2019 GAA
	19CC0079 - Asset Preservation - Preventive Maintenance - Tertiary Roads along Baliwag-Candaba Road K0053+808 to K0053+832, K0052+(-1379) to K0052+(-464), K0053+850 to K0053+1000, K0056+181 to K++56+635, K0057+000 to K0057+180 Baliwag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	12/3/2018	12/7/2018	12/17/2018	12/28/2018	12/28/2018								FY 2019 NEP	16,681,268.56	-	16,681,268.56					PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		waiting for the approval of FY 2019 GAA
	19CC0080 - Asset Preservation - Preventive Maintenance - Tertiary Roads along Gen. Alejo Santos Highway K0043+000 to K0043+960, K0044+000 to K0044+541 Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	12/3/2018	12/7/2018	12/17/2018	12/28/2018	12/28/2018								FY 2019 NEP	14,294,207.79	-	14,294,207.79					PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		waiting for the approval of FY 2019 GAA
	19CC0081 - Asset Preservation - Preventive Maintenance - Tertiary Roads along Old Cagayan Valley Road K0045+514 - K0046+000, K0046+390 - K0047+000 Baliwag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	12/3/2018	12/7/2018	12/17/2018	12/28/2018	12/28/2018								FY 2019 NEP	11,440,598.78	-	11,440,598.78					PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		waiting for the approval of FY 2019 GAA
	19CC0082 - Asset Preservation - Rehabilitation/Reconstruction/Upgrading of damaged paved roads - Tertiary Roads along Plaridel-Pullian Diversion Road Plaridel Section K0042+013 to K0042+299 Plaridel, Bulacan	Bulacan 1st DEO	National Competitive Bidding	12/3/2018	12/7/2018	12/17/2018	12/28/2018	12/28/2018								FY 2019 NEP	11,236,369.96	-	11,236,369.96					PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		waiting for the approval of FY 2019 GAA
	19CC0083 - Asset Preservation - Rehabilitation/Reconstruction/Upgrading of damaged paved roads - Tertiary Roads along Gne. Alejo Santos Highway K0056+443 to K0056+743, K0056+1482 to K0056+1818 Bustos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	12/3/2018	12/7/2018	12/17/2018	12/28/2018	12/28/2018								FY 2019 NEP	10,035,055.03	-	10,035,055.03					PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		waiting for the approval of FY 2019 GAA
	19CC0084 - Asset Preservation - Rehabilitation/Reconstruction/Upgrading of damaged paved roads - Tertiary Roads along Bocaue-San Jose Road K0027+799 to K0028+228.20 Bocaue, Bulacan	Bulacan 1st DEO	National Competitive Bidding	12/3/2018	12/7/2018	12/17/2018	12/28/2018	12/28/2018								FY 2019 NEP	9,997,011.54	-	9,997,011.54					PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		waiting for the approval of FY 2019 GAA
	19CC0085 - Retrofitting/Strengthening of Permanent Bridges Atlag Bridge (B01726L2) along Bigaa-Plaridel via Bulacan and Malolos Road Malolos, Bulacan	Bulacan 1st DEO	National Competitive Bidding	12/3/2018	12/7/2018	12/17/2018	12/28/2018	12/28/2018								FY 2019 NEP	9,798,857.60	-	9,798,857.60					PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		waiting for the approval of FY 2019 GAA
	19CC0086 - Asset Preservation - Rehabilitation/Reconstruction/Upgrading of damaged paved roads - Secondary Roads - Pullian-Calumpit Road K0047+550 to K0047+880.80, K0049+900 to K0049+978.80 Pullian & Calumpit, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/7/2018	12/17/2018	12/28/2018	12/28/2018								FY 2019 NEP	5,996,856.31	-	5,996,856.31					PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		waiting for the approval of FY 2019 GAA

	19CC0087 - Asset preservation - Preventive Maintenance - Tertiary Roads - Paridel-Pullian Diversion Road K0042+910 to K0044+250, K0043+629 to K0043+812 Pullian, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/7/2018	12/17/2018	12/28/2018	12/28/2018							FY 2019 NEP	3,648,787.60	-	3,648,787.60				PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		waiting for the approval of FY 2019 GAA
	19CC0088 - Package II-2019 - Road Improvement of local road Sabang, Concreting of road brgy. Calantipay & Construction of drainage canal Tiaong, Baliuag, Bulacan	Bulacan 1st DEO	National Competitive Bidding	N/A	12/7/2018	12/17/2018	12/28/2018	12/28/2018							FY 2019 NEP	4,914,329.76	-	4,914,329.76				PICE, BCA, COA & K of C	12/11/2018	12/11/2018	12/11/2018	12/28/2018	12/28/2018		waiting for the approval of FY 2019 GAA
																1,998,570,316.35	10,866,630.00	2,009,436,945.85											
Total Alloted Budget of On-going Procurement Activities																	1,998,570,316.35	10,866,630.00	2,009,436,945.85										