



Procurement Monitoring Report from JANUARY 1, 2020 - JUNE 30, 2020

Procurement Monitoring Report from JANUARY 1, 2020 - JUNE 30, 2020																																		
Code (PAP)	PROCUREMENT PROJECT	PMO/ End-User	Is this Early Procurement?	Mode of Procurement	Actual Procurement Activity													Source of Funds	ABC (Php)			Contract Cost (Php)			List of Invited Observers	Pre-bid Conference	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qua.	Notice of Award	Contract Signing	Delivery/ Acceptance	Remarks (Explaining changes from the APP)
					Pre-Procurement Conference	Ads/Post of IAEB	Pre-bid Conference	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qua.	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Acceptance/ Turnover		Total	MOOE	CO	Total	MOOE	CO										
ON-GOING PROCUREMENT ACTIVITIES																																		
CIVIL WORKS																																		
20FC0060	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS; DAET - VINZONS LEADING TO MANTIGBI - SULA - SABANG - AGUIT-IT BEACH, QUINAMANUKAN ISLAND, VINZONS, CAMARINES NORTE NORTE, VINZONS, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 11, 2019	DEC. 18-25, 2019	DEC. 26, 2019	JAN. 07, 2020	JAN. 07, 2020	JAN. 8, 2020	JAN. 10, 2020	FEB. 12, 2020	FEB. 13, 2020	FEB. 14, 2020	JAN. 07, 2020			GAA FY 2020 (DOT-DPWH COVERGE PROJECT)	28,419,983.13		28,419,983.13	27,897,551.00		27,897,551.00	1,2,4,5	DEC. 26, 2019	JAN. 7, 2020	JAN. 7, 2020	JAN. 8-13, 2020	JAN. 14-20, 2020	JAN. 21-27, 2020	JAN. 28-30, 2020		
20FC0061	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS; DAET-SAN VICENTE-SAN LORENZO ROAD LEADING TO DACULANG DANAW, MANANAP FALLS, MOUNTATION RANGE & MAMPUROG RIVER, CAMARINES NORTE, BRGY. MAISOG, SAN LORENZO RUIZ, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 11, 2019	DEC. 18-25, 2019	DEC. 26, 2019	JAN. 07, 2020	JAN. 07, 2020	JAN. 08, 2020	JAN. 15, 2020	FEB. 21, 2020	FEB. 24, 2020	FEB. 27, 2020	MAR. 3, 2020			GAA FY 2020 (DOT-DPWH COVERGE PROJECT)	19,599,891.04		19,599,891.04	19,350,997.28		19,350,997.28	1,2,4,5	DEC. 26, 2019	JAN. 7, 2020	JAN. 7, 2020	JAN. 8-13, 2020	JAN. 14-20, 2020	JAN. 21-27, 2020	JAN. 28-30, 2020		
20FC0062	FLOOD MANAGEMENT PROGRAM; CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS, CONSTRUCTION OF MINASAG RIVER CONTROL, BRGY. RIZAL STA. ELENA, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 11, 2019	DEC. 18-25, 2019	DEC. 26, 2019	JAN. 07, 2020	JAN. 07, 2020	JAN. 8, 2020	JAN. 15, 2020							GAA FY 2020	48,999,560.23		48,999,560.23				1,2,4,5	DEC. 26, 2019	JAN. 7, 2020	JAN. 7, 2020	JAN. 8-13, 2020	JAN. 14-20, 2020	JAN. 21-27, 2020	JAN. 28-30, 2020	FOR AWARD/FUND LATE RELEASE	
20FC0063	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASIN AND PRINCIPAL RIVER - CONSTRUCTION OF DAET RIVER CONTROL STRUCTURE, BRGY. GUBAT, DAET, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 11, 2019	DEC. 18-25, 2019	DEC. 26, 2019	JAN. 07, 2020	JAN. 07, 2020	JAN. 08, 2020	JAN. 15, 2020	FEB. 21, 2020	FEB. 24, 2020	FEB. 27, 2020	MAR. 3, 2020			GAA FY 2020	19,598,409.62		19,598,409.62	18,813,080.43		18,813,080.43	1,2,4,5	DEC. 26, 2019	JAN. 7, 2020	JAN. 7, 2020	JAN. 8-13, 2020	JAN. 14-20, 2020	JAN. 21-27, 2020	JAN. 28-30, 2020		
20FC0064	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROAD BATOBALANI - TAWIG - TUGOS - PARACALE RD. K0334+731-K0334+751, K0334+819-K0334+951,K0335+010-K0335+180, BRGY. TUGOS, PARACALE, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	N/A	DEC. 18-25, 2019	DEC. 26, 2019	JAN. 07, 2020	JAN. 07, 2020	JAN. 8, 2020	JAN. 12, 2020							FY 2020 DPWH INFRASTRUCTURE PROGRAM	4,311,985.55		4,311,985.55				1,2,4,5	DEC. 26, 2019	JAN. 7, 2020	JAN. 7, 2020	JAN. 8-13, 2020	JAN. 14-20, 2020	JAN. 21-27, 2020	JAN. 28-30, 2020	FOR AWARD/FUND LATE RELEASE	
20FC0065	CONSTRUCTION /REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS; CONSTRUCTION OF VINZONS RIVER CONTROL STRUCTURE, BRGY. III, VIINZONS, CAMARINES NORTE, BRGY. III, VINZONS, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 16, 2019	DEC. 23-30, 2019	JAN. 03, 2020	JAN. 16, 2020	JAN. 16, 2020	JAN. 17, 2020	JAN. 21, 2020							GAA FY 2020	19,599,630.02		19,599,630.02				1,2,4,5	JAN. 3, 2020	JAN. 16, 2020	JAN. 16, 2020	JAN. 17-23, 2020	JAN. 24 FEB. 2, 2020	FEB. 3-10, 2020	FEB. 11-13, 2020	FOR AWARD/FUND LATE RELEASE	
20FC0066	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF NATIONAL ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - TERTIARY ROAD BATOBALANI - TAWIG - TUGOS - PARACALE RD. K0331+440 - K0331+470, K0333+510-K0333+633,K0333+735-K0333+765,K0333+145-K0334+252, PARACALE, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 16, 2019	DEC. 23-30, 2019	JAN. 03, 2020	JUN. 5, 2020	JUN. 5, 2020									FY 2020 DPWH INFRASTRUCTURE PROGRAM	19,599,952.89		19,599,952.89				1,2,4,5	JAN. 3, 2020	JAN. 16, 2020	JAN. 16, 2020	JAN. 17-23, 2020	JAN. 24 FEB. 2, 2020	FEB. 3-10, 2020	FEB. 11-13, 2020	RE-BID (NON-DROPPING)	
20FC0067	CONSTRUCTION OF TALISAY FLOOD CONTROL STRUCTURE, BRGY. BINANUAAN, TALISAY, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 16, 2019	DEC. 23-30, 2019	JAN. 03, 2020	JAN. 16, 2020	JAN. 16, 2020	JAN. 17, 2020	JAN. 23, 2020	FEB. 12, 2020	FEB. 13, 2020	FEB. 14, 2020	FEB. 18, 2020			GAA FY 2020	48,999,043.10		48,999,043.10	48,001,035.44		48,001,035.44	1,2,4,5	JAN. 3, 2020	JAN. 16, 2020	JAN. 16, 2020	JAN. 17-23, 2020	JAN. 24 FEB. 2, 2020	FEB. 3-10, 2020	FEB. 11-13, 2020		

Code (PAP)	PROCUREMENT PROJECT	PMO/ End-User	Is this Early Procurement?	Mode of Procurement	Actual Procurement Activity														ABC (Php)			Contract Cost (Php)			List of Invited Observers	Pre-bid Conference	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qua.	Notice of Award	Contract Signing	Delivery/Acceptance	Remarks (Explaining changes from the APP)
					Pre-Procurement Conference	Ads/Post of IAEB	Pre-bid Conference	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qua.	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Acceptance/Turnover	Source of Funds	Total	MOOE	CO	Total	MOOE	CO										
20FC0068	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEM - CONSTRUCTION OF FLOOD CONTROL STRUCTURE, MABILO II SECTION, LABO, CAMARINES NORTE, BRGY. MABILO, LABO, CAMARINE NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 16, 2019	DEC. 23-30, 2019	JAN. 03, 2020	JAN. 16, 2020	JAN. 16, 2020	JAN. 17, 2020	JAN. 21, 2020							GAA FY 2020	48,998,895.03		48,998,895.03				1,2,4,5	JAN. 3, 2020	JAN. 16, 2020	JAN. 16, 2020	JAN. 17-23, 2020	JAN. 24 FEB. 2, 2020	FEB. 3-10, 2020	FEB. 11-13, 2020		FOR AWARD/FUND LATE RELEASE
20FC0069	CONSTRUCTION/REHABILITATION /IMPROVEMENT OF MANGCAMAGONG - MATOOG-TOOG SEAWALL, BARANGAY MANGCAMAGONG, BASUD, CAMARINES NORTE AND BARANGAY MATOOG-TOOG, MERCEDES, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 16, 2019	DEC. 23-30, 2019	JAN. 03, 2020	JAN. 16, 2020	JAN. 16, 2020	JAN.17, 2020	JAN. 21, 2020	FEB. 21, 2020	FEB. 24, 2020	FEB. 27, 2020	MAR. 3, 2020			GAA FY 2020	77,199,595.48		77,199,595.48	74,888,732.79		74,888,732.79	1,2,4,5	JAN. 3, 2020	JAN. 16, 2020	JAN. 16, 2020	JAN. 17-23, 2020	JAN. 24 FEB. 2, 2020	FEB. 3-10, 2020	FEB. 11-13, 2020		
20FC0070	CONSTRUCTION OF SEAWALL BARANGAY MANGCAMAGONG, BASUD. CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 16, 2019	DEC. 23-30, 2019	JAN. 03, 2020	JAN. 16, 2020	JAN. 16, 2020	JAN.29, 2020	FEB. 3, 2020							GAA FY 2020	96,499,761.55		96,499,761.55				1,2,4,5	JAN. 3, 2020	JAN. 16, 2020	JAN. 16, 2020	JAN. 17-23, 2020	JAN. 24 FEB. 2, 2020	FEB. 3-10, 2020	FEB. 11-13, 2020		FOR AWARD/FUND LATE RELEASE
20FC0071	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - TERTIARY ROADS DAET-MERCEDES RD. - K0344+000-K0345+017,K0347+000-K0348+577,K0347+000-K0347+246,K0348+000-K0348+529, DAET-MERCEDES ROAD, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 26, 2019	DEC. 31, 2019 - JAN. 6, 2020	JAN. 7, 2020	JAN. 20, 2020	JAN. 20, 2020									FY 2020 DPWH INFRASTRUCTURE PROGRAM	48,999,826.04		48,999,826.04				1,2,4,5	JAN.. 7, 2020	JAN. 20, 2020	JAN. 20, 2020	JAN. 21-24, 2020	JAN. 27-FEB. 3, 2020	FEB. 4-7, 2020	FEB. 10-17, 2020		WITH BID BULLETIN/POSTPONEMENT
20FC0072	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF NATIONAL ROAD WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - PRIMARY ROAD DAANG MAHARLIKA (LZ) - K0355+019-K0355+044,K0355+689-K0355+835,K0361+715-K0361+782, BASUD, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 26, 2019	DEC. 31, 2019 - JAN. 6, 2020	JAN. 7, 2020	MAY. 26, 2020	MAY. 26, 2020	MAY 26, 2020	MAY 27, 2020	MAY 27, 2020	MAY 26, 2020	MAY 29, 2020	JUNE 2, 2020			FY 2020 DPWH INFRASTRUCTURE PROGRAM	48,999,655.09		48,999,655.09	48,126,205.34		48,126,205.34	1,2,4,5	JAN.. 7, 2020	JAN. 20, 2020	JAN. 20, 2020	JAN. 21-24, 2020	JAN. 27-FEB. 3, 2020	FEB. 4-7, 2020	FEB. 10-17, 2020		WITH BID BULLETIN (RE-ADVERTISED)
20FC0073	NETWORK DEVELOPMENT PROGRAM - ROAD WIDENING - PRIMARY ROADS, DAANG MAHARLIKA (LZ) K0319+027-K0319+951,K0323+800-K0324+284	CONSTRUCTION		PUBLIC BIDDING	MAY 29, 2020	JUN. 5-9, 2020	JUN. 15, 2020	JUN 29, 2020	JUN. 29, 2020									FY 2020 DPWH INFRASTRUCTURE PROGRAM	48,997,974.55		48,997,974.55				1,2,4,5	MAR. 5, 2020	JUN. 29, 2020	JUN. 29, 2020	JUN. 30-JULY 3, 2020	JULY 6-10, 2020	JULY 13-15, 2020	JULY 16-20, 2020		RE-ADVERTISED
20FC0074	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS; CONSTRUCTION OF FLOOD MITIGATION STRUCTURE ALONG LABO RIVER (GUMAMELA SECTION), BRGY. GUAMAMELA, LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 26, 2019	DEC. 31, 2019 - JAN. 6, 2020	JAN. 7, 2020	JAN. 20, 2020	JAN. 20, 2020	JAN. 29, 2020	JAN. 31, 2020							GAA FY 2020	58,092,610.96		58,092,610.96				1,2,4,5	JAN.. 7, 2020	JAN. 20, 2020	JAN. 20, 2020	JAN. 21-24, 2020	JAN. 27-FEB. 3, 2020	FEB. 4-7, 2020	FEB. 10-17, 2020		FOR AWARD/FUND LATE RELEASE
20FC0075	NETWORK DEVELOPMENT - ROAD WIDENING - PRIMARY ROADS DAANG MAHARLIKA (LZ) K0324+284-K0326+398,K0326+598-K0326+703,K0326+852-K0327+351, LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 26, 2019	DEC. 31, 2019 - JAN. 6, 2020	JAN. 7, 2020	JAN. 20, 2020	JAN. 20, 2020									GAA FY 2020	86,849,298.40		86,849,298.40				1,2,4,5	JAN.. 7, 2020	JAN. 20, 2020	JAN. 20, 2020	JAN. 21-24, 2020	JAN. 27-FEB. 3, 2020	FEB. 4-7, 2020	FEB. 10-17, 2020		WITH BID BULLETIN/POSTPONEMENT
20FC0076	ASSET PRESERVATION - REHABILITATION/RECONSTRUCTION OF NATIONAL ROAD WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE - TERTIARY ROADS BAGONG SILANG - CAPALONGA RD. - K0300+400-K0300+450, K0328+277-K0328+354, BAGONG SILANG-CAPALONGA, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 31, 2019	JAN. 7, -13, 2020	JAN. 14, 2020	JAN. 27, 2020	JAN. 27, 2020	JAN. 29, 2020	JAN. 31, 2020							FY 2020 DPWH INFRASTRUCTURE PROGRAM	17,639,937.44		17,639,937.44				1,2,4,5	JAN. 14, 2020	JAN. 27, 2020	JAN. 27, 2020	JAN. 28-30, 2020	JAN. 31-FEB. 7, 2020	FEB. 10-13, 2020	FEB. 14-20, 2020		FOR AWARD/FUND LATE RELEASE
20FC0077	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS - CONSTRUCTION OF SAN NICOLAS RIVER CONTROL, BRGY. CABANBANAN, SAN VICENTE, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 31, 2019	JAN. 7, -13, 2020	JAN. 14, 2020	MAY. 26, 2020	MAY 26, 2020	MAY 26, 2020	MAY. 27, 2020	MAY 28, 2020	MAY 29, 2020	MAY 29, 2020	JUNE 2, 2020			GAA FY 2020	35,005,235.23		35,005,235.23	33,603,271.91		33,603,271.91	1,2,4,5	JAN. 14, 2020	JAN. 27, 2020	JAN. 27, 2020	JAN. 28-30, 2020	JAN. 31-FEB. 7, 2020	FEB. 10-13, 2020	FEB. 14-20, 2020		WITH BID BULLETIN (RE-ADVERTISED)
20FC0078	WIDENING OF PERMANENT BRIDGE MASALONG BR. (B02717LZ) ALONG DAANG MAHARLIKA (LZ), LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 31, 2019	JAN. 7, -13, 2020	JAN. 14, 2020	JAN. 27, 2020	JAN. 27, 2020	JAN. 29, 2020	JAN. 31, 2020	FEB. 12, 2020	FEB. 13, 2020	FEB. 14, 2020	FEB. 18, 2020			GAA FY 2020	39,199,991.48		39,199,991.48	37,739,069.77		37,739,069.77	1,2,4,5	JAN. 14, 2020	JAN. 27, 2020	JAN. 27, 2020	JAN. 28-30, 2020	JAN. 31-FEB. 7, 2020	FEB. 10-13, 2020	FEB. 14-20, 2020		

Code (PAP)	PROCUREMENT PROJECT	PMO/ End-User	Is this Early Procurement?	Mode of Procurement	Actual Procurement Activity														Source of Funds	ABC (Php)			Contract Cost (Php)			List of Invited Observers	Pre-bid Conference	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qua.	Notice of Award	Contract Signing	Delivery/ Acceptance	Remarks (Explaining changes from the APP)
					Pre-Procurement Conference	Ads/Post of IABE	Pre-bid Conference	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qua.	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Acceptance/Turnover	Total		MOOE	CO	Total	MOOE	CO											
20FC0079	ASSET PRESERVATION - CONSTRUCTION/UPGRADING/REHABILITATION OF DRAINAGE ALONG NATIONAL ROADS - SECONDARY ROAD TAGAS - DAET POBLACION - MAGANG RD. - K0340=875.30 - K0341+587, K0342+712.35-K0342+878.80, DAET, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	DEC. 31, 2019	JAN. 7 - 13, 2020	JAN. 14, 2020	JAN. 27, 2020	JAN. 27, 2020	JAN. 29, 2020	JAN. 31, 2020							FY 2020 DPWH INFRASTRUCTURE PROGRAM	13,379,929.57		13,379,929.57				1,2,4,5	JAN. 14, 2020	JAN. 27, 2020	JAN. 27, 2020	JAN. 28-30, 2020	JAN. 31-FEB. 7, 2020	FEB. 10-13, 2020	FEB. 14-20, 2020		FOR AWARD/FUND LATE RELEASE	
20FC0080	NETWORK DEVELOPMENT - PAVING OF UNPAVED ROADS - TERTIARY ROADS STA. ELENA - CAPALONGA BY PASS COASTAL RD. - (S06073LZ) CHAINAGE 9262.5 - CHAINAGE 9995, BRGY. DEL PILAR, CAPALONGA, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	JAN. 3, 2020	JAN. 8-14, 2020	JAN. 15, 2020	JAN. 28, 2020	JAN. 28, 2020	JAN. 29, 2020	FEB. 6, 2020	FEB. 21, 2020	FEB. 24, 2020	FEB. 27, 2020	MAR. 3, 2020			FY 2020 DPWH INFRASTRUCTURE PROGRAM	29,399,998.30		29,399,998.30	28,960,631.53		28,960,631.53	1,2,4,5	JAN. 15, 2020	JAN. 28, 2020	JAN. 28, 2020	JAN. 29-31, 2020	FEB. 3-7, 2020	FEB. 10-14, 2020	FEB. 17-21, 2020			
20FC0081	REPLACEMENT OF PERMANENT WEAK BRIDGE POTOT BR (B02714LZ) ALONG DAANG MAHARLIKA (LZ), BRGY. MALANGCAO - BASUD, LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	JAN. 3, 2020	JAN. 8-14, 2020	JAN. 15, 2020	JAN. 28, 2020	JAN. 28, 2020	JAN.29, 2020	JAN. 31, 2020	FEB. 21, 2020	FEB. 24, 2020	FEB. 27, 2020	MAR. 3, 2020			GAA FY 2020	65,619,993.33		65,619,993.33	63,332,452.96		63,332,452.96	1,2,4,5	JAN. 15, 2020	JAN. 28, 2020	JAN. 28, 2020	JAN. 29-31, 2020	FEB. 3-7, 2020	FEB. 10-14, 2020	FEB. 17-21, 2020			
20FC0082	CONSTRUCTION OF ROAD BARANGAY BIBIRAO, BRGY. BIBIRAO, DAET, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	JAN. 3, 2020	JAN. 8-14, 2020	JAN. 15, 2020	JAN. 28, 2020	JAN. 28, 2020	JAN. 29, 2020	JAN. 31, 2020							FY 2020 DPWH INFRASTRUCTURE PROGRAM	19,799,957.27		19,799,957.27				1,2,4,5	JAN. 15, 2020	JAN. 28, 2020	JAN. 28, 2020	JAN. 29-31, 2020	FEB. 3-7, 2020	FEB. 10-14, 2020	FEB. 17-21, 2020			
20FC0083	CONSTRUCTION OF ROAD, BRGY. CAMAMBUGAN, DAET, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	JAN. 27, 2020	FEB. 3-10, 2020	FEB. 11, 2020	FEB. 24, 2020	FEB. 24, 2020	FEB. 26, 2020	FEB. 27, 2020							GAA FY 2020	14,849,882.19		14,849,882.19				1,2,4,5	FEB. 11, 2020	FEB. 24, 2020	FEB. 24, 2020	FEB. 25-28, 2020	MAR. 2-6, 2020	MAR. 9-11, 2020	MAR. 12-16, 2020		FOR AWARD/FUND LATE RELEASE	
20FC0084	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATING STRUCTURE AND DRAINAGE SYSTEM, CONSTRUCTION OF SULA SEAWALL, BRGY. SULA, VINZONS, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	MAY 29, 2020	JUN. 5-9, 2020	JUN. 15, 2020	JUN 29, 2020	JUN. 29, 2020									GAA FY 2020	9,799,746.52		9,799,746.52				1,2,4,5	MAR. 5, 2020	JUN. 29, 2020	JUN. 29, 2020	JUN. 30-JULY 3, 2020	JULY 6-10, 2020	JULY 13-15, 2020	JULY 16-20, 2020		RE-ADVERTISED	
20FC0085	CONSTRUCTION/REPAIR/REHABILITATION/IMPROVEMENT OF DAET RIVER CONTROL STRUCTURES ALAWIHAO SECTION, BRGY. ALAWIHAO, DAET, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	JAN. 27, 2020	FEB. 3-10, 2020	FEB. 11, 2020	FEB. 24, 2020	FEB. 24, 2020	MAR. 2, 2020	MAR. 7, 2020							GAA FY 2020	24,499,747.37		24,499,747.37				1,2,4,5	FEB. 11, 2020	FEB. 24, 2020	FEB. 24, 2020	FEB. 25-28, 2020	MAR. 2-6, 2020	MAR. 9-11, 2020	MAR. 12-16, 2020		FOR AWARD/FUND LATE RELEASE	
20FC0086	CONCRETING OF ROAD AT BRGY. DAGUIT, LABO, CAMARINES NORTE, BRGY. DAGUIT, LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	JAN. 27, 2020	FEB. 3-10, 2020	FEB. 11, 2020	FEB. 24, 2020	FEB. 24, 2020	FEB. 26, 2020	MAR. 4, 2020							GAA FY 2020	9,899,850.21		9,899,850.21				1,2,4,5	FEB. 11, 2020	FEB. 24, 2020	FEB. 24, 2020	FEB. 25-28, 2020	MAR. 2-6, 2020	MAR. 9-11, 2020	MAR. 12-16, 2020		FOR AWARD/FUND LATE RELEASE	
20FC0087	LOCAL PROGRAM; FLOOD CONTROL AND DRAINAGE, CONSTRUCTION OF FLOOD CONTROL RIVER AT BRGY. DALAS, LABO, CAMARINES NORTE, BRGY. DALAS, LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	JAN. 27, 2020	FEB. 3-10, 2020	FEB. 11, 2020	FEB. 24, 2020	FEB. 24, 2020	FEB. 26, 2020	MAR. 4, 2020							GAA FY 2020	9,799,620.36		9,799,620.36				1,2,4,5	FEB. 11, 2020	FEB. 24, 2020	FEB. 24, 2020	FEB. 25-28, 2020	MAR. 2-6, 2020	MAR. 9-11, 2020	MAR. 12-16, 2020		FOR AWARD/FUND LATE RELEASE	
20FC0088	CONCRETING OF BRGY. STA. CRUZ - BRGY. SAN JOSE ROAD, JOSE PANGANIBAN, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	JAN. 27, 2020	FEB. 3-10, 2020	FEB. 11, 2020	FEB. 24, 2020	FEB. 24, 2020	FEB. 26, 2020	FEB. 27, 2020							GAA FY 2020	9,899,968.60		9,899,968.60				1,2,4,5	FEB. 11, 2020	FEB. 24, 2020	FEB. 24, 2020	FEB. 25-28, 2020	MAR. 2-6, 2020	MAR. 9-11, 2020	MAR. 12-16, 2020		FOR AWARD/FUND LATE RELEASE	
20FC0089	REPAIR/IMPROVEMENT OF LANITON FLOOD CONTROL STRUCTURES OF LANITON BRIDGE, BRGY. LANITON, BASUD, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	FEB. 3, 2020	FEB. 10-17, 2020	FEB. 18, 2020	MAR. 2, 2020	MAR. 2, 2020	MAR. 3, 2020	MAR. 5, 2020							GAA FY 2020	9,799,959.38		9,799,959.38				1,2,4,5	FEB. 18, 2020	MAR. 2, 2020	MAR. 2, 2020	MAR. 3-6, 2020	MAR.9-13, 2020	MAR. 16-18, 2020	MAR. 19-23, 2020		FOR AWARD/FUND LATE RELEASE	
20FC0090	ROAD OPENING/CONCRETING OF ROAD AT BRGY. CABATUHAN, LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	FEB. 3, 2020	FEB. 10-17, 2020	FEB. 18, 2020	MAR. 2, 2020	MAR. 2, 2020	MAR. 3, 2020	MAR. 5, 2020							GAA FY 2020	9,899,728.83		9,899,728.83				1,2,4,5	FEB. 18, 2020	MAR. 2, 2020	MAR. 2, 2020	MAR. 3-6, 2020	MAR.9-13, 2020	MAR. 16-18, 2020	MAR. 19-23, 2020		FOR AWARD/FUND LATE RELEASE	
20FC0091	CONCRETING OF BRGY. MATANLANG TO BRGY. BAYAN-BAYAN ROAD, LABO, CAMARINES NORTE, BRGY. BAYAN BAYAN, LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	MAY 29, 2020	JUN. 5-9, 2020	JUN. 15, 2020	JUN 29, 2020	JUN. 29, 2020									GAA FY 2020	19,799,815.98		19,799,815.98				1,2,4,5	MAR. 5, 2020	JUN. 29, 2020	JUN. 29, 2020	JUN. 30-JULY 3, 2020	JULY 6-10, 2020	JULY 13-15, 2020	JULY 16-20, 2020		RE-ADVERTISED	

Code (PAP)	PROCUREMENT PROJECT	PMO/ End-User	Is this Early Procurement?	Mode of Procurement	Actual Procurement Activity													Source of Funds	ABC (Php)			Contract Cost (Php)			List of Invited Observers	Pre-bid Conference	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qua.	Notice of Award	Contract Signing	Delivery/ Acceptance/ Turnover	Remarks (Explaining changes from the APP)
					Pre-Procurement Conference	Ads/Post of IAEB	Pre-bid Conference	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qua.	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Acceptance/ Turnover		Total	MOOE	CO	Total	MOOE	CO										
20FC0092	CONSTRUCTION OF MULTI-PURPOSE BUILDING SAN ISIDRO ELEMENTARY SCHOOL, BRGY. SAN ISIDRO, TALISAY, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	N/A	FEB. 13-20, 2020	FEB. 21, 2020	MAR. 05, 2020	MAR. 05, 2020	MAR. 6, 2020	MAR. 9, 2020							GAA FY 2020 LIP	2,970,000.00		2,970,000.00				1,2,4,5	FEB. 21, 2020	MAR. 5, 2020	MAR. 5, 2020	MAR. 6-9, 2020	MAR. 10-13, 2020	MAR. 16-18, 2020	MAR. 19-23, 2020		FOR AWARD/FUND LATE RELEASE
20FC0093	CONSTRUCTION OF MULTI-PURPOSE BUILDING, GABON ELEMENTARY SCHOOL, BRGY. GABON, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	N/A	FEB. 13-20, 2020	FEB. 21, 2020	MAR. 05, 2020	MAR. 05, 2020	MAR. 6, 2020	MAR. 9, 2020							GAA FY 2020 LIP	4,950,000.00		4,950,000.00				1,2,4,5	FEB. 21, 2020	MAR. 5, 2020	MAR. 5, 2020	MAR. 6-9, 2020	MAR. 10-13, 2020	MAR. 16-18, 2020	MAR. 19-23, 2020		FOR AWARD/FUND LATE RELEASE
20FC0094	CONSTRUCTION OF MULTI-PURPOSE BUILDING, STA. CRUZ ELEMENTARY SCHOOL, BRGY. STA. CRUZ, TALISAY, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	N/A	FEB. 13-20, 2020	FEB. 21, 2020	MAR. 05, 2020	MAR. 05, 2020	MAR. 6, 2020	MAR. 9, 2020							GAA FY 2020 LIP	4,950,000.00		4,950,000.00				1,2,4,5	FEB. 21, 2020	MAR. 5, 2020	MAR. 5, 2020	MAR. 6-9, 2020	MAR. 10-13, 2020	MAR. 16-18, 2020	MAR. 19-23, 2020		FOR AWARD/FUND LATE RELEASE
20FC0095	CONSTRUCTION OF MULTI-PURPOSE BUILDING MAULAWIN ELEMENTARY SCHOOL, BRGY. MAULAWIN, STA. ELENA, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	N/A	FEB. 13-20, 2020	FEB. 21, 2020	MAR. 05, 2020	MAR. 05, 2020	MAR. 6, 2020	MAR. 9, 2020							GAA FY 2020 LIP	2,970,000.00		2,970,000.00				1,2,4,5	FEB. 21, 2020	MAR. 5, 2020	MAR. 5, 2020	MAR. 6-9, 2020	MAR. 10-13, 2020	MAR. 16-18, 2020	MAR. 19-23, 2020		FOR AWARD/FUND LATE RELEASE
20FC0096	CONSTRUCTION OF MULTI-PURPOSE BUILDING GUMAUS NATIONAL HIGHSCHOOL, BRGY. GUMAUS, PARACALE, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	N/A	FEB. 13-20, 2020	FEB. 21, 2020	MAR. 05, 2020	MAR. 05, 2020	MAR. 6, 2020	MAR. 9, 2020							GAA FY 2020 LIP	3,960,000.00		3,960,000.00				1,2,4,5	FEB. 21, 2020	MAR. 5, 2020	MAR. 5, 2020	MAR. 6-9, 2020	MAR. 10-13, 2020	MAR. 16-18, 2020	MAR. 19-23, 2020		FOR AWARD/FUND LATE RELEASE
20FC0097	CONCRETING OF LOCAL ROAD, BRGY. CALASGASAN, DAET, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	FEB. 6, 2020	FEB. 13-20, 2020	FEB. 21, 2020	MAR. 05, 2020	MAR. 05, 2020	MAR. 6, 2020	MAR. 9, 2020							GAA FY 2020	19,799,903.15		19,799,903.15				1,2,4,5	FEB. 21, 2020	MAR. 5, 2020	MAR. 5, 2020	MAR. 6-9, 2020	MAR. 10-13, 2020	MAR. 16-18, 2020	MAR. 19-23, 2020		FOR AWARD/FUND LATE RELEASE
20FC0098	ROAD OPENING/CONCRETING OF BRGY. ROAD, BRGY. PAG-ASA, LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	FEB. 6, 2020	FEB. 13-20, 2020	FEB. 21, 2020	MAR. 05, 2020	MAR. 05, 2020	MAR. 6, 2020	MAR. 9, 2020							GAA FY 2020	19,799,974.53		19,799,974.53				1,2,4,5	FEB. 21, 2020	MAR. 5, 2020	MAR. 5, 2020	MAR. 6-9, 2020	MAR. 10-13, 2020	MAR. 16-18, 2020	MAR. 19-23, 2020		FOR AWARD/FUND LATE RELEASE
20FC0099	CONSTRUCTION OF WATER SYSTEM LEVEL II, BRGY. GUINATUNGAN, BASUD, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	N/A	FEB. 17-24, 2020	FEB. 25, 2020	MAR. 9, 2020	MAR. 9, 2020	MAR. 10, 2020	MAR. 12, 2020							GAA FY 2020	2,968,077.48		2,968,077.48				1,2,4,5	FEB. 25, 2020	MAR. 9, 2020	MAR. 9, 2020	MAR. 10-13, 2020	MAR. 16-20, 2020	MAR. 23-25, 2020	MAR. 26-30, 2020		FOR AWARD/FUND LATE RELEASE
20FC0100	CONSTRUCTION OF WATER SYSTEM LEVEL II, BRGY. BAGONG SILANG, LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	N/A	FEB. 17-24, 2020	FEB. 25, 2020	MAR. 9, 2020	MAR. 9, 2020	MAR. 10, 2020	MAR. 12, 2020							GAA FY 2020	2,968,888.25		2,968,888.25				1,2,4,5	FEB. 25, 2020	MAR. 9, 2020	MAR. 9, 2020	MAR. 10-13, 2020	MAR. 16-20, 2020	MAR. 23-25, 2020	MAR. 26-30, 2020		FOR AWARD/FUND LATE RELEASE
20FC0101	CONSTRUCTION OF WATER SYSTEM LEVEL II, BRGY. BATOBALANI, PARACALE, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	N/A	FEB. 17-24, 2020	FEB. 25, 2020	MAR. 9, 2020	MAR. 9, 2020	MAR. 10, 2020	MAR. 12, 2020							GAA FY 2020	2,968,280.17		2,968,280.17				1,2,4,5	FEB. 25, 2020	MAR. 9, 2020	MAR. 9, 2020	MAR. 10-13, 2020	MAR. 16-20, 2020	MAR. 23-25, 2020	MAR. 26-30, 2020		FOR AWARD/FUND LATE RELEASE
20FC0102	CONSTRUCTION OF ITOK BRGY. ROAD, BRGY. ITOK, CAPALONGA, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	FEB. 10, 2020	FEB. 17-24, 2020	FEB. 25, 2020	MAR. 9, 2020	MAR. 9, 2020	MAR. 10, 2020	MAR. 12, 2020							GAA FY 2020	14,849,954.06		14,849,954.06				1,2,4,5	FEB. 25, 2020	MAR. 9, 2020	MAR. 9, 2020	MAR. 10-13, 2020	MAR. 16-20, 2020	MAR. 23-25, 2020	MAR. 26-30, 2020		FOR AWARD/FUND LATE RELEASE
20FC0104	CONSTRUCTION OF ROAD WITH SEAWALL, BARANGAY CAYUCUYUCAN, MERCEDES, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	FEB. 20, 2020	FEB. 26-MAR. 4, 2020	MAR. 05, 2020	JUN. 5, 2020	JUN. 5, 2020									GAA FY 2020	96,498,593.57		96,498,593.57				1,2,4,5	MAR. 5, 2020	JUN. 5, 2020	JUN. 5, 2020	JUN. 8-10, 2020	JUN. 11-15, 2020	JUN. 16-19, 2020	JUN. 22-26, 2020		WITH BID BULLETIN
20FC0105	CONSTRUCTION OF STANDARD TWO (2) STOREY DPWH ENGINEERING OFFICE, DPWH COMPOUND, PASIG, DAET, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	MAY 29, 2020	JUN. 5-9, 2020	JUN. 15, 2020	JUN. 29, 2020	JUN. 29, 2020									GAA FY 2020	28,880,600.00		28,880,600.00				1,2,4,5	MAR. 5, 2020	JUN. 29, 2020	JUN. 29, 2020	JUN. 30-JULY 3, 2020	JULY 6-10, 2020	JULY 13-15, 2020	JULY 16-20, 2020		RE-ADVERTISED
20FC0106	CONSTRUCTION OF KABATUHAN BARANGAY ROAD, BRGY. KABATUHAN, LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	FEB. 20, 2020	FEB. 26-MAR. 4, 2020	MAR. 05, 2020	JUN. 5, 2020	JUN. 5, 2020									GAA FY 2020	14,849,959.20		14,849,959.20				1,2,4,5	MAR. 5, 2020	JUN. 5, 2020	JUN. 5, 2020	JUN. 8-10, 2020	JUN. 11-15, 2020	JUN. 16-19, 2020	JUN. 22-26, 2020		WITH BID BULLETIN

Code (PAP)	PROCUREMENT PROJECT	PMO/ End-User	Is this Early Procurement?	Mode of Procurement	Actual Procurement Activity													Source of Funds	ABC (Php)			Contract Cost (Php)			List of Invited Observers	Pre-bid Conference	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qua.	Notice of Award	Contract Signing	Delivery/Acceptance	Remarks (Explaining changes from the APP)
					Pre-Procurement at Conference	Ads/Post of IAEB	Pre-bid Conference	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qua.	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Acceptance/Turnover		Total	MOOE	CO	Total	MOOE	CO										
20FC0107	ROAD OPENING/CONSTRUCTION OF PUROK 6 TO PUROK 7 BARANGAY ROAD, BRGY. EXCIBAN, LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	FEB. 25, 2020	MAR.3-10, 2020	MAR. 11, 2020	JUN. 5, 2020	JUN. 5, 2020									GAA FY 2020	19,799,955.87		19,799,955.87				1,2,4,5	MAR. 5, 2020	JUN. 5, 2020	JUN. 5, 2020	JUN. 8-10, 2020	JUN. 11-15, 2020	JUN. 16-19, 2020	JUN. 22-26, 2020		WITH BID BULLETIN
20FC0108	CONSTRUTION OF ACCESS ROAD/ROAD OPENING, BRGY. TUACA, BASUD, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	FEB. 25, 2020	MAR. 3-10, 2020	MAR. 11, 2020	JUN. 5, 2020	JUN. 5, 2020									GAA FY 2020	29,699,902.23		29,699,902.23				1,2,4,5	MAR. 5, 2020	JUN. 5, 2020	JUN. 5, 2020	JUN. 8-10, 2020	JUN. 11-15, 2020	JUN. 16-19, 2020	JUN. 22-26, 2020		WITH BID BULLETIN
20FC0109	FLOOD CONTROL STRUCTURES/FACILITIES - REPAIR/IMPROVEMENT AND RESTORATION OF DAET RIVER CONTROL, DAET, CAMARINES NORTE, BRGY I, DAET, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	MAR. 11, 2020	MAR. 18-25, 2020	MAR. 26, 2020	JUN. 30, 2020	JUN. 30, 2020									GAA FY 2020	19,599,110.65		19,599,110.65				1,2,4,5	MAR. 26, 2020	JUN. 30, 2020	JUN. 30, 2020	JULY. 1-3, 2020	JULY 6-10, 2020	JULY 13-15, 2020	JULY 16-20, 2020		WITH BID BULLETIN
20FC0110	REPAIR/IMPROVEMENT AND RESTORATION OF MABULAO CREEK, BRGY. III, DAET, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	MAR. 11, 2020	MAR. 18-25, 2020	MAR. 26, 2020	JUN. 30, 2020	JUN. 30, 2020									GAA FY 2020	14,699,103.73		14,699,103.73				1,2,4,5	MAR. 26, 2020	JUN. 30, 2020	JUN. 30, 2020	JULY. 1-3, 2020	JULY 6-10, 2020	JULY 13-15, 2020	JULY 16-20, 2020		WITH BID BULLETIN
20FC0111	CONSTRUCTION OF MERCEDES FLOOD MITIGATION STRUCTURE, BRGY. II - BRGY III, MERCEDES, CAMARINES NORTE, BRGY. II, MERCEDES, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	MAR. 11, 2020	MAR. 18-25, 2020	MAR. 26, 2020	JUN. 30, 2020	JUN. 30, 2020									GAA FY 2020	9,799,899.73		9,799,899.73				1,2,4,5	MAR. 26, 2020	JUN. 30, 2020	JUN. 30, 2020	JULY. 1-3, 2020	JULY 6-10, 2020	JULY 13-15, 2020	JULY 16-20, 2020		WITH BID BULLETIN
20FC0112	CONSTRUCTION OF TWELVE (12) UNITS REINFORCED CONCRETE RAINWATER COLLECTOR SYSTEM (RWCS)	CONSTRUCTION		PUBLIC BIDDING	N/A	MAY 21-28, 2020	MAY 29, 2020	JUN. 30, 2020	JUN. 30, 2020									GAA FY 2020	4,005,039.50		4,005,039.50				1,2,4,5	MAR. 26, 2020	JUN. 30, 2020	JUN. 30, 2020	JULY. 1-3, 2020	JULY 6-10, 2020	JULY 13-15, 2020	JULY 16-20, 2020		WITH BID BULLETIN
20FC0113	CONSTRUCTION OF DRAINAGE SYSTEM, BARANGAY GUMAMELA, LABO, CAMARINES NORTE, BRGY. GUMAMELA, LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	N/A	MAY 21-28, 2020	MAY 29, 2020	JUN. 30, 2020	JUN. 30, 2020									GAA FY 2020	4,949,994.70		4,949,994.70				1,2,4,5	MAR. 26, 2020	JUN. 30, 2020	JUN. 30, 2020	JULY. 1-3, 2020	JULY 6-10, 2020	JULY 13-15, 2020	JULY 16-20, 2020		WITH BID BULLETIN
20FC0114	ROAD OPENING/CONCRETING OF BRGY. CANAPAWAN - BRGY. CABATUHAN, LABO, CAMARINES NORTE, BRGY. CANAPAWAN - BRGY. CABATUHAN, LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	MAY. 14, 2020	MAY 21-28, 2020	MAY 29, 2020	JUN. 30, 2020	JUN. 30, 2020									GAA FY 2020	49,499,928.26		49,499,928.26				1,2,4,5	MAR. 26, 2020	JUN. 30, 2020	JUN. 30, 2020	JULY. 1-3, 2020	JULY 6-10, 2020	JULY 13-15, 2020	JULY 16-20, 2020		WITH BID BULLETIN
20FC0115	ROAD OPENING/CONCRETING OF BRGY. ROAD CABATUHAN, LABO, CAMARINES NORTE, BRGY. CABATUHAN, LABO, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	MAY. 14, 2020	MAY 21-28, 2020	MAY 29, 2020	JUN. 30, 2020	JUN. 30, 2020									GAA FY 2020	49,497,427.14		49,497,427.14				1,2,4,5	MAR. 26, 2020	JUN. 30, 2020	JUN. 30, 2020	JULY. 1-3, 2020	JULY 6-10, 2020	JULY 13-15, 2020	JULY 16-20, 2020		WITH BID BULLETIN
20FC0116	ROAD OPENING/CONCRETING OF BRGY. ROAD OF VILLA BELEN - BRGY. SAN ANTONIO - BRGY. MABINI, CAPALONGA, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	MAY. 14, 2020	MAY 21-28, 2020	MAY 29, 2020	JUN. 30, 2020	JUN. 30, 2020									GAA FY 2020	96,497,858.43		96,497,858.43				1,2,4,5	MAR. 26, 2020	JUN. 30, 2020	JUN. 30, 2020	JULY. 1-3, 2020	JULY 6-10, 2020	JULY 13-15, 2020	JULY 16-20, 2020		WITH BID BULLETIN
GOODS																																		
20GFC0001	PURCHASE OF OFFICE SUPPLIES, DPWH-CNDEO MAINTENANCE SECTION	MAINTENANCE		PUBLIC BIDDING	N/A	MAR.4-11, 2020	MAR. 12, 2020	N/A	JULY 1, 2020									GAA 2020 MAINTENANCE FIRST QUARTER	49,866.00		49,866.00				1,2,4,6	N/A	N/A	JULY 1, 2020	JULY 2-8, 2020	JULY 9-17, 2020	JULY 20-23, 2020	JULY 24-AUG. 1, 2020		WITH BID BULLETIN
20GFC0002	PURCHASE OF HOT ASPHALT (60/70), PRIMARY AND SECONDARY NATIONAL ROAD	MAINTENANCE		PUBLIC BIDDING	N/A	MAR.4-11, 2020	MAR. 12, 2020	N/A	JULY 1, 2020									GAA 2020 MAINTENANCE FIRST QUARTER	993,789.00		993,789.00				1,2,4,6	N/A	N/A	JULY 1, 2020	JULY 2-8, 2020	JULY 9-17, 2020	JULY 20-23, 2020	JULY 24-AUG. 1, 2020		WITH BID BULLETIN
20GFC0003	PURCHASE OF FUEL AND LUBRICANTS FOR USE IN VARIOUS SERVICE VEHICLE AND EQUIPMENT, DPWH-CNDEO MAINTENANCE SECTION	MAINTENANCE		PUBLIC BIDDING	N/A	MAR.4-11, 2020	MAR. 12, 2020	N/A	JULY 1, 2020									GAA 2020 MAINTENANCE FIRST QUARTER	1,599,980.40		1,599,980.40				1,2,4,6	N/A	N/A	JULY 1, 2020	JULY 2-8, 2020	JULY 9-17, 2020	JULY 20-23, 2020	JULY 24-AUG. 1, 2020		WITH BID BULLETIN
20GFC0004	PURCHASE OF HAZARD MARKERS, CHEVRON SIGNS ALONG DAANG MAHARLIKA (LZ) K0270+500-K0274+400 (WITH EXCEPTION), STA. ELENA, CMARINES NORTE	MAINTENANCE		PUBLIC BIDDING	N/A	MAR.4-11, 2020	MAR. 12, 2020	N/A	JULY 1, 2020									GAA 2020 MAINTENANCE FIRST QUARTER	988,881.06		988,881.06				1,2,4,6	N/A	N/A	JULY 1, 2020	JULY 2-8, 2020	JULY 9-17, 2020	JULY 20-23, 2020	JULY 24-AUG. 1, 2020		WITH BID BULLETIN

Code (PAP)	PROCUREMENT PROJECT	PMO/ End-User	Is this Early Procurement?	Mode of Procurement	Actual Procurement Activity													Source of Funds	ABC (Php)			Contract Cost (Php)			List of Invited Observers	Pre-bid Conference	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qua.	Notice of Award	Contract Signing	Delivery/ Acceptance	Remarks (Explaining changes from the APP)
					Pre-Procurement Conference	Ads/Post of IABE	Pre-bid Conference	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qua.	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Acceptance/ Turnover		Total	MOOE	CO	Total	MOOE	CO										
20GFC0005	PURCHASE OF SPARE PARTS, ACCESSORIES FOR SERVICE VEHICLE AND EQUIPMENT, DPWH-MAINTENANCE SECTION	MAINTENANCE		PUBLIC BIDDING	N/A	MAR.4-11, 2020	MAR.12, 2020	N/A	JULY 1, 2020									GAA 2020 MAINTENANCE FIRST QUARTER	200,000.00		200,000.00				1,2,4,6	N/A	N/A	JULY 1, 2020	JULY 2-8, 2020	JULY 9-17, 2020	JULY 20-23, 2020	JULY 24-AUG. 1, 2020		WITH BID BULLETIN
20GFC0006	PURCHASE OF THERMOPLASTIC PAINT MATERIALS, NATIONAL ROAD (PRIMARY AND SECONDARY)	MAINTENANCE		PUBLIC BIDDING	N/A	MAR.4-11, 2020	MAR.12, 2020	N/A	JULY 1, 2020									GAA 2020 MAINTENANCE FIRST QUARTER	1,499,833.70		1,499,833.70				1,2,4,6	N/A	N/A	JULY 1, 2020	JULY 2-8, 2020	JULY 9-17, 2020	JULY 20-23, 2020	JULY 24-AUG. 1, 2020		WITH BID BULLETIN
20GFC0007	PURCHASE OF HARDWARE MATERIALS, DPWH-CNDEO, DAET, CAMARINES NORTE	MAINTENANCE		PUBLIC BIDDING	N/A	MAR.10-17, 2020	N/A	N/A	JULY 1, 2020									GAA 2020 MAINTENANCE FIRST QUARTER	499,700.00		499,700.00				1,2,4,6	N/A	N/A	JULY 1, 2020	JULY 2-8, 2020	JULY 9-17, 2020	JULY 20-23, 2020	JULY 24-AUG. 1, 2020		WITH BID BULLETIN
20GFC0008	PURCHASE OF IT EQUIPMENT FOR CONSTRUCTION SECTION, DPWH-CNDEO DAET, CAMARINES NORTE	CONSTRUCTION		PUBLIC BIDDING	N/A	MAR.16-23, 2020	N/A	N/A	JULY 1, 2020									EAO 2020	95,000.00		95,000.00				1,2,4,6	N/A	N/A	JULY 1, 2020	JULY 2-8, 2020	JULY 9-17, 2020	JULY 20-23, 2020	JULY 24-AUG. 1, 2020		WITH BID BULLETIN
20GFC0009	PURCHASE OF MATERIALS FOR REPAIR OF LINED CANAL, TALOBATIB - JOSE PANGANIBAN POB. - PORT	MAINTENANCE		PUBLIC BIDDING	N/A	MAR.16-23, 2020	N/A	N/A	JULY 1, 2020									GAA 2020 1ST QUARTER	250,000.00		250,000.00				1,2,4,6	N/A	N/A	JULY 1, 2020	JULY 2-8, 2020	JULY 9-17, 2020	JULY 20-23, 2020	JULY 24-AUG. 1, 2020		WITH BID BULLETIN
20GFC0010	PURCHASE OF INFORMATION TECHNOLOGY OFFICE EQUIPMENT AND HARDWARE, DPWH-CNDEO, DAET, CAMARINES NORTE	ADMINISTRATIVE SECTION		PUBLIC BIDDING	N/A	MAR.16-23, 2020	N/A	N/A	JULY 1, 2020									EAO 2020	396,000.00		396,000.00				1,2,4,6	N/A	N/A	JULY 1, 2020	JULY 2-8, 2020	JULY 9-17, 2020	JULY 20-23, 2020	JULY 24-AUG. 1, 2020		WITH BID BULLETIN
SHOPPING																																		
PR. NO. : 2020-01-001	PURCHASE OF OFFICE SUPPLIES TO BE USED BY VARIOUS OFFICES/SECTIONS (PREPARATION FOR ISO THIRD PARTY AUDIT)	CNDEO		SHOPPING	N/A	N/A	N/A	N/A	N/A	N/A	N/A	JAN. 21, 2020	JAN. 22, 2020	JAN. 24, 2020	FEB. 4, 2020			EAO 2020	168,000.00		168,000.00	168,000.00		168,000.00	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
PR. NO. : 2020-06-053	PURCHASE OF OFFICE SUPPLIES TO BE USED BY VARIOUS OFFICES/SECTIONS	CNDEO		SHOPPING	N/A	N/A	N/A	N/A	N/A	N/A	N/A	JUN. 26, 2020	JUN. 29, 2020	JUN. 30, 2020	JULY 1, 2020			EAO 2020	411,200.00		411,200.00	411,200.00		411,200.00	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
PR. NO. : 2020-06-054	PURCHASE OF MEDICAL AND JANITORIAL SUPPLIES TO BE USED FOR WORKPLACE SANITATION AND BASIC HYGIENE OF VARIOUS OFFICE/SECTIONS FOR PROTECTION AND PREVENTION OF COVID-19 TRANSMISSION	CNDEO		SHOPPING	N/A	N/A	N/A	N/A	N/A	N/A	N/A	JUN. 26, 2020	JUN. 29, 2020	JUN. 30, 2020	JULY 1, 2020			EAO 2020	117,815.00		117,815.00	117,815.00		117,815.00	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A		
CONSULTANCY																																		
19CSFC03	CONDUCT OF GEOTECHNICAL INVESTIGATION FOR VARIOUS INFRASTRUCTURE PROJECTS, CAMARINES NORTE	PLANNING		PUBLIC BIDDING	FEB. 13, 2020	FEB. 20-27, 2020	MAR. 6, 2020	N/A	JULY 9, 2020									FY 2019 RA 11260 EXT-EAO	1,999,972.79		1,999,972.79				1,2,3,4,5	MAR. 6, 2020	N/A	JULY 9, 2020	JULY 10-16, 2020	JULY 13-22, 2020	JULY 24-27, 2020	JULY 28-AUG. 5, 2020		WITH BID BULLETIN
Total Alloted Budget of Procurement Activities																		1,592,761,923.34																
Total Contract Price of Procurement Activities Conducted																					401,410,043.45													
Total Savings (Total Alloted Budget - Total Contract Price)																					1,191,351,879.89													

LEGEND:
List of Invited Observers
1 - Commission on Audit (COA)
2 - Non-Government Organization (NGO)
3 - Philippine Institute of Civil Engineers (PICE)
4 - Volunteers Against Crime and Corruption (VACC)
5 - Philippine Constructors Association (PCA)
6 - Federation of Filipino-Chinese Chamber of Commerce

Prepared By:

RODRIGO Z. JALIMAO
Engineer III

Checked By:

ELMER CEZAR A. ZALITA
Administrative Office V

Submitted By:

EDWIN A. BERMAL
OIC-District Engineer