



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
METRO MANILA 2ND
DISTRICT ENGINEERING OFFICE
National Capital Region
Dr. A. Santos Avenue cor. West Service Access Road, Sucat, Parañaque City
Tel. No. 304-41-00

PROCUREMENT MONITORING REPORT FOR FY 2021 (1st SEMESTER) AS OF JUNE 30, 2021
Civil Works

Code (UACS/ PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procuremen t Activity?	Mode of Procuremen t	Actual Procurement Activity												Source of Funds	ABC (PhP)			Contract Cost (PhP)			List of Invited Observ ers	Date of Receipt of Invitation						Remarks (Explaining changes from the APP)
					Pre-Proc Conferenc e	Ads/Post of ITB	Pre-bid Conferenc e	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommendl g Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion		Inspection & Acceptance	Total	MOOE	CO	Total	MOOE		CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	
21OC0001	Asset Preservation Program Preventive Maintenance - Primary Roads - Asphalt Overlay 100mm thk. of Epifanio Delos Santos Avenue (EDSA) - K0027 + 129 - K0027 + 441, Makati City, Metro Manila	Maintenance	No	Competitive Bidding	02/17/2021	02/24/2021	03/03/2021	03/16/2021	03/16/2021	03/17/2021	03/19/2021	03/22/2021	03/23/2021	03/30/2021	03/31/2021	30	GAA 2021	2,346,120.00			2,223,099.50			VACC, NACAP, COA	03/03/2021	03/16/2021	03/16/2021	03/17/2021	03/19/2021	30	Repair/Rehabilitation of Paved Roads
21OC0002	Asset Preservation Program Preventive Maintenance - Primary Roads - Asphalt Overlay 100mm thk. of Paranaque-Sucut Road - K0017 + 000 - K0017 + 074, K0018 + 550 - K0017 + 000, Paranaque City, Metro Manila	Maintenance	No	Competitive Bidding	02/17/2021	02/24/2021	03/03/2021	03/16/2021	03/16/2021	03/17/2021	03/19/2021	03/22/2021	03/23/2021	03/30/2021	03/31/2021	60	GAA 2021	13,094,760.00			12,413,200.63			VACC, NACAP, COA	03/03/2021	03/16/2021	03/16/2021	03/17/2021	03/19/2021	60	Repair/Rehabilitation of Paved Roads
21OC0003	Asset Preservation Program Preventive Maintenance - Primary Roads - Asphalt Overlay 100mm thk. of Paranaque-Sucut Road - K0017 + 600 - K0017 + 737, Paranaque City, Metro Manila	Maintenance	No	Competitive Bidding	02/17/2021	02/24/2021	03/03/2021	03/16/2021	03/16/2021	03/17/2021	03/19/2021	03/22/2021	03/23/2021	03/30/2021	03/31/2021	30	GAA 2021	3,348,660.00			3,180,403.68			VACC, NACAP, COA	03/03/2021	03/16/2021	03/16/2021	03/17/2021	03/19/2021	30	Repair/Rehabilitation of Paved Roads
21OC0004	Asset Preservation Program Preventive Maintenance - Primary Roads - Asphalt Overlay 100mm thk. of Paranaque-Sucut Rd - K0019 + (-021) - K0019 + 000, K0019 + (-108) - K0019 + (-023), K0019 + (-155) - K0019 + (-108), K0019 + (-278) - K0019 + (-155), K0019 + 000 - K0019 + 759, Paranaque City, Metro Manila	Maintenance	No	Competitive Bidding	02/17/2021	02/24/2021	03/03/2021	03/16/2021	03/16/2021	03/17/2021	03/19/2021	03/22/2021	03/23/2021	03/30/2021	03/31/2021	60	GAA 2021	26,785,360.00			25,499,417.69			VACC, NACAP, COA	03/03/2021	03/16/2021	03/16/2021	03/17/2021	03/19/2021	60	Repair/Rehabilitation of Paved Roads
21OC0005	Asset Preservation Program Preventive Maintenance - Secondary Roads - Asphalt Overlay 100mm thk. of Gil Puyat Avenue - K0005 + (-047) - K0005 + 000, K0005 + (-208) - K0005 + (-014), K0005 + (-202) - K0005 + (-206), K0005 + 000 - K0005 + 383, Makati City, Metro Manila	Maintenance	No	Competitive Bidding	02/19/2021	02/26/2021	03/05/2021	03/18/2021	03/18/2021	03/19/2021	03/22/2021	03/23/2021	03/24/2021	03/30/2021	03/31/2021	60	GAA 2021	13,214,320.00			12,540,389.68			VACC, NACAP, COA	03/05/2021	03/18/2021	03/18/2021	03/19/2021	03/22/2021	60	Repair/Rehabilitation of Paved Roads
21OC0006	Asset Preservation Program Preventive Maintenance - Secondary Roads - Asphalt Overlay 100mm thk. of Gil Puyat Avenue - K0005 + 000 - K0005 + 193, K0006 + 463 - K0005 + 000, Makati City, Metro Manila	Maintenance	No	Competitive Bidding	02/19/2021	02/26/2021	03/05/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/30/2021	04/08/2021	04/12/2021	60	GAA 2021	17,373,440.00			16,487,394.56			VACC, NACAP, COA	03/05/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	60	Repair/Rehabilitation of Paved Roads
21OC0007	Asset Preservation Program Preventive Maintenance - Secondary Roads - Asphalt Overlay 100mm thk. of Gil Puyat Avenue - K0008 + (-014) - K0008 + 000, K0008 + (-113) - K0008 + (-014), K0008 + (-188) - K0008 + (-113), K0008 + 000 - K0008 + 832, Makati City, Metro Manila	Maintenance	No	Competitive Bidding	02/19/2021	02/26/2021	03/05/2021	03/18/2021	03/18/2021	03/19/2021	03/22/2021	03/23/2021	03/24/2021	03/30/2021	03/31/2021	60	GAA 2021	30,235,940.00			28,783,989.23			VACC, NACAP, COA	03/05/2021	03/18/2021	03/18/2021	03/19/2021	03/22/2021	60	Repair/Rehabilitation of Paved Roads
21OC0008	Asset Preservation Program Preventive Maintenance - Secondary Roads - Asphalt Overlay 100mm thk. of South Super Highway - K0007 + 000 - K0007 + 216, K0008 + 832 - K0007 + 000, Makati City, Metro Manila	Maintenance	No	Competitive Bidding	02/19/2021	02/26/2021	03/05/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/30/2021	04/08/2021	04/12/2021	30	GAA 2021	7,619,500.00			7,238,555.94			VACC, NACAP, COA	03/05/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	30	Repair/Rehabilitation of Paved Roads
21OC0009	Asset Preservation Program Preventive Maintenance - Secondary Roads - Asphalt Overlay 100mm thk. of South Super Highway - K0007 + 471 - K0007 + 591, Makati City, Metro Manila	Maintenance	No	Competitive Bidding	02/19/2021	02/26/2021	03/05/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/30/2021	04/08/2021	04/12/2021	30	GAA 2021	5,879,020.00			5,585,152.00			VACC, NACAP, COA	03/05/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	30	Repair/Rehabilitation of Paved Roads
21OC0010	Asset Preservation Program Preventive Maintenance - Secondary Roads - Asphalt Overlay 100mm thk. of South Super Highway - K0008 + 000 - K0008 + 113, K0009 + 000 - K0008 + 000, Makati City, Metro Manila	Maintenance	No	Competitive Bidding	02/19/2021	02/26/2021	03/05/2021	03/18/2021	03/18/2021	03/19/2021	03/22/2021	03/23/2021	03/24/2021	03/30/2021	03/31/2021	60	GAA 2021	29,185,380.00			27,696,943.68			VACC, NACAP, COA	03/05/2021	03/18/2021	03/18/2021	03/19/2021	03/22/2021	60	Repair/Rehabilitation of Paved Roads
21OC0011	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads, C-5 Road - K0017 + 294 - K0017 + 496, Makati City, Metro Manila	Construction	No	Competitive Bidding	02/17/2021	02/24/2021	03/03/2021	03/16/2021	03/16/2021	03/17/2021	03/19/2021	03/22/2021	03/23/2021	03/30/2021	03/31/2021	70	GAA 2021	6,248,480.00			5,922,516.86			VACC, NACAP, COA	03/03/2021	03/16/2021	03/16/2021	03/17/2021	03/19/2021	70	Repair/Rehabilitation of Paved Roads
21OC0012	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads, Epifanio Delos Santos Avenue (EDSA) - K0029 + 223 - K0029 + 724, Makati City, Metro Manila	Construction	No	Competitive Bidding	02/17/2021	02/24/2021	03/03/2021	03/16/2021	03/16/2021	03/17/2021	03/19/2021	03/22/2021	03/23/2021	03/30/2021	03/31/2021	180	GAA 2021	17,227,420.00			16,349,078.41			VACC, NACAP, COA	03/03/2021	03/16/2021	03/16/2021	03/17/2021	03/19/2021	180	Repair/Rehabilitation of Paved Roads
21OC0015	Retrofitting/Strengthening of Permanent Bridges Don Galo Br. (B01815LZ) along Quirino Avenue, District I, Paranaque City, Metro Manila	Construction	No	Competitive Bidding	02/11/2021	02/18/2021	02/25/2021	03/12/2021	03/12/2021	03/15/2021	03/15/2021	03/16/2021	03/17/2021	03/23/2021	03/24/2021	90	GAA 2021	9,800,000.00			9,295,424.00			VACC, NACAP, COA	02/25/2021	03/12/2021	03/12/2021	03/15/2021	03/15/2021	90	Repair/Rehabilitation of Bridge
21OC0016	Retrofitting/Strengthening of Permanent Bridges, EDSA-Kalayaan-Fort Bonifacio Flyover Br. (Ramp 2)(B04313LZ) along EDSA-Kalayaan-Fort Bonifacio Flyover, District II, Makati City, Metro Manila	Construction	No	Competitive Bidding	12/09/2020	12/16/2020	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	01/12/2021	01/13/2021	01/20/2021	01/21/2021	90	GAA 2021	9,800,000.00			9,653,003.70			VACC, NACAP, COA	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	90	Repair/Rehabilitation of Bridge
21OC0017	Retrofitting/Strengthening of Permanent Bridges, Kalayaan EDSA Flyover (B00566LZ) along Kalayaan-EDSA Flyover, District II, Makati City, Metro Manila	Construction	No	Competitive Bidding	12/09/2020	12/16/2020	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	01/12/2021	01/13/2021	01/20/2021	01/21/2021	90	GAA 2021	9,800,000.00			9,721,371.70			VACC, NACAP, COA	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	90	Repair/Rehabilitation of Bridge
21OC0018	Retrofitting/Strengthening of Permanent Bridges - Kayboboy Br. (B01816LZ) along Paranaque-Sucut Rd., District I, Paranaque City, Metro Manila	Construction	No	Competitive Bidding	12/22/2020	12/29/2020	01/06/2021	01/19/2021	01/19/2021	01/20/2021	01/22/2021	01/25/2021	01/26/2021	02/02/2021	02/03/2021	60	GAA 2021	7,350,000.00			7,261,799.92			VACC, NACAP, COA	01/06/2021	01/19/2021	01/19/2021	01/20/2021	01/22/2021	60	Repair/Rehabilitation of Bridge
21OC0019	Retrofitting/Strengthening of Permanent Bridges - Magallanes Flyover (Cubao-Alabang) (B02798LZ) along EDSA/Magallanes Flyover (South Bound), District I, Makati City, Metro Manila	Construction	No	Competitive Bidding	01/12/2021	01/19/2021	01/28/2021	02/09/2021	02/09/2021	02/10/2021	02/11/2021	02/16/2021	02/17/2021	02/24/2021	02/26/2021	60	GAA 2021	4,900,000.00			4,752,250.88			VACC, NACAP, COA	01/28/2021	02/09/2021	02/09/2021	02/10/2021	02/11/2021	60	Repair/Rehabilitation of Bridge
21OC0020	Retrofitting/Strengthening of Permanent Bridges - Magallanes Flyover (SB) Cubao-Pasay (B03219LZ) along Epifanio Delos Santos Ave (EDSA), District I, Makati City, Metro Manila	Construction	No	Competitive Bidding	01/12/2021	01/19/2021	01/28/2021	02/09/2021	02/09/2021	02/10/2021	02/11/2021	02/16/2021	02/17/2021	02/24/2021	02/26/2021	120	GAA 2021	24,500,000.00			23,764,720.78			VACC, NACAP, COA	01/28/2021	02/09/2021	02/09/2021	02/10/2021	02/11/2021	120	Repair/Rehabilitation of Bridge
21OC0021	Retrofitting/Strengthening of Permanent Bridges, Magallanes Flyover NB (Pasay-Cubao)(B03218LZ) along Epifanio Delos Santos Avenue (EDSA), District II, Makati City, Metro Manila	Construction	No	Competitive Bidding	12/09/2020	12/16/2020	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	01/12/2021	01/13/2021	01/20/2021	01/21/2021	90	GAA 2021	19,600,000.00			19,012,087.32			VACC, NACAP, COA	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	90	Repair/Rehabilitation of Bridge
21OC0022	Retrofitting/Strengthening of Permanent Bridges, Magallanes Flyover NB (Pasay-Cubao)(B03220LZ) along Epifanio Delos Santos Avenue (EDSA), District II, Makati City, Metro Manila	Construction	No	Competitive Bidding	12/09/2020	12/16/2020	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	01/12/2021	01/13/2021	01/20/2021	01/21/2021	60	GAA 2021	9,800,000.00			9,653,533.77			VACC, NACAP, COA	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	60	Repair/Rehabilitation of Bridge
21OC0023	Retrofitting/Strengthening of Permanent Bridges - Salvador Br. (B01827LZ) along Paranaque-Sucut Rd., District II, Paranaque City, Metro Manila	Construction	No	Competitive Bidding	12/22/2020	12/29/2020	01/06/2021	01/19/2021	01/19/2021	01/20/2021	01/22/2021	01/25/2021	01/26/2021	02/02/2021	02/03/2021	60	GAA 2021	2,450,000.00			2,420,514.73			VACC, NACAP, COA	01/06/2021	01/19/2021	01/19/2021	01/20/2021	01/22/2021	60	Repair/Rehabilitation of Bridge



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
METRO MANILA 2ND
DISTRICT ENGINEERING OFFICE
National Capital Region
Dr. A. Santos Avenue cor. West Service Access Road, Sucat, Parañaque City
Tel. No. 304-41-00

PROCUREMENT MONITORING REPORT FOR FY 2021 (1st SEMESTER) AS OF JUNE 30, 2021
Civil Works

Code (UACS/ PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity													Source of Funds	ABC (Php)			Contract Cost (Php)			List of Invited Observers	Date of Receipt of Invitation						Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of ITB	Pre-bid Conference	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of SAC Resolution Recommendin g Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance		Total	MOO E	CO	Total	MOO E	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Delivery/ Completion (If applicable)	
21OC0024	Retrofitting/Strengthening of Permanent Bridges - Tambo Br. (B01819LZ) along NAlA Rd. (MIA Road), District I, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	12/22/2020	12/29/2020	01/06/2021	01/28/2021	01/28/2021	01/29/2021	02/05/2021	02/08/2021	02/09/2021	02/16/2021	02/17/2021	60		GAA 2021	7,350,000.00			7,259,490.36			VACC, NACAP, COA	01/06/2021	01/28/2021	01/28/2021	01/29/2021	02/05/2021	60	Repair/Rehabilitation of Bridge
21OC0025	Rehabilitation/ Major Repair of Permanent Bridges - Ayala - Edsa Flyover (B02285LZ) along Ayala-Edsa Flyover, Makati City, Metro Manila	Construction	No	Competitive Bidding	02/23/2021	03/02/2021	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/30/2021	04/08/2021	04/12/2021	120		GAA 2021	24,500,000.00			23,495,409.28			VACC, NACAP, COA	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	120	Repair/Rehabilitation of Bridge
21OC0026	Rehabilitation/ Major Repair of Permanent Bridges - Edsa-Kalayaan-Fort Bonifacio Flyover (EB) Buendia to Fort Bonifacio (B02321LZ) along Edsa-Kalayaan-Fort Bonifacio Flyover (East Bound), Makati City, Metro Manila	Construction	No	Competitive Bidding	02/23/2021	03/02/2021	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/30/2021	04/08/2021	04/12/2021	120		GAA 2021	24,500,000.00			23,493,511.06			VACC, NACAP, COA	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	120	Repair/Rehabilitation of Bridge
21OC0027	Rehabilitation/ Major Repair of Permanent Bridges - Edsa-Magallanes Flyover Br. (B04316LZ) along Edsa-Magallanes Flyover, Makati City, Metro Manila	Construction	No	Competitive Bidding	02/23/2021	03/02/2021	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/30/2021	04/08/2021	04/12/2021	60		GAA 2021	7,350,000.00			6,927,939.76			VACC, NACAP, COA	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	60	Repair/Rehabilitation of Bridge
21OC0028	Construction of Drainage Main along Chino Roces Avenue from Calatagan Creek towards Buendia Avenue, Makati City, Metro Manila	Construction	No	Competitive Bidding	02/23/2021	03/02/2021	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/30/2021	04/08/2021	04/12/2021	240		GAA 2021	39,954,600.00			37,994,635.32			VACC, NACAP, COA	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	240	Construction of Drainage Structures
21OC0029	Construction of Pumping Station (Phase II), Barangay Rizal, Makati City	Construction	No	Competitive Bidding	02/23/2021	03/02/2021	03/11/2021	03/23/2021	03/23/2021	-	-	-	-	FAILURE OF BIDDING	FAILURE OF BIDDING	150		GAA 2021	40,387,760.00			-			VACC, NACAP, COA	03/11/2021	03/23/2021	03/23/2021	-	-	150	Construction of Drainage Structures
21OC0035	Construction of Revetment Wall/Sheetpiling along Don Galo River from Rodriguez St. to Multinational Road, Parañaque City	Construction	No	Competitive Bidding	02/23/2021	03/02/2021	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/30/2021	04/08/2021	04/12/2021	240		GAA 2021	49,000,000.00			46,599,000.00			VACC, NACAP, COA	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	240	Construction of Drainage Structures
21OC0036	Construction of Revetment Wall/Sheetpiling of Moonwalk Creek from Don Galo River-Moonwalk Creek Junction to Armstrong Phase 2, Brgy Moonwalk, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	01/08/2021	01/15/2021	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	02/10/2021	FLR	FLR	FLR	210		GAA 2021	29,400,000.00			27,900,600.00			VACC, NACAP, COA	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	210	Construction of Drainage Structures
21OC0037	Construction of Revetment Wall/Sheetpiling of Villanueva Creek from Aguirre to Filipinas Ave., Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/19/2021	02/26/2021	03/05/2021	03/18/2021	03/18/2021	03/19/2021	03/22/2021	03/23/2021	03/24/2021	03/30/2021	03/31/2021	180		GAA 2021	19,600,000.00			18,829,440.74			VACC, NACAP, COA	03/05/2021	03/18/2021	03/18/2021	03/19/2021	03/22/2021	180	Construction of Drainage Structures
21OC0040	Rehabilitation of Slope Protection, Balaraw Creek (Phase III), Parañaque City, Metro Manila	Construction	No	Competitive Bidding	01/08/2021	01/15/2021	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	02/10/2021	FLR	FLR	FLR	180		GAA 2021	19,600,000.00			18,581,158.17			VACC, NACAP, COA	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	180	Repair/Rehabilitation of Drainage Structures
21OC0041	Rehabilitation of Slope Protection of Sapang Buwaya Creek near Annex 31 Subdivision, Barangay Marcelo Green, (Phase 2), Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/09/2021	02/16/2021	02/24/2021	03/09/2021	03/09/2021	03/10/2021	03/12/2021	03/15/2021	FLR	FLR	FLR	180		GAA 2021	17,626,280.00			16,714,387.64			VACC, NACAP, COA	02/24/2021	03/09/2021	03/09/2021	03/10/2021	03/12/2021	180	Repair/Rehabilitation of Drainage Structures
21OC0042	Rehabilitation of Slope Protection, Baloc Creek (Phase II), Parañaque City, Metro Manila	Construction	No	Competitive Bidding	01/08/2021	01/15/2021	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	02/10/2021	FLR	FLR	FLR	210		GAA 2021	29,400,000.00			27,900,600.00			VACC, NACAP, COA	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	210	Repair/Rehabilitation of Drainage Structures
21OC0043	Improvement/Slope Protection of Balaraw Creek (Phase II), Parañaque City	Construction	No	Competitive Bidding	-	-	-	-	-	-	-	-	REMOVED FROM GAA	REMOVED FROM GAA	REMOVED FROM GAA			GAA 2021	-			-			VACC, NACAP, COA	-	-	-	-	-	0	
21OC0044	Rehabilitation of Slope Protection, Sapang Buwaya Creek near Annex 31 Subd., Brgy. Marcelo Green (Phase I), Parañaque City, Metro Manila	Construction	No	Competitive Bidding	01/08/2021	01/15/2021	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	02/10/2021	FLR	FLR	FLR	180		GAA 2021	19,600,000.00			18,590,311.47			VACC, NACAP, COA	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	180	Repair/Rehabilitation of Drainage Structures
21OC0045	Rehabilitation of Slope Protection of Sapang Buwaya Creek near Annex 31 Subdivision, Barangay Marcelo Green, (Phase 3), Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/09/2021	02/16/2021	02/24/2021	03/09/2021	03/09/2021	03/10/2021	03/12/2021	03/15/2021	FLR	FLR	FLR	210		GAA 2021	29,400,000.00			27,847,350.20			VACC, NACAP, COA	02/24/2021	03/09/2021	03/09/2021	03/10/2021	03/12/2021	210	Repair/Rehabilitation of Drainage Structures
21OC0046	Improvement/Slope Protection of Sun Valley Creek near Aster Street, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	03/30/2021	03/31/2021	04/08/2021	04/12/2021	150		GAA 2021	7,840,000.00			7,644,160.00			VACC, NACAP, COA	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	150	Repair/Rehabilitation of Drainage Structures
21OC0048	Rehabilitation/Upgrading and Drainage Improvement along Duhait St., Banaba St., Mangga St., Alagao St., Acacia Extension and its Vicinity, Brgy. Comembo, Makati City, Metro Manila	Construction	No	Competitive Bidding	01/08/2021	01/15/2021	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	02/10/2021	FLR	FLR	FLR	120		GAA 2021	21,560,000.00			20,481,342.58			VACC, NACAP, COA	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	120	Repair/Rehabilitation of Drainage Structures
21OC0049	Construction of Revetment Wall at Barangay Rizal Pumping Station (Downstream Portion), Brgy. Rizal, Makati City, Metro Manila	Construction	No	Competitive Bidding	03/12/2021	03/19/2021	03/26/2021	04/08/2021	04/08/2021	04/08/2021	04/12/2021	04/13/2021	FLR	FLR	FLR	120		GAA 2021	22,540,000.00			21,412,893.00			VACC, NACAP, COA	03/26/2021	04/08/2021	04/08/2021	04/08/2021	04/12/2021	120	Construction of Drainage Structures
21OC0050	Rehabilitation/Upgrading and Drainage Improvement along Camia St. and its Vicinity, Barangay Guadalupe Viejo, Makati City, Metro Manila	Construction	No	Competitive Bidding	02/23/2021	03/02/2021	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/30/2021	04/08/2021	04/12/2021	120		GAA 2021	13,512,240.00			13,119,804.08			VACC, NACAP, COA	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	120	Repair/Rehabilitation of Drainage Structures
21OC0051	Rehabilitation/Upgrading and Drainage Improvement along Gen. Ricarte Street and its Vicinity, Barangay South Cembo, Makati City, Metro Manila	Construction	No	Competitive Bidding	02/17/2021	02/24/2021	03/03/2021	03/16/2021	03/16/2021	03/17/2021	03/19/2021	03/22/2021	03/23/2021	03/30/2021	03/31/2021	172		GAA 2021	24,500,000.00			23,691,042.37			VACC, NACAP, COA	03/03/2021	03/16/2021	03/16/2021	03/17/2021	03/19/2021	172	Repair/Rehabilitation of Drainage Structures
21OC0053	Rehabilitation/Upgrading and Drainage Improvement along Millores St., Amarillo St. and its Vicinity, Brgy. Rizal, Makati City, Metro Manila	Construction	No	Competitive Bidding	01/08/2021	01/15/2021	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	02/10/2021	02/11/2021	02/18/2021	02/19/2021	150		GAA 2021	24,500,000.00			24,009,960.29			VACC, NACAP, COA	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	150	Repair/Rehabilitation of Drainage Structures



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
METRO MANILA 2ND
DISTRICT ENGINEERING OFFICE
National Capital Region
Dr. A. Santos Avenue cor. West Service Access Road, Sucat, Parañaque City
Tel. No. 304-41-00

PROCUREMENT MONITORING REPORT FOR FY 2021 (1st SEMESTER) AS OF JUNE 30, 2021
Civil Works

Code (UACS/ PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activity													Source of Funds	ABC (Php)			Contract Cost (Php)			List of Invited Observers	Date of Receipt of Invitation						Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/ Post of ITB	Pre-bid Conference	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommendin g Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance		Total	MOOE	CO	Total	MOOE	CO		Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual	Delivery/ Completion/ Acceptance (If applicable)	
21OC0055	Rehabilitation/Upgrading and Drainage Improvement along Sgt. Fabian, Yabut St., La Banda St., and its Vicinity, Barangay Guadalupe Nuevo, Makati City, Metro Manila	Construction	No	Competitive Bidding	02/19/2021	02/26/2021	03/05/2021	03/18/2021	03/18/2021	03/19/2021	03/22/2021	03/23/2021	03/24/2021	03/30/2021	03/31/2021	210		GAA 2021	34,300,000.00			33,579,363.12			VACC, NACAP, COA	03/05/2021	03/18/2021	03/18/2021	03/19/2021	03/22/2021	210	Repair/Rehabilitation of Drainage Structures
21OC0061	Rehabilitation/Upgrading of Drainage System along Lanao Street and its Vicinity, Marian Lake View, Barangay San Martin de Porres, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	03/30/2021	03/31/2021	04/08/2021	04/12/2021	150		GAA 2021	14,700,000.00			14,124,715.92			VACC, NACAP, COA	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	150	Repair/Rehabilitation of Drainage Structures
21OC0062	Rehabilitation/Upgrading of Drainage System along Lauan Ext. and its Vicinity, Barangay San Martin de Porres, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	03/30/2021	03/31/2021	04/08/2021	04/12/2021	120		GAA 2021	7,840,000.00			7,517,908.37			VACC, NACAP, COA	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	120	Repair/Rehabilitation of Drainage Structures
21OC0063	Rehabilitation/Upgrading of Drainage System along Marian Roads 1 & 2 and its Vicinity Phase II, Barangay San Martin de Porres, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/23/2021	03/02/2021	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/30/2021	04/08/2021	04/12/2021	120		GAA 2021	11,760,000.00			11,301,581.95			VACC, NACAP, COA	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	120	Repair/Rehabilitation of Drainage Structures
21OC0066	Upgrading/Drainage Improvement of Annex 35, Barangay Don Bosco, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	03/30/2021	03/31/2021	04/08/2021	04/12/2021	120		GAA 2021	9,800,000.00			9,456,096.01			VACC, NACAP, COA	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	120	Repair/Rehabilitation of Drainage Structures
21OC0067	Upgrading/Drainage Improvement of Don Aguedo Bernabe, Barangay San Antonio, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/09/2021	02/16/2021	02/24/2021	03/09/2021	03/09/2021	03/10/2021	03/12/2021	03/15/2021	03/16/2021	03/23/2021	03/24/2021	150		GAA 2021	14,700,000.00			13,950,300.00			VACC, NACAP, COA	02/24/2021	03/09/2021	03/09/2021	03/10/2021	03/12/2021	150	Repair/Rehabilitation of Drainage Structures
21OC0068	Upgrading/Drainage Improvement of Severina Diamond Ave., Barangay Marcelo Green, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/19/2021	02/26/2021	03/05/2021	03/18/2021	03/18/2021	03/19/2021	03/22/2021	03/23/2021	03/24/2021	03/30/2021	03/31/2021	180		GAA 2021	19,600,000.00			18,915,960.00			VACC, NACAP, COA	03/05/2021	03/18/2021	03/18/2021	03/19/2021	03/22/2021	180	Repair/Rehabilitation of Drainage Structures
21OC0069	Construction of Evacuation Center Facilities, Barangay Hall East Rembo, Makati City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	03/30/2021	03/31/2021	04/08/2021	04/12/2021	90		GAA 2021	5,964,750.00			5,721,015.13			VACC, NACAP, COA	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	90	Construction of Multi-Purpose Building
21OC0071	Construction of Evacuation Center, Brgy. San Martin de Porres, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	03/30/2021	03/31/2021	04/08/2021	04/12/2021	180		GAA 2021	20,354,400.00			19,964,370.99			VACC, NACAP, COA	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	180	Construction of Multi-Purpose Building
21OC0074	Construction (Completion) of 2nd Floor Day Care Center, Barangay Vitalez, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	03/30/2021	03/31/2021	04/08/2021	04/12/2021	90		GAA 2021	3,465,000.00			3,367,040.83			VACC, NACAP, COA	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	90	Construction of Multi-Purpose Building
21OC0075	Construction (Completion) of Multi-Purpose Building (3rd Floor Level) Building 1, Barangay Vitalez, Parañaque City	Construction	No	Competitive Bidding	05/28/2021	06/04/2021	06/11/2021	06/24/2021	06/24/2021	06/25/2021	06/28/2021	06/29/2021	06/30/2021	07/07/2021	07/08/2021	150		GAA 2021	3,465,000.00			3,377,422.53			VACC, NACAP, COA	06/11/2021	06/24/2021	06/24/2021	06/25/2021	06/28/2021	150	Construction of Multi-Purpose Building
21OC0076	Construction (Completion) of Multi-Purpose Building (3rd Floor) Building 2, Barangay Vitalez, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/23/2021	03/02/2021	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/30/2021	04/08/2021	04/12/2021	90		GAA 2021	3,465,000.00			3,413,481.37			VACC, NACAP, COA	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	90	Construction of Multi-Purpose Building
21OC0077	Construction of Multi-Purpose Building (Covered Court) at Camella Homes III, Barangay San Isidro, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/23/2021	03/02/2021	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/30/2021	04/08/2021	04/12/2021	240		GAA 2021	6,930,000.00			5,399,608.89			VACC, NACAP, COA	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	240	Construction of Multi-Purpose Building
21OC0078	Construction of Multi-Purpose Building (Covered Court) at Cattleya St. located at Barangay Rizal, Makati City, Metro Manila	Construction	No	Competitive Bidding	12/09/2020	12/16/2020	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	01/12/2021	01/13/2021	01/20/2021	01/21/2021	120		GAA 2021	12,375,000.00			12,003,573.26			VACC, NACAP, COA	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	120	Construction of Multi-Purpose Building
21OC0079	Construction of Multi-Purpose Building (Covered Court) at Justina Village, Brgy. San Isidro, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	12/15/2020	12/22/2020	12/29/2020	01/28/2021	01/28/2021	01/29/2021	02/05/2021	02/08/2021	02/09/2021	02/16/2021	02/17/2021	120		GAA 2021	6,930,000.00			6,846,740.29			VACC, NACAP, COA	12/29/2020	01/28/2021	01/28/2021	01/29/2021	02/05/2021	120	Construction of Multi-Purpose Building
21OC0080	Construction of Multi-Purpose Building (Covered Court) at Mansanas St. located at Barangay Rizal, Makati City, Metro Manila	Construction	No	Competitive Bidding	12/09/2020	12/16/2020	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	01/12/2021	01/13/2021	01/20/2021	01/21/2021	90		GAA 2021	7,425,000.00			7,201,915.11			VACC, NACAP, COA	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	90	Construction of Multi-Purpose Building
21OC0081	Construction of Multi-Purpose Building (Covered Court) at SAV 12, Brgy. San Isidro, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	03/12/2021	03/19/2021	03/26/2021	04/08/2021	04/08/2021	04/08/2021	04/12/2021	04/13/2021	04/14/2021	04/21/2021	04/22/2021	120		GAA 2021	6,930,000.00			6,772,338.28			VACC, NACAP, COA	03/26/2021	04/08/2021	04/08/2021	04/08/2021	04/12/2021	120	Construction of Multi-Purpose Building
21OC0083	Construction of Multi-Purpose Building (Evacuation Center) at Coronado St. located at Barangay Guadalupe Viejo, Makati City, Metro Manila	Construction	No	Competitive Bidding	01/08/2021	01/15/2021	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	02/10/2021	02/11/2021	02/18/2021	02/19/2021	360		GAA 2021	29,400,000.00			29,118,562.30			VACC, NACAP, COA	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	360	Construction of Multi-Purpose Building
21OC0084	Construction of Multi-Purpose Building within Barangay B.F., Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/11/2021	02/18/2021	02/25/2021	03/12/2021	03/12/2021	03/15/2021	03/15/2021	03/16/2021	03/17/2021	03/23/2021	03/24/2021	180		GAA 2021	24,750,000.00			23,511,677.41			VACC, NACAP, COA	02/25/2021	03/12/2021	03/12/2021	03/15/2021	03/15/2021	180	Construction of Multi-Purpose Building
21OC0085	Construction of Multi-Purpose Building within Barangay Don Bosco, Paranaque City, Metro Manila	Construction	No	Competitive Bidding	02/23/2021	03/02/2021	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/17/2021	03/23/2021	03/24/2021	240		GAA 2021	24,750,000.00			24,280,112.23			VACC, NACAP, COA	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	240	Construction of Multi-Purpose Building
21OC0086	Construction of Multi-Purpose Building within Barangay Marcelo Green Paranaque City, Metro Manila	Construction	No	Competitive Bidding	02/23/2021	03/02/2021	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/30/2021	04/08/2021	04/12/2021	240		GAA 2021	24,750,000.00			24,522,400.00			VACC, NACAP, COA	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	240	Construction of Multi-Purpose Building



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
METRO MANILA 2ND
DISTRICT ENGINEERING OFFICE
National Capital Region
Dr. A. Santos Avenue cor. West Service Access Road, Sucat, Parañaque City
Tel. No. 304-41-00

PROCUREMENT MONITORING REPORT FOR FY 2021 (1st SEMESTER) AS OF JUNE 30, 2021
Civil Works

Code (UACS/ PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procuremen t Activity?	Mode of Procuremen t	Actual Procurement Activity												Source of Funds	ABC (PhP)			Contract Cost (PhP)			List of Invited Observ ers	Date of Receipt of Invitation						Remarks (Explaining changes from the APP)	
					Pre-Proc Conferenc e	Ads/Post of ITB	Pre-bid Conferenc e	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommendi ng Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion		Inspection & Acceptance	Total	MOOE	CO	Total	MOOE		CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		Delivery/ Completion/ Acceptance (If applicable)
21OC0087	Construction of Multi-Purpose Building within Barangay Moonwalk, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	03/30/2021	03/31/2021	04/08/2021	04/12/2021	180		GAA 2021	24,750,000.00			24,453,095.53			VACC, NACAP, COA	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	180	Construction of Multi-Purpose Building
21OC0088	Construction of Multi-Purpose Building within Barangay Sun Valley, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/11/2021	02/18/2021	02/25/2021	03/12/2021	03/12/2021	03/15/2021	03/15/2021	03/16/2021	03/17/2021	03/23/2021	03/24/2021	180		GAA 2021	19,800,000.00			19,205,216.94			VACC, NACAP, COA	02/25/2021	03/12/2021	03/12/2021	03/15/2021	03/15/2021	180	Construction of Multi-Purpose Building
21OC0089	Construction of Two (2) Storey Multi-Purpose Building J. De Leon St., Barangay San Dionisio, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	-	-	-	-	-	-	CANCELLED	BID BULLETIN NO. 25 - 2021	90		GAA 2021	7,920,000.00			-			VACC, NACAP, COA	03/12/2021	-	-	-	-	90	Construction of Multi-Purpose Building
21OC0094	Rehabilitation of Don Galo Park, Barangay Don Galo, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	12/22/2020	12/29/2020	01/06/2021	01/28/2021	01/28/2021	01/29/2021	02/05/2021	02/08/2021	02/09/2021	02/16/2021	02/17/2021	90		GAA 2021	2,475,000.00			2,437,599.97			VACC, NACAP, COA	01/06/2021	01/28/2021	01/28/2021	01/29/2021	02/05/2021	90	Repair/Rehabilitation of Multi-Purpose Building
21OC0095	Rehabilitation of Multi-Purpose Building (Covered Court), Barangay Vitalez, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	03/30/2021	03/31/2021	04/08/2021	04/12/2021	90		GAA 2021	3,465,000.00			3,388,186.47			VACC, NACAP, COA	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	90	Repair/Rehabilitation of Multi-Purpose Building
21OC0096	Rehabilitation of Multi-Purpose Building (Gym and Stage) of Baclaran Elementary School I, Barangay Baclaran, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/17/2021	02/24/2021	03/03/2021	03/16/2021	03/16/2021	03/19/2021	03/22/2021	03/23/2021	03/24/2021	03/30/2021	03/31/2021	120		GAA 2021	4,455,000.00			4,361,158.93			VACC, NACAP, COA	03/03/2021	03/16/2021	03/16/2021	03/19/2021	03/22/2021	120	Repair/Rehabilitation of Multi-Purpose Building
21OC0097	Rehabilitation of Multi-Purpose Building 1 (Covered Court) Baclaran Elementary School, Barangay Baclaran, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	03/30/2021	03/31/2021	04/08/2021	04/12/2021	90		GAA 2021	3,960,000.00			3,872,411.28			VACC, NACAP, COA	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	90	Repair/Rehabilitation of Multi-Purpose Building
21OC0098	Rehabilitation of Multi-Purpose Building 2 (Covered Court) Baclaran Elementary School, Brgy. Baclaran, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	03/12/2021	03/19/2021	03/26/2021	04/08/2021	04/08/2021	04/08/2021	04/12/2021	04/13/2021	04/14/2021	04/21/2021	04/22/2021	120		GAA 2021	3,960,000.00			3,841,292.44			VACC, NACAP, COA	03/26/2021	04/08/2021	04/08/2021	04/08/2021	04/12/2021	120	Repair/Rehabilitation of Multi-Purpose Building
21OC0101	Construction of Revetment Wall along Makati-Pateros (Phase II), Brgy. East Rembo, Makati City, Metro Manila	Construction	No	Competitive Bidding	01/04/2021	01/08/2021	01/15/2021	01/28/2021	01/28/2021	01/29/2021	02/05/2021	02/08/2021	02/09/2021	02/16/2021	02/17/2021	210		GAA 2021	34,300,000.00			33,648,374.93			VACC, NACAP, COA	01/15/2021	01/28/2021	01/28/2021	01/29/2021	02/05/2021	210	Construction of Drainage Structures
21OC0102	Construction of Revetment Wall along Makati - Pateros River (Phase II), Brgy. Comembo, Makati City	Construction	No	Competitive Bidding	01/04/2021	01/08/2021	01/15/2021	01/28/2021	01/28/2021	01/29/2021	02/05/2021	02/08/2021	02/09/2021	02/16/2021	02/17/2021	210		GAA 2021	34,300,000.00			33,545,496.65			VACC, NACAP, COA	01/15/2021	01/28/2021	01/28/2021	01/29/2021	02/05/2021	210	Construction of Drainage Structures
21OC0103	Construction of Revetment Wall along Makati - Pateros River, Brgy. Pembo, Makati City	Construction	No	Competitive Bidding	01/04/2021	01/08/2021	01/15/2021	01/28/2021	01/28/2021	01/29/2021	02/05/2021	02/08/2021	02/09/2021	02/16/2021	02/17/2021	120		GAA 2021	19,600,000.00			19,207,997.34			VACC, NACAP, COA	01/15/2021	01/28/2021	01/28/2021	01/29/2021	02/05/2021	120	Construction of Drainage Structures
21OC0119	Bank Improvement of Marulas Creek, Gatchalian 2C, Barangay San Dionisio, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	03/30/2021	03/31/2021	04/08/2021	04/12/2021	210		GAA 2021	49,500,000.00			47,560,092.50			VACC, NACAP, COA	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	210	Repair/Rehabilitation of Drainage Structures
21OC0120	Rehabilitation/Upgrading and Drainage Rehabilitation along Acacia St., Guijo St., Molave St. and its Vicinity, Barangay Cembo, Makati City, Metro Manila	Construction	No	Competitive Bidding	12/22/2020	12/29/2020	01/06/2021	01/19/2021	01/19/2021	01/20/2021	03/23/2021	03/24/2021	03/25/2021	04/05/2021	04/06/2021	150		GAA 2021	14,850,000.00			14,704,091.98			VACC, NACAP, COA	01/06/2021	01/19/2021	01/19/2021	01/20/2021	03/23/2021	150	Repair/Rehabilitation of Drainage Structures
21OC0121	Rehabilitation/Upgrading and Drainage Rehabilitation along Anahaw St. and its Vicinity, Barangay Comembo, Makati City, Metro Manila	Construction	No	Competitive Bidding	12/22/2020	12/29/2020	01/06/2021	01/19/2021	01/19/2021	01/20/2021	01/22/2021	01/25/2021	01/26/2021	02/02/2021	02/03/2021	120		GAA 2021	14,700,000.00			14,257,698.01			VACC, NACAP, COA	01/06/2021	01/19/2021	01/19/2021	01/20/2021	01/22/2021	120	Repair/Rehabilitation of Drainage Structures
21OC0122	Rehabilitation/Upgrading and Drainage Rehabilitation along Begonia St. and its Vicinity, Brgy. Rizal, Makati City, Metro Manila	Construction	No	Competitive Bidding	12/09/2020	12/16/2020	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	01/12/2021	01/13/2021	01/20/2021	01/21/2021	120		GAA 2021	9,900,000.00			9,751,899.40			VACC, NACAP, COA	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	120	Repair/Rehabilitation of Drainage Structures
21OC0123	Rehabilitation/Upgrading and Drainage Rehabilitation along Cattleya St. and its Vicinity, Barangay Rizal, Makati City, Metro Manila	Construction	No	Competitive Bidding	12/22/2020	12/29/2020	01/06/2021	01/19/2021	01/19/2021	01/20/2021	01/22/2021	01/25/2021	01/26/2021	02/02/2021	02/03/2021	120		GAA 2021	14,850,000.00			14,627,377.78			VACC, NACAP, COA	01/06/2021	01/19/2021	01/19/2021	01/20/2021	01/22/2021	120	Repair/Rehabilitation of Drainage Structures
21OC0124	Rehabilitation/Upgrading and Drainage Rehabilitation along E. Pascua Street and its Vicinity, Barangay Kasilawan, Makati City, Metro Manila	Construction	No	Competitive Bidding	02/23/2021	03/02/2021	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	03/30/2021	04/08/2021	04/12/2021	210		GAA 2021	49,500,000.00			46,976,384.10			VACC, NACAP, COA	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	210	Repair/Rehabilitation of Drainage Structures
21OC0125	Rehabilitation/Upgrading and Drainage Rehabilitation along Gen. A. Luna St. and its Vicinity, Barangay South Cembo, Makati City, Metro Manila	Construction	No	Competitive Bidding	12/09/2020	12/16/2020	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	01/12/2021	01/13/2021	01/20/2021	01/21/2021	120		GAA 2021	14,850,000.00			14,627,212.22			VACC, NACAP, COA	12/23/2020	01/07/2021	01/07/2021	01/08/2021	01/11/2021	120	Repair/Rehabilitation of Drainage Structures
21OC0131	Rehabilitation of Paved Road (Asphalt Overlay) along Kalayaan Avenue Extension (West Bound), Makati City, Metro Manila	Construction	No	Competitive Bidding	01/08/2021	01/15/2021	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	02/10/2021	02/11/2021	02/18/2021	02/19/2021	60		GAA 2021	49,500,000.00			47,024,970.78			VACC, NACAP, COA	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	60	Repair/Rehabilitation of Paved Roads
21OC0134	Rehabilitation of McKinley Road from EDSA to Makati-Taguig Boundary (Intermittent Section), Makati City, Metro Manila	Construction	No	Competitive Bidding	02/09/2021	02/16/2021	02/24/2021	03/09/2021	03/09/2021	03/10/2021	03/12/2021	03/15/2021	03/16/2021	03/23/2021	03/24/2021	90		GAA 2021	20,394,780.00			19,370,889.04			VACC, NACAP, COA	02/24/2021	03/09/2021	03/09/2021	03/10/2021	03/12/2021	240	Repair/Rehabilitation of Paved Roads
21OC0137	Repair/Maintenance of Parañaque-Sucut Road (West Bound) from KM 14+(-230) to KM 13+(-200) (District I), Parañaque City, Metro Manila	Construction	No	Competitive Bidding	12/15/2020	12/22/2020	12/29/2020	01/12/2021	01/12/2021	01/13/2021	01/18/2021	01/19/2021	FLR	FLR	FLR	90		GAA 2021	29,400,000.00			28,807,812.38			VACC, NACAP, COA	12/29/2020	01/12/2021	01/12/2021	01/13/2021	01/18/2021	90	Repair/Rehabilitation of Paved Roads



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
METRO MANILA 2ND
DISTRICT ENGINEERING OFFICE
National Capital Region
Dr. A. Santos Avenue cor. West Service Access Road, Sucat, Parañaque City
Tel. No. 304-41-00

PROCUREMENT MONITORING REPORT FOR FY 2021 (1st SEMESTER) AS OF JUNE 30, 2021
Civil Works

Code (UACS/ PAP)	Procurement Program/ Project	PMO/ End-User	Is this an Early Procuremen t Activity?	Mode of Procuremen t	Actual Procurement Activity													Source of Funds	ABC (PhP)			Contract Cost (PhP)			List of Invited Observ ers	Date of Receipt of Invitation						Remarks (Explaining changes from the APP)
					Pre-Proc Conferenc e	Ads/Post of ITB	Pre-bid Conferenc e	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommen ding Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance		Total	MOOE	CO	Total	MOOE	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Delivery/ Completion/ Acceptance (If applicable)	
21OC0138	Asphalt Overlay along Sucat-Parañaque Road (East Bound) from KM 17+207 to KM 18+237, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	12/15/2020	12/22/2020	12/29/2020	01/12/2021	01/12/2021	01/13/2021	01/18/2021	01/19/2021	01/20/2021	01/27/2021	01/28/2021	90		GAA 2021	49,000,000.00			48,018,992.55			VACC, NACAP, COA	12/29/2020	01/12/2021	01/12/2021	01/13/2021	01/18/2021	90	Repair/Rehabilitation of Paved Roads
21OC0139	Asphalt Overlay along Sucat-Parañaque Road (East Bound) from KM 16+207 to KM 16+725, KM 18+694 to KM 19+156, Intermittent Section, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	12/15/2020	12/22/2020	12/29/2020	01/12/2021	01/12/2021	01/13/2021	01/18/2021	01/19/2021	01/20/2021	01/27/2021	01/28/2021	90		GAA 2021	49,000,000.00			48,017,508.23			VACC, NACAP, COA	12/29/2020	01/12/2021	01/12/2021	01/13/2021	01/18/2021	90	Repair/Rehabilitation of Paved Roads
21OC0140	Asset Preservation-Preventive Maintenance-Secondary Roads-Asphalt Overlay 100 mm. thk. Of Kalayaan Avenue Extension-K0028+000 – K0027+000, Makati City, Metro Manila	Maintenance	No	Competitive Bidding	01/08/2021	01/15/2021	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	02/10/2021	02/11/2021	02/18/2021	02/19/2021	30		GAA 2021	3,498,600.00	x		3,323,526.50			VACC, NACAP, COA	01/22/2021	02/04/2021	02/04/2021	02/05/2021	02/08/2021	30	Repair/Rehabilitation of Paved Roads
21OC0141	Improvement/Slope Protection of Sto. Niño Creek, District I, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/09/2021	02/16/2021	02/24/2021	03/09/2021	03/09/2021	03/10/2021	03/12/2021	03/15/2021	FLR	FLR	FLR	210		GAA 2021	34,300,000.00		x	32,585,087.45			VACC, NACAP, COA	02/24/2021	03/09/2021	03/09/2021	03/10/2021	03/12/2021	210	Repair/Rehabilitation of Drainage Structures
21OC0142	Installation of Aluminum Composite Panel along EDSA-Ayala Tunnel Northbound (S03462LZ), Makati City, Metro Manila	Construction	No	Competitive Bidding	02/17/2021	02/24/2021	03/03/2021	-	-	-	-	-	-	CANCELLED	BID BULLETIN NO. 18 - 2021	240		GAA 2021	76,105,739.25		x	-			VACC, NACAP, COA	03/03/2021	-	-	-	-	240	Repair/Rehabilitation of Paved Roads
21OC0143	Installation of Aluminum Composite Panel along EDSA-Ayala Tunnel Southbound (S03463LZ), Makati City, Metro Manila	Construction	No	Competitive Bidding	02/17/2021	02/24/2021	03/03/2021	-	-	-	-	-	-	CANCELLED	BID BULLETIN NO. 18 - 2021	240		GAA 2021	76,105,737.84		x	-			VACC, NACAP, COA	03/03/2021	-	-	-	-	240	Repair/Rehabilitation of Paved Roads
21OC0144	Rehabilitation and Improvement of Villanueva Creek, Valley 2 to Valley 15 Section, Barangay San Isidro, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/23/2021	03/02/2021	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	03/29/2021	FLR	FLR	FLR	210	-	GAA 2021	19,600,000.00		x	18,598,658.21			VACC, NACAP, COA	03/11/2021	03/23/2021	03/23/2021	03/24/2021	03/26/2021	210	Repair/Rehabilitation of Drainage Structures
21OC0145	Installation of Aluminum Composite Panel along EDSA-Ayala Tunnel Northbound (S03462LZ), Makati City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	03/30/2021	03/31/2021	04/08/2021	04/12/2021	240		GAA 2021	80,360,000.00		x	76,745,575.26			VACC, NACAP, COA	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	240	Repair/Rehabilitation of Paved Roads
21OC0146	Installation of Aluminum Composite Panel along EDSA-Ayala Tunnel Southbound (S03463LZ), Makati City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	03/30/2021	03/31/2021	04/08/2021	04/12/2021	240		GAA 2021	80,360,000.00		x	76,745,582.74			VACC, NACAP, COA	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	240	Repair/Rehabilitation of Paved Roads
21OC0147	Rehabilitation and Improvement of Villanueva Creek, Valley 2 to Valley 15 Section, Barangay San Isidro, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	02/24/2021	03/04/2021	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	03/30/2021	03/31/2021	04/08/2021	04/12/2021	240	-	GAA 2021	69,300,000.00		x	65,870,382.57			VACC, NACAP, COA	03/12/2021	03/25/2021	03/25/2021	03/26/2021	03/29/2021	240	Repair/Rehabilitation of Drainage Structures
21OC0148	Maintenance, Repair and Rehabilitation of																															



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
METRO MANILA 2ND
DISTRICT ENGINEERING OFFICE
National Capital Region
Dr. A. Santos Avenue cor. West Service Access Road, Sucat, Parañaque City
Tel. No. 304-41-00

PROCUREMENT MONITORING REPORT FOR FY 2021 (1st SEMESTER) AS OF JUNE 30, 2021
Civil Works

Code (UACS/ PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procuremen t Activity?	Mode of Procuremen t	Actual Procurement Activity													Source of Funds	ABC (PhP)			Contract Cost (PhP)			List of Invited Observ ers	Date of Receipt of Invitation						Remarks (Explaining changes from the APP)
					Pre-Proc Conferenc e	Ads/Post of ITB	Pre-bid Conferenc e	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommendin g Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance		Total	MOO E	CO	Total	MOO E	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Delivery/ Completion/ Acceptance (If applicable)	
21OC0159	Rehabilitation and Improvement of Paranaque River North, Paranaque City, Metro Manila	Construction	No	Competitive Bidding	04/08/2021	04/17/2021	04/23/2021	05/07/2021	05/07/2021	05/10/2021	05/12/2021	05/14/2021	05/17/2021	05/24/2021	05/25/2021	360	-	GAA 2021	96,500,000.00		x	91,542,385.70			VACC, NACAP, COA	04/23/2021	05/07/2021	05/07/2021	05/10/2021	05/12/2021	360	Repair/Rehabilitation of Drainage Structures
21OC0160	Construction of Pumping Station (Phase II), Barangay Rizal, Makati City, Metro Manila	Construction	No	Competitive Bidding	04/16/2021	04/23/2021	04/29/2021	05/14/2021	05/14/2021	05/14/2021	05/18/2021	05/19/2021	05/20/2021	05/27/2021	05/28/2021	150	-	GAA 2021	40,387,760.00		x	38,368,526.82			VACC, NACAP, COA	04/29/2021	05/14/2021	05/14/2021	05/14/2021	05/18/2021	150	Construction of Drainage Structures
21OC0161	Construction of Multi-Purpose/Evacuation Center Building located at 23rd Avenue, East Rambo, Makati City, Metro Manila	Construction	No	Competitive Bidding	04/16/2021	04/23/2021	04/29/2021	05/14/2021	05/14/2021	05/14/2021	05/18/2021	05/19/2021	FLR	FLR	FLR	210	-	GAA 2021	24,500,000.00		x	24,131,489.97			VACC, NACAP, COA	04/29/2021	05/14/2021	05/14/2021	05/14/2021	05/18/2021	210	Construction of Multi-Purpose Building
21OC0162	Rehabilitation and Improvement of Don Galo River, Parañaque City, Metro Manila	Construction	No	Competitive Bidding	04/16/2021	04/23/2021	04/29/2021	05/14/2021	05/14/2021	05/14/2021	05/18/2021	05/19/2021	05/20/2021	05/27/2021	05/28/2021	360	-	GAA 2021	96,500,000.00		x	91,555,917.15			VACC, NACAP, COA	04/29/2021	05/14/2021	05/14/2021	05/14/2021	05/18/2021	360	Repair/Rehabilitation of Drainage Structures
21OC0163	Rehabilitation and Improvement of Parañaque River Mouth (South Side) Parañaque City, Metro Manila	Construction	No	Competitive Bidding	04/16/2021	04/23/2021	04/29/2021	05/14/2021	05/14/2021	05/14/2021	05/18/2021	05/19/2021	05/20/2021	05/27/2021	05/28/2021	360	-	GAA 2021	96,500,000.00		x	91,578,500.00			VACC, NACAP, COA	04/29/2021	05/14/2021	05/14/2021	05/14/2021	05/18/2021	360	Repair/Re

Submitted By :

ALEX H. BALAAAN, PhD
Head, Procurement Unit

Recommended By :

FLORENTINO T. PALMA
BAC Chairperson

Approved By :

OSCAR U. DELA CRUZ, DPA
District Engineer