

ANNEX B

(DPWH-ABRA DEO) Procurement Monitoring Report as of June 30, 2021

Code (UACS/PAP)	Procurement Program/Project	PMO/End-User	Is this an Early Procurement	Mode of Procurement	Pre-Proc Conference	Advt/Post of Bids	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Actual Procurement Activity					Source of Funds	ABC (PnP)			Contract Cost (PnP)			List of Invited Observers	Pre-bid Conf	Eligibility Check	Date of Receipt of Invitation		Post Qual	Delivery/Completion/Acceptance (if applicable)	Remarks (Explaining changes from the APP)		
										Sub/Eval	Post Qual	Date of BAC Resolution/Recommendation Award	Notice of Award	Contract Signing		Notice to Proceed	Delivery/Completion	Inspection & Acceptance	Total	MOOE	CO				Total	MOOE				CO	Sub/Open of Bids
COMPLETED PROCUREMENT ACTIVITIES																															
300104 219744 000px	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BENBEN, LA PAZ, ABRA	No	No	Public Bidding		01/04/2021	1/13/2021	1/25/2021	1/25/2021	1/25/2021	1/29/2021	02/03/2021	02/03/2021	2/15/2021	2/16/2021	70 C.D	GAA 2021	2,969,902.96		2,969,902.96	2,866,903.15		2,866,903.15	COAP/ICE/CAGG	1/13/2021	1/25/2021	1/25/2021	1/26-29/2021	1/29/2021		
300104 219768 000px	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), TOON, LA PAZ, ABRA	No	No	Public Bidding		01/04/2021	1/13/2021	1/25/2021	1/25/2021	1/26/2021	1/28/2021	02/03/2021	02/03/2021	2/15/2021	2/16/2021	70 C.D	GAA 2021	2,969,873.85		2,969,873.85	2,800,911.33		2,800,911.33	COAP/ICE/CAGG	1/13/2021	1/25/2021	1/25/2021	1/26/2021	1/26/2021		
300104 219739 000px	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BACAG, LACULAB, ABRA	No	No	Public Bidding		01/04/2021	1/13/2021	1/25/2021	1/25/2021	1/27/2021	1/27/2021	02/03/2021	02/03/2021	2/15/2021	2/16/2021	70 C.D	GAA 2021	2,969,884.64		2,969,884.64	2,879,021.68		2,879,021.68	COAP/ICE/CAGG	1/13/2021	1/25/2021	1/25/2021	1/27/2021	1/27/2021		
300204 100781 000px	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, ABRA-CERVANTES ROAD-PALASO ROAD IN SUPPORT OF CACAO INDUSTRY, BUCAY, ABRA	No	No	Public Bidding		01/11/2021	1/20/2021	02/01/2021	02/01/2021	02/03/2021	02/03/2021	3/15/2021	3/15/2021	3/24/2021	3/25/2021	36 C.D	GAA 2021	2,894,962.43		2,894,962.43	2,752,769.01		2,752,769.01	COAP/ICE/CAGG	1/20/2021	02/01/2021	02/01/2021	02/03/2021	02/03/2021		
300204 100785 000px	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT), LAMUNGAN, ABLE ROAD IN SUPPORT OF COFFEE, FRUIT AND HOMESTYLE INDUSTRY, DADIOMAN, ABRA	No	No	Public Bidding		01/11/2021	1/20/2021	02/01/2021	02/01/2021	2/2-3/2021	02/05/2021	5/21/2021	5/21/2021	5/31/2021	06/01/2021	33 C.D	GAA 2021	2,894,791.19		2,894,791.19	2,748,003.06		2,748,003.06	COAP/ICE/CAGG	1/20/2021	02/01/2021	02/01/2021	2/2-3/2021	02/05/2021		
300204 100782 000px	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, ALAGA-LAPAT BALANTAY ROAD IN SUPPORT OF COFFEE INDUSTRY, TINIG, ABRA	No	No	Public Bidding		01/11/2021	1/20/2021	02/01/2021	02/01/2021	2/2-3/2021	02/05/2021	02/11/2021	5/21/2021	5/31/2021	06/01/2021	36 C.D	GAA 2021	2,894,966.53		2,894,966.53	2,750,273.90		2,750,273.90	COAP/ICE/CAGG	1/20/2021	02/01/2021	02/01/2021	2/2-3/2021	02/05/2021		
300104 219725 000px	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), ABAGUI, DANGLAS, ABRA	No	No	Public Bidding		1/13/2021	1/21/2021	02/03/2021	02/03/2021	02/05/2021	02/05/2021	02/08/2021	02/08/2021	2/17/2021	2/23/2021	70 C.D	GAA 2021	2,985,770.17		2,985,770.17	2,800,440.76		2,800,440.76	COAP/ICE/CAGG	1/13/2021	1/21/2021	02/02/2021	02/03/2021	02/05/2021	02/09/2021	
300104 219758 000px	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), PATOC, BUCAY, ABRA	No	No	Public Bidding		1/13/2021	1/21/2021	02/02/2021	02/02/2021	02/05/2021	02/05/2021	02/08/2021	02/08/2021	2/17/2021	2/23/2021	70 C.D	GAA 2021	2,969,873.85		2,969,873.85	2,879,714.43		2,879,714.43	COAP/ICE/CAGG	1/21/2021	02/02/2021	02/02/2021	02/05/2021	02/05/2021		

300104 219759 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT), PANLUNA, BUCAV, ABRA	No	Public Bidding		1/13/2021	1/21/2021	02/02/2021	02/02/2021	2/6-11/2021	02/08/2021	2/15/2021	2/15/2021	2/24/2021	03/04/2021	70 C.D	GAA 2021	2,969,593.42	2,969,593.42	2,877,963.64	2,877,963.64	COAPICE/C CAGG	1/21/2021	02/02/2021	02/02/2021	2/6-11/2021	02/08/2021		
300104 219730 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT), MADONG, LA PAZ, ABRA	No	Public Bidding		1/13/2021	1/21/2021	02/02/2021	02/02/2021	02/03/2021	02/08/2021	02/08/2021	02/08/2021	2/17/2021	2/23/2021	70 C.D	GAA 2021	2,969,394.97	2,969,984.97	2,878,526.36	2,878,526.36	COAPICE/C CAGG	1/21/2021	02/02/2021	02/02/2021	02/03/2021	02/08/2021		
300104 219747 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT), CANAN, LA PAZ, ABRA	No	Public Bidding		1/14/2021	1/22/2021	02/03/2021	02/03/2021	2/4-5/2021	02/09/2021	02/10/2021	02/16/2021	2/19/2021	2/24/2021	70 C.D	GAA 2021	2,969,199.28	2,969,799.28	2,878,526.36	2,878,526.36	COAPICE/C CAGG	1/22/2021	02/03/2021	02/03/2021	2/4-5/2021	02/09/2021		
300421 174000 0px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT), BAGALAY, TAYUM, ABRA	No	Public Bidding		1/14/2021	1/22/2021	02/03/2021	02/03/2021	02/05/2021	02/09/2021	2/22/2021	2/22/2021	03/03/2021	03/04/2021	70 C.D	GAA 2021	2,969,548.87	2,969,548.87	2,880,576.30	2,880,576.30	COAPICE/C CAGG	1/22/2021	02/03/2021	02/03/2021	02/05/2021	02/09/2021		
300104 219767 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT), VELASCO, TAYUM, ABRA	No	Public Bidding		1/14/2021	1/23/2021	02/03/2021	02/03/2021	2/4-8/2021	02/09/2021	2/18/2021	2/18/2021	2/24/2021	03/02/2021	70 C.D	GAA 2021	2,969,557.04	2,969,557.04	2,881,187.67	2,881,187.67	COAPICE/C CAGG	1/22/2021	02/03/2021	02/03/2021	2/4-8/2021	02/09/2021		
300104 219752 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT), IST. DOLORES, ABRA	No	Public Bidding		1/14/2021	1/23/2021	02/03/2021	02/03/2021	02/05/2021	02/09/2021	02/10/2021	02/10/2021	2/14/2021	2/22/2021	70 C.D	GAA 2021	2,969,870.20	2,969,870.20	2,881,170.12	2,881,170.12	COAPICE/C CAGG	1/23/2021	02/03/2021	02/03/2021	02/05/2021	02/09/2021		
300104 219728 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT), BULBULALA, LICUAN-BAY, ABRA	No	Public Bidding		1/14/2021	1/23/2021	02/03/2021	02/03/2021	2/4-8/2021	2/6/2021	02/10/2021	02/10/2021	2/19/2021	2/24/2021	70 C.D	GAA 2021	2,969,880.17	2,969,880.17	2,880,663.19	2,880,663.19	COAPICE/C CAGG	1/23/2021	02/03/2021	02/03/2021	2/4-8/2021	2/6/2021		
300109 200822 000px	REHABILITATION OF DRAINAGE CANAL, LUDONG, MAVADO, ABRA	No	Public Bidding		1/15/2021	1/25/2021	02/04/2021	02/04/2021	02/09/2021	02/09/2021	02/11/2021	02/11/2021	2/20/2021	2/26/2021	45 C.D	GAA 2021	2,969,919.02	2,969,919.02	2,821,350.98	2,821,350.98	COAPICE/C CAGG	1/25/2021	02/04/2021	02/04/2021	02/09/2021	02/09/2021		
300109 200820 000px	CONSTRUCTION OF DRAINAGE CANAL, NORTH POBLACION, BUCAV, ABRA	No	Public Bidding		1/15/2021	1/25/2021	02/04/2021	02/04/2021	02/08/2021	02/08/2021	02/10/2021	02/10/2021	2/19/2021	2/24/2021	33 C.D	GAA 2021	1,979,997.17	1,979,997.17	1,880,963.44	1,880,963.44	COAPICE/C CAGG	1/25/2021	02/04/2021	02/04/2021	02/08/2021	02/08/2021		
300104 219745 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT), BUGBOG, BUCAV, ABRA	No	Public Bidding		1/16/2021	1/25/2021	02/04/2021	02/04/2021	2/5-8/2021	02/09/2021	2/17/2021	2/17/2021	2/26/2021	03/01/2021	70 C.D	GAA 2021	2,969,881.29	2,969,881.29	2,880,380.78	2,880,380.78	COAPICE/C CAGG	1/25/2021	02/04/2021	02/04/2021	2/5-8/2021	02/08/2021		
300104 219733 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT), SAN MIGUEL, BUCAV, ABRA	No	Public Bidding		1/16/2021	1/25/2021	02/04/2021	02/04/2021	2/5-9/2021	02/09/2021	02/16/2021	02/16/2021	2/19/2021	2/24/2021	70 C.D	GAA 2021	2,969,453.20	2,969,453.20	2,879,999.56	2,879,999.56	COAPICE/C CAGG	1/25/2021	02/04/2021	02/04/2021	2/5-9/2021	02/09/2021		
300104 219742 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT), BANGULAO, BUCAV, ABRA	No	Public Bidding		1/15/2021	1/24/2021	02/04/2021	02/04/2021	02/09/2021	02/09/2021	02/10/2021	02/10/2021	2/19/2021	2/24/2021	70 C.D	GAA 2021	2,969,741.07	2,969,741.07	2,880,880.73	2,880,880.73	COAPICE/C CAGG	1/25/2021	02/04/2021	02/04/2021	02/09/2021	02/09/2021		

300104 219743 000pr.	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BAGBAGA, TAYUM, ABRA	No	Public Bidding	1/10/2021	1/27/2021	02/08/2021	02/08/2021	3/5-11/2021	02/11/2021	2/15/2021	2/15/2021	2/15/2021	2/25/2021	03/01/2021	70 C.D	GAA 2021	2,989,381.76	2,989,381.76	2,880,896.65	2,880,896.65	COAPICE/C CAGG	1/27/2021	02/08/2021	02/08/2021	2/9-11/2021	02/11/2021		
300104 219781 000pr.	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), GUMBA, SAN JUAN, ABRA	No	Public Bidding	1/10/2021	1/27/2021	02/08/2021	02/08/2021	02/11/2021	02/11/2021	2/16/2021	2/22/2021	2/23/2021	2/23/2021	2/23/2021	70 C.D	GAA 2021	2,988,320.41	2,988,320.41	2,880,868.73	2,880,868.73	COAPICE/C CAGG	1/27/2021	02/08/2021	02/08/2021	02/11/2021	02/11/2021		
300104 219746 000pr.	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), CABARUAN, DOLORES, ABRA	No	Public Bidding	1/10/2021	1/27/2021	02/08/2021	02/08/2021	2/9-11/2021	02/11/2021	2/16/2021	2/16/2021	2/16/2021	2/24/2021	2/26/2021	70 C.D	GAA 2021	2,969,735.52	2,969,735.52	2,880,030.57	2,880,030.57	COAPICE/C CAGG	1/27/2021	02/08/2021	02/08/2021	2/9-11/2021	02/11/2021		
300104 219754 000pr.	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), LUBLUBA, DOLORES, ABRA	No	Public Bidding	1/10/2021	1/27/2021	02/08/2021	02/08/2021	02/08/2021	02/12/2021	2/18/2021	2/18/2021	2/18/2021	2/26/2021	03/01/2021	70 C.D	GAA 2021	2,969,900.13	2,969,900.13	2,879,999.56	2,879,999.56	COAPICE/C CAGG	1/27/2021	02/08/2021	02/08/2021	02/09/2021	02/12/2021		
300104 219748 000pr.	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), CARDONA, DOLORES, ABRA	No	Public Bidding	1/10/2021	1/27/2021	02/08/2021	02/08/2021	02/08/2021	02/12/2021	2/18/2021	2/18/2021	2/18/2021	2/22/2021	2/23/2021	70 C.D	GAA 2021	2,969,879.18	2,969,879.18	2,879,999.56	2,879,999.56	COAPICE/C CAGG	1/27/2021	02/08/2021	02/08/2021	02/08/2021	02/12/2021		
300104 219753 000pr.	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), LAGUEN, LAGANGLANG, ABRA	No	Public Bidding	1/10/2021	1/27/2021	02/08/2021	02/08/2021	2/15-19/2021	2/19/2021	2/23/2021	2/23/2021	03/03/2021	03/09/2021		70 C.D	GAA 2021	2,969,793.75	2,969,793.75	2,876,281.86	2,876,281.86	COAPICE/C CAGG	1/27/2021	02/08/2021	02/08/2021	2/15-19/2021	2/19/2021		
320101 106538 000pr.	INSTALLATION OF PUMPING STATION, BRGY. BUMAGCAT, TAYUM, ABRA	No	Public Bidding	01/12/2021	1/19/2021	1/28/2021	02/09/2021	02/09/2021	02/12/2021	02/15/2021	2/15/2021	2/15/2021	2/23/2021	2/24/2021	127 C.D	GAA 2021	8,076,964.78	8,076,964.78	7,687,360.48	7,687,360.48	COAPICE/C CAGG	1/28/2021	02/09/2021	02/09/2021	02/12/2021	02/12/2021		
300203 101482 000pr.	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS, OURIGON-BAGUIRO TO PANACLISAN RIVER AND ROCK FORMATION, LICUAN-BAY, ABRA	No	Public Bidding	1/19/2021	1/26/2021	02/09/2021	02/09/2021	02/10/2021	02/11/2021	3/16/2021	3/15/2021	3/24/2021	3/25/2021		31 C.D	GAA 2021	2,412,109.75	2,412,109.75	2,289,674.36	2,289,674.36	COAPICE/C CAGG	1/28/2021	02/09/2021	02/09/2021	02/10/2021	02/11/2021		
300304 100797 000pr.	CONSTRUCTION OF CONCRETE ROAD-POBLACION TUBO TO OURINGO ROAD CONNECTING POBLACION TUBO TO OURINGO BLOCOS BLURRI SUBPOST TO THE LOOMREAVIBS INDUSTRY, TUBO, ABRA	No	Public Bidding	1/16/2021	1/29/2021	02/09/2021	02/09/2021	2/10-11/2021	02/12/2021	1/24/2021	5/24/2021	06/02/2021	06/03/2021		38 C.D	GAA 2021	2,894,994.78	2,894,994.78	2,749,951.13	2,749,951.13	COAPICE/C CAGG	1/28/2021	02/09/2021	02/09/2021	2/10-11/2021	02/12/2021		
300104 219769 000pr.	CONSTRUCTION OF MULTI-PURPOSE BUILDING (LA PAZ INTEGRATED COURT), POBLACION, LA PAZ, ABRA	No	Public Bidding	1/20/2021	1/29/2021	02/10/2021	02/10/2021	02/12/2021	2/16/2021	2/17/2021	2/17/2021	2/17/2021	2/28/2021	03/04/2021	90 C.D	GAA 2021	4,849,808.99	4,849,808.99	4,850,922.23	4,850,922.23	COAPICE/C CAGG	1/29/2021	02/10/2021	02/10/2021	02/12/2021	2/16/2021		

300204 130784 000px.	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES JUNCTION BILET SAN JUAN TO TRINIS BOUNDARY LEADING TO COFFEE PLANTATIONS IN SUPPORT TO COFFEE INDUSTRY, TINEG, ABRA	No	Public Bidding	1/21/2021	1/25/2021	02/11/2021	02/11/2021	2/15-16/2021	2/16/2021	2/22/2021	2/22/2021	03/03/2021	03/04/2021	33 C.D	GAA 2021	2,894,598.55	2,894,598.55	2,749,163.96	2,749,163.96	COA/PCIE/C CAGG	1/29/2021	02/11/2021	02/11/2021	2/15-16/2021	2/16/2021		
300203 161481 000px.	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS, MANIBO-LUSA-TUBO ROAD, LEADING TO KILI FALLS AND HOTSPRING, TUBO, ABRA	No	Public Bidding	1/21/2021	1/25/2021	02/11/2021	02/11/2021	2/15-16/2021	2/16/2021	2/22/2021	2/22/2021	3/31/2021	04/07/2021	14 C.D	GAA 2021	1,987,898.68	1,987,898.68	1,948,336.38	1,948,336.38	COA/PCIE/C CAGG	1/29/2021	02/11/2021	02/11/2021	2/15-16/2021	2/16/2021		
300121 201021 000px.	INSTALLATION OF WATER SYSTEM (ADDITIONAL SOURCE), LUMBAL, VILLAVICIOSA, ABRA	No	Public Bidding	1/21/2021	1/29/2021	02/11/2021	02/11/2021	2/15/2021	2/16/2021	2/23/2021	2/23/2021	03/04/2021	03/05/2021	51 C.D	GAA 2021	1,979,857.82	1,979,857.82	1,924,379.79	1,924,379.79	COA/PCIE/C CAGG	1/29/2021	02/11/2021	02/11/2021	2/15/2021	2/16/2021		
300121 201022 000px.	INSTALLATION OF WATER SYSTEM, AMPALOC, VILLAVICIOSA, ABRA	No	Public Bidding	1/21/2021	1/29/2021	02/11/2021	02/11/2021	2/15-16/2021	2/16/2021	2/23/2021	2/23/2021	03/04/2021	03/05/2021	51 C.D	GAA 2021	1,979,877.63	1,979,877.63	1,920,638.66	1,920,638.66	COA/PCIE/C CAGG	1/29/2021	02/11/2021	02/11/2021	2/15-16/2021	2/16/2021		
300104 219758 000px.	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), DALIT, PILAR, ABRA	No	Public Bidding	1/25/2021	02/03/2021	2/15/2021	2/15/2021	2/16/2021	2/22/2021	3/16/2021	3/16/2021	3/25/2021	3/26/2021	70 C.D	GAA 2021	2,969,794.34	2,969,794.34	2,877,827.26	2,877,827.26	COA/PCIE/C CAGG	02/03/2021	2/15/2021	2/15/2021	2/16/2021	2/22/2021		
300104 219732 000px.	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), POBLACION, LAGAYAN, ABRA	No	Public Bidding	1/25/2021	02/03/2021	2/15/2021	2/15/2021	2/16/2021	2/19/2021	3/17/2021	3/17/2021	3/25/2021	3/29/2021	90 C.D	GAA 2021	4,949,885.63	4,949,885.63	4,860,922.23	4,860,922.23	COA/PCIE/C CAGG	02/03/2021	2/15/2021	2/15/2021	2/16/2021	2/19/2021		
300104 219726 000px.	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), AMPALOC, LUBA, ABRA	No	Public Bidding	1/25/2021	02/03/2021	2/15/2021	2/15/2021	2/16/2021	2/19/2021	2/23/2021	2/23/2021	03/03/2021	03/04/2021	70 C.D	GAA 2021	2,969,793.75	2,969,793.75	2,876,201.82	2,876,201.82	COA/PCIE/C CAGG	02/03/2021	2/15/2021	2/15/2021	2/16/2021	2/19/2021		
300117 206080 000px.	CONSTRUCTION OF CALAO ROAD, CALAO, BUCAY, ABRA	No	Public Bidding	1/25/2021	02/03/2021	2/15/2021	2/15/2021	2/16-18/2021	2/18/2021	2/22/2021	2/22/2021	3/31/2021	04/02/2021	42 C.D	GAA 2021	2,969,991.26	2,969,991.26	2,825,222.68	2,825,222.68	COA/PCIE/C CAGG	02/03/2021	2/15/2021	2/15/2021	2/16-18/2021	2/18/2021		
300204 130785 000px.	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, MANIBO-LUSA-TUBO ROAD IN SUPPORT OF CACAO INDUSTRY, LICUAN-BAAY, ABRA	No	Public Bidding	1/25/2021	02/03/2021	2/15/2021	2/15/2021	2/16-17/2021	2/19/2021	5/24/2021	5/24/2021	06/02/2021	06/03/2021	33 C.D	GAA 2021	2,894,466.04	2,894,466.04	2,749,250.82	2,749,250.82	COA/PCIE/C CAGG	02/03/2021	2/15/2021	2/15/2021	2/16-17/2021	2/19/2021		

300201 101460 000px	CONSTRUCTION AND IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS, ALMUSOGAN-BA, CAGANAYAN ROAD LEADING TO KAPARAN FALLS, BARANGAY CAGANAYAN, TNEG, ABRA	No	Public Bidding		1/25/2021	02/03/2021	2/15/2021	2/15/2021	2/16/2021	2/18/2021	5/20/2021	5/20/2021	5/20/2021	5/31/2021	1R C.D	GAA 2021	1,907,888.38	1,907,888.38	1,931,326.06	1,931,326.06	COAPICE/C CAGG	02/03/2021	2/15/2021	2/16/2021	2/16/2021	2/16/2021	2/16/2021
300104 219772 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING, STUDENT CENTER/GUARDIAN OFFICE, ASIST BANGUED CAMPUS, BANGUED, ABRA	No	Public Bidding		1/27/2021	02/05/2021	2/17/2021	2/17/2021	2/18-19/2021	2/23/2021	2/24/2021	2/24/2021	03/05/2021	03/09/2021	147 C.D	GAA 2021	1,379,611.97	1,379,611.97	1,942,433.69	1,942,433.69	COAPICE/C CAGG	02/05/2021	2/17/2021	2/17/2021	2/18-19/2021	2/23/2021	
300104 219773 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING, STUDENT CENTER/GUARDIAN OFFICE, ASIST LAGANGLANG CAMPUS, LAGANGLANG, ABRA	No	Public Bidding		1/27/2021	02/05/2021	2/17/2021	2/17/2021	2/19/2021	2/23/2021	2/26/2021	2/26/2021	03/06/2021	03/09/2021	147 C.D	GAA 2021	1,379,611.07	1,379,611.07	1,943,130.25	1,943,130.25	COAPICE/C CAGG	02/05/2021	2/17/2021	2/17/2021	2/19/2021	2/23/2021	
300117 200086 000px	REHABILITATION OF CAGANAYAN- HERCULES MINE ROAD, NUEVA ERA, TNEG, ABRA	No	Public Bidding	1/20/2021	1/27/2021	02/05/2021	2/26/2021	2/26/2021	03/03/2021	03/03/2021	03/04/2021	03/04/2021	03/12/2021	3/13/2021	227 C.D	GAA 2021	49,499,371.92	49,499,371.92	47,019,971.37	47,019,971.37	COAPICE/C CAGG	02/05/2021	2/26/2021	2/26/2021	03/03/2021	03/03/2021	
	INSTALLATION OF ROAD SAFETY DEVICES (SOLAR STUDES) ALONG ABRA-ILCOOS SUR ROAD, K03874(+357)- K0392+358	No	Public Bidding	1/21/2021	1/28/2021	02/05/2021	2/18/2021	2/18/2021	2/19-22/2021	2/24/2021	03/01/2021	03/01/2021	03/10/2021	3/16/2021	193 C.D	GAA 2021	48,248,480.05	48,248,480.05	45,667,702.45	45,667,702.45	COAPICE/C CAGG	02/05/2021	2/18/2021	2/18/2021	2/19-22/2021	2/24/2021	
300117 200095 000px	REHABILITATION OF BOBOG- SANTA ROSA ROAD, PENABUSA/BUCAY, ABRA	No	Public Bidding	1/20/2021	02/01/2021	02/19/2021	2/22/2021	2/22/2021	2/23-24/2021	2/26/2021	03/02/2021	03/02/2021	03/11/2021	03/12/2021	193 C.D	GAA 2021	49,499,709.11	49,499,709.11	47,029,712.74	47,029,712.74	COAPICE/C CAGG	02/10/2021	2/22/2021	2/22/2021	2/23-24/2021	2/26/2021	
300204 100783 000px	CONSTRUCTION AND IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL- IT), DAGUOMAN- BUCAY ROAD IN SUPPORT OF COFFEE, FRUIT, CACAO AND HOMESTYLE INDUSTRIES, DAGUOMAN, BUCLOC, SALLAPADAN AND BUCAY, ABRA	No	Public Bidding		02/02/2021	02/11/2021	2/24/2021	2/24/2021	2/26/2021	03/01/2021	03/03/2021	03/03/2021	03/12/2021	3/13/2021	33 C.D	GAA 2021	2,894,424.63	2,894,424.63	2,749,204.55	2,749,204.55	COAPICE/C CAGG	02/11/2021	2/24/2021	2/24/2021	2/26/2021	03/01/2021	
300117 200087 000px	REHABILITATION AND CONSTRUCTION OF PENABUSA ROAD PENABUSA, ABRA	No	Public Bidding	1/28/2021	02/04/2021	2/16/2021	2/26/2021	03/01/2021	03/02/2021	03/04/2021	03/16/2021	3/16/2021	3/25/2021	3/30/2021	134 C.D	GAA 2021	48,499,285.97	48,499,285.97	47,025,645.98	47,025,645.98	COAPICE/C CAGG	2/19/2021	2/26/2021	03/01/2021	03/02/2021	03/04/2021	
300117 200093 000px	CONSTRUCTION OF PENABUSA ROAD, PENABUSA, ABRA	No	Public Bidding	1/28/2021	02/04/2021	2/16/2021	2/26/2021	03/01/2021	03/02/2021	03/04/2021	03/28/2021	6/20/2021			50C.D	GAA 2021	9,899,902.09	9,899,902.09	9,404,924.01	9,404,924.01	COAPICE/C CAGG	2/15/2021	2/26/2021	03/01/2021	03/02/2021	03/04/2021	

300117 200801 000px	CONSTRUCTION OF LA PAZ ROAD, LA PAZ, ABRA	No	Public Bidding	1/29/2021	5/28/2021	06/04/2021	6/17/2021	6/17/2021	6/18/2021	6/22/2021	6/23/2021	6/23/2021		91 C.D	GAA 2021	9,899,709.66	9,899,709.66	9,645,313.93	9,645,313.93	COA/PECE/CAGG	06/04/2021	6/17/2021	6/17/2021	6/18/2021	6/22/2021		
300117 200801 000px	REHABILITATION AND IMPROVEMENT OF POBLACION ROAD PHASE I, LA PAZ, ABRA	No	Public Bidding	1/29/2021	5/28/2021	06/04/2021	6/17/2021	6/17/2021	6/23/2021	6/23/2021	6/24/2021	6/24/2021		134 C.D	GAA 2021	49,499,645.32	49,499,645.32	48,263,382.00	48,263,382.00	COA/PECE/CAGG	06/04/2021	6/17/2021	6/17/2021	6/23/2021	6/23/2021		
300117 200801 000px	REHABILITATION OF ABAS-TABOG ROAD, BUICAY/SALLAPADA N, ABRA	No	Public Bidding	1/29/2021	05/13/2021	5/20/2021	06/01/2021	06/01/2021	6/2-4/2021	06/04/2021	06/07/2021	06/07/2021		134 C.D	GAA 2021	49,499,627.42	49,499,627.42	48,202,194.66	48,202,194.66	COA/PECE/CAGG	6/20/2021	06/01/2021	06/01/2021	6/2-4/2021	06/04/2021		
300109 200430 000px	CONSTRUCTION (COMPLETION) OF DPAW-ABRA DES, HIZAL ST. ZONE 7, BANGUED, ABRA	No	Public Bidding	1/29/2021	02/05/2021	2/17/2021	03/01/2021	03/01/2021	3/1-3/2021	03/09/2021	4/20/2021	4/20/2021		139 C.D	GAA 2021	9,899,837.94	9,899,837.94	9,712,816.42	9,712,816.42	COA/PECE/CAGG	2/17/2021	03/01/2021	03/01/2021	3/1-2/2021	03/09/2021		
300104 219775 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (LA PAZ SPORTS COMPLEX), BRGY., POBLACION LA PAZ, ABRA	No	Public Bidding	1/29/2021	02/05/2021	2/17/2021	03/01/2021	03/10/2021	3/15/2021	3/16/2021	05/10/2021	05/10/2021		171 C.D	GAA 2021	27,749,293.40	24,749,293.40	24,275,896.53	24,275,896.53	COA/PECE/CAGG	2/17/2021	03/10/2021	03/10/2021	3/15/2021	3/15/2021		
300104 219721 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT), BRGY., BILADLA, SALLAPADAN, ABRA	Yes	Public Bidding			03/11/2021	3/18/2021	3/31/2021	3/31/2021	04/09/2021	04/09/2021	5/24/2021		70 C.D	GAA 2021	2,969,999.42	2,969,999.42	2,879,999.56	2,879,999.56	COA/PECE/CAGG	3/19/2021	3/31/2021	3/31/2021				
300104 219737 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT), AGSINAO, TINEG, ABRA	No	Public Bidding			03/11/2021	3/18/2021	3/31/2021	3/31/2021	04/05/2021	04/05/2021	5/24/2021		70 C.D	GAA 2021	2,969,999.46	2,969,999.46	2,880,320.34	2,880,320.34	COA/PECE/CAGG	3/19/2021	3/31/2021	3/31/2021	04/05/2021	04/05/2021		
300104 219749 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (COVERED COURT), COGON, TINEG, ABRA	No	Public Bidding			03/11/2021	3/18/2021	3/31/2021	3/31/2021	5/1-2/2021	05/02/2021	5/24/2021		70 C.D	GAA 2021	2,969,999.46	2,969,999.46	2,880,320.34	2,880,320.34	COA/PECE/CAGG	3/19/2021	3/31/2021	3/31/2021	5/1-2/2021	05/02/2021		
300104 219783 000px	CONSTRUCTION OF MULTI- PURPOSE BUILDING (NEW MUNICIPAL BUILDING), SAN SICRO, ABRA	Yes	Public Bidding			02/09/2021	2/17/2021	03/01/2021	03/01/2021	3/2-3/2021	03/03/2021	05/05/2021		90 C.D	GAA 2021	4,949,332.18	4,949,332.10	4,760,818.53	4,760,818.53	COA/PECE/CAGG	2/17/2021	03/01/2021	03/01/2021				
300117 200602 000px	CONSTRUCTION OF MAPALONG- SABANAN LOCAL ROAD, LAGANGLAND, ABRA	No	Public Bidding	1/29/2021	02/05/2021	2/17/2021	03/01/2021	03/01/2021	3/2-3/2021	03/04/2021	5/24/2021	5/24/2021		37 C.D	GAA 2021	5,939,388.22	5,939,388.22	5,642,046.71	5,642,046.71	COA/PECE/CAGG	2/17/2021	03/01/2021	03/01/2021	3/2-3/2021	03/04/2021		
	CONSTRUCTION OF BURGOS-STA. ROSA ROAD AT BARANGAY BURGOS AND BARANGAY STA. ROSA, BUICAY AND PENARENDA, ABRA	No	Public Bidding	1/29/2021	02/08/2021	2/17/2021	03/01/2021	03/01/2021	3/2-4/2021	03/04/2021	05/11/2021	05/11/2021		216 C.D	GAA 2021	56,799,240.53	56,799,240.53	57,005,331.23	57,005,331.23	COA/PECE/CAGG	2/17/2021	03/01/2021	03/01/2021	3/2-4/2021	03/04/2021		
310208 100602 000px	CONSTRUCTION OF MISSING LINKS-NEW ROADS, BESAO-TUBO (SA TAMBOCAN) ROAD, PACKAGE A, ABRA, TUBO, ABRA	No	Public Bidding		3/23/2021	3/31/2021	04/12/2021	04/12/2021	4/13/2021	4/19/2021	4/16/2021	4/16/2021		158 C.D	GAA 2021	24,499,830.53	24,499,830.53	23,511,962.28	23,511,962.28	COA/PECE/CAGG	3/31/2021	04/12/2021	04/12/2021	4/13/2021	4/15/2021		
-	CONSTRUCTION OF MISSING LINKS-NEW ROADS, ABRA-CERVANTES ROAD	No	Public Bidding		3/24/2021	3/31/2021	4/13/2021	4/13/2021	4/14-16/2021	4/16/2021	4/19/2021	4/19/2021		108 C.D	GAA 2021	30,641,010.21	30,641,010.21	29,166,920.66	29,166,920.66	COA/PECE/CAGG	3/31/2021	4/13/2021	4/13/2021	4/14-16/2021	4/16/2021		

CONCRETING OF BRGY. DULAO FIRM, DULAO, MALIBCONG, ABRA	Yes	Public Bidding	06/01/2021	06/08/2021	6/16/2021	6/26/2021	6/29/2021	6/29/2021	6/30/2021	6/30/2021	6/30/2021	59 C.D.	GAA 2021 (DA-FMR)	11,939,612.80	11,939,612.80	11,576,321.25	11,576,321.25	COAPICE/C CAGG	6/16/2021	6/26/2021	6/29/2021	6/29/2021	6/30/2021
REHABILITATION OF WAYAWAY- MAGMAGUEY- PATAGU FIRM, POBLACION, LA PAZ, ABRA	Yes	Public Bidding	06/02/2021	06/09/2021	6/17/2021	6/29/2021	6/29/2021	6/29/2021	6/30/2021	6/30/2021	6/30/2021	132 C.D.	GAA 2021 (DA-FMR)	47,759,617.38	47,759,617.38	46,330,127.85	46,330,127.85	COAPICE/C CAGG	6/17/2021	6/29/2021	6/29/2021	6/29/2021	6/30/2021
Total Allotted Budget of Procurement Activities														675,492,814.88									
Total Contract Price of Procurement Activities Conducted																							
Total Savings (Total Allotted Budget - Total Contract Price)														647,425,639.83									
ON GOING PROCUREMENT ACTIVITIES														27,877,474.26									
300104 219761 000pc CONSTRUCTION OF MULTI-PURPOSE BUILDING, PATUCANNAY, BANGUED, ABRA	Yes	Public Bidding	01/04/2021	1/13/2021	1/25/2021	1/25/2021	1/28/2021	1/28/2021				145 C.D.	GAA 2021	2,969,793.75	2,969,793.75	2,883,745.39	2,883,745.39	COAPICE/C CAGG	1/13/2021	1/25/2021	1/25/2021	1/28/2021	1/28/2021
CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SAN JUAN NORTE, MANABO, ABRA	Yes	Public Bidding	01/04/2021	1/13/2021	1/25/2021	1/25/2021	1/28/2021	1/28/2021				70 C.D.	GAA 2021	2,969,916.39	2,969,916.39	2,880,864.13	2,880,864.13	COAPICE/C CAGG	1/13/2021	1/25/2021	1/25/2021	1/28/2021	1/28/2021
300104 219729 000pc CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), CABARUAN, DANGLAS, ABRA	Yes	Public Bidding	1/13/2021	1/21/2021	02/02/2021	02/02/2021	2/6-11/2021	02/11/2021				70 C.D.	GAA 2021	2,969,497.17	2,969,497.17	2,880,816.92	2,880,816.92	COAPICE/C CAGG	1/21/2021	02/02/2021	02/02/2021	2/6-11/2021	02/11/2021
300104 219741 000pc CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BANGCAGAN, BUCKAY, ABRA	Yes	Public Bidding	1/14/2021	1/22/2021	02/03/2021	02/03/2021	2/5-8/2021	02/08/2021				70 C.D.	GAA 2021	2,969,600.85	2,969,600.85	2,877,953.64	2,877,953.64	COAPICE/C CAGG	1/22/2021	02/03/2021	02/03/2021	2/5-8/2021	02/08/2021
300104 219756 000pc CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), MAGAPAHAN, DANGLAS, ABRA	Yes	Public Bidding	1/19/2021	1/25/2021	02/04/2021	02/04/2021	2/6-9/2021	02/11/2021				70 C.D.	GAA 2021	2,969,629.95	2,969,629.95	2,879,999.56	2,879,999.56	COAPICE/C CAGG	1/25/2021	02/04/2021	02/04/2021	2/6-9/2021	02/11/2021
300104 219762 000pc CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), POBLACION, SAN ISIDRO, ABRA	Yes	Public Bidding	1/19/2021	1/25/2021	02/04/2021	02/04/2021	02/06/2021	02/06/2021				70 C.D.	GAA 2021	2,969,180.19	2,969,180.19	2,880,916.92	2,880,916.92	COAPICE/C CAGG	1/25/2021	02/04/2021	02/04/2021	02/06/2021	02/06/2021
300304 100789 000pc CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, BTO, TOMAS-LUBA ROAD, CONNECTING BTO, TOMAS MANABO TO LUBA IN SUPPORT TO THE PROGRESSIVE FOOD, LONKWEAVING AND FURNITURE INDUSTRIES, LUBA AND MANABO, ABRA, MANABO, ABRA	Yes	Public Bidding	1/21/2021	1/29/2021	02/11/2021	02/11/2021	2/13-15/2021	2/17/2021				28 C.D.	GAA 2021	2,894,838.40	2,894,838.40	2,836,594.04	2,836,594.04	COAPICE/C CAGG	1/29/2021	02/11/2021	02/11/2021	2/13-15/2021	2/17/2021
300108 200637 000pc CONSTRUCTION OF MAUSOL- LABAN FLOOD CONTROL, STAB-000, STAB-000, SAN QUINTIN, ABRA	Yes	Public Bidding	1/20/2021	1/27/2021	02/05/2021	2/17/2021	2/17/2021	2/22/2021	2/22/2021			199 C.D.	GAA 2021	48,249,835.77	48,249,835.77	45,860,914.49	45,860,914.49	COAPICE/C CAGG	02/05/2021	2/17/2021	2/17/2021	2/22/2021	2/22/2021

305116 203947 000pr.	CONSTRUCTION OF DANGLAS BARRO ROAD, DANGLAS, ABRA	Yes	Public Bidding	1/20/2021	1/27/2021	02/05/2021	3/17/2021	3/17/2021	2/24/2021	2/24/2021					144 C.D	GAA 2021	48,999,780.57		48,999,780.57	46,548,767.43		46,548,767.43	COA/PC/EC CAGG	02/05/2021	2/17/2021	2/17/2021	2/24/2021	2/24/2021		
	INSTALLATION AND CONSTRUCTION OF ROAD SAFETY DEVICES ALONG ABRA-LOCOS NORTE ROAD (K0434+100-K0443+000)	Yes	Public Bidding	1/21/2021	1/28/2021	02/05/2021	2/18/2021	2/18/2021							193 C.D	GAA 2021	48,249,406.99		48,249,406.99	46,775,494.42		46,775,494.42	COA/PC/EC CAGG	02/05/2021	2/18/2021	2/18/2021				
305104 215778 000pr.	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), DANAC, SOLINEY, ABRA	Yes	Public Bidding		1/28/2021	02/05/2021	2/18/2021	2/18/2021	2/23/2021	2/19/2021					193 C.D	GAA 2021	2,969,989.44		2,969,989.44	2,882,240.10		2,882,240.10	COA/PC/EC CAGG	02/05/2021	2/18/2021	2/18/2021	2/23/2021	2/18/2021		
310103 100659 000pr.	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE- TERTIARY ROADS, ABRA-CERVANTES ROAD (K0438+162-K0443+323)	Yes	Public Bidding	1/21/2021	05/12/2021	5/20/2021	06/01/2021	06/01/2021	6/2-4/2021	06/04/2021					92 C.D	GAA 2021	48,999,797.89		48,999,797.89	47,603,380.09		47,603,380.09	COA/PC/EC CAGG	5/20/2021	06/01/2021	06/01/2021	6/2-4/2021	06/04/2021		
310103 100660 000pr.	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE- TERTIARY ROADS, ABRA-CERVANTES ROAD (K0446+000-K0453+769)	Yes	Public Bidding	1/21/2021	05/12/2021	5/20/2021	06/01/2021	06/01/2021	6/2-4/2021	06/04/2021					92 C.D	GAA 2021	48,999,825.98		48,999,825.98	47,762,113.21		47,762,113.21	COA/PC/EC CAGG	5/20/2021	06/01/2021	06/01/2021	6/2-4/2021	06/04/2021		
310103 100658 000pr.	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE- TERTIARY ROADS, ABRA-CERVANTES ROAD (K0433+042-K0438+182)	Yes	Public Bidding	1/21/2021	05/12/2021	5/20/2021	06/01/2021	06/01/2021	06/02/2021	06/04/2021					92 C.D	GAA 2021	48,999,762.44		48,999,762.44	47,763,245.98		47,763,245.98	COA/PC/EC CAGG	5/20/2021	06/01/2021	06/01/2021	06/02/2021	06/04/2021		
310102 100644 000pr.	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE- SECONDARY ROADS, ABRA-KALINGA ROAD (K0420+654-K0421+606)	Yes	Public Bidding	1/21/2021	05/12/2021	5/20/2021	06/01/2021	06/01/2021	06/02/2021	06/04/2021					84 C.D	GAA 2021	19,599,796.41		19,599,796.41	19,205,361.75		19,205,361.75	COA/PC/EC CAGG	5/20/2021	06/01/2021	06/01/2021	06/02/2021	06/04/2021		
310103 100662 000pr.	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE- TERTIARY ROADS, ABRA-LOCOS NORTE ROAD (K0419+830-K0422+900)	Yes	Public Bidding	1/21/2021	1/28/2021	02/05/2021		2/18/2021							92 C.D	GAA 2021	48,249,880.46		48,249,880.46			COA/PC/EC CAGG	02/05/2021	2/18/2021	2/18/2021					

	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM ASSET PRESERVATION PROGRAM PREVENTIVE MAINTENANCE- TERTIARY ROADS, ABRA-CERVANTES ROAD (K0451+789-K0459+000, K0462+280-K0463+000, K0475+703-K0477+500)	Yes	Public Bidding	1/21/2021	05/12/2021	5/25/2021	06/01/2021	06/01/2021	6/9-11/2021	06/11/2021					92 C.D	GAA 2021	48,999,543.19		48,999,543.19	48,011,836.66		48,011,836.66	COA/PICE/C CAGG	5/28/2021	06/01/2021	06/01/2021	6/9-11/2021	06/11/2021				
	INSTALLATION/APPLICATION/CONSTRUCTION OF ROAD SAFETY DEVICES ALONG ABRA-KALINGSA ROAD, K0460+160-K0460+000	Yes	Public Bidding	1/21/2021	1/28/2021	03/05/2021	3/26/2021	3/26/2021							193 C.D	OAA 2021	48,349,054.35		48,349,054.35	45,836,256.48		45,836,256.48	COA/PICE/C CAGG	02/08/2021	2/26/2021	2/26/2021						
300111 200361 000px	REHABILITATION/MIMPROVEMENT OF BANGLUED-CADRE ROAD, BANGLUED, ABRA	Yes	Public Bidding	1/22/2021	05/12/2021	5/20/2021	06/01/2021	06/01/2021	6/9-11/2021	06/11/2021					94 C.D	GAA 2021	19,599,824.06		19,599,824.06	19,100,610.89		19,100,610.89	COA/PICE/C CAGG	5/20/2021	06/01/2021	06/01/2021	6/9-11/2021	06/11/2021				
300111 200362 000px	REHABILITATION/MIMPROVEMENT OF LAGANGLANG ACCESS ROAD, ABRA-KALINGSA ROAD JUNCTION-PAGPAGATPAT, AGUET-PAGPAGATPAT, LAGANGLANG, ABRA	Yes	Public Bidding	1/22/2021	05/12/2021	5/20/2021	06/01/2021	06/01/2021	06/05/2021	06/09/2021					94 C.D	GAA 2021	19,599,922.39		19,599,922.39	19,202,323.31		19,202,323.31	COA/PICE/C CAGG	5/20/2021	06/01/2021	06/01/2021	06/05/2021	06/09/2021				
300108 200630 000px	CONSTRUCTION OF DALEN FLOOD CONTROL, POBLACION, LA PAZ, ABRA	Yes	Public Bidding	1/22/2021	1/29/2021	02/08/2021	2/19/2021	2/19/2021	2/20-24/2021	2/24/2021					196 C.D	GAA 2021	48,999,951.49		48,999,951.49	46,599,127.16		46,599,127.16	COA/PICE/C CAGG	02/08/2021	2/19/2021	2/19/2021	2/20-24/2021	2/24/2021				
300108 223862 2000px	CONSTRUCTION OF ANSAD FLOOD CONTROL, POBLACION, LA PAZ, ABRA	Yes	Public Bidding	1/22/2021	1/29/2021	02/08/2021	2/19/2021	2/19/2021	2/22-24/2021	2/24/2021					196 C.D	GAA 2021	48,999,601.95		48,999,601.95	46,579,276.39		46,579,276.39	COA/PICE/C CAGG	02/08/2021	2/19/2021	2/19/2021	2/22-24/2021	2/24/2021				
300108 200650 000px	CONSTRUCTION OF SAN JUAN SUR FLOOD CONTROL, BARANGAY SAN JUN SUR, MANABO, ABRA	Yes	Public Bidding	1/22/2021	1/29/2021	02/08/2021	2/19/2021	2/19/2021	2/24/2021	2/24/2021					196 C.D	GAA 2021	48,999,644.26		48,999,644.26	46,526,305.34		46,526,305.34	COA/PICE/C CAGG	02/08/2021	2/19/2021	2/19/2021	2/24/2021	2/24/2021				
300106 200644 000px	CONSTRUCTION OF PAWA FLOOD CONTROL, LAGANGLANG, ABRA	Yes	Public Bidding	1/22/2021	1/29/2021	02/08/2021	2/19/2021	2/19/2021	2/23-24/2021	2/24/2021					196 C.D	GAA 2021	48,999,869.73		48,999,869.73	46,562,874.06		46,562,874.06	COA/PICE/C CAGG	02/08/2021	2/19/2021	2/19/2021	2/23-24/2021	2/24/2021				
300106 200652 000px	CONSTRUCTION OF BOOT FLOOD CONTROL, BARANGAY MUDENG, LA PAZ, ABRA	Yes	Public Bidding	1/22/2021	1/29/2021	02/08/2021	2/19/2021	2/19/2021	2/19/2021	2/26/2021					196 C.D	GAA 2021	48,999,912.53		48,999,912.53	46,614,106.79		46,614,106.79	COA/PICE/C CAGG	02/08/2021	2/19/2021	2/19/2021	2/19/2021	2/26/2021				
300106 200646 000px	CONSTRUCTION OF PRESENTAR FLOOD CONTROL, BARANGAY PRESENTAR, LAGANGLANG, ABRA	Yes	Public Bidding	1/22/2021	1/29/2021	02/08/2021	2/19/2021	2/19/2021	2/19/2021	2/26/2021					196 C.D	GAA 2021	48,999,896.42		48,999,896.42	46,583,733.63		46,583,733.63	COA/PICE/C CAGG	02/08/2021	2/19/2021	2/19/2021	2/19/2021	2/26/2021				
	INSTALLATION/APPLICATION/CONSTRUCTION OF ROAD SAFETY DEVICES ALONG ABRA-KALINGSA WHITE ROAD, K0441+180-K0441+000	Yes	Public Bidding	1/23/2021	1/29/2021	02/08/2021	2/26/2021	2/26/2021							193 C.D	GAA 2021	48,349,538.82		48,349,538.82	46,011,187.24		46,011,187.24	COA/PICE/C CAGG	02/08/2021	2/26/2021	2/26/2021						
	INSTALLATION/APPLICATION/CONSTRUCTION OF ROAD SAFETY DEVICES ALONG ABRA-KALINGSA ROAD, K0441+120-K0440+000	Yes	Public Bidding	1/22/2021	1/29/2021	02/08/2021	2/26/2021	2/26/2021							193 C.D	GAA 2021	48,249,247.00		48,249,247.00	45,930,813.08		45,930,813.08	COA/PICE/C CAGG	02/08/2021	2/26/2021	2/26/2021						

[illegible]

300106 200653 000pr	CONSTRUCTION OF UPPER DERBY FLOOD CONTROL, LA PAZ, ABRA	Yes	Public Bidding	1/27/2021	02/03/2021	02/11/2021	2/24/2021	2/24/2021	2/26/2021	03/02/2021						186 C.D	GAA 2021	48,999,939.57	48,999,939.57	46,610,149.10		46,610,149.10	COAPICE/C CAGG	02/11/2021	2/24/2021	2/24/2021	2/26/2021	03/02/2021		
300106 200654 000pr	CONSTRUCTION OF MORO FLOOD CONTROL, LA PAZ, ABRA	Yes	Public Bidding	1/27/2021	03/03/2021	03/11/2021	2/24/2021	2/24/2021	2/25-26/2021	03/02/2021						186 C.D	GAA 2021	48,999,979.05	48,999,979.05	46,620,552.73		46,620,552.73	COAPICE/C CAGG	02/11/2021	2/24/2021	2/24/2021	2/25-26/2021	03/02/2021		
300109 200621 000pr	CONSTRUCTION OF BOX CULVERT ALONG LAS-UD CREEK, GRUPO, BULL LA PAZ, ABRA	Yes	Public Bidding	1/27/2021	02/03/2021	02/11/2021	2/24/2021	2/24/2021	2/24-26/2021	2/26/2021						195 C.D	GAA 2021	9,899,937.62	9,899,937.62	9,650,205.04		9,650,205.04	COAPICE/C CAGG	02/11/2021	2/24/2021	2/24/2021	2/24-26/2021	2/26/2021		
310101 100591 000pr	ORGANIZATIONAL OUTCOME 1: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM, ASSET PRESERVATION PROGRAM, PREVENTIVE MAINTENANCE- TERTIARY ROADS, ABRA-LOCOS NORTE ROAD, KM410+830- KM422+900	Yes	Public Bidding	1/27/2021	05/12/2021	5/20/2021	06/01/2021	06/01/2021	06/05/2021	06/05/2021						82 C.D	GAA 2021	48,999,645.32	48,999,645.32	47,767,195.36		47,767,195.36	COAPICE/C CAGG	5/20/2021	06/01/2021	06/01/2021	06/05/2021	06/05/2021		
310101 100591 000pr	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- TERTIARY ROADS, ABRA-LOCOS NORTE ROAD, KM425+950- KM425+900, ABAQUID, DANGLAS, ABRA	Yes	Public Bidding	1/27/2021	02/03/2021	02/11/2021	2/24/2021	2/24/2021	2/26/2021	2/26/2021						269 C.D	GAA 2021	96,210,500.00	96,210,500.00	93,345,238.34		93,345,238.34	COAPICE/C CAGG	02/11/2021	2/24/2021	2/24/2021	2/26/2021	2/26/2021		
310101 100591 000pr	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- TERTIARY ROADS, ABRA-LOCOS NORTE ROAD, KM434+650- KM434+750, NAGAPARAN, DANGLAS, ABRA	Yes	Public Bidding	1/27/2021	02/03/2021	02/11/2021		2/24/2021								269 C.D	GAA 2021	96,500,000.00	96,500,000.00				COAPICE/C CAGG	02/11/2021	2/24/2021	2/24/2021				
310101 100595 000pr	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE- TERTIARY ROADS, ABRA-LOCOS NORTE ROAD, KM431+850- KM431+920, NAGAPARAN, DANGLAS, ABRA	Yes	Public Bidding	1/27/2021	02/03/2021	02/11/2021		2/24/2021								269 C.D	GAA 2021	96,500,000.00	96,500,000.00				COAPICE/C CAGG	02/11/2021	2/24/2021	2/24/2021				
300106 200623 000pr	CONSTRUCTION OF BADAS FLOOD CONTROL, BARANGAY BADAS, SAN JUAN, ABRA	Yes	Public Bidding	1/27/2021	02/03/2021	02/11/2021	2/24/2021	2/24/2021	2/24-26/2021	2/26/2021						199 C.D	GAA 2021	48,999,324.50	48,999,324.50	47,037,867.07		47,037,867.07	COAPICE/C CAGG	02/11/2021	2/24/2021	2/24/2021	2/24-26/2021	2/26/2021		
300106 200621 000pr	CONSTRUCTION OF PATOG FLOOD CONTROL, STA.8+500- STA.8+600, BUGAY, ABRA	Yes	Public Bidding	1/27/2021	02/03/2021	02/11/2021	2/26/2021	2/26/2021	2/25-3/2/2021	03/02/2021						176 C.D	GAA 2021	29,399,774.06	29,399,774.06	28,220,869.03		28,220,869.03	COAPICE/C CAGG	02/11/2021	2/26/2021	2/26/2021	2/25-3/2/2021	03/02/2021		
300106 200628 000pr	CONSTRUCTION OF PATOG FLOOD CONTROL, PHASE I, STA.8+600- STA.9+500, BUGAY, ABRA	Yes	Public Bidding	1/27/2021	02/03/2021	02/11/2021	2/26/2021	03/01/2021	3/1-2/2021	02/02/2021						163 C.D	GAA 2021	19,899,774.39	19,899,774.39	19,853,811.36		19,853,811.36	COAPICE/C CAGG	02/11/2021	2/26/2021	03/01/2021	3/1-2/2021	02/02/2021		
300106 200627 000pr	CONSTRUCTION OF BALBULALA FLOOD CONTROL STRUCTURE, STA.45+400- STA.45+500, LA PAZ, ABRA	Yes	Public Bidding	1/27/2021	02/03/2021	2/15/2021	03/03/2021	03/02/2021	3/8-9/2021	03/11/2021						196 C.D	GAA 2021	48,999,792.90	48,999,792.90	47,035,694.24		47,035,694.24	COAPICE/C CAGG	2/15/2021	03/02/2021	03/02/2021	3/8-9/2021	03/11/2021		

300106 200626 000px	CONSTRUCTION OF BOTTLING FLOOD CONTROL, TNEG, ABRA	Yes	Public Bidding	1/27/2021	02/03/2021	02/11/2021	2/24/2021	2/24/2021	3/24-25/2021	3/25/2021				199 C.D	GAA 2021	48,999,633.97	48,999,633.97	47,027,965.89	47,027,965.89	COAP/CE/C CAGG	02/11/2021	2/24/2021	2/24/2021	3/24-25/2021	3/25/2021		
300106 200643 000px	CONSTRUCTION OF PATOC-DUGONG FLOOD CONTROL, BUCAY, ABRA	Yes	Public Bidding	1/27/2021	02/03/2021	02/11/2021	2/26/2021	2/26/2021	3/1-2/2021	03/02/2021				278 C.D	GAA 2021	97,999,960.36	97,999,960.36	93,069,692.13	93,069,692.13	COAP/CE/C CAGG	02/11/2021	2/26/2021	2/26/2021	3/1-2/2021	03/02/2021		
300106 200644 000px	CONSTRUCTION OF SAN JUAN FLOOD CONTROL, MANAGO, ABRA	Yes	Public Bidding	1/27/2021	02/03/2021	02/11/2021	2/24/2021	2/24/2021	2/24/2021	2/26/2021				278 C.D	GAA 2021	97,999,706.70	97,999,706.70	93,092,541.10	93,092,541.10	COAP/CE/C CAGG	02/11/2021	2/24/2021	2/24/2021	2/24/2021	2/26/2021		
300106 200634 000px	CONSTRUCTION OF GUCAB-DEMET FLOOD CONTROL, LA PAZ, ABRA	Yes	Public Bidding	1/27/2021	02/03/2021	02/11/2021	2/24/2021	2/24/2021	2/26/2021	03/03/2021				196 C.D	GAA 2021	48,999,692.33	48,999,692.33	46,612,373.96	46,612,373.96	COAP/CE/C CAGG	02/11/2021	2/24/2021	2/24/2021	2/26/2021	03/03/2021		
310109 100587 000px	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS, ABRA-KALINGA ROAD, KM444+253-KM444+417	Yes	Public Bidding	1/26/2021	02/04/2021	2/15/2021	2/26/2021	2/26/2021	3/1-2/2021	3/1-2/2021				269 C.D	GAA 2021	96,500,000.00	96,500,000.00	93,038,341.31	93,038,341.31	COAP/CE/C CAGG	2/16/2021	2/26/2021	2/26/2021	3/1-2/2021	3/1-2/2021		
310109 100586 000px	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS, ABRA-KALINGA ROAD, KM443+600-KM444+960	Yes	Public Bidding	1/26/2021	02/04/2021	2/15/2021	2/26/2021	2/26/2021	3/1-2/2021	3/1-2/2021				269 C.D	GAA 2021	96,307,000.00	96,307,000.00	93,400,175.03	93,400,175.03	COAP/CE/C CAGG	2/16/2021	2/26/2021	2/26/2021	3/1-2/2021	3/1-2/2021		
310109 100591 000px	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS, ABRA-KALINGA ROAD, KM439+250-KM439+320	Yes	Public Bidding	1/26/2021	02/04/2021	2/15/2021	2/26/2021	2/26/2021	03/01/2021	03/03/2021				269 C.D	GAA 2021	96,500,000.00	96,500,000.00	91,654,142.23	91,654,142.23	COAP/CE/C CAGG	2/16/2021	2/26/2021	2/26/2021	03/01/2021	03/03/2021		
310109 100589 000px	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS, ABRA-KALINGA ROAD, KM491+270-KM491+370	Yes	Public Bidding	1/26/2021	02/04/2021	2/15/2021	2/26/2021	2/26/2021	03/01/2021	03/03/2021				269 C.D	GAA 2021	96,500,000.00	96,500,000.00	91,647,643.38	91,647,643.38	COAP/CE/C CAGG	2/16/2021	2/26/2021	2/26/2021	03/01/2021	03/03/2021		
310109 100589 000px	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS, ABRA-KALINGA ROAD, KM453+387-KM453+459	Yes	Public Bidding	1/26/2021	02/04/2021	2/15/2021	2/26/2021	2/26/2021	03/01/2021	03/04/2021				269 C.D	GAA 2021	96,500,000.00	96,500,000.00	93,460,838.17	93,460,838.17	COAP/CE/C CAGG	2/16/2021	2/26/2021	2/26/2021	03/01/2021	03/04/2021		
310109 100590 000px	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIPS, SLOPE COLLAPSE AND LANDSLIDE-SECONDARY ROADS, ABRA-KALINGA ROAD, KM467+400-KM467+790	Yes	Public Bidding	1/26/2021	02/04/2021	2/15/2021	2/26/2021	2/26/2021	3/1-2/2021	3/1-2/2021				269 C.D	GAA 2021	96,500,000.00	96,500,000.00	93,657,755.66	93,657,755.66	COAP/CE/C CAGG	2/16/2021	2/26/2021	2/26/2021	3/1-2/2021	3/1-2/2021		

300116 203946 000px	CONSTRUCTION OF DAMAGED CENTRAL ROADS DRAINAGE CANAL, BANGUED, ABRA	Yes	Public Bidding	1/28/2021	5/26/2021	09/04/2021	6/17/2021	6/17/2021	6/16/2021	6/22/2021					170 C.D	GAA 2021	48,999,981.47	48,999,901.47	46,742,394.83	46,742,394.83	COA/PECE/C CAGG	06/04/2021	6/17/2021	6/17/2021	6/18/2021	6/23/2021		
300116 203951 000px	REHABILITATION OF PENAMBURIA CAWAN ROAD, PENAMBURIA, ABRA	Yes	Public Bidding	1/28/2021	02/04/2021	2/15/2021	3/15/2021	3/16/2021	3/16-17/2021	3/18/2021					118 C.D	GAA 2021	48,999,327.47	48,999,327.47	46,577,289.29	46,577,289.29	COA/PECE/C CAGG	2/15/2021	3/15/2021	3/15/2021	3/16-17/2021	3/19/2021		
310302 100286 000px	REPLACEMENT OF PERMANENT WEAK BRIDGES, ALINAYA BRIDGE (B02234LZ) ALONGS ABRA-LOCOS SUR ROAD, (PHASE II, ALINAYA BRIDGE (B02234LZ) ALONGS ABRA-LOCOS SUR ROAD	Yes	Public Bidding	1/28/2021	02/04/2021	2/15/2021	03/03/2021	03/03/2021	03/05/2021	03/09/2021					340 C.D	GAA 2021	57,898,855.58	57,898,805.60	55,119,026.92	55,119,026.92	COA/PECE/C CAGG	2/15/2021	03/03/2021	03/03/2021	03/05/2021	03/09/2021		
300106 200650 000px	CONSTRUCTION OF WAYANGAN FLOOD CONTROL, TUBO, ABRA	Yes	Public Bidding	1/28/2021	02/04/2021	2/15/2021	2/26/2021	2/26/2021	2/27-30/2021	03/03/2021					271 C.D	GAA 2021	97,999,794.13	97,999,794.13	94,114,104.72	94,114,104.72	COA/PECE/C CAGG	2/15/2021	2/26/2021	2/26/2021	2/27-30/2021	03/03/2021		
300106 200650 000px	CONSTRUCTION OF UPPER CANDOMA FLOOD CONTROL, DOLORES, ABRA	Yes	Public Bidding	1/28/2021	02/04/2021	2/15/2021	03/03/2021	03/03/2021	3/8-9/2021	03/11/2021					278 C.D	GAA 2021	97,999,537.26	97,999,537.26	93,090,206.09	93,090,206.09	COA/PECE/C CAGG	2/15/2021	03/03/2021	03/03/2021	3/8-9/2021	03/11/2021		
300106 200630 000px	CONSTRUCTION OF MANICBEL FLOOD CONTROL, SALLAPANGA, ABRA	Yes	Public Bidding	1/28/2021	02/04/2021	2/15/2021	2/26/2021	2/26/2021	3/1-3/2021	03/02/2021					271 C.D	GAA 2021	97,999,584.16	97,999,584.16	96,086,615.32	96,086,615.32	COA/PECE/C CAGG	2/15/2021	2/26/2021	2/26/2021	3/1-3/2021	03/02/2021		
300106 200651 000px	CONSTRUCTION OF SHALANG FLOOD CONTROL, PENAMBURIA, ABRA	Yes	Public Bidding	1/28/2021	02/04/2021	2/15/2021	2/26/2021	03/01/2021	3/1-3/2021	03/03/2021					278 C.D	GAA 2021	97,999,766.06	97,999,756.06	93,105,256.97	93,105,256.97	COA/PECE/C CAGG	2/15/2021	2/26/2021	03/01/2021	3/1-3/2021	03/03/2021		
300106 200642 000px	CONSTRUCTION OF PATAO FLOOD CONTROL, PENAMBURIA, ABRA	Yes	Public Bidding	1/28/2021	02/04/2021	2/15/2021	2/26/2021	03/01/2021	3/1-3/2021	03/03/2021					278 C.D	GAA 2021	97,999,756.02	97,999,705.02	93,091,769.41	93,091,769.41	COA/PECE/C CAGG	2/15/2021	2/26/2021	03/01/2021	3/1-3/2021	03/03/2021		
300106 200631 000px	CONSTRUCTION OF DEET-POBLACION FLOOD CONTROL, TAYUM, ABRA	Yes	Public Bidding	1/28/2021	02/04/2021	2/15/2021	03/03/2021	03/03/2021	03/08/2021	03/08/2021					232 C.D	GAA 2021	97,999,818.49	97,999,818.49	94,486,824.37	94,486,824.37	COA/PECE/C CAGG	2/15/2021	03/03/2021	03/03/2021	03/08/2021	03/08/2021		
300106 200641 000px	CONSTRUCTION OF RANG FLOOD CONTROL, STA.36+700-STA.31+200, PENAMBURIA, ABRA	Yes	Public Bidding	1/28/2021	02/04/2021	2/15/2021	2/26/2021	03/01/2021	3/1-2/2021	03/04/2021					199 C.D	GAA 2021	48,999,296.74	48,999,296.74	47,029,017.08	47,029,017.08	COA/PECE/C CAGG	2/15/2021	2/26/2021	03/01/2021	3/1-2/2021	03/04/2021		
300106 200657 000px	CONSTRUCTION OF PATAO FLOOD CONTROL, STA.87+300-STA.87+480, PENAMBURIA, ABRA	Yes	Public Bidding	1/28/2021	02/04/2021	2/15/2021	2/26/2021	03/01/2021	03/04/2021	03/04/2021					175 C.D	GAA 2021	29,399,179.87	29,399,179.87	27,946,980.57	27,946,980.57	COA/PECE/C CAGG	2/15/2021	2/26/2021	03/01/2021	03/04/2021	03/04/2021		
300106 200633 000px	CONSTRUCTION OF GOMDOT FLOOD CONTROL, BROY PATAO, PENAMBURIA, ABRA	Yes	Public Bidding	1/28/2021	02/04/2021	2/15/2021	2/26/2021	03/01/2021	3/1-2/2021	03/03/2021					199 C.D	GAA 2021	48,999,297.73	48,999,297.73	46,900,725.19	46,900,725.19	COA/PECE/C CAGG	2/15/2021	2/26/2021	03/01/2021	3/1-2/2021	03/03/2021		
300106 200660 000px	CONSTRUCTION OF BIT FLOOD CONTROL PHASE II, STA. D+360-STA. B+1750, DOLORES, ABRA	Yes	Public Bidding	1/28/2021	02/04/2021	2/15/2021	2/26/2021	03/01/2021	3/2-3/2021	03/04/2021					163 C.D	GAA 2021	19,889,695.48	19,889,695.48	18,737,394.60	18,737,394.60	COA/PECE/C CAGG	2/15/2021	2/26/2021	03/01/2021	3/2-3/2021	03/04/2021		
310108 100698 000px	REHABILITATION/RECONSTRUCTION OF ROADS WITH SLIP, SLOPE COLLAPSE AND LANDSLIDE, TERTIARY ROADS, ABRA-LOCOS NORTE ROAD, KM435+000-KM435+200	Yes	Public Bidding	1/28/2021	02/04/2021	2/15/2021	2/26/2021	2/26/2021	03/01/2021	03/03/2021					269 C.D	GAA 2021	96,588,000.00	96,588,000.00	93,655,101.10	93,655,101.10	COA/PECE/C CAGG	2/15/2021	2/26/2021	2/26/2021	03/01/2021	03/03/2021		

[illegible]

300116 200949 000px	REHABILITATION OF BUCAY NORTH ROAD WITH ROAD OPENING, PAGALA SECTION, BUCAY, ABRA	Yes	Public Bidding	1/23/2021	02/05/2021	2/17/2021	03/03/2021	03/03/2021	03/04/2021	03/08/2021					176 C.D	GAA 2021	97,999,717.37	97,999,717.37	93,094,305.96	93,094,305.96	COA/PICE/C CAGG	2/17/2021	03/03/2021	03/03/2021	03/04/2021	03/08/2021		
300116 200950 000px	REHABILITATION OF BUCAY NORTH ROAD WITH ROAD OPENING, SAN MIGUEL SECTION, BUCAY, ABRA	Yes	Public Bidding	1/23/2021	02/05/2021	2/17/2021	03/03/2021	03/03/2021							176 C.D	GAA 2021	97,999,807.39	97,999,807.39	93,090,400.91	93,090,400.91	COA/PICE/C CAGG	2/17/2021	03/03/2021	03/03/2021				
	DEVELOPMENT PROGRAM PAVING OF UNPAVED ROADS- SECONDARY ROADS, ABRA- KALINGA ROAD, KM472+101.7, KM472+104.4, KM472+104.4, KM472+107.5 (L.S.)	Yes	Public Bidding	1/23/2021	02/06/2021	2/17/2021	03/01/2021	03/06/2021							166 C.D	GAA 2021	72,374,820.62	72,374,820.62	70,201,423.42	70,201,423.42	COA/PICE/C CAGG	2/17/2021	03/01/2021	03/05/2021				
	ORGANIZATIONAL OUTCOME: ENSURE SAFE AND RELIABLE NATIONAL ROAD SYSTEM. NETWORK DEVELOPMENT PROGRAM PAVING OF UNPAVED ROADS- SECONDARY ROADS, ABRA- KALINGA ROAD, KM470+006, KM470+013, KM470+040, KM470+073, KM471+055.70, KM471+134.3, KM471+189, KM471+203.70, KM471+389.8, KM471+437.9, KM471+500.9, KM471+502.8, KM471+607, KM471+608.9, KM471+609.6	Yes	Public Bidding	1/29/2021	02/03/2021	2/17/2021	03/01/2021	03/05/2021	3/7-8/2021	03/09/2021					139 C.D	GAA 2021	53,074,973.62	53,074,973.62	51,465,305.07	51,465,305.07	COA/PICE/C CAGG	2/17/2021	03/01/2021	03/05/2021	3/7-8/2021	03/09/2021		
300106 200940 000px	CONSTRUCTION OF PAKLING FLOOD CONTROL, BARANGAY PAKLING, BUCAY, ABRA	Yes	Public Bidding		02/09/2021	2/18/2021	03/02/2021	03/02/2021	3/3-4/2021	03/05/2021					186 C.D	GAA 2021	48,999,865.54	48,999,865.54	47,039,060.86	47,039,060.86	COA/PICE/C CAGG	2/18/2021	03/02/2021	03/02/2021	3/3-4/2021	03/05/2021		
300106 200941 000px	CONSTRUCTION OF PANTOC FLOOD CONTROL, BARANGAY PAKLING, BUCAY, ABRA	Yes	Public Bidding		02/09/2021	2/18/2021	03/02/2021	03/02/2021	3/5-4/2021	03/05/2021					278 C.D	GAA 2021	97,999,823.44	97,999,823.44	94,119,835.41	94,119,835.41	COA/PICE/C CAGG	2/18/2021	03/02/2021	03/02/2021	3/5-4/2021	03/05/2021		
300106 200629 000px	CONSTRUCTION OF CABARON FLOOD CONTROL, CABARON, TAYUM, ABRA	Yes	Public Bidding		02/11/2021	2/19/2021	03/03/2021	03/03/2021	03/08/2021	03/09/2021					187 C.D	GAA 2021	48,999,918.76	48,999,918.76	46,523,356.58	46,523,356.58	COA/PICE/C CAGG	2/19/2021	03/03/2021	03/03/2021	03/09/2021	03/09/2021		
300106 200639 000px	CONSTRUCTION OF PAGALA FLOOD CONTROL, BUCAY, ABRA	Yes	Public Bidding		2/17/2021	2/26/2021	03/10/2021	03/10/2021	3/27/2021	03/03/2021					271 C.D	GAA 2021	97,999,966.06	97,999,966.06	93,089,591.74	93,089,591.74	COA/PICE/C CAGG	2/26/2021	03/10/2021	03/10/2021	3/27/2021	03/03/2021		
300106 200648 000px	CONSTRUCTION OF BAGANG FLOOD CONTROL, LAGUIS, ABRA	Yes	Public Bidding		3/25/2021	03/03/2021	3/15/2021	3/16/2021	3/16-17/2021	3/19/2021					199 C.D	GAA 2021	46,999,973.13	46,999,973.13	46,821,220.79	46,821,220.79	COA/PICE/C CAGG	03/03/2021	3/16/2021	3/16/2021	3/16-17/2021	3/18/2021		
300109 200861 000px	CONSTRUCTION OF BOLLIBING FLOOD CONTROL, PHASE II, STA.37+000, STA.37+500.	Yes	Public Bidding		3/26/2021	03/05/2021	3/16/2021	3/16/2021	3/22-23/2021	3/24/2021					128 C.D	GAA 2021	19,999,685.97	19,999,685.97	18,643,959.29	18,643,959.29	COA/PICE/C CAGG	03/05/2021	3/16/2021	3/16/2021	3/22-23/2021	3/24/2021		
300106 200659 000px	CONSTRUCTION OF PAKLING FLOOD CONTROL PHASE II, STA.44+000, STA.44+000, BUCAY, ABRA	Yes	Public Bidding		03/09/2021	3/17/2021	3/29/2021	3/29/2021	04/01/2021	04/01/2021					128 C.D	GAA 2021	19,999,953.69	19,999,953.69	18,814,850.28	18,814,850.28	COA/PICE/C CAGG	3/17/2021	3/29/2021	3/29/2021	04/01/2021	04/01/2021		

300116	CONSTRUCTION OF UPPER TIRIG ROAD, TIRIG, ABRA	Yes	Public Bidding		5/19/2021	3/17/2021	3/29/2021	3/29/2021	3/30-4/2/2021	04/02/2021						216 C.D	GAA 2021	48,999,144.32	48,999,144.32	47,362,024.67		47,362,024.67	COAPICE/C CAGG	3/17/2021	3/29/2021	3/29/2021	3/30-4/2/2021	04/02/2021		
	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT), NAGPADAYAN-MARILA ROAD IN SUPPORT OF COFFEE INDUSTRY, LICUAN-BAY, ABRA	Yes	Public Bidding		4/28/2021	05/06/2021		5/19/2021								33 C.D	GAA 2021	2,939,736.82	2,939,736.82				COAPICE/C CAGG	05/06/2021		5/19/2021				
	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT), NAGPADAYAN-MARILA ROAD IN SUPPORT OF COFFEE INDUSTRY, LICUAN-BAY, ABRA	Yes	Public Bidding		4/28/2021	05/06/2021		5/19/2021								33 C.D	GAA 2021	2,939,497.73	2,939,497.73				COAPICE/C CAGG	05/06/2021		5/19/2021				
	CONVERGENCE AND SPECIAL SUPPORT PROGRAM-CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO DECLARED TOURISM DESTINATIONS, QUIRSDOWN-BAGUERO TO PANACLESAN RIVER AND ROCK FORMATION, LICUAN-BAY, ABRA	Yes	Public Bidding		4/29/2021	05/07/2021		5/19/2021								33 C.D	GAA 2021	2,449,289.11	2,449,289.77				COAPICE/C CAGG	05/07/2021		5/19/2021				
	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES, JUNCTION SILET SAN JUAN TO TIRIG BOUNDARY LEADING TO THE COFFEE PLANTATIONS IN SUPPORT TO COFFEE INDUSTRY, TIRIG, ABRA	Yes	Public Bidding		4/29/2021	05/07/2021		5/19/2021								33 C.D	GAA 2021	2,939,524.01	2,939,524.01				COAPICE/C CAGG	05/07/2021		5/19/2021				
	CONSTRUCTION/IMPROVEMENT OF ACCESS ROADS LEADING TO TRADES, INDUSTRIES AND ECONOMIC ZONES (ROADS LEVERAGING LINKAGES FOR INDUSTRY AND TRADE INFRASTRUCTURE PROGRAM-ROLL-IT), DAGUCAN-BUCAY ROAD IN SUPPORT OF COFFEE INDUSTRY	Yes	Public Bidding		4/29/2021	05/07/2021		5/19/2021								33 C.D	GAA 2021	2,939,320.02	2,939,320.02				COAPICE/C CAGG	05/07/2021		5/19/2021				

REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS, ABRA-KALINGA ROAD, KM449+000-KM451+000, LUCIAN-BAY, ABRA	Yes	Public Bidding	05/04/2021	05/11/2021	5/19/2021	5/31/2021	5/31/2021	06/04/2021	06/04/2021						269 C.D	GAA 2021	95,534,171.84	95,534,171.84	93,134,576.48	93,134,576.48	COAPRICE/CAGG	5/19/2021	5/31/2021	5/31/2021	06/04/2021	06/04/2021
REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS, ABRA-KALINGA ROAD, KM451+000-KM469+000, LUCIAN-BAY, ABRA	Yes	Public Bidding	05/04/2021	05/11/2021	5/19/2021	5/31/2021	5/31/2021	06/04/2021	06/04/2021						269 C.D	GAA 2021	95,534,676.15	95,534,676.15	93,156,466.46	93,156,466.46	COAPRICE/CAGG	5/19/2021	5/31/2021	5/31/2021	06/04/2021	06/04/2021
REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS, ABRA-KALINGA ROAD, KM454+000-KM455+100, LUCIAN-BAY, ABRA	Yes	Public Bidding	05/04/2021	05/11/2021	5/19/2021	5/31/2021	5/31/2021								269 C.D	GAA 2021	95,534,909.38	95,534,909.38	93,144,413.57	93,144,413.57	COAPRICE/CAGG	5/19/2021	5/31/2021	5/31/2021		
REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS, ABRA-KALINGA ROAD, KM455+100-KM456+000, LUCIAN-BAY, ABRA	Yes	Public Bidding	05/04/2021	05/11/2021	5/19/2021	5/31/2021	5/31/2021								269 C.D	GAA 2021	95,534,545.26	95,534,545.26	93,136,730.76	93,136,730.76	COAPRICE/CAGG	5/19/2021	5/31/2021	5/31/2021		
REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-SECONDARY ROADS, ABRA-KALINGA ROAD, KM456+000-KM456+100, LUCIAN-BAY, ABRA	Yes	Public Bidding	05/04/2021	05/11/2021	5/19/2021	5/31/2021	5/31/2021	6/2-3/2021	06/04/2021						269 C.D	GAA 2021	95,534,693.38	95,534,693.38	93,073,489.90	93,073,489.90	COAPRICE/CAGG	5/19/2021	5/31/2021	5/31/2021	6/2-3/2021	06/04/2021
REHABILITATION OF BUCAY NORTH ROAD WITH ROAD OPENING, PAGALA SECTION, BUCAY, ABRA, PAGALA, BUCAY, ABRA	Yes	Public Bidding	05/05/2021	05/12/2021	5/20/2021	06/01/2021	06/01/2021	6/2-3/2021	06/04/2021						176 C.D	GAA 2021	96,499,717.37	96,499,717.37	92,623,132.63	92,623,132.63	COAPRICE/CAGG	5/20/2021	06/01/2021	06/01/2021	6/2-3/2021	06/04/2021
REHABILITATION OF BUCAY NORTH ROAD WITH ROAD OPENING, SAN MIGUEL-BANGCASAN SECTION, BUCAY, ABRA, SAN MIGUEL & BANGCASAN	Yes	Public Bidding	05/05/2021	05/12/2021	5/20/2021	06/01/2021	06/01/2021								176 C.D	GAA 2021	96,499,807.38	96,499,807.38	94,109,253.97	94,109,253.97	COAPRICE/CAGG	5/20/2021	06/01/2021	06/01/2021		
REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS-TERTIARY ROADS, ABRA-LOCOS NORTE ROAD, KM450+000-KM450+500	Yes	Public Bidding	5/21/2021	5/28/2021	06/04/2021	6/17/2021	6/17/2021	6/18/2021	6/22/2021						269 C.D	GAA 2021	96,499,764.83	96,499,764.83	94,836,657.27	94,836,657.27	COAPRICE/CAGG	06/04/2021	6/17/2021	6/17/2021	6/18/2021	6/22/2021

REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS- TERTIARY ROADS, ABRA-ILOCOS NORTE ROAD, KM450+000- KM451+000	Yes	Public Bidding	5/21/2021	5/28/2021	06/04/2021	6/17/2021	6/17/2021	6/19-21/2021	6/22/2021						269 C.D	GAA 2021	96,499,656.00	96,499,656.00	94,076,543.84	94,076,542.84	COA/PICE/C CAGG	06/04/2021	6/17/2021	6/17/2021	6/19-21/2021	6/22/2021		
REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS- TERTIARY ROADS, ABRA-ILOCOS NORTE ROAD, KM318+200- KM320+200	Yes	Public Bidding	5/21/2021	5/28/2021	06/04/2021	6/17/2021	6/17/2021								269 C.D	GAA 2021	96,499,656.00	96,499,656.00	93,600,749.43	93,558,749.43	COA/PICE/C CAGG	06/04/2021	6/17/2021	6/17/2021				
REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS- TERTIARY ROADS, ABRA-ILOCOS NORTE ROAD, KM432+200- KM432+500	Yes	Public Bidding	5/21/2021	5/28/2021	06/04/2021	6/17/2021	6/17/2021	6/19-21/2021	6/22/2021						269 C.D	GAA 2021	95,534,506.88	95,534,506.88	94,129,272.36	94,129,272.36	COA/PICE/C CAGG	06/04/2021	6/17/2021	6/17/2021	6/19-21/2021	6/22/2021		
REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS- TERTIARY ROADS, ABRA-ILOCOS NORTE ROAD, KM435+425- KM436+000	Yes	Public Bidding	5/21/2021	5/28/2021	06/04/2021	6/17/2021	6/17/2021	6/24-25/2021	6/25/2021						269 C.D	GAA 2021	95,534,500.40	95,534,500.40	93,138,849.77	93,138,849.77	COA/PICE/C CAGG	06/04/2021	6/17/2021	6/17/2021	6/24-25/2021	6/25/2021		
REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS- TERTIARY ROADS, ABRA-ILOCOS NORTE ROAD, KM434+875- KM435+000	Yes	Public Bidding	5/25/2021	06/01/2021	06/09/2021	6/21/2021	6/21/2021								269 C.D	GAA 2021	96,500,000.00	96,500,000.00	94,000,898.33	94,000,898.33	COA/PICE/C CAGG	06/09/2021	6/21/2021	6/21/2021				
REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS- TERTIARY ROADS, ABRA-ILOCOS NORTE ROAD, KM434+300- KM434+450	Yes	Public Bidding	5/25/2021	06/01/2021	06/09/2021	6/21/2021	6/21/2021								269 C.D	GAA 2021	96,500,000.00	96,500,000.00	94,090,898.86	94,090,898.86	COA/PICE/C CAGG	06/09/2021	6/21/2021	6/21/2021				
REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS- TERTIARY ROADS, ABRA-ILOCOS NORTE ROAD, KM430+495- KM430+647	Yes	Public Bidding	5/25/2021	06/01/2021	06/09/2021	6/21/2021	6/21/2021	6/24/2021	6/24/2021						269 C.D	GAA 2021	96,500,000.00	96,500,000.00	94,091,402.14	94,091,402.14	COA/PICE/C CAGG	06/09/2021	6/21/2021	6/21/2021	6/24/2021	6/24/2021		
REHABILITATION/RECONSTRUCTION/UPGRADING OF DAMAGED PAVED ROADS- TERTIARY ROADS, ABRA-ILOCOS NORTE ROAD, KM432+086- KM432+160, NAGAPARAN, DAUCLIP, ABRA	Yes	Public Bidding	5/25/2021	06/01/2021	06/09/2021	6/21/2021	6/21/2021								269 C.D	GAA 2021	96,500,000.00	96,500,000.00	94,007,305.31	94,007,305.31	COA/PICE/C CAGG	06/09/2021	6/21/2021	6/21/2021				
REHABILITATION OF TANIBAG-KIMMALOGONG FARM TO MARKET ROAD, TANIBAG AND OLD SAN ISIDRO, ABRA	Yes	Public Bidding	5/31/2021	06/07/2021	6/16/2021	6/29/2021	6/29/2021	07/07/2021	07/07/2021						112 C.D	GAA 2021 (DA FMR)	15,919,471.33	15,919,471.33	15,411,478.01	15,411,478.01	COA/PICE/C CAGG	6/16/2021	6/29/2021	6/29/2021	07/07/2021	07/07/2021		
CONCRETING OF BAAC-POBLACION FARM TO MARKET ROAD, BAAC AND POBLACION, LANGIDEH, ABRA	Yes	Public Bidding	06/01/2021	06/08/2021	6/16/2021	6/29/2021	6/29/2021	07/07/2021	07/07/2021						77 C.D	GAA 2021 (DA FMR)	11,939,469.59	11,939,469.59	11,458,912.63	11,458,912.63	COA/PICE/C CAGG	6/16/2021	6/29/2021	6/29/2021	07/07/2021	07/07/2021		

IMPROVEMENT OF QUILAT-BAC FARM TO MARKET ROAD, QUILAT-BAC, LANGIDEN, ABRA	Yes	Public Bidding	06/01/2021	06/08/2021	6/16/2021	6/29/2021	6/29/2021	6/30/2021	07/02/2021						96 C.D.	GAA 2021 (DA FMR)	25,869,456.00	25,869,456.00	24,574,762.68	24,574,762.68	COA/PECE/CAGG	6/16/2021	6/29/2021	6/29/2021	6/30/2021	07/02/2021		
IMPROVEMENT OF POBLACION QUILAT FARM TO MARKET ROAD, POBLACION QUILAT, LANGIDEN, ABRA	Yes	Public Bidding	06/01/2021	06/08/2021	6/16/2021	6/29/2021	6/29/2021								98 C.D.	GAA 2021 (DA FMR)	27,859,296.31	27,859,296.31	25,464,872.61	26,464,872.61	COA/PECE/CAGG	6/16/2021	6/29/2021	6/29/2021				
CONCRETING OF JUNCTION-TUOUB VIA PALAYAN TAMAC FARM TO MARKET ROAD, TAMAC, VILLASICOSA, ABRA	Yes	Public Bidding	06/01/2021	06/08/2021	6/16/2021	6/29/2021	6/29/2021	6/29-30/2021	07/02/2021						136 C.D.	GAA 2021 (DA FMR)	40,794,052.60	40,794,052.60	39,369,699.47	39,369,699.47	COA/PECE/CAGG	6/16/2021	6/29/2021	6/29/2021	6/29-30/2021	07/02/2021		
CONCRETING OF BRGY LUSUAC FMR, LUSUAC, PENARRUBIA, ABRA	Yes	Public Bidding	06/01/2021	06/08/2021	6/16/2021	6/29/2021	6/29/2021								109 C.D.	GAA 2021 (DA FMR)	31,839,692.09	31,839,692.09	30,505,686.42	30,586,655.42	COA/PECE/CAGG	6/16/2021	6/29/2021	6/29/2021				
CONCRETING OF BRGY QUMA, OONG TO BRGY ABANG TO BRGY DUGONG FMR, BRGY QUMA, OONG TO BRGY ABANG TO BRGY DUGONG, BUCAY, ABRA	Yes	Public Bidding	06/01/2021	06/08/2021	6/16/2021	6/29/2021	6/29/2021								88 C.D.	GAA 2021 (DA FMR)	24,874,678.22	24,874,678.22	23,679,782.90	23,679,782.90	COA/PECE/CAGG	6/16/2021	6/29/2021	6/29/2021				
CONCRETING OF CAUPASAN TO KAKARABUS, BRGY. BENDEN FMR, BENDEN, LA PAZ, ABRA	Yes	Public Bidding	06/01/2021	06/08/2021	6/16/2021	6/29/2021	6/29/2021	6/29-30/2021	6/30/2021						63 C.D.	GAA 2021 (DA FMR)	12,437,398.49	12,437,398.49	11,931,585.91	11,931,585.91	COA/PECE/CAGG	6/16/2021	6/29/2021	6/29/2021	6/29-30/2021	6/30/2021		
REHABILITATION OF CALAMANT TO COLLAGO FMR, COLLAGO, LAGAYAN, ABRA	Yes	Public Bidding	06/01/2021	06/08/2021	6/16/2021	6/29/2021	6/29/2021	7/1-2/2021	07/06/2021						108 C.D.	GAA 2021 (DA FMR)	23,679,852.22	23,679,852.22	23,475,876.46	23,475,876.46	COA/PECE/CAGG	6/16/2021	6/29/2021	6/29/2021	7/1-2/2021	07/06/2021		
REHABILITATION OF KIVAS TO BAYBAYAN FMR, COLLAGO, LAGAYAN, ABRA	Yes	Public Bidding	06/02/2021	06/09/2021	6/17/2021	6/29/2021	6/29/2021	6/29-7/2/2021	07/02/2021						72 C.D.	GAA 2021 (DA FMR)	14,924,860.78	14,924,860.78	14,596,032.36	14,596,032.36	COA/PECE/CAGG	6/17/2021	6/29/2021	6/29/2021	6/30-7/2/2021	07/02/2021		
CONCRETING OF DULULAO FMR, DULULAO, MALIBCONG, ABRA	Yes	Public Bidding	06/02/2021	06/09/2021	6/17/2021	6/29/2021	6/29/2021								59 C.D.	GAA 2021 (DA FMR)	11,839,649.53	11,839,649.53	11,516,849.37	11,516,849.37	COA/PECE/CAGG	6/17/2021	6/29/2021	6/29/2021				
CONCRETING OF BRGY UMNAP FARM TO MARKET ROAD, UMNAP, MALIBCONG, ABRA	Yes	Public Bidding	06/02/2021	06/09/2021	6/17/2021	6/29/2021	6/29/2021								86 C.D.	GAA 2021 (DA FMR)	12,934,460.29	12,934,460.29	12,457,667.30	12,457,667.30	COA/PECE/CAGG	6/17/2021	6/29/2021	6/29/2021				
CONCRETING OF BRGY SAYABAS FARM TO MARKET ROAD, BRGY SAYABAS, MALIBCONG, ABRA	Yes	Public Bidding	06/02/2021	06/09/2021	6/17/2021	6/29/2021	6/29/2021	7/1-2/2021	7/1-2/2021						81 C.D.	GAA 2021 (DA FMR)	11,839,471.29	11,839,471.29	11,465,460.19	11,465,460.19	COA/PECE/CAGG	6/17/2021	6/29/2021	6/29/2021	7/1-2/2021	7/1-2/2021		
CONCRETING OF BRGY DLONG FARM TO MARKET ROAD, DLONG, TUBO, ABRA	Yes	Public Bidding	06/02/2021	06/09/2021	6/17/2021	6/29/2021	6/29/2021	7/1-2/2021	7/1-2/2021						96 C.D.	GAA 2021 (DA FMR)	12,934,442.19	12,934,442.19	12,610,873.20	12,610,873.20	COA/PECE/CAGG	6/17/2021	6/29/2021	6/29/2021	7/1-2/2021	7/1-2/2021		
CONCRETING OF BRGY KLI FARM TO MARKET ROAD, KLI, TUBO, ABRA	Yes	Public Bidding	06/02/2021	06/09/2021	6/17/2021	6/29/2021	6/29/2021								66 C.D.	GAA 2021 (DA FMR)	12,934,426.59	12,934,426.59	12,442,012.85	12,442,012.85	COA/PECE/CAGG	6/17/2021	6/29/2021	6/29/2021				
CONCRETING OF BRGY PACOC FMR, PACOC, LACUBI, ABRA	Yes	Public Bidding	06/02/2021	06/09/2021	6/17/2021	6/29/2021	6/29/2021								66 C.D.	GAA 2021 (DA FMR)	13,432,177.08	13,432,177.08	12,962,349.79	12,962,349.79	COA/PECE/CAGG	6/17/2021	6/29/2021	6/29/2021				
REHABILITATION OF WAYAWAY-MAGNAGUEY-PATAQUI FMR, POBLACION, LA PAZ, ABRA	Yes	Public Bidding	06/02/2021	06/09/2021	6/17/2021	6/29/2021	6/29/2021								132 C.D.	GAA 2021 (DA FMR)	47,789,617.38	47,789,617.38	46,330,127.65	46,330,127.65	COA/PECE/CAGG	6/17/2021	6/29/2021	6/29/2021				

REHABILITATION/CONCRETING OF TUDAY-TAYAWA FMR, CABAROGAN, DAVOLAS, ABRA	Yes	Public Bidding	06/02/2021	06/09/2021	6/17/2021	6/29/2021	6/29/2021	07/02/2021	07/02/2021			240 C.D	GAA 2021 (DA FMR)	47,759,892.24	47,759,892.24	45,968,094.27		45,968,094.27	COAPICE/C CAGO	6/17/2021	6/29/2021	6/29/2021	07/02/2021	07/02/2021		
IMPROVEMENT/REHABILITATION OF BRGY PALAGUO ROAD, BRGY PALAGUO, BUCAY, ABRA	Yes	Public Bidding	06/02/2021	06/09/2021	6/17/2021	6/29/2021	6/29/2021	6/30-7/2/2021	07/02/2021			84 C.D	GAA 2021 (DA FMR)	13,929,541.29	13,929,541.29	13,399,832.44		13,399,832.44	COAPICE/C CAGO	6/17/2021	6/29/2021	6/29/2021	6/30-7/2/2021	07/02/2021		
REPAIR/REHABILITATION/IMPROVEMENT OF ABRA-KALINGA ROAD, A.) K0401+006, MALIBCONG, ABRA; B.) K0440+120, NAGTIPULAN, LAGANGLANG, ABRA; C.) K0438+860, K0438+864, NAGTIPULAN, LAGANGLANG, ABRA; D.) K0444+420, K0444+425, BONGLO, BAY-LICUAN, ABRA; E.) K0444+804, K0444+815, BONGLO, BAY-LICUAN, ABRA; F.) K0448+252, K0448+400, LERNINGO, BAY-LICUAN, ABRA	Yes	Public Bidding	6/16/2021	6/25/2021	07/02/2021		7/15/2021					180 C.D	01101101/B 1101401	18,191,185.00	18,191,185.00				COAPICE/C CAGO	07/02/2021	7/15/2021	7/15/2021				
REPAIR/REHABILITATION/IMPROVEMENT OF NATIONAL ROADS: A.) ABRA-KALINGA ROAD, K0471+042, K0471+063, SUBAGAN, BAY-LICUAN, ABRA; B.) ABRA-LOCOS NORTE ROAD, K0446+039, K0446+058, NAGAPARAN, DAVOLAS, ABRA; C.) ABRA-KALINGA ROAD, K0475+300, K0475+320, POBLACION, MALIBCONG, ABRA	Yes	Public Bidding	6/16/2021	6/25/2021	07/02/2021		7/15/2021					132 C.D	1101101	10,315,850.00	10,315,850.00				COAPICE/C CAGO	07/02/2021	7/15/2021	7/15/2021				
Total Allotted Budget of On-going Procurement Activities														1,007,474,197.08												


Prepared by:


OPHELIA J. JONES
 Engineer III
 Head, Procurement Unit

Recommended for Approval by:


CHONA LUISA A. RAMOS
 Engineer II
 BAC Chairperson

APPROVED:


JOSELITO T. ARAO
 District Engineer
 Head of the Procuring Entity