

ANNEX B
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS - Metro Manila 1st District Engineering Office
Procurement Monitoring Report as of December 2024

Code (UACS/PAP)	Project Component ID	Procurement Program/Project (GAA)	PMO/ End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities														Source of Funds	ABC (P&P)			Contract Cost (P&P)			List of Invited Observers	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Delivery/ Completion/ Acceptance (if applicable)	Remarks (Explaining changes from the APP)	Remarks
						Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed	Delivery/ Completion		Total	MOO E	CO	Total	MOO E	CO									
310102101677000	P00801666LZ	EDSA-Shaw Flyover - (S03915LZ) Chainage 104 - Chainage 657	MM1DEO	NO	Public Bidding	Tue, 13-Feb-24	Wed, 14-Feb-24	Fri, 23-Feb-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Mon, 25-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Thu, 25-Apr-24	GAA 2024	PHP 1,951,102.16		PHP 1,951,102.16	PHP 1,917,432.20		PHP 1,917,432.20	COA NACAP VACC	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24		Date of Receipt of Invitation is thru formal request letter	
310102101676000	P00801667LZ	EDSA/Ortigas Interchange - (S03983LZ) Chainage 140 - Chainage 468	MM1DEO	NO	Public Bidding	Tue, 13-Feb-24	Wed, 14-Feb-24	Fri, 23-Feb-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Mon, 25-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Thu, 25-Apr-24	GAA 2024	PHP 1,209,232.76		PHP 1,209,232.76	PHP 1,188,411.02		PHP 1,188,411.02	COA NACAP VACC	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24		Date of Receipt of Invitation is thru formal request letter	
300231100041000	P00838547LZ	Construction (Completion) of Multi-Purpose Building at National Center for Mental Health, Barangay Mauway, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 30-Jan-24	Wed, 31-Jan-24	Thu, 08-Feb-24	Thu, 22-Feb-24	Thu, 22-Feb-24	Fri, 23-Feb-24	Mon, 26-Feb-24	Tue, 27-Feb-24	Wed, 28-Feb-24	Thu, 07-Mar-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Fri, 06-Sep-24	GAA 2024	PHP 14,699,994.54		PHP 14,699,994.54	PHP 14,258,742.14		PHP 14,258,742.14	COA NACAP VACC	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24		Date of Receipt of Invitation is thru formal request letter	
300231100042000	P00838548LZ	Construction of Multi-Purpose Building (Health Facility Center) at Sanctuary Center DSWD at Welfareville Compound, Barangay Addition Hills, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 06-Feb-24	Wed, 07-Feb-24	Thu, 15-Feb-24	Thu, 29-Feb-24	Thu, 29-Feb-24	Fri, 01-Mar-24	Tue, 05-Mar-24	Wed, 06-Mar-24	Thu, 07-Mar-24	Thu, 14-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Fri, 13-Sep-24	GAA 2024	PHP 9,799,998.62		PHP 9,799,998.62	PHP 9,652,293.60		PHP 9,652,293.60	COA NACAP VACC	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24		Date of Receipt of Invitation is thru formal request letter	
320102105953000	P00824787LZ	Construction of Drainage Outfall to Markina River, Brgy. San Roque, Markina City, Phase 1	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 12-Mar-24	Thu, 14-Mar-24	Mon, 18-Mar-24	Tue, 19-Mar-24	Wed, 20-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 01-Apr-24	Thu, 26-Dec-24	GAA 2024	PHP 67,549,487.84		PHP 67,549,487.84	PHP 66,171,812.48		PHP 66,171,812.48	COA NACAP VACC	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24		Date of Receipt of Invitation is thru formal request letter	
300226109417000	P00846175LZ	Construction of Multi-Purpose Building at Midtown, Brgy. San Roque, Markina City, Phase 4	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 12-Mar-24	Thu, 14-Mar-24	Mon, 18-Mar-24	Tue, 19-Mar-24	Wed, 20-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 01-Apr-24	Thu, 26-Dec-24	GAA 2024	PHP 79,199,535.14		PHP 79,199,535.14	PHP 78,011,459.25		PHP 78,011,459.25	COA NACAP VACC	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24		Date of Receipt of Invitation is thru formal request letter	
300226109418000	P00846176LZ	Construction of Multi-Purpose Building at Midtown, Brgy. San Roque, Markina City, Phase 3	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 12-Mar-24	Thu, 14-Mar-24	Mon, 18-Mar-24	Tue, 19-Mar-24	Wed, 20-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 01-Apr-24	Thu, 26-Dec-24	GAA 2024	PHP 69,299,805.27		PHP 69,299,805.27	PHP 68,260,245.33		PHP 68,260,245.33	COA NACAP VACC	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24		Date of Receipt of Invitation is thru formal request letter	
300226109419000	P00846177LZ	Construction of Multi-Purpose Building at LIVES, Brgy. Dela Peña, Markina City	MM1DEO	NO	Public Bidding	Tue, 23-Apr-24	Wed, 24-Apr-24	Thu, 02-May-24	Thu, 16-May-24	Thu, 16-May-24	Mon, 20-May-24	Wed, 22-May-24	Thu, 23-May-24	Fri, 24-May-24	Fri, 31-May-24	Fri, 31-May-24	Mon, 03-Jun-24	Tue, 04-Jun-24	Sun, 30-Mar-25	GAA 2024	PHP 59,398,570.20		PHP 59,398,570.20	PHP 58,463,192.32		PHP 58,463,192.32	COA NACAP VACC	Sun, 28-Apr-24	Sun, 28-Apr-24	Sun, 28-Apr-24	Sun, 28-Apr-24	Sun, 28-Apr-24		Date of Receipt of Invitation is thru formal request letter	
320102105969000	P00824794LZ	Construction of Flood Mitigation Structure Barangay Malanday, Markina City	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 12-Mar-24	Thu, 14-Mar-24	Thu, 21-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 02-Apr-24	Tue, 02-Apr-24	Wed, 03-Apr-24	Thu, 04-Apr-24	Sun, 29-Dec-24	GAA 2024	PHP 67,549,147.08		PHP 67,549,147.08	PHP 66,132,277.62		PHP 66,132,277.62	COA NACAP VACC	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24		Date of Receipt of Invitation is thru formal request letter	
300226110561000	P00846543LZ	Construction of Multi-Purpose Building at Loyola, Brgy. Talong, Markina City	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 12-Mar-24	Thu, 14-Mar-24	Mon, 18-Mar-24	Tue, 19-Mar-24	Wed, 20-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 01-Apr-24	Tue, 26-Nov-24	GAA 2024	PHP 44,252,915.83		PHP 44,252,915.83	PHP 43,569,571.53		PHP 43,569,571.53	COA NACAP VACC	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24		Date of Receipt of Invitation is thru formal request letter	
310303101425000	P00801169LZ	Nangka Br. (B01341LZ) along Markina-Sn Mateo Rd	MM1DEO	NO	Public Bidding	Tue, 06-Feb-24	Wed, 07-Feb-24	Thu, 15-Feb-24	Thu, 29-Feb-24	Thu, 29-Feb-24	Fri, 01-Mar-24	Tue, 05-Mar-24	Wed, 06-Mar-24	Thu, 07-Mar-24	Thu, 14-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Sun, 30-Jun-24	GAA 2024	PHP 19,599,997.51		PHP 19,599,997.51	PHP 19,209,952.21		PHP 19,209,952.21	COA NACAP VACC	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24		Date of Receipt of Invitation is thru formal request letter	
320102106797000	P00825205LZ	Improvement along Balanti Creek, Second District, Markina City, Phase 3	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 12-Mar-24	Thu, 14-Mar-24	Mon, 18-Mar-24	Tue, 19-Mar-24	Wed, 20-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 01-Apr-24	Wed, 28-Aug-24	GAA 2024	PHP 40,031,878.59		PHP 40,031,878.59	PHP 39,216,457.66		PHP 39,216,457.66	COA NACAP VACC	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24		Date of Receipt of Invitation is thru formal request letter	
320102106794000	P00821446LZ	Rehabilitation of Barangay Tumana Drainage System, Markina City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Fri, 04-Oct-24	GAA 2024	PHP 29,399,771.25		PHP 29,399,771.25	PHP 28,797,915.84		PHP 28,797,915.84	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter	
300226110580000	P00839774LZ	Construction of Multi-Purpose Building (Materials Recovery Facility), Barangay Tumana, Markina City	MM1DEO	NO	Public Bidding	Fri, 30-Aug-24	Mon, 02-Sep-24	Wed,																											

Code (UACS/PAP)	Project Component ID	Procurement Program/Project (GAA)	PMO/ End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities														Source of Funds	ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	Remarks
						Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed	Delivery/ Completion		Total	MOO E	CO	Total	MOO E	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		
320101111513000	P00824584LZ	Rehabilitation of Drainage System at Sta. Maria and Vicinity, Brgy. Dela Paz, Pasig City	MM1DEO	NO	Public Bidding	Tue, 20-Aug-24	Wed, 21-Aug-24	Fri, 30-Aug-24	Thu, 12-Sep-24	Tue, 17-Sep-24	Wed, 18-Sep-24	Mon, 23-Sep-24	Tue, 24-Sep-24	Wed, 25-Sep-24	Wed, 02-Oct-24	Wed, 02-Oct-24	Thu, 03-Oct-24	Fri, 04-Oct-24	Fri, 31-Jan-25	GAA 2024	PHP 11,759,946.87		PHP 11,759,946.87	PHP 11,557,707.21		PHP 11,557,707.21	COA NACAP VACC	Sun, 25-Aug-24	Sun, 25-Aug-24	Sun, 25-Aug-24	Sun, 25-Aug-24	Sun, 25-Aug-24		Date of Receipt of Invitation is thru formal request letter
320101111514000	P00824585LZ	Rehabilitation of Drainage System at Emerald Valley, Brgy. Dela Paz, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Sat, 06-Jul-24	GAA 2024	PHP 4,899,523.85		PHP 4,899,523.85	PHP 4,799,173.96		PHP 4,799,173.96	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
320101111515000	P00824586LZ	Rehabilitation of Drainage Structure at Isla Homes and Vicinity, Brgy. Pinagbuhatan Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Mon, 05-Aug-24	GAA 2024	PHP 9,799,369.39		PHP 9,799,369.39	PHP 9,598,757.96		PHP 9,598,757.96	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
320101111516000	P00824587LZ	Rehabilitation of Sapang Malapit Creek, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Mon, 05-Aug-24	GAA 2024	PHP 16,659,775.01		PHP 16,659,775.01	PHP 16,320,409.49		PHP 16,320,409.49	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
320101111517000	P00824588LZ	Rehabilitation of Ngusong Buwaya Creek, Pasig City	MM1DEO	NO	Public Bidding	Tue, 13-Feb-24	Wed, 14-Feb-24	Fri, 23-Feb-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Mon, 25-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 24-Jun-24	GAA 2024	PHP 4,899,450.13		PHP 4,899,450.13	PHP 4,797,841.91		PHP 4,797,841.91	COA NACAP VACC	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24		Date of Receipt of Invitation is thru formal request letter
320101111518000	P00824589LZ	Rehabilitation of Mahabang Ilog Creek, Pasig City	MM1DEO	NO	Public Bidding	Tue, 13-Feb-24	Wed, 14-Feb-24	Fri, 23-Feb-24	Thu, 07-Mar-24	Tue, 07-May-24	Wed, 08-May-24	Fri, 10-May-24	Mon, 13-May-24	Tue, 14-May-24	Tue, 21-May-24	Tue, 21-May-24	Wed, 22-May-24	Thu, 23-May-24	Tue, 20-Aug-24	GAA 2024	PHP 4,899,988.51		PHP 4,899,988.51	PHP 4,802,163.28		PHP 4,802,163.28	COA NACAP VACC	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24		Date of Receipt of Invitation is thru formal request letter
320101111519000	P00824590LZ	Rehabilitation of Pansipit Creek, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Tue, 07-May-24	Wed, 08-May-24	Fri, 10-May-24	Mon, 13-May-24	Tue, 14-May-24	Tue, 21-May-24	Tue, 21-May-24	Wed, 22-May-24	Thu, 23-May-24	Thu, 19-Sep-24	GAA 2024	PHP 9,799,670.53		PHP 9,799,670.53	PHP 9,600,000.00		PHP 9,600,000.00	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
320101111520000	P00824591LZ	Rehabilitation of Drainage System along San Agustin Avenue including Vicinity, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Thu, 19-Sep-24	GAA 2024	PHP 19,599,818.20		PHP 19,599,818.20	PHP 19,198,671.10		PHP 19,198,671.10	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
320101111521000	P00824591LZ	Rehabilitation of Drainage System at Karangalan Village, Barangay Dela Paz, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Mon, 05-Aug-24	GAA 2024	PHP 9,799,704.94		PHP 9,799,704.94	PHP 9,600,000.00		PHP 9,600,000.00	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
320101111522000	P00824593LZ	Rehabilitation of Drainage System and Site Development at Munting Bahayan and Vicinity, Barangay Pinagbuhatan, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Wed, 04-Sep-24	GAA 2024	PHP 14,699,274.33		PHP 14,699,274.33	PHP 14,398,406.78		PHP 14,398,406.78	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
320101111523000	P00824594LZ	Rehabilitation of Drainage System at Karangalan P282 and Vicinity, Barangay Manggahan, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Wed, 04-Sep-24	GAA 2024	PHP 14,699,667.94		PHP 14,699,667.94	PHP 14,400,000.00		PHP 14,400,000.00	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
320101111524000	P00824595LZ	Rehabilitation of Drainage System and Vicinity at Barangay Sta. Cruz, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Sun, 21-Jul-24	GAA 2024	PHP 9,799,886.09		PHP 9,799,886.09	PHP 9,633,293.79		PHP 9,633,293.79	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
320101111525000	P00824596LZ	Rehabilitation of Drainage System along Westbank Road, Manggahan Floodway, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Wed, 04-Sep-24	GAA 2024	PHP 9,799,798.13		PHP 9,799,798.13	PHP 9,601,233.69		PHP 9,601,233.69	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
320101111526000	P00824597LZ	Rehabilitation of Drainage System within Ciudad Grande and Vicinity, Barangay Rosario, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24</																

Code (UACS/PAP)	Project Component ID	Procurement Program/Project (GAA)	PMO/ End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities														Source of Funds	ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	Remarks
						Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed	Delivery/ Completion		Total	MOO E	CO	Total	MOO E	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		
300226110558000	P00846540LZ	Rehabilitation of Maybunga Elementary School, Barangay Maybunga, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Sat, 06-Jul-24	GAA 2024	PHP 4,949,999.97		PHP 4,949,999.97	PHP 4,796,308.77		PHP 4,796,308.77	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300226110560000	P00846542LZ	Rehabilitation of Multi-Purpose Building, Brgy. San Miguel, Pasig City	MM1DEO	NO	Public Bidding	Tue, 30-Jan-24	Wed, 31-Jan-24	Thu, 08-Feb-24	Thu, 22-Feb-24	Thu, 22-Feb-24	Fri, 23-Feb-24	Mon, 26-Feb-24	Tue, 27-Feb-24	Wed, 28-Feb-24	Thu, 07-Mar-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Mon, 08-Jul-24	GAA 2024	PHP 4,949,378.88		PHP 4,949,378.88	PHP 4,874,998.60		PHP 4,874,998.60	COA NACAP VACC	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226110582000	P00839776LZ	Construction of Multi-Purpose Building, Barangay Hall (Annex), Barangay Ugong, Pasig City	MM1DEO	YES	Public Bidding	Mon, 27-Nov-23	Tue, 28-Nov-23	Wed, 06-Dec-23	Tue, 19-Dec-23	Tue, 19-Dec-23	Wed, 20-Dec-23	Fri, 22-Dec-23	Wed, 27-Dec-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Mon, 10-Jun-24	GAA 2024	PHP 14,699,407.37		PHP 14,699,407.37	PHP 14,549,628.11		PHP 14,549,628.11	COA NACAP VACC	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23		Date of Receipt of Invitation is thru formal request letter
300226110583000	P00839777LZ	Construction of Multi-Purpose Building, Barangay Kalawaan, Pasig City	MM1DEO	NO	Public Bidding	Fri, 01-Mar-24	Mon, 04-Mar-24	Wed, 13-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Mon, 01-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Tue, 16-Apr-24	Tue, 16-Apr-24	Wed, 17-Apr-24	Thu, 18-Apr-24	Fri, 13-Dec-24	GAA 2024	PHP 29,699,452.67		PHP 29,699,452.67	PHP 29,092,971.84		PHP 29,092,971.84	COA NACAP VACC	Fri, 08-Mar-24	Fri, 08-Mar-24	Fri, 08-Mar-24	Fri, 08-Mar-24	Fri, 08-Mar-24		Date of Receipt of Invitation is thru formal request letter
300226109438000	P00839689LZ	Construction of Multi-Purpose Building, Barangay Sagad, Pasig City	MM1DEO	YES	Public Bidding	Mon, 27-Nov-23	Tue, 28-Nov-23	Wed, 06-Dec-23	Tue, 19-Dec-23	Tue, 19-Dec-23	Wed, 20-Dec-23	Fri, 22-Dec-23	Wed, 27-Dec-23	Tue, 30-Jan-24	Thu, 08-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Tue, 13-Feb-24	Mon, 09-Sep-24	GAA 2024	PHP 58,799,859.11		PHP 58,799,859.11	PHP 58,206,140.77		PHP 58,206,140.77	COA NACAP VACC	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23		Date of Receipt of Invitation is thru formal request letter
300226110589000	P00839787LZ	Rehabilitation of Multi-Purpose Building, Villa Monsod, Barangay San Joaquin, Pasig City	MM1DEO	YES	Public Bidding	Mon, 27-Nov-23	Tue, 28-Nov-23	Wed, 06-Dec-23	Tue, 19-Dec-23	Tue, 19-Dec-23	Wed, 20-Dec-23	Fri, 22-Dec-23	Wed, 27-Dec-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Mon, 10-Jun-24	GAA 2024	PHP 14,699,221.15		PHP 14,699,221.15	PHP 14,543,394.69		PHP 14,543,394.69	COA NACAP VACC	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23		Date of Receipt of Invitation is thru formal request letter
310103101458000	P00801684LZ	F Manalo - K0007 + (-240) - K0007 + 000, K0007 + (-374) - K0007 + (-240), K0007 + 000 - K0007 + 293	MM1DEO	NO	Public Bidding	Tue, 13-Feb-24	Wed, 14-Feb-24	Fri, 23-Feb-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Mon, 25-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Fri, 10-May-24	GAA 2024	PHP 10,500,858.67		PHP 10,500,858.67	PHP 10,191,086.50		PHP 10,191,086.50	COA NACAP VACC	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24		Date of Receipt of Invitation is thru formal request letter
310103101460000	P00801683LZ	M Paterno St - (S03958LZ) Chainage 0 - Chainage 67, Chainage 336 - Chainage 371, Chainage 67 - Chainage 336	MM1DEO	NO	Public Bidding	Tue, 13-Feb-24	Wed, 14-Feb-24	Fri, 23-Feb-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Mon, 25-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Thu, 25-Apr-24	GAA 2024	PHP 8,170,666.43		PHP 8,170,666.43	PHP 7,937,802.44		PHP 7,937,802.44	COA NACAP VACC	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24		Date of Receipt of Invitation is thru formal request letter
310103101461000	P00801685LZ	San Juan-Santolan Rd - K0009 + 450 - K0009 + 670	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Tue, 07-May-24	GAA 2024	PHP 7,446,520.14		PHP 7,446,520.14	PHP 7,234,294.32		PHP 7,234,294.32	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
320101110359000	P00823263LZ	Construction of Slope Protection along Salapan Creek, Barangay Ermitaño, San Juan City	MM1DEO	NO	Public Bidding	Tue, 23-Jan-24	Wed, 24-Jan-24	Fri, 02-Feb-24	Thu, 15-Feb-24	Thu, 22-Feb-24	Fri, 23-Feb-24	Mon, 26-Feb-24	Tue, 27-Feb-24	Wed, 28-Feb-24	Thu, 07-Mar-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Mon, 08-Jul-24	GAA 2024	PHP 14,474,999.97		PHP 14,474,999.97	PHP 14,038,792.54		PHP 14,038,792.54	COA NACAP VACC	Sun, 28-Jan-24	Sun, 28-Jan-24	Sun, 28-Jan-24	Sun, 28-Jan-24	Sun, 28-Jan-24		Date of Receipt of Invitation is thru formal request letter
300231100035000	P00838544LZ	Construction (Completion) of 6-Storey Multi-Purpose Building (Government Center) Package 12, Barangay St. Joseph, San Juan City	MM1DEO	YES	Public Bidding	Wed, 25-Oct-23	Thu, 26-Oct-23	Fri, 03-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23	Mon, 20-Nov-23	Fri, 24-Nov-23	Tue, 28-Nov-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Tue, 08-Oct-24	GAA 2024	PHP 48,999,918.85		PHP 48,999,918.85	PHP 48,264,923.67		PHP 48,264,923.67	COA NACAP VACC	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23		Date of Receipt of Invitation is thru formal request letter
300231100037000	P00838545LZ	Construction (Completion) of Justice Hall Building at Santolan-Praglabanan Road, Barangay Corazon De Jesus, San Juan City	MM1DEO	YES	Public Bidding	Mon, 30-Oct-23	Tue, 31-Oct-23	Thu, 09-Nov-23	Wed, 22-Nov-23	Wed, 22-Nov-23	Thu, 23-Nov-23	Tue, 28-Nov-23	Wed, 29-Nov-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Mon, 10-Jun-24	GAA 2024	PHP 9,799,921.80		PHP 9,799,921.80	PHP 9,651,966.09		PHP 9,651,966.09	COA NACAP VACC	Sat, 04-Nov-23	Sat, 04-Nov-23	Sat, 04-Nov-23	Sat, 04-Nov-23	Sat, 04-Nov-23		Date of Receipt of Invitation is thru formal request letter
300226110590000	P00839788LZ	Construction (Completion) of Multi-Purpose Building (Barangay Hall), Barangay Corazon De Jesus, San Juan City	MM1DEO	YES	Public Bidding	Tue, 21-Nov-23	Wed, 22-Nov-23	Thu, 30-Nov-23	Thu, 14-Dec-23	Thu, 14-Dec-23	Fri, 15-Dec-23	Mon, 18-Dec-23	Tue, 19-Dec-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Sat, 11-May-24	GAA 2024	PHP 7,839,921.82		PHP 7,839,921.82	PHP 7,722,318.96		PHP 7,722,318.96	COA NACAP VACC	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23		Date of Receipt of Invitation is thru formal request letter
300226110564000	P00839758LZ	Construction (Completion) of Multi-Purpose Building (Daycare), Barangay Batis, San Juan City	MM1DEO	YES	Public Bidding	Tue, 14-Nov-23	Wed, 15-Nov-23	Wed, 22-Nov-23	Thu, 07-Dec-23	Thu, 07-Dec-23	Fri, 08-Dec-23																							

Code (UACS/PAP)	Project Component ID	Procurement Program/Project (GAA)	PMO/ End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities														Source of Funds	ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	Remarks
						Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed	Delivery/ Completion		Total	MOO E	CO	Total	MOO E	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		
320102106775000	P00825199LZ	Construction of Drainage Outfall including laterals at B. Morilla St. and Vicinity, Pateros, Metro Manila	MM1DEO	NO	Public Bidding	Fri, 01-Mar-24	Mon, 04-Mar-24	Wed, 13-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Mon, 01-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Tue, 16-Apr-24	Tue, 16-Apr-24	Wed, 17-Apr-24	Thu, 18-Apr-24	Tue, 16-Jul-24	GAA 2024	PHP 12,739,598.26		PHP 12,739,598.26	PHP 12,357,410.30	PHP 12,357,410.30	COA NACAP VACC	Fri, 08-Mar-24	Fri, 08-Mar-24	Fri, 08-Mar-24	Fri, 08-Mar-24	Fri, 08-Mar-24		Date of Receipt of Invitation is thru formal request letter	
320102106776000	P00825200LZ	Construction of Drainage Outfall at M. Armada St. and M. Lozada St. and Vicinity, Pateros, Metro Manila	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Sat, 06-Jul-24	GAA 2024	PHP 6,859,666.21		PHP 6,859,666.21	PHP 6,653,876.22	PHP 6,653,876.22	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter	
320102106777000	P00821418LZ	Construction of Drainage Outfall including laterals, Barangay Bagumbayan, Taguig City	MM1DEO	YES	Public Bidding	Mon, 27-Nov-23	Tue, 28-Nov-23	Wed, 06-Dec-23	Tue, 19-Dec-23	Tue, 19-Dec-23	Wed, 20-Dec-23	Fri, 22-Dec-23	Wed, 27-Dec-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Wed, 10-Jul-24	GAA 2024	PHP 48,999,620.40		PHP 48,999,620.40	PHP 48,018,892.68	PHP 48,018,892.68	COA NACAP VACC	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23		Date of Receipt of Invitation is thru formal request letter	
320102106778000	P00821419LZ	Construction of Drainage Outfall including laterals, Barangay Sta. Ana, Pateros Metro Manila	MM1DEO	YES	Public Bidding	Mon, 27-Nov-23	Tue, 28-Nov-23	Wed, 06-Dec-23	Tue, 19-Dec-23	Tue, 19-Dec-23	Wed, 20-Dec-23	Fri, 22-Dec-23	Wed, 27-Dec-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Wed, 10-Jul-24	GAA 2024	PHP 29,399,662.37		PHP 29,399,662.37	PHP 28,811,669.12	PHP 28,811,669.12	COA NACAP VACC	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23	Sat, 02-Dec-23		Date of Receipt of Invitation is thru formal request letter	
320102106779000	P00821420LZ	Construction of Drainage System and Laterals, Barangay Ususan, Taguig City	MM1DEO	YES	Public Bidding	Fri, 17-Nov-23	Mon, 20-Nov-23	Wed, 29-Nov-23	Tue, 12-Dec-23	Tue, 12-Dec-23	Wed, 13-Dec-23	Fri, 15-Dec-23	Mon, 18-Dec-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Wed, 10-Jul-24	GAA 2024	PHP 48,999,831.09		PHP 48,999,831.09	PHP 48,021,560.15	PHP 48,021,560.15	COA NACAP VACC	Fri, 24-Nov-23	Fri, 24-Nov-23	Fri, 24-Nov-23	Fri, 24-Nov-23	Fri, 24-Nov-23		Date of Receipt of Invitation is thru formal request letter	
320102106784000	P00825201LZ	Construction of Drainage System at Barangay Tukukan, Taguig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Wed, 04-Sep-24	GAA 2024	PHP 29,399,795.15		PHP 29,399,795.15	PHP 27,930,301.76	PHP 27,930,301.76	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter	
300215104168000	P00842646LZ	Construction of Bridge along Paligong River, Taguig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Wed, 04-Sep-24	GAA 2024	PHP 11,759,614.99		PHP 11,759,614.99	PHP 11,642,282.87	PHP 11,642,282.87	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter	
320102106786000	P00821428LZ	Construction of Retaining Wall and Rehabilitation of Sta. Ana River, Pateros, Metro Manila (Package III)	MM1DEO	YES	Public Bidding	Wed, 25-Oct-23	Thu, 26-Oct-23	Fri, 03-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23	Mon, 20-Nov-23	Fri, 24-Nov-23	Tue, 28-Nov-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Fri, 09-Aug-24	GAA 2024	PHP 48,999,690.81		PHP 48,999,690.81	PHP 48,000,133.62	PHP 48,000,133.62	COA NACAP VACC	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23		Date of Receipt of Invitation is thru formal request letter	
320102106787000	P00821429LZ	Construction of Retaining Wall and Rehabilitation of Sta. Ana River, Pateros, Metro Manila (Package IV)	MM1DEO	YES	Public Bidding	Wed, 25-Oct-23	Thu, 26-Oct-23	Fri, 03-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23	Mon, 20-Nov-23	Fri, 24-Nov-23	Tue, 28-Nov-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Fri, 09-Aug-24	GAA 2024	PHP 48,999,736.94		PHP 48,999,736.94	PHP 47,995,260.28	PHP 47,995,260.28	COA NACAP VACC	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23		Date of Receipt of Invitation is thru formal request letter	
320102106788000	P00821430LZ	Construction of Retaining Wall and Rehabilitation of Sta. Ana River, Pateros, Metro Manila (Package V)	MM1DEO	YES	Public Bidding	Wed, 25-Oct-23	Thu, 26-Oct-23	Fri, 03-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23	Mon, 20-Nov-23	Fri, 24-Nov-23	Tue, 28-Nov-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Fri, 09-Aug-24	GAA 2024	PHP 48,999,972.86		PHP 48,999,972.86	PHP 47,990,581.97	PHP 47,990,581.97	COA NACAP VACC	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23		Date of Receipt of Invitation is thru formal request letter	
320102106789000	P00821431LZ	Construction of Retaining Wall and Rehabilitation of Sta. Ana River, Pateros, Metro Manila (Package VI)	MM1DEO	YES	Public Bidding	Wed, 25-Oct-23	Thu, 26-Oct-23	Fri, 03-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23	Mon, 20-Nov-23	Fri, 24-Nov-23	Tue, 28-Nov-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Fri, 09-Aug-24	GAA 2024	PHP 48,999,793.04		PHP 48,999,793.04	PHP 48,005,142.75	PHP 48,005,142.75	COA NACAP VACC	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23		Date of Receipt of Invitation is thru formal request letter	
320102105971000	P00821046LZ	Construction of Slope Protection along C-6 Open Channel (Phase 10), Taguig City	MM1DEO	YES	Public Bidding	Wed, 25-Oct-23	Thu, 26-Oct-23	Fri, 03-Nov-23	Fri, 17-Nov-23	Tue, 12-Dec-23	Wed, 13-Dec-23	Fri, 15-Dec-23	Mon, 18-Dec-23	Tue, 30-Jan-24	Thu, 08-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Tue, 13-Feb-24	Wed, 09-Oct-24	GAA 2024	PHP 96,499,439.31		PHP 96,499,439.31	PHP 94,521,200.80	PHP 94,521,200.80	COA NACAP VACC	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23		Date of Receipt of Invitation is thru formal request letter	
320102105972000	P00821047LZ	Construction of Slope Protection along C-6 Open Channel (Phase 11), Taguig City	MM1DEO	YES	Public Bidding	Wed, 25-Oct-23	Thu, 26-Oct-23	Fri, 03-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23	Mon, 20-Nov-23	Fri, 24-Nov-23	Tue, 28-Nov-23	Tue, 30-Jan-24	Thu, 08-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Tue, 13-Feb-24	Wed, 09-Oct-24	GAA 2024	PHP 96,499,461.64		PHP 96,499,461.64	PHP 94,569,472.40	PHP 94,569,472.40	COA NACAP VACC	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23	Mon, 30-Oct-23		Date of Receipt of Invitation is thru formal request letter	
320102105973000	P00821048LZ	Construction of Slope Protection along C-6 Open Channel (Phase 9), Taguig City	MM1DEO	YES	Public Bidding	Wed, 25-Oct-23	Thu, 26-Oct-23	Fri, 03-Nov-23	Fri, 17-Nov-23	Tue, 12-Dec-23	Wed, 13-Dec-23	Fri, 15-Dec-23	Mon, 18-Dec-23	Tue, 30-Jan-24	Thu, 08-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Tue, 13-Feb-24	Wed, 09-Oct-24	GAA														

Code (UACS/PAP)	Project Component ID	Procurement Program/Project (GAA)	PMO/ End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities														Source of Funds	ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	Remarks
						Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed	Delivery/ Completion		Total	MOO E	CO	Total	MOO E	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		
320102105999000	P00821077LZ	Construction of Slope Protection Structure along C-6 Open Channel, (Phase 8), Taguig City	MM1DEO	YES	Public Bidding	Fri, 17-Nov-23	Mon, 20-Nov-23	Wed, 29-Nov-23	Tue, 12-Dec-23	Tue, 12-Dec-23	Wed, 13-Dec-23	Fri, 15-Dec-23	Mon, 18-Dec-23	Tue, 30-Jan-24	Thu, 08-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Tue, 13-Feb-24	Wed, 09-Oct-24	GAA 2024	PHP 96,499,547.45		PHP 96,499,547.45	PHP 94,559,906.54		PHP 94,559,906.54	COA NACAP VACC	Fri, 24-Nov-23	Fri, 24-Nov-23	Fri, 24-Nov-23	Fri, 24-Nov-23	Fri, 24-Nov-23		Date of Receipt of Invitation is thru formal request letter
320102106002000	P00821081LZ	Construction of Slope Protection Structure along Labasan River (East Bank) Package 2, Taguig City	MM1DEO	YES	Public Bidding	Fri, 10-Nov-23	Mon, 13-Nov-23	Wed, 22-Nov-23	Tue, 05-Dec-23	Tue, 05-Dec-23	Wed, 06-Dec-23	Mon, 11-Dec-23	Tue, 12-Dec-23	Tue, 30-Jan-24	Thu, 08-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Tue, 13-Feb-24	Wed, 09-Oct-24	GAA 2024	PHP 96,499,894.74		PHP 96,499,894.74	PHP 94,569,896.85		PHP 94,569,896.85	COA NACAP VACC	Fri, 17-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23		Date of Receipt of Invitation is thru formal request letter
320102106003000	P00821082LZ	Construction of Slope Protection Structure along Labasan River (East Bank) Package 3, Taguig City	MM1DEO	YES	Public Bidding	Fri, 10-Nov-23	Mon, 13-Nov-23	Wed, 22-Nov-23	Tue, 05-Dec-23	Tue, 05-Dec-23	Wed, 06-Dec-23	Mon, 11-Dec-23	Tue, 12-Dec-23	Tue, 30-Jan-24	Thu, 08-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Tue, 13-Feb-24	Wed, 09-Oct-24	GAA 2024	PHP 96,499,978.57		PHP 96,499,978.57	PHP 94,550,679.00		PHP 94,550,679.00	COA NACAP VACC	Fri, 17-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23		Date of Receipt of Invitation is thru formal request letter
320102106005000	P00821084LZ	Construction of Slope Protection Structure along Labasan River (West Bank) Package 3, Taguig City	MM1DEO	YES	Public Bidding	Fri, 10-Nov-23	Mon, 13-Nov-23	Wed, 22-Nov-23	Tue, 05-Dec-23	Tue, 05-Dec-23	Wed, 06-Dec-23	Mon, 11-Dec-23	Tue, 12-Dec-23	Tue, 30-Jan-24	Thu, 08-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Tue, 13-Feb-24	Wed, 09-Oct-24	GAA 2024	PHP 96,499,854.67		PHP 96,499,854.67	PHP 94,569,857.57		PHP 94,569,857.57	COA NACAP VACC	Fri, 17-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23		Date of Receipt of Invitation is thru formal request letter
320102106006000	P00821085LZ	Construction of Slope Protection Structure along Labasan River (West Bank) Package 4, Taguig City	MM1DEO	YES	Public Bidding	Fri, 10-Nov-23	Mon, 13-Nov-23	Wed, 22-Nov-23	Tue, 05-Dec-23	Tue, 05-Dec-23	Wed, 06-Dec-23	Mon, 11-Dec-23	Tue, 12-Dec-23	Tue, 30-Jan-24	Thu, 08-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Tue, 13-Feb-24	Wed, 09-Oct-24	GAA 2024	PHP 93,485,834.46		PHP 93,485,834.46	PHP 91,616,117.77		PHP 91,616,117.77	COA NACAP VACC	Fri, 17-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23	Fri, 17-Nov-23		Date of Receipt of Invitation is thru formal request letter
300221104951000	P00838605LZ	Construction of Road including Drainage System, Villa Pointan, Barangay Palingon, Taguig City	MM1DEO	YES	Public Bidding	Tue, 21-Nov-23	Wed, 22-Nov-23	Thu, 30-Nov-23	Thu, 14-Dec-23	Thu, 14-Dec-23	Fri, 15-Dec-23	Mon, 18-Dec-23	Tue, 19-Dec-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Tue, 12-Mar-24	GAA 2024	PHP 4,899,868.65		PHP 4,899,868.65	PHP 4,752,887.53		PHP 4,752,887.53	COA NACAP VACC	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23		Date of Receipt of Invitation is thru formal request letter
300221104961000	P00838618LZ	Improvement of Road including Drainage System, Barangay Lower Bicutan, Taguig City	MM1DEO	YES	Public Bidding	Tue, 21-Nov-23	Wed, 22-Nov-23	Thu, 30-Nov-23	Thu, 14-Dec-23	Thu, 14-Dec-23	Fri, 15-Dec-23	Mon, 18-Dec-23	Tue, 19-Dec-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Mon, 10-Jun-24	GAA 2024	PHP 4,899,939.01		PHP 4,899,939.01	PHP 4,752,959.58		PHP 4,752,959.58	COA NACAP VACC	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23		Date of Receipt of Invitation is thru formal request letter
300221104965000	P00844967LZ	Improvement of Roads at Holy Family, Brgy. Bagumbayan, Taguig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Tue, 07-May-24	GAA 2024	PHP 24,749,610.64		PHP 24,749,610.64	PHP 24,007,194.86		PHP 24,007,194.86	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300221104966000	P00838619LZ	Rehabilitation of Road including Drainage System, Barangay Ligid, Taguig City	MM1DEO	YES	Public Bidding	Tue, 21-Nov-23	Wed, 22-Nov-23	Thu, 30-Nov-23	Thu, 14-Dec-23	Thu, 14-Dec-23	Fri, 15-Dec-23	Fri, 22-Dec-23	Wed, 27-Dec-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Wed, 10-Jul-24	GAA 2024	PHP 9,799,971.96		PHP 9,799,971.96	PHP 9,506,030.25		PHP 9,506,030.25	COA NACAP VACC	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23		Date of Receipt of Invitation is thru formal request letter
300221104959000	P00838613LZ	Rehabilitation of Road, Barangay Hagonoy, Taguig City	MM1DEO	YES	Public Bidding	Tue, 14-Nov-23	Wed, 15-Nov-23	Wed, 22-Nov-23	Thu, 07-Dec-23	Thu, 07-Dec-23	Fri, 08-Dec-23	Wed, 13-Dec-23	Thu, 14-Dec-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Sat, 11-May-24	GAA 2024	PHP 4,899,601.40		PHP 4,899,601.40	PHP 4,826,107.07		PHP 4,826,107.07	COA NACAP VACC	Sun, 19-Nov-23	Sun, 19-Nov-23	Sun, 19-Nov-23	Sun, 19-Nov-23	Sun, 19-Nov-23		Date of Receipt of Invitation is thru formal request letter
300221104960000	P00838615LZ	Rehabilitation of Road, Barangay Sta. Ana, Pateros, Metro Manila	MM1DEO	YES	Public Bidding	Tue, 21-Nov-23	Wed, 22-Nov-23	Thu, 30-Nov-23	Thu, 14-Dec-23	Thu, 14-Dec-23	Fri, 15-Dec-23	Mon, 18-Dec-23	Tue, 19-Dec-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Mon, 10-Jun-24	GAA 2024	PHP 4,899,953.01		PHP 4,899,953.01	PHP 4,752,964.21		PHP 4,752,964.21	COA NACAP VACC	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23	Sun, 26-Nov-23		Date of Receipt of Invitation is thru formal request letter
300226110460000	P00839757LZ	Construction (Completion) of Multi-Purpose Building (Covered Court), Simplicio Mariano High School, Barangay Aguhon, Pateros, Metro Manila	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Sun, 03-Nov-24	GAA 2024	PHP 9,798,580.31		PHP 9,798,580.31	PHP 9,695,782.61		PHP 9,695,782.61	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300226110570000	P00839764LZ	Construction (Completion) of Multi-Purpose Building, Barangay Hagonoy, Taguig City	MM1DEO	YES	Public Bidding	Tue, 14-Nov-23	Wed, 15-Nov-23	Wed, 22-Nov-23	Thu, 07-Dec-23	Thu, 07-Dec-23	Fri, 08-Dec-23	Wed, 13-Dec-23	Thu, 14-Dec-23	Mon, 29-Jan-24	Wed, 07-Feb-24	Wed, 07-Feb-24	Thu, 08-Feb-24	Mon, 12-Feb-24	Sun, 08-Sep-24	GAA 2024	PHP 28,629,744.19		PHP 28,629,744.19	PHP 28,200,598.61		PHP 28,200,598.61	COA NACAP VACC	Sun, 19-Nov-23	Sun, 19-Nov-23	Sun, 19-Nov-23	Sun, 19-Nov-23	Sun, 19-Nov-23		Date of Receipt of Invitation is thru formal request letter
300226110578000	P00839772LZ	Construction (Completion) of Multi-Purpose Building, San Isidro St., Barangay Sta. Ana, Taguig City	MM1DEO	YES	Public Bidding	Tue, 14-Nov-23	Wed, 15-Nov-23	Wed, 22-Nov-23	Thu, 07-Dec-23	Thu, 07-Dec-23																								

Code (UACS/PAP)	Project Component ID	Procurement Program/Project (GAA)	PMO/ End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities														Source of Funds	ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	Remarks
						Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed	Delivery/ Completion		Total	MOO E	CO	Total	MOO E	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		
320101111530000	P00820560LZ	Bank Improvement of Slope Protection along Pasig-Marikina River, Pasig City (Package 1)	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 12-Mar-24	Thu, 14-Mar-24	Mon, 18-Mar-24	Tue, 19-Mar-24	Wed, 20-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 01-Apr-24	Fri, 27-Sep-24	GAA 2024	PHP 48,999,580.75		PHP 48,999,580.75	PHP 47,992,147.31		PHP 47,992,147.31	COA NACAP VACC	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24		Date of Receipt of Invitation is thru formal request letter
320101111531000	P00820561LZ	Bank Improvement of Slope Protection along Pasig-Marikina River, Pasig City (Package 2)	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 12-Mar-24	Thu, 14-Mar-24	Mon, 18-Mar-24	Tue, 19-Mar-24	Wed, 20-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 01-Apr-24	Fri, 27-Sep-24	GAA 2024	PHP 48,999,807.68		PHP 48,999,807.68	PHP 47,992,369.60		PHP 47,992,369.60	COA NACAP VACC	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24		Date of Receipt of Invitation is thru formal request letter
320101111532000	P00820562LZ	Bank Improvement of Slope Protection along Pasig-Marikina River, Pasig City (Package 3)	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 12-Mar-24	Thu, 14-Mar-24	Mon, 18-Mar-24	Tue, 19-Mar-24	Wed, 20-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 01-Apr-24	Fri, 27-Sep-24	GAA 2024	PHP 48,999,473.71		PHP 48,999,473.71	PHP 47,985,197.00		PHP 47,985,197.00	COA NACAP VACC	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24		Date of Receipt of Invitation is thru formal request letter
320102106795000	P00825204LZ	Rehabilitation of Drainage System at Barangay Bagong Ilog, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Mon, 05-Aug-24	GAA 2024	PHP 8,790,703.29		PHP 8,790,703.29	PHP 8,601,958.42		PHP 8,601,958.42	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300226109436000	P00839687LZ	Construction of Multi-Purpose Building, Barangay Little Baguio, San Juan City Phase 3	MM1DEO	NO	Public Bidding	Fri, 19-Jan-24	Mon, 22-Jan-24	Wed, 31-Jan-24	Tue, 13-Feb-24	Tue, 20-Feb-24	Wed, 21-Feb-24	Fri, 23-Feb-24	Mon, 26-Feb-24	Tue, 27-Feb-24	Wed, 06-Mar-24	Wed, 06-Mar-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Wed, 01-Jan-25	GAA 2024	PHP 79,199,489.43		PHP 79,199,489.43	PHP 78,011,497.09		PHP 78,011,497.09	COA NACAP VACC	Fri, 26-Jan-24	Fri, 26-Jan-24	Fri, 26-Jan-24	Fri, 26-Jan-24	Fri, 26-Jan-24		Date of Receipt of Invitation is thru formal request letter
320102106774000	P00821416LZ	Construction of Drainage Outfall Including Laterals along P. Rosales St., Pateros, Metro Manila	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 12-Mar-24	Thu, 14-Mar-24	Mon, 18-Mar-24	Tue, 19-Mar-24	Wed, 20-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 01-Apr-24	Sun, 27-Oct-24	GAA 2024	PHP 48,999,686.87		PHP 48,999,686.87	PHP 48,013,865.94		PHP 48,013,865.94	COA NACAP VACC	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24		Date of Receipt of Invitation is thru formal request letter
320102106791000	P00821436LZ	Construction of Slope Protection Structure along Labasan River (West Bank) Package 2, Taguig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Tue, 07-May-24	GAA 2024	PHP 9,799,733.66		PHP 9,799,733.66	PHP 9,603,743.18		PHP 9,603,743.18	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300221104958000	P00838606LZ	Improvement of Road including Drainage System, T. Sulit and P. Herrera Extension St., Pateros, Metro Manila	MM1DEO	NO	Public Bidding														GAA 2024	PHP 0.00		PHP 0.00	PHP 0.00		PHP 0.00	COA NACAP VACC							Date of Receipt of Invitation is thru formal request letter	
300226110575000	P00839769LZ	Construction (Completion) of Multi-Purpose Building, Barangay Sta. Ana, Pateros, Metro Manila	MM1DEO	NO	Public Bidding	Tue, 30-Jan-24	Wed, 31-Jan-24	Thu, 08-Feb-24	Thu, 22-Feb-24	Thu, 22-Feb-24	Fri, 23-Feb-24	Mon, 26-Feb-24	Tue, 27-Feb-24	Wed, 28-Feb-24	Thu, 07-Mar-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Wed, 07-Aug-24	GAA 2024	PHP 9,899,490.38		PHP 9,899,490.38	PHP 9,750,997.36		PHP 9,750,997.36	COA NACAP VACC	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226110581000	P00839775LZ	Construction of Multi-Purpose Building, Aguhò Home Owners Association, Barangay Aguhò, Pateros, Metro Manila	MM1DEO	NO	Public Bidding	Fri, 11-Oct-24	Mon, 14-Oct-24	Wed, 23-Oct-24	Tue, 05-Nov-24	Tue, 05-Nov-24	Wed, 06-Nov-24	Mon, 11-Nov-24	Tue, 12-Nov-24	Wed, 13-Nov-24	Wed, 20-Nov-24	Wed, 20-Nov-24	Thu, 21-Nov-24	Fri, 22-Nov-24	Fri, 21-Mar-25	GAA 2024	PHP 4,949,487.28		PHP 4,949,487.28	PHP 4,864,356.10		PHP 4,864,356.10	COA NACAP VACC	Fri, 18-Oct-24	Fri, 18-Oct-24	Fri, 18-Oct-24	Fri, 18-Oct-24	Fri, 18-Oct-24		Date of Receipt of Invitation is thru formal request letter
320102106000000	P00821078LZ	Construction of Slope Protection Structure along Conga Creek (Phase 1), Taguig City	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 16-Apr-24	Wed, 17-Apr-24	Fri, 19-Apr-24	Mon, 22-Apr-24	Tue, 23-Apr-24	Tue, 30-Apr-24	Tue, 30-Apr-24	Thu, 02-May-24	Fri, 03-May-24	Thu, 28-Nov-24	GAA 2024	PHP 72,374,569.76		PHP 72,374,569.76	PHP 68,698,564.66		PHP 68,698,564.66	COA NACAP VACC	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24		Date of Receipt of Invitation is thru formal request letter
320102106001000	P00821079LZ	Construction of Slope Protection Structure along Conga Creek (Phase 2), Taguig City	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 16-Apr-24	Wed, 17-Apr-24	Mon, 22-Apr-24	Tue, 23-Apr-24	Wed, 24-Apr-24	Thu, 02-May-24	Thu, 02-May-24	Fri, 03-May-24	Mon, 06-May-24	Sun, 01-Dec-24	GAA 2024	PHP 72,374,744.83		PHP 72,374,744.83	PHP 68,744,472.06		PHP 68,744,472.06	COA NACAP VACC	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24		Date of Receipt of Invitation is thru formal request letter
320101111528000	P00824599LZ	Construction of Slope Protection Structure along M. Tinto Creek/ Western Bicutan Creek, Taguig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Tue, 16-Apr-24	Wed, 17-Apr-24	Mon, 22-Apr-24	Tue, 23-Apr-24	Wed, 24-Apr-24	Thu, 02-May-24	Thu, 02-May-24	Fri, 03-May-24	Mon, 06-May-24	Mon, 02-Sep-24	GAA 2024	PHP 14,699,764.70		PHP 14,699,764.70	PHP 13,964,795.22		PHP 13,964,795.22	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
320102105968000	P00821043LZ	Construction of Flood Mitigation Facility (Pumping Station) at Bagumbayan River, Brgy. Bagumbayan, Taguig City	MM1DEO	NO	Public Bidding	Tue, 21-May-24	Wed, 22-May-24	Fri, 31-May-24	Thu, 13-Jun-24	Thu, 13-Jun-24	Fri, 14-Jun-24	Wed, 19-Jun-24	Thu, 20-Jun-24	Fri, 21-Jun-24	Thu, 27-Jun-24	Thu, 27-Jun-24	Fri, 28-Jun-24	Mon, 01-Jul-24	Tue, 25-Feb-25	GAA 2024	PHP 72,374,624.77		PHP 72,374,624.77	PHP 70,918,923.33		PHP 70,918,92								

Code (UACS/PAP)	Project Component ID	Procurement Program/Project (GAA)	PMO/ End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities														Source of Funds	ABC (PHP)			Contract Cost (PHP)					List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	Remarks
						Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed	Delivery/ Completion		Total	MOO E	CO	Total	MOO E	CO	Pre-bid Conf	Eligibility Check		Sub/Open of Bids	Bid Evaluation	Post Qual	Delivery/ Completion/ Acceptance (If applicable)			
320101111533000	P00824600LZ	Construction of Slope Protection along Pingsamara River, Taguig (Phase 7)	MM1DEO	NO	Public Bidding	Fri, 26-Jan-24	Mon, 29-Jan-24	Wed, 07-Feb-24	Tue, 20-Feb-24	Tue, 16-Apr-24	Wed, 17-Apr-24	Fri, 19-Apr-24	Mon, 22-Apr-24	Tue, 23-Apr-24	Tue, 30-Apr-24	Tue, 30-Apr-24	Thu, 02-May-24	Fri, 03-May-24	Thu, 28-Nov-24	GAA 2024	PHP 48,999,683.76		PHP 48,999,683.76	PHP 45,569,750.07	PHP 45,569,750.07	COA NACAP VACC	Fri, 02-Feb-24	Fri, 02-Feb-24	Fri, 02-Feb-24	Fri, 02-Feb-24	Fri, 02-Feb-24		Date of Receipt of Invitation is thru formal request letter			
320101110300000	P00823234LZ	Improvement of Markina River, Barangay Tumana, Markina City (Phase 1)	MM1DEO	NO	Public Bidding	Fri, 09-Feb-24	Mon, 12-Feb-24	Wed, 21-Feb-24	Tue, 05-Mar-24	Tue, 05-Mar-24	Thu, 07-Mar-24	Mon, 11-Mar-24	Tue, 12-Mar-24	Wed, 13-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Thu, 21-Mar-24	Fri, 22-Mar-24	Tue, 17-Sep-24	GAA 2024	PHP 96,499,459.32		PHP 96,499,459.32	PHP 94,376,471.21	PHP 94,376,471.21	COA NACAP VACC	Fri, 16-Feb-24	Fri, 16-Feb-24	Fri, 16-Feb-24	Fri, 16-Feb-24	Fri, 16-Feb-24		Date of Receipt of Invitation is thru formal request letter			
320101110301000	P00823235LZ	Improvement of Markina River, Barangay Tumana, Markina City (Phase 2)	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 12-Mar-24	Thu, 14-Mar-24	Mon, 18-Mar-24	Tue, 19-Mar-24	Wed, 20-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 01-Apr-24	Fri, 27-Sep-24	GAA 2024	PHP 96,499,954.82		PHP 96,499,954.82	PHP 94,547,887.26	PHP 94,547,887.26	COA NACAP VACC										

Code (UACS/PAP)	Project Component ID	Procurement Program/Project (GAA)	PMO/ End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities														Source of Funds	ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	Remarks
						Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed	Delivery/ Completion		Total	MOO E	CO	Total	MOO E	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		
300221104957000	P00844963LZ	Improvement of Roads and Drainage System at T. Sult and P. Herrera Extension St., Pateros, Metro Manila	MM1DEO	NO	Public Bidding	Fri, 21-Jun-24	Mon, 24-Jun-24	Wed, 03-Jul-24	Tue, 16-Jul-24	Tue, 16-Jul-24	Thu, 18-Jul-24	Mon, 22-Jul-24	Tue, 23-Jul-24	Fri, 26-Jul-24	Wed, 31-Jul-24	Wed, 31-Jul-24	Thu, 01-Aug-24	Fri, 02-Aug-24	Sun, 29-Dec-24	GAA 2024	PHP 14,849,936.16		PHP 14,849,936.16	PHP 14,404,464.71		PHP 14,404,464.71	COA NACAP VACC	Fri, 28-Jun-24	Fri, 28-Jun-24	Fri, 28-Jun-24	Fri, 28-Jun-24	Fri, 28-Jun-24		Date of Receipt of Invitation is thru formal request letter
300221104953000	P00844959LZ	Rehabilitation of Barangay Fortune Road Network, Barangay Fortune, Marikina City	MM1DEO	NO	Public Bidding	Tue, 06-Feb-24	Wed, 07-Feb-24	Thu, 15-Feb-24	Thu, 29-Feb-24	Thu, 29-Feb-24	Fri, 01-Mar-24	Tue, 05-Mar-24	Wed, 06-Mar-24	Thu, 07-Mar-24	Thu, 14-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Fri, 13-Sep-24	GAA 2024	PHP 19,799,504.47		PHP 19,799,504.47	PHP 19,199,579.48		PHP 19,199,579.48	COA NACAP VACC	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24		Date of Receipt of Invitation is thru formal request letter
300221104952000	P00844958LZ	Rehabilitation of Barangay Marikina Heights Road Network, Barangay Marikina Heights, Marikina City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Fri, 04-Oct-24	GAA 2024	PHP 19,792,219.14		PHP 19,792,219.14	PHP 19,198,635.08		PHP 19,198,635.08	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300221104553000	P00844859LZ	Rehabilitation of Marikina Polytechnic College Road Network, Marikina City Ph2	MM1DEO	NO	Public Bidding	Fri, 09-Feb-24	Mon, 12-Feb-24	Wed, 21-Feb-24	Tue, 05-Mar-24	Tue, 05-Mar-24	Thu, 07-Mar-24	Mon, 11-Mar-24	Tue, 12-Mar-24	Wed, 13-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Thu, 21-Mar-24	Fri, 22-Mar-24	Wed, 15-Jan-25	GAA 2024	PHP 79,199,439.38		PHP 79,199,439.38	PHP 76,779,192.60		PHP 76,779,192.60	COA NACAP VACC	Fri, 16-Feb-24	Fri, 16-Feb-24	Fri, 16-Feb-24	Fri, 16-Feb-24	Fri, 16-Feb-24		Date of Receipt of Invitation is thru formal request letter
300221104963000	P00844965LZ	Rehabilitation of Road including Drainage System at Karangalan Village, Barangay Manggahan, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Mon, 05-Aug-24	GAA 2024	PHP 9,899,653.49		PHP 9,899,653.49	PHP 9,697,700.00		PHP 9,697,700.00	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300221104956000	P00844962LZ	Rehabilitation of Road network at Barangay Hagonoy, Taguig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Wed, 04-Sep-24	GAA 2024	PHP 14,849,924.24		PHP 14,849,924.24	PHP 14,551,458.71		PHP 14,551,458.71	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300225101734000	P00845866LZ	Construction of Drainage System, Santa Monica St., Barangay Pineda, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Sat, 06-Jul-24	GAA 2024	PHP 4,949,974.58		PHP 4,949,974.58	PHP 4,874,733.90		PHP 4,874,733.90	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300225101729000	P00845861LZ	Improvement of Drainage System at Barangay Tumana, Marikina City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Tue, 03-Dec-24	GAA 2024	PHP 29,699,615.72		PHP 29,699,615.72	PHP 29,177,719.98		PHP 29,177,719.98	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300225101730000	P00845862LZ	Rehabilitation of Drainage System including Laterals along A. Sandoval Avenue, Pasig City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Fri, 04-Oct-24	GAA 2024	PHP 19,799,647.76		PHP 19,799,647.76	PHP 19,395,750.00		PHP 19,395,750.00	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300225101732000	P00845864LZ	Rehabilitation of Drainage System of Road Network, Brgy. Kalumpang, Marikina City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Wed, 04-Sep-24	GAA 2024	PHP 9,899,854.10		PHP 9,899,854.10	PHP 9,792,900.91		PHP 9,792,900.91	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300225101731000	P00845863LZ	Rehabilitation of Drainage System of Road Network, Brgy. Malanday, Marikina City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Thu, 19-Sep-24	GAA 2024	PHP 19,599,213.79		PHP 19,599,213.79	PHP 19,158,290.69		PHP 19,158,290.69	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300226110518000	P00846500LZ	Completion of Marikina Polytechnic College Academic Building 3, Marikina City	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 12-Mar-24	Thu, 14-Mar-24	Mon, 18-Mar-24	Tue, 19-Mar-24	Wed, 20-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 01-Apr-24	Thu, 26-Dec-24	GAA 2024	PHP 39,599,727.72		PHP 39,599,727.72	PHP 39,195,835.99		PHP 39,195,835.99	COA NACAP VACC	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226110516000	P00846498LZ	Completion of Marikina Polytechnic College Admin Building including site development, Marikina City	MM1DEO	NO	Public Bidding	Fri, 02-Feb-24	Mon, 05-Feb-24	Wed, 14-Feb-24	Tue, 27-Feb-24	Tue, 27-Feb-24	Wed, 28-Feb-24	Fri, 01-Mar-24	Mon, 04-Mar-24	Tue, 05-Mar-24	Tue, 12-Mar-24	Tue, 12-Mar-24	Wed, 13-Mar-24	Thu, 14-Mar-24	Mon, 09-Sep-24	GAA 2024	PHP 49,495,640.58		PHP 49,495,640.58	PHP 48,752,127.55		PHP 48,752,127.55	COA NACAP VACC	Fri, 09-Feb-24	Fri, 09-Feb-24	Fri, 09-Feb-24	Fri, 09-Feb-24	Fri, 09-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226110517000	P00846499LZ	Completion of Multi-Purpose Building (Building 1) at Marikina Polytechnic College, Marikina City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar																							

Code (UACS/PAP)	Project Component ID	Procurement Program/Project (GAA)	PMO/ End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities														Source of Funds	ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	Remarks
						Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed	Delivery/ Completion		Total	MOO E	CO	Total	MOO E	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		
300226110528000	P00846510LZ	Construction (Completion) of Multi-Purpose Building at Highway Hills Integrated School, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 06-Feb-24	Wed, 07-Feb-24	Thu, 15-Feb-24	Thu, 29-Feb-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Fri, 04-Oct-24	GAA 2024	PHP 19,799,947.32		PHP 19,799,947.32	PHP 19,502,553.99		PHP 19,502,553.99	COA NACAP VACC	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226110496000	P00846478LZ	Construction (Completion) of Multi-Purpose Building at Kabayanan Elementary School, San Juan City	MM1DEO	NO	Public Bidding	Tue, 30-Jan-24	Wed, 31-Jan-24	Thu, 08-Feb-24	Thu, 22-Feb-24	Thu, 22-Feb-24	Fri, 23-Feb-24	Mon, 26-Feb-24	Tue, 27-Feb-24	Wed, 28-Feb-24	Thu, 07-Mar-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Sat, 08-Jun-24	GAA 2024	PHP 6,928,768.48		PHP 6,928,768.48	PHP 6,823,991.64		PHP 6,823,991.64	COA NACAP VACC	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226104841000	P00846156LZ	Construction (Completion) of Multi-Purpose Building at Korokan, Brgy. Western Bicutan, Taguig City	MM1DEO	NO	Public Bidding	Tue, 23-Apr-24	Wed, 24-Apr-24	Fri, 03-May-24	Thu, 16-May-24	Thu, 16-May-24	Mon, 20-May-24	Wed, 22-May-24	Thu, 23-May-24	Fri, 24-May-24	Fri, 31-May-24	Fri, 31-May-24	Mon, 03-Jun-24	Tue, 04-Jun-24	Sun, 30-Mar-25	GAA 2024	PHP 79,199,621.23		PHP 79,199,621.23	PHP 78,003,713.98		PHP 78,003,713.98	COA NACAP VACC	Sun, 28-Apr-24	Sun, 28-Apr-24	Sun, 28-Apr-24	Sun, 28-Apr-24	Sun, 28-Apr-24		Date of Receipt of Invitation is thru formal request letter
300226110521000	P00846503LZ	Construction (Completion) of Multi-Purpose Building at SOCO at Barangay Mauway, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 30-Jan-24	Wed, 31-Jan-24	Thu, 08-Feb-24	Thu, 22-Feb-24	Thu, 22-Feb-24	Fri, 23-Feb-24	Mon, 26-Feb-24	Tue, 27-Feb-24	Wed, 28-Feb-24	Thu, 07-Mar-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Mon, 08-Jul-24	GAA 2024	PHP 14,849,952.85		PHP 14,849,952.85	PHP 14,626,499.42		PHP 14,626,499.42	COA NACAP VACC	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24	Sun, 04-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226109389000	P00846146LZ	Construction (Completion) of Multi-Purpose Building at Taguig City University (TCU) Compound, Brgy. Central Bicutan, Taguig City	MM1DEO	NO	Public Bidding	Fri, 01-Mar-24	Mon, 04-Mar-24	Wed, 13-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Mon, 01-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Tue, 16-Apr-24	Tue, 16-Apr-24	Wed, 17-Apr-24	Thu, 18-Apr-24	Tue, 11-Feb-25	GAA 2024	PHP 77,199,973.88		PHP 77,199,973.88	PHP 76,020,884.22		PHP 76,020,884.22	COA NACAP VACC	Fri, 08-Mar-24	Fri, 08-Mar-24	Fri, 08-Mar-24	Fri, 08-Mar-24	Fri, 08-Mar-24		Date of Receipt of Invitation is thru formal request letter
300226110495000	P00846477LZ	Construction (Completion) of Multi-Purpose Building including Facilities at Salapan Elementary School, San Juan City	MM1DEO	NO	Public Bidding	Tue, 23-Jan-24	Wed, 24-Jan-24	Fri, 02-Feb-24	Thu, 15-Feb-24	Thu, 22-Feb-24	Fri, 23-Feb-24	Mon, 26-Feb-24	Tue, 27-Feb-24	Wed, 28-Feb-24	Thu, 07-Mar-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Mon, 08-Jul-24	GAA 2024	PHP 9,898,466.53		PHP 9,898,466.53	PHP 9,744,057.68		PHP 9,744,057.68	COA NACAP VACC	Sun, 28-Jan-24	Sun, 28-Jan-24	Sun, 28-Jan-24	Sun, 28-Jan-24	Sun, 28-Jan-24		Date of Receipt of Invitation is thru formal request letter
300226110549000	P00846531LZ	Construction (Completion) of Multi-Purpose Building including facilities inside City Hall Complex at Barangay Plainview	MM1DEO	NO	Public Bidding	Fri, 30-Aug-24	Mon, 02-Sep-24	Wed, 11-Sep-24	Tue, 24-Sep-24	Tue, 24-Sep-24	Wed, 25-Sep-24	Fri, 27-Sep-24	Mon, 30-Sep-24	Mon, 30-Sep-24	Tue, 08-Oct-24	Tue, 08-Oct-24	Wed, 09-Oct-24	Thu, 10-Oct-24	Mon, 07-Apr-25	GAA 2024	PHP 19,599,994.83		PHP 19,599,994.83	PHP 19,304,395.28		PHP 19,304,395.28	COA NACAP VACC	Fri, 06-Sep-24	Fri, 06-Sep-24	Fri, 06-Sep-24	Fri, 06-Sep-24	Fri, 06-Sep-24		Date of Receipt of Invitation is thru formal request letter
300226110536000	P00846518LZ	Construction (Completion) of Multi-Purpose Building including Facilities, Mandaluyong City College, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 06-Feb-24	Wed, 07-Feb-24	Thu, 15-Feb-24	Thu, 29-Feb-24	Thu, 29-Feb-24	Fri, 01-Mar-24	Tue, 05-Mar-24	Wed, 06-Mar-24	Thu, 07-Mar-24	Thu, 14-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Sun, 13-Oct-24	GAA 2024	PHP 24,749,976.98		PHP 24,749,976.98	PHP 24,502,462.68		PHP 24,502,462.68	COA NACAP VACC	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226110482000	P00846464LZ	Construction (Completion) of Multi-Purpose Building including Ground Improvement and Upgrading of Electrical Facilities at Commission on Population (POPCOM) at Barangay Addition Hills, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 06-Feb-24	Wed, 07-Feb-24	Thu, 15-Feb-24	Thu, 29-Feb-24	Thu, 29-Feb-24	Fri, 01-Mar-24	Tue, 05-Mar-24	Wed, 06-Mar-24	Thu, 07-Mar-24	Thu, 14-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Fri, 13-Sep-24	GAA 2024	PHP 24,749,971.39		PHP 24,749,971.39	PHP 24,121,312.82		PHP 24,121,312.82	COA NACAP VACC	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226110523000	P00846505LZ	Construction (Completion) of Multi-Purpose Building including Site Development at Senate President Negrill A. Gonzales Integrated School, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 06-Feb-24	Wed, 07-Feb-24	Thu, 15-Feb-24	Thu, 29-Feb-24	Thu, 29-Feb-24	Fri, 01-Mar-24	Tue, 05-Mar-24	Wed, 06-Mar-24	Thu, 07-Mar-24	Thu, 14-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Fri, 13-Sep-24	GAA 2024	PHP 9,899,994.19		PHP 9,899,994.19	PHP 9,801,013.23		PHP 9,801,013.23	COA NACAP VACC	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226109400000	P00846158LZ	Construction (Completion) of Multi-Purpose Facility, Brgy. San Miguel, Taguig City	MM1DEO	NO	Public Bidding	Fri, 30-Aug-24	Mon, 02-Sep-24	Wed, 11-Sep-24	Tue, 24-Sep-24	Thu, 10-Oct-24	Fri, 11-Oct-24	Tue, 15-Oct-24	Wed, 16-Oct-24	Thu, 17-Oct-24	Thu, 24-Oct-24	Thu, 24-Oct-24	Fri, 25-Oct-24	Mon, 28-Oct-24	Sat, 23-Aug-25	GAA 2024	PHP 74,249,937.50		PHP 74,249,937.50	PHP 73,136,147.94		PHP 73,136,147.94	COA NACAP VACC	Fri, 06-Sep-24	Fri, 06-Sep-24	Fri, 06-Sep-24	Fri, 06-Sep-24	Fri, 06-Sep-24		Date of Receipt of Invitation is thru formal request letter
300226110498000	P00846480LZ	Construction (Completion) of Park 23 HOA Multi-purpose Building including Site Development, Brgy. Concepcion Uno, Marikina City	MM1DEO	NO	Public Bidding	Tue, 13-Feb-24	Wed, 14-Feb-24	Fri, 23-Feb-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Mon, 25-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 24-Jun-24	GAA 2024	PHP 4,949,893.49		PHP 4,949,893.49	PHP 4,874,913.83		PHP 4,874,913.83	COA NACAP VACC	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226110480000	P00846462LZ	Construction of Barangay Concepcion Dos Multi-purpose Building (Nacida Incubator Facility) Phase 4, Barangay Concepcion Dos, Marikina City	MM1DEO	NO	Public Bidding	Tue, 30-Jul-24	Wed, 31-Jul-24	Thu, 08-Aug-24	Thu, 22-Aug-24	Thu, 22-Aug-24	Tue, 27-Aug-24	Thu, 29-Aug-24	Fri, 30-Aug-24	Fri, 30-Aug-24	Fri, 06-Sep-24	Fri, 06-Sep-24	Mon, 09-Sep-24	Tue, 10-Sep-24	Sat, 08-Mar-25	GAA 2024	PHP 49,499,751.05		PHP 49,499,751.05	PHP 48,734,525.20		PHP 48,734,525.20	COA NACAP VACC	Sun, 04-Aug-24	Sun, 04-Aug-24	Sun, 04-Aug-24	Sun, 04-Aug-24	Sun, 04-Aug-24		Date of Receipt of Invitation is thru formal request letter
300226110481000	P00846463LZ	Construction of Barangay Concepcion Dos Multi-purpose Building (Nacida Incubator Facility) Phase 5, Barangay Concepcion Dos, Marikina City	MM1DEO	NO	Public Bidding	Tue, 30-Jul-24	Wed, 31-Jul-24	Thu, 08-Aug-24	Thu, 22-Aug-24	Thu, 22-Aug-24	Tue, 27-Aug-24																							

Code (UACS/PAP)	Project Component ID	Procurement Program/Project (GAA)	PMO/ End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities														Source of Funds	ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	Remarks
						Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed	Delivery/ Completion		Total	MOO E	CO	Total	MOO E	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		
300226110552000	P00846534LZ	Construction of Multi-Purpose Building including Facilities at Mandaluyong High School, Mandaluyong City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Wed, 04-Sep-24	GAA 2024	PHP 9,899,999.92		PHP 9,899,999.92	PHP 9,750,512.12	PHP 9,750,512.12	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter	
300226110540000	P00846522LZ	Construction of Multi-Purpose Building including Facilities at Mataas na Paaralang Nepital A. Gonzales, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 13-Feb-24	Wed, 14-Feb-24	Fri, 23-Feb-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Mon, 25-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Fri, 23-Aug-24	GAA 2024	PHP 9,899,817.25		PHP 9,899,817.25	PHP 9,748,252.16	PHP 9,748,252.16	COA NACAP VACC	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24		Date of Receipt of Invitation is thru formal request letter	
300226110546000	P00846528LZ	Construction of Multi-Purpose Building including Facilities at Pedro P. Cruz Elementary School, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 06-Feb-24	Wed, 07-Feb-24	Thu, 15-Feb-24	Thu, 29-Feb-24	Thu, 29-Feb-24	Fri, 01-Mar-24	Tue, 05-Mar-24	Wed, 06-Mar-24	Thu, 07-Mar-24	Thu, 14-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Mon, 15-Jul-24	GAA 2024	PHP 9,899,466.16		PHP 9,899,466.16	PHP 9,749,985.85	PHP 9,749,985.85	COA NACAP VACC	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24		Date of Receipt of Invitation is thru formal request letter	
300226110543000	P00846525LZ	Construction of Multi-Purpose Building including Facilities at Senate President Nepital Gonzales Integrated School, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 06-Feb-24	Wed, 07-Feb-24	Thu, 15-Feb-24	Thu, 29-Feb-24	Thu, 29-Feb-24	Fri, 01-Mar-24	Tue, 05-Mar-24	Wed, 06-Mar-24	Thu, 07-Mar-24	Thu, 14-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Fri, 13-Sep-24	GAA 2024	PHP 9,899,927.79		PHP 9,899,927.79	PHP 9,749,249.75	PHP 9,749,249.75	COA NACAP VACC	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24		Date of Receipt of Invitation is thru formal request letter	
300226110538000	P00846520LZ	Construction of Multi-Purpose Building including Facilities, E. Rodriguez Integrated School, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 06-Feb-24	Wed, 07-Feb-24	Thu, 15-Feb-24	Thu, 29-Feb-24	Thu, 29-Feb-24	Fri, 01-Mar-24	Tue, 05-Mar-24	Wed, 06-Mar-24	Thu, 07-Mar-24	Thu, 14-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Wed, 14-Aug-24	GAA 2024	PHP 9,899,997.62		PHP 9,899,997.62	PHP 9,751,380.25	PHP 9,751,380.25	COA NACAP VACC	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24		Date of Receipt of Invitation is thru formal request letter	
300226110539000	P00846521LZ	Construction of Multi-Purpose Building including Facilities, Hulo Integrated School, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 06-Feb-24	Wed, 07-Feb-24	Thu, 15-Feb-24	Thu, 29-Feb-24	Thu, 29-Feb-24	Fri, 01-Mar-24	Tue, 05-Mar-24	Wed, 06-Mar-24	Thu, 07-Mar-24	Thu, 14-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Mon, 15-Jul-24	GAA 2024	PHP 9,899,941.80		PHP 9,899,941.80	PHP 9,751,292.77	PHP 9,751,292.77	COA NACAP VACC	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24		Date of Receipt of Invitation is thru formal request letter	
300226110537000	P00846519LZ	Construction of Multi-Purpose Building including Facilities, Mandaluyong Elementary School, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 06-Feb-24	Wed, 07-Feb-24	Thu, 15-Feb-24	Thu, 29-Feb-24	Thu, 29-Feb-24	Fri, 01-Mar-24	Tue, 05-Mar-24	Wed, 06-Mar-24	Thu, 07-Mar-24	Thu, 14-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Wed, 14-Aug-24	GAA 2024	PHP 9,899,994.84		PHP 9,899,994.84	PHP 9,760,428.97	PHP 9,760,428.97	COA NACAP VACC	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24		Date of Receipt of Invitation is thru formal request letter	
300226109418000	P00846460LZ	Construction of Multi-Purpose Building, Barangay Calzada Tipas, Taguig City	MM1DEO	NO	Public Bidding	Fri, 04-Oct-24	Mon, 07-Oct-24	Wed, 16-Oct-24	Tue, 29-Oct-24	Tue, 29-Oct-24	Wed, 30-Oct-24	Tue, 05-Nov-24	Wed, 06-Nov-24	Thu, 07-Nov-24	Thu, 14-Nov-24	Thu, 14-Nov-24	Fri, 15-Nov-24	Mon, 18-Nov-24	Fri, 16-May-25	GAA 2024	PHP 21,779,976.15		PHP 21,779,976.15	PHP 21,551,357.03	PHP 21,551,357.03	COA NACAP VACC	Fri, 11-Oct-24	Fri, 11-Oct-24	Fri, 11-Oct-24	Fri, 11-Oct-24	Fri, 11-Oct-24		Date of Receipt of Invitation is thru formal request letter	
300226110461000	P00846443LZ	Construction of Multi-Purpose Building, Barangay Malanday, Marikina City	MM1DEO	NO	Public Bidding	Sun, 19-May-24	Wed, 22-May-24	Fri, 31-May-24	Thu, 13-Jun-24	Thu, 13-Jun-24	Fri, 14-Jun-24	Wed, 19-Jun-24	Thu, 20-Jun-24	Fri, 21-Jun-24	Thu, 27-Jun-24	Thu, 27-Jun-24	Fri, 28-Jun-24	Mon, 01-Jul-24	Wed, 27-Nov-24	GAA 2024	PHP 29,699,818.64		PHP 29,699,818.64	PHP 29,252,663.67	PHP 29,252,663.67	COA NACAP VACC	Sun, 26-May-24	Sun, 26-May-24	Sun, 26-May-24	Sun, 26-May-24	Sun, 26-May-24		Date of Receipt of Invitation is thru formal request letter	
300226110563000	P00846545LZ	Construction of Multi-Purpose Building, Barangay Manggahan, Pasig City	MM1DEO	NO	Public Bidding	Fri, 12-Apr-24	Mon, 15-Apr-24	Wed, 24-Apr-24	Tue, 07-May-24	Tue, 07-May-24	Wed, 08-May-24	Fri, 10-May-24	Mon, 13-May-24	Tue, 14-May-24	Tue, 21-May-24	Tue, 21-May-24	Wed, 22-May-24	Thu, 23-May-24	Mon, 18-Nov-24	GAA 2024	PHP 9,899,623.40		PHP 9,899,623.40	PHP 9,751,129.05	PHP 9,751,129.05	COA NACAP VACC	Fri, 19-Apr-24	Fri, 19-Apr-24	Fri, 19-Apr-24	Fri, 19-Apr-24	Fri, 19-Apr-24		Date of Receipt of Invitation is thru formal request letter	
300226110462000	P00846444LZ	Construction of Multi-Purpose Building, Barangay Manggahan, Pasig City	MM1DEO	NO	Public Bidding	Fri, 12-Apr-24	Mon, 15-Apr-24	Wed, 24-Apr-24	Tue, 07-May-24	Tue, 07-May-24	Wed, 08-May-24	Fri, 10-May-24	Mon, 13-May-24	Tue, 14-May-24	Tue, 21-May-24	Tue, 21-May-24	Wed, 22-May-24	Thu, 23-May-24	Fri, 17-Jan-25	GAA 2024	PHP 29,699,982.77		PHP 29,699,982.77	PHP 29,254,483.03	PHP 29,254,483.03	COA NACAP VACC	Fri, 19-Apr-24	Fri, 19-Apr-24	Fri, 19-Apr-24	Fri, 19-Apr-24	Fri, 19-Apr-24		Date of Receipt of Invitation is thru formal request letter	
300226110463000	P00846445LZ	Construction of Multi-Purpose Building, Barangay Tumana, Marikina City	MM1DEO	NO	Public Bidding	Fri, 30-Aug-24	Mon, 02-Sep-24	Wed, 11-Sep-24	Tue, 24-Sep-24	Tue, 24-Sep-24	Wed, 25-Sep-24	Fri, 27-Sep-24	Mon, 30-Sep-24	Mon, 30-Sep-24	Tue, 08-Oct-24	Tue, 08-Oct-24	Wed, 09-Oct-24	Thu, 10-Oct-24	Fri, 06-Jun-25	GAA 2024	PHP 29,699,724.83		PHP 29,699,724.83	PHP 29,244,756.04	PHP 29,244,756.04	COA NACAP VACC	Fri, 06-Sep-24	Fri, 06-Sep-24	Fri, 06-Sep-24	Fri, 06-Sep-24	Fri, 06-Sep-24		Date of Receipt of Invitation is thru formal request letter	
300226110470000	P00846452LZ	Construction of Multi-Purpose Building, Brgy. Barangka, Marikina City	MM1DEO	NO	Public Bidding	Fri, 16-Feb-24	Mon, 19-Feb-24	Wed, 28-Feb-24	Tue, 12-Mar-24	Tue, 12-Mar-24	Thu, 14-Mar-24	Mon, 18-Mar-24	Tue, 19-Mar-24	Wed, 20-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 01-Apr-24	Thu, 26-Dec-24	GAA 2024	PHP 39,597,405.51		PHP 39,597,405.51	PHP 38,998,779.97	PHP 38,998,779.97	COA NACAP VACC	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24	Fri, 23-Feb-24		Date of Receipt of Invitation is thru formal request letter	
300226110491000	P00846473LZ	Construction of Multipurpose Building, Marikina Heritage Area, Brgy. Sta. Elena, Marikina City (Phase 1)	MM1DEO	NO	Public Bidding	Tue, 30-Jul-24	Wed, 31-Jul-24	Thu, 08-Aug-24	Thu, 22-Aug-24	Thu, 22-Aug-24	Tue, 27-Aug-24	Thu, 29-Aug-24	Fri, 30-Aug-24	Fri, 30-Aug-24	Fri, 06-Sep-24	Fri, 06-Sep-24	Mon, 09-Sep-24	Tue, 10-Sep-24	Thu, 06-Feb-25	GAA 2024	PHP 29,699,994.03		PHP 29,699,994.											

Code (UACS/PAP)	Project Component ID	Procurement Program/Project (GAA)	PMO/ End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities														Source of Funds	ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	Remarks
						Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed	Delivery/ Completion		Total	MOO E	CO	Total	MOO E	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		
300226110474000	P00846456LZ	Rehabilitation of Multi-Purpose Building, Barangay Pineda, Pasig City	MM1DEO	NO	Public Bidding	Tue, 06-Feb-24	Wed, 07-Feb-24	Thu, 15-Feb-24	Thu, 29-Feb-24	Thu, 29-Feb-24	Fri, 01-Mar-24	Tue, 05-Mar-24	Wed, 06-Mar-24	Thu, 07-Mar-24	Thu, 14-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Sat, 15-Jun-24	GAA 2024	PHP 4,949,948.31		PHP 4,949,948.31	PHP 4,875,693.97		PHP 4,875,693.97	COA NACAP VACC	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24	Sun, 11-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226110489000	P00846471LZ	Rehabilitation of Multi-Purpose Building, Barangka Elementary School, Marikina City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Fri, 04-Oct-24	GAA 2024	PHP 19,799,714.34		PHP 19,799,714.34	PHP 19,597,850.60		PHP 19,597,850.60	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300226110504000	P00846486LZ	Rehabilitation of Multi-Purpose Building, Barangay Fortune, Marikina City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Wed, 04-Sep-24	GAA 2024	PHP 14,849,407.84		PHP 14,849,407.84	PHP 14,626,463.49		PHP 14,626,463.49	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300226110500000	P00846482LZ	Rehabilitation of Multi-Purpose Building, Barangay Nangka including site development, Marikina City	MM1DEO	NO	Public Bidding	Tue, 13-Feb-24	Wed, 14-Feb-24	Fri, 23-Feb-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Mon, 25-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Thu, 21-Nov-24	GAA 2024	PHP 29,698,857.98		PHP 29,698,857.98	PHP 29,254,735.48		PHP 29,254,735.48	COA NACAP VACC	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226110499000	P00846481LZ	Rehabilitation of Multi-Purpose Building, Barangay Nangka, Marikina City Phase 1	MM1DEO	NO	Public Bidding	Tue, 13-Feb-24	Wed, 14-Feb-24	Fri, 23-Feb-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Mon, 25-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Fri, 23-Aug-24	GAA 2024	PHP 19,799,752.85		PHP 19,799,752.85	PHP 19,400,564.24		PHP 19,400,564.24	COA NACAP VACC	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226110591000	P00846457LZ	Rehabilitation of Multi-Purpose Building, Barangay Nangka, Marikina City Phase 2	MM1DEO	NO	Public Bidding	Tue, 13-Feb-24	Wed, 14-Feb-24	Fri, 23-Feb-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Mon, 25-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Mon, 24-Jun-24	GAA 2024	PHP 4,946,718.19		PHP 4,946,718.19	PHP 4,823,149.60		PHP 4,823,149.60	COA NACAP VACC	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226110511000	P00846493LZ	Rehabilitation of Multi-Purpose Building, Barangay Tumana, Marikina City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Tue, 03-Dec-24	GAA 2024	PHP 29,698,234.63		PHP 29,698,234.63	PHP 29,243,851.64		PHP 29,243,851.64	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300226110471000	P00846453LZ	Rehabilitation of Multi-Purpose Building, Brgy. Malandez, Marikina City (Phase 2)	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Sat, 06-Jul-24	GAA 2024	PHP 9,899,381.36		PHP 9,899,381.36	PHP 9,596,547.06		PHP 9,596,547.06	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300226110488000	P00846470LZ	Rehabilitation of Multi-Purpose Building, IVC National High School, Marikina City	MM1DEO	NO	Public Bidding	Tue, 13-Feb-24	Wed, 14-Feb-24	Fri, 23-Feb-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Thu, 14-Mar-24	Fri, 15-Mar-24	Mon, 18-Mar-24	Mon, 25-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Wed, 27-Mar-24	Thu, 21-Nov-24	GAA 2024	PHP 29,688,204.17		PHP 29,688,204.17	PHP 29,233,974.65		PHP 29,233,974.65	COA NACAP VACC	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24	Sun, 18-Feb-24		Date of Receipt of Invitation is thru formal request letter
300226110562000	P00846454LZ	Rehabilitation of Multi-Purpose Building, Pineda Elementary School, Barangay Pineda, Pasig City	MM1DEO	NO	Public Bidding	Tue, 23-Jan-24	Wed, 24-Jan-24	Fri, 02-Feb-24	Thu, 15-Feb-24	Thu, 22-Feb-24	Fri, 23-Feb-24	Mon, 26-Feb-24	Tue, 27-Feb-24	Wed, 28-Feb-24	Thu, 07-Mar-24	Thu, 07-Mar-24	Fri, 08-Mar-24	Mon, 11-Mar-24	Mon, 08-Jul-24	GAA 2024	PHP 9,899,999.99		PHP 9,899,999.99	PHP 9,603,176.70		PHP 9,603,176.70	COA NACAP VACC	Sun, 28-Jan-24	Sun, 28-Jan-24	Sun, 28-Jan-24	Sun, 28-Jan-24	Sun, 28-Jan-24		Date of Receipt of Invitation is thru formal request letter
300226110490000	P00846472LZ	Rehabilitation of Multi-PurposeBuilding, Kalumpang Elementary School, Marikina City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Sat, 06-Jul-24	GAA 2024	PHP 9,888,398.39		PHP 9,888,398.39	PHP 9,737,105.89		PHP 9,737,105.89	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300226110479000	P00846461LZ	Rehabilitation of Q Welfare Center Multi-Purpose Building at Barangay Concepcion Dos, Marikina City	MM1DEO	NO	Public Bidding	Fri, 23-Feb-24	Mon, 26-Feb-24	Thu, 07-Mar-24	Wed, 20-Mar-24	Wed, 20-Mar-24	Fri, 22-Mar-24	Mon, 25-Mar-24	Tue, 26-Mar-24	Tue, 26-Mar-24	Thu, 04-Apr-24	Thu, 04-Apr-24	Fri, 05-Apr-24	Mon, 08-Apr-24	Mon, 05-Aug-24	GAA 2024	PHP 14,845,144.77		PHP 14,845,144.77	PHP 14,622,884.13		PHP 14,622,884.13	COA NACAP VACC	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24	Fri, 01-Mar-24		Date of Receipt of Invitation is thru formal request letter
300226110513000	P00846495LZ	Rehabilitation of San Roque Barangay Hall including site development, Barangay San Roque, Marikina City	MM1DEO	NO	Public Bidding	Fri, 31-May-24	Mon, 03-Jun-24	Tue, 11-Jun-24	Tue, 25-Jun-24	Tue, 25-Jun-24	Wed, 26-Jun-24	Mon, 01-Jul-24	Wed, 03-Jul-24	Thu, 04-Jul-24	Wed, 10-Jul-24	Wed, 10-Jul-24	Thu, 11-Jul-24	Fri, 12-Jul-24	Tue, 07-Jan-25	GAA 2024	PHP 19,799,893.54		PHP 19,799,893.54	PHP 19,203,756.67		PHP 19,203,756.67	COA NACAP VACC	Fri, 07-Jun-24	Fri, 07-Jun-24	Fri, 07-Jun-24	Fri, 07-Jun-24	Fri, 07-Jun-24		Date of Receipt of Invitation is thru formal request letter
300226110514000	P00846496LZ	Rehabilitation of Tañong Barangay Hall including site development, Barangay Tañong, Marikina City	MM1DEO	NO	Public Bidding	Fri, 31-May-24	Mon, 03-Jun-24	Tue, 11-Jun-24	Tue, 25-Jun-24	Tue, 25-Jun-24	Wed, 26-Jun-24	Mon, 01-Jul-24	Wed, 03-Jul-24	Thu, 04-Jul-24	Wed, 10-Jul-24	Wed, 10-Jul-24	Thu, 11-Jul-																	

Code (UACPS/PAP)	Project Component ID	Procurement Program/Project (GAA)	PMO/ End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities														Source of Funds	ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	Remarks
						Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed	Delivery/ Completion		Total	MOO E	CO	Total	MOO E	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual		
		Rehabilitation of Electrical Facilities at DPWH MM1DEO, Pasig City Phase II	MM1DEO	NO	Public Bidding	Fri, 15-Nov-24	Mon, 18-Nov-24	Wed, 27-Nov-24	Tue, 10-Dec-24	Tue, 10-Dec-24	Wed, 11-Dec-24	Mon, 16-Dec-24	Tue, 17-Dec-24	Wed, 18-Dec-24	Mon, 23-Dec-24	Mon, 23-Dec-24	Thu, 26-Dec-24	Fri, 27-Dec-24	Wed, 26-Mar-25	GAA 2024	PHP 12,999,964.89		PHP 12,999,964.89	PHP 12,563,537.04	PHP 12,563,537.04	COA NACAP VACC	Fri, 22-Nov-24	Fri, 22-Nov-24	Fri, 22-Nov-24	Fri, 22-Nov-24	Fri, 22-Nov-24		Date of Receipt of Invitation is thru formal request letter	
		Construction (Completion) of Multi-Purpose Building at National Center For Mental Health, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 26-Nov-24	Wed, 27-Nov-24	Fri, 06-Dec-24	Thu, 19-Dec-24	Thu, 19-Dec-24	Mon, 23-Dec-24	Fri, 27-Dec-24	Fri, 03-Jan-25	Mon, 06-Jan-25	Tue, 14-Jan-25	Tue, 14-Jan-25	Wed, 15-Jan-25	Thu, 16-Jan-25	Fri, 12-Sep-25	GAA 2024	PHP 19,799,954.84		PHP 19,799,954.84	PHP 19,500,956.93	PHP 19,500,956.93	COA NACAP VACC	Sun, 01-Dec-24	Sun, 01-Dec-24	Sun, 01-Dec-24	Sun, 01-Dec-24	Sun, 01-Dec-24		Date of Receipt of Invitation is thru formal request letter	
		Rehabilitation of Drainage System Along Bore Ave. and San Francisco St., Barangay Plainview, Mandaluyong City	MM1DEO	NO	Public Bidding	Tue, 26-Nov-24	Wed, 27-Nov-24	Fri, 06-Dec-24	Thu, 19-Dec-24	Thu, 19-Dec-24	Mon, 23-Dec-24	Fri, 27-Dec-24	Fri, 03-Jan-25	Mon, 06-Jan-25	Tue, 14-Jan-25	Tue, 14-Jan-25	Wed, 15-Jan-25	Thu, 16-Jan-25	Mon, 14-Jul-25	GAA 2024	PHP 29,249,292.37		PHP 29,249,292.37	PHP 27,789,419.87	PHP 27,789,419.87	COA NACAP VACC	Sun, 01-Dec-24</							