



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

16 May 2017

**MEMORANDUM**

**FOR : MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is Memorandum dated 5 May 2017 of **OIC-Regional Director POL M. DELOS SANTOS**, DPWH-XIII, favorably endorsing the Project Modification of the **Agusan del Sur 1<sup>st</sup> District Engineering Office** under FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
<b>MFO 1 - National Road Network Services</b>  <b>Network Development – Construction of Missing Gaps connecting National Roads, including ROW</b>  Construction of Gravel Road – Completion of East-West lateral road connecting Agusan del Sur/ Agusan del Norte to Bukidnon, Agusan – Malaybalay Road, Esperanza, Package 2, Agusan del Sur  <b>Allocation : P 20.00 Million</b> <b>Physical Target: 8.58 lane km</b> <b>Unit Cost : P 2,331,002.33/ lane km</b>	<b>MFO 1 - National Road Network Services</b>  <b>Network Development – Construction of Missing Gaps connecting National Roads, including ROW</b>  Construction of Gravel Road – Completion of the East-West Lateral Road connecting Agusan del Sur/ Agusan del Norte to Bukidnon, Agusan – Malaybalay Road, Esperanza, Package 2, Agusan del Sur – K1306+420 – K1307+520  <b>Allocation : P 20.00 Million</b> <b>Physical Target: 2.20 lane km</b> <b>Unit Cost : P 9,090,909.09/ lane km</b>

**JUSTIFICATION:**

Modification is requested due to the shortening in the physical target from 8.58 lane km to 2.20 lane km as a result of the reduction in the allocated amount from the NEP to FY 2017 GAA. The original amount allocated in the NEP was P 150,000,000.00 with the physical target of 8.58 lane km. However, in the final FY 2017 GAA the allocation was reduced to only P 20,000,000.00 but the physical target of 8.58 lane km remained the same. The allocated budget can only construct 2.20 lane km. of gravel road.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP 202, Program of Work, Location Map, Certificate of Availability of Funds (CAF) and Geotagged Photos.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

**DIMAS S. SOGUILON, CESO II**  
Assistant Secretary for Mindanao Operations

**APPROVED/ ~~DISAPPROVED~~:**

**MARK A. VILLAR**  
Secretary

3.5 IMM/LCA/DSS

**RAFAEL B. YABUT**  
Senior Undersecretary  
Officer-in-Charge

Department of Public Works and Highways  
Office of the Secretary

