



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

May 16, 2017

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the letter of even date of **Regional Director POL M. DELOS SANTOS**, of DPWH-XIII, favorably endorsing the Project Modification of the **Agusan del Norte District Engineering Office** under the FY 2017 GAA in the prescribed form (2017,version 2.1), to wit:

FROM	TO
MFO1-National Road Network Services: Construction and Maintenance of Bridges along National Roads - Replacement of Permanent Weak Bridges Replacement of Bridge - Mina-ano Br. (B00848MN) along Daang Maharlika (Surigao-Agusan Sect) Allocation : P 36.00 Million Physical Target : 146 sq.m Unit Cost: P 246,575.34/sq.m.	MFO1-National Road Network Services: Construction and Maintenance of Bridges along National Roads - Replacement of Permanent Weak Bridges Replacement of Bridge to more than 2 lanes at Mina-ano Bridge (B00848MN) along Daang Maharlika (Surigao-Agusan Section) Allocation : P 36.0 Million (Total) P 33,218,401.95 (Bridge Replacement) P 2,781,598.05 (ROW Acquisition) Physical Target : 322 sq.m. (Bridge Replacement) 200 sq.m. (ROW Acquisition) Unit Cost : P103,162.74/sq.m. (Bridge Replacement) P13,907.99/sq.m. (ROW Acquisition)

JUSTIFICATION:

Modification is requested due to change in project title from Replacement of Bridge-Mina-ano Bridge (B00848MN) along Daang Maharlika (Surigao-Agusan Sect.) to Replacement of Bridge to more than 2 lanes at Mina-ano Bridge (B00848MN) along Daang Maharlika (Surigao-Agusan Section) to effect increase in physical target of the project from 146 sq.m to 322 sq.m considering that its scope of work is replacement and widening of bridge into four (4) lanes. Also included is the reserved payment for Right-of-Way Acquisition which was not provided in the FY 2017 GAA.

Attached are the required documents, such as Evaluation Form (2017 version 2.1). Program of Work (POW), Detailed Unit Price Analysis (DUPA), Location Map, Geotagged Photos, BP 202 and Certificate of Availability of Funds (CAF).

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

DIMAS S. SOGULON, CESO II
Assistant Secretary for Mindanao Operations

APPROVED/DISAPPROVED

MARK A. VILLAR
Secretary

RAFAEL C. YABUT
Senior Undersecretary
Officer-In-Charge

3.5 IMM/LCA/DSS

Department of Public Works and Highways
Office of the Secretary



WIN7G01573