



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

12 May 2017

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the letter dated 28 April 2017 of **OIC Assistant Regional Director NOMER ABEL P. CANLAS**, of DPWH-XIII, for and in the absence of the Regional Director, favorably indorsing the Modification of Project of the **Surigao del Norte 2nd District Engineering Office** under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
MFO 2 – Flood Management Services – Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Flood Mitigation Structure - Construction/Extension of Shore Protection/Seawall along the Coastal of Brgy. Pamosaingan, Socorro, Surigao del Norte Allocation: ₱ 10,000,000.00 Physical Target: 300 lm Unit Cost: ₱33,333.33/lm	MFO 2 – Flood Management Services – Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Construction/Extension of Shore Protection/Seawall along the Coastal of Brgy. Pamosaingan, Socorro, Surigao del Norte Sta. 0+000 – Sta. 0+150 Allocation: ₱ 10,000,000.00 Physical Target: 150 lm Unit Cost: ₱66,666.67/lm

JUSTIFICATION:

Modification is requested due to the physical target of shore protection, as reflected in the FY 2017 GAA, was shortened since the scopes of work covers the furnishing and driving of Concrete Sheet Pile (375 pcs. – 0.40 x 0.25) with a depth of 1.5 meter which accounted to 32.84% (₱3,284,212.50) and Hand-laid Rock Embankment with 22.03% (₱ 2,202,868.67) of the total project cost, resulting to the decrease in the physical target by 150 lm (from 300 lm to 150 lm). Further, to indicate the station limit of the project since it was not provided in the FY 2017 GAA.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP202, Program of Work, Location Map, Certificate of Availability of Funds (CAF), Project Impact Analysis (PIA), Geotagged Photos and approved plans.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

DIMAS S. SOGUILON, CESO II
Assistant Secretary for Mindanao Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

3.5 IMM/LCA/DSS

RAFAEL S. TABUT
Senior Undersecretary
Officer-In-Charge

Department of Public Works and Highways
Office of the Secretary



WIN7G01513