



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**CENTRAL OFFICE**  
Manila

7 April 2017

**MEMORANDUM**

**FOR :** **HONORABLE MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is Memorandum dated 27 March 2017 of **OIC-Regional Director POL M. DELOS SANTOS** of DPWH-XIII, requesting approval of the Modification of Project to be implemented by the Agusan del Sur 1<sup>st</sup> DEO of said region under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
<b>MFO 1 – National Road Network Services Asset Preservation of National Roads-Rehab /Recon/Upgrading of Damaged Paved National Roads including drainage based on Pavement Management System/Highway Development Management-4 (HDM-4) - Secondary Road</b> Reconstruction from Concrete to Concrete - NJR Bah- bah - Talacogon Road K1311+ -703 - K1311+ -450 K1311+659 - K1311+776  <b>Allocation : P 6,104,000.00</b> Physical Target : 0.740 Lane Km Unit Cost : P 8,248,648.65/lane km	<b>MFO 1 – National Road Network Services Asset Preservation of National Roads-Rehab /Recon/Upgrading of Damaged Paved National Roads including drainage based on Pavement Management System/Highway Development Management-4 (HDM-4) – Secondary Road</b> Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Road along NRJ Bahbah-Talacogon Road <b>K1311+ -703 - K1311+ -521</b>  <b>Allocation : P 6,104,000.00</b> Physical Target : 0.364 lane km Unit Cost : P 16,769,230.77/lane km

**JUSTIFICATION:**

The modification is requested due to the shortening in the physical target from 0.740 lane km to 0.364 lane km as a result of the reduction in the allocated amount from the NEP to FY 2017 GAA. The original amount allocated in the NEP was 11,104,000.00 with the physical target of 0.740 lane km. however, in the final FY 2017 GAA the allocation was reduced to only 6,104,000.00 but the physical target of 0.740 lane km. remained the same. The allocated budget can only construct 0.364 lane km of concrete road. The scope of works also includes 64.40 sq.m. of slope protection works because the area is prone to land slide.

Enclosed are the required documents, such as, Evaluation Form (2017, version 2.1), Certificate of the Availability of Funds (CAF), Original and Modified Program of works (POW), Budget Profile (BP-202), BMS Data, Geo-tagged pictures and location Map for ready references.

In view of the above, the request for Modification of the Project is respectfully recommended for the Honorable Secretary's approval.

**RAFAEL C. YABUT**  
Senior Undersecretary  
for Regional Operations in Visayas-Mindanao

**DIMAS S. JOGUILON**  
ASSISTANT SECRETARY

**APPROVED/DISAPPROVED:**

**ROMEO S. MOMO**  
Undersecretary  
Officer-in-Charge-DPWH

3.5IMM/LCA/DSS

Department of Public Works and Highways  
Office of the Secretary



WIN7G01326