



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

10 April 2017

**MEMORANDUM**

**FOR : HONORABLE MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is the letter dated 05 April 2017 of **OIC Regional Director POL M. DELOS SANTOS**, DPWH-XIII, requesting for approval the Modification of Project to be implemented by the said region under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
<b>MFO 3 – Construction and Maintenance Services of Other Infrastructures:</b>  <b>Construction/Improvement of Access Roads leading to Airports, Seaports, and Declared Tourism Destinations – to Declared Tourism Destinations</b> Construction of Concrete Road - Circumferential road leading to Lake Mainit, Jabonga, Agusan del Norte  <b>Allocation</b> - Php 150.00 Million <b>Physical Target</b> - 8.50 lane km <b>Unit Cost</b> - Php 17,647,058.82/lane km	<b>MFO 3 – Construction and Maintenance Services of Other Infrastructures:</b>  <b>Construction/Improvement of Access Roads leading to Airports, Seaports, and Declared Tourism Destinations – Declared Tourism Destinations</b> Circumferential Road leading to Lake Mainit, Jabonga, Agusan del Norte, Sta. 1183+800 – Sta. 1187+000  <b>Allocation</b> - Php 150.00 Million <b>Physical Target</b> - 6.40 lane km <b>Unit Cost</b> - Php 23,437,500.00/lane km

**JUSTIFICATION:**

The physical target is shortened by 2.10 lane km (from 8.50 lane km to 6.40 lane km) due to increase in cost of earthworks which represent 27.21% (PhP 40,814,214.34), cost for drainage and slope protection works which represent 12.80% (PhP 19,197,905.65) and increase in the percentage used in OCM and CP in accordance with D.O. # 197, S2016 – Revised Guidelines of New ABC. Thus, modification is to be made.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP202, Program of Work, Location Map, Certificate of Availability of Funds (CAF) and Geotagged Photos.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

**RAFAEL C. YABUT**  
Senior Undersecretary  
Visayas and Mindanao Operations

**DIMAS S. SOGUILON**  
ASSISTANT SECRETARY

**APPROVED/DISAPPROVED:**

**ROMEO S. MOMO CESO I**  
Undersecretary  
Officer-In-Charge – DPWH  
3.5 IMM/LCA/DSS

Department of Public Works and Highways  
Office of the Secretary



WIN7G01357

17150038