

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

DATE: 04 2023
MEMORANDUM

FOR: **MANUEL M. BONOAN**
Secretary
This Department

This has reference to the herein memorandum dated 23 March 2023 of DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII, endorsing the request for the approval of the Modification of Johnny M. Acosta, District Engineer, Tacloban City District Engineering Office, New Bus Terminal, Brgy. Abucay, Tacloban City, of the project under FY 2023 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description			Project Description		
UACS No.: 310112100450000 Project ID: P00705548VS			UACS No.: 310112100450000 Project ID: P00705548VS		
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Construction / Upgrading / Rehabilitation of Drainage along National Roads - Tertiary Roads			Asset Preservation - Construction / Upgrading / Rehabilitation of Drainage along National Roads - Tertiary Roads		
Sn Jose-Manilup-MacArthur Park Rd - K0912 + 400 - K0912 + 765, K0913 + 002 - K0913 + 726			Sn Jose-Manilup-MacArthur Park Rd - K0912 + 400 - K0913 + 700		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CWI- Construction of Drainage Structure along Road-2, 178.00 Linear meters	P 22,047,750/ Linear meter	P 48,020,000	CWI- Construction of Drainage Structure along Road-2, 1,812.00 Linear meters	P 26,501,104/ Linear meter	P 48,020,000
EAO		P 980,000	EAO		P 980,000
Total:		P 49,000,000	Total:		P 49,000,000

Justifications:

1. Change in station limits is requested in view of the actual design of the project resulting to the decrease in physical target and consequently increase in unit cost to prioritize road section that needs drainage structure in order to address the flooding in the area.
2. Based on the plan and actual site condition, the project involves the construction of drainage structure (reinforced concrete box culvert) and other essential items of work necessary in the project implementation and in consideration of the effect of price escalation of construction materials and fuel, in which a unit cost of P 26,501.10375 per linear meter was arrived at with the corresponding physical target of 1,812 linear meters, copy attached is Certificate of Reasonableness of Cost Estimate for your reference and guidance.
3. Attached are the following supporting documents: Form for Evaluation of Modification Request (2023, V1.0); BP 202; Certificate of Availability of Funds; Approved Program of Works; Plan; Geotagged Photos; Certificate of Reasonableness of Cost Estimate; and Location Map.

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ERICA A. AYAPANA

Assistant Secretary for Regional Operations
In NCR, Regions III, IV-A, IV-B, V, VI, VIII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Service

ROBERTO R. BERNARDO, CESO I

Undersecretary for Regional Operations
In NCR, Regions III, IV-A, IV-B, V, VI, VIII and VIII

APPROVED/DISAPPROVED:

MANUEL M. BONOAN
Secretary

2-6 ACC/BCL/EAA/RRB

Department of Public Works and Highways
Office of the Secretary



WIN3F07319