





Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila


FOR : **MANUEL M. BONOAN**
Secretary
This Department

This refers to the memorandum dated 30 March 2023 of **DPWH Region VI Director NERIE D. BUENO, CESO III**, endorsing the Project Modification requested by OIC - District Engineer Dene B. Baldonado, Jr., Negros Occidental 1st District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310207100271000 Project ID: P00705599VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development Program - Off-Carriageway Improvement - Primary Roads			Network Development Program - Off-Carriageway Improvement - Primary Roads		
Bacolod North Rd - K0009 + (-860) - K0011 + 981			Bacolod North Rd – K0031 + 441 – K0031 + 902		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Off-Carriageway Improvement: Construction of Sidewalk: 9,278.40 sq. m.	3.009/ sq. m.	27,915.30	CW1- Off-Carriageway Improvement: Construction of Sidewalk: 1,383.00 sq. m.	9.57/ Square Meter	13,235.470
			CW2 - Construction of Drainage Structure along Road: 922 lineal meters	12.823/ lineal meter	11,822.794
			CW3 - Construction of Slope Protection Structure: 1,106.40 Square Meters	2.58/ Square Meter	2,857.036
EAO	-	569.70	EAO	-	569.70
Total:		28,485.00	Total:		28,485.00
Justification: Modification is sought due to: 1. Change in station limits based on the actual road sections that needs sidewalks. 2. Additional component for Civil Works: CW2 – Construction of Drainage along Road to address the flooding in the area and CW3 – Construction of Road Slope Protection Structure which resulted to the decrease in physical target of CW1 – Construction of Sidewalk from 9,278.40 square meters to 1,383.00 square meters. 3. Attached is the Certificate of Reasonableness of Cost dated March 30, 2023.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


ANTONIO V. MOLANO, JR.
Assistant Secretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII




RECOMMENDING APPROVAL:



MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service



ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
in NCR, Region III, IV-A, IV-B, V, VI, VII & VIII

APPROVED/~~DISAPPROVED~~:



MANUEL M. BONOAN
Secretary

2.6 ACC/BCL/AVM/RRB

Department of Public Works and Highways
Office of the Secretary



WIN3F07375