



22 MAR 2023

Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**DPWH CENTRAL OFFICE**  
Manila


**MEMORANDUM**

**FOR :** **ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations in  
NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

This refers to the memorandum dated 03 February 2023 of **DPWH Region VI Director NERIE D. BUENO, CESO III**, endorsing the request for Project Modification of OIC-District Engineer RICHARD EMMANUEL P. RAGRAGIO, Capiz 2<sup>nd</sup> District Engineering Office, under the FY 2023 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310106100970000 Project ID: P00705861VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads			Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads		
Sigma-Mambusao-Jamindan Rd - K0088+241 - K0089+000			Sigma-Mambusao-Jamindan Rd - K0088+-297 - K0089+000, K0102+170 - K0102+324		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Rehabilitation of Paved Road: 3.06 lane km	16,013.07 / lane km	49,000.00	CW1- Reconstruction to Concrete Pavement: 2.914 lane km	16,815.37 / lane km	49,000.00
EAO	-	1,000.00	EAO		1,000.00
Total:		50,000.00	Total:		50,000.00
Justification:					
Modification is sought due to:					
1. Change in scope of work since the project involves the reconstruction of deteriorated road sections.					
2. Adjustment in the station limits to prioritize deteriorated road sections resulting to the decrease in physical target of CW1 from 3.06 lane km to 2.914 lane km and increase in unit cost per lane km of CW1.					
3. The increase unit cost per square meter of CW1 is also due to revised costs of construction materials based on updated canvassed prices in pursuant to Department Order No. 63, Series of 2022, Guidelines in Addressing the Effect of the Increasing Prices of Construction Materials and Equipment Rental Rates Utilized for Infrastructure Projects.					
4. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds, GIS Map, and Certification for Reasonableness of Cost dated January 31, 2023.					


Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Undersecretary's consideration and approval.

  
**ANTONIO V. MOLANO, JR.**  
Assistant Secretary for Regional Operations  
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII

**RECOMMENDING APPROVAL:**

  
**MARIA CATALINA E. CABRAL, Ph.D., CESO I**  
Undersecretary for Planning and  
Public-Private Partnership Service

**APPROVED/DISAPPROVED:**

  
**ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Regional Operations  
in NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII