



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

March 13, 2023

**MEMORANDUM**

**FOR : MANUEL M. BONOAN**  
Secretary  
This Department

Respectfully submitted is the Memorandum dated March 8, 2023 of **DPWH Region IX Director CAYAMOMBAO D. DIA, CESO III**, favorably endorsing the request of **District Engineer REYNERIO P. ALCACHUPAS, Zamboanga del Sur 1<sup>st</sup> District Engineering Office**, for the modification of the project under FY 2023 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310203100738000 Project ID: P00705945MN  OO1: Ensure Safe and Reliable National Road System Network Development- Road Widening - Tertiary Roads  Jct Switch-Jct Monte Alegre Rd - K1647 + 000 - K1648 + 000			OO1: Ensure Safe and Reliable National Road System Network Development- Road Widening - Tertiary Roads  Jct Switch-Jct Monte Alegre Rd - K1647 + 000 - <b>K1647 + 500</b>		
Type of Work/ Physical Target	Unit Cost (Php)	Allocation (Php)	Type of Work/ Physical Target	Unit Cost (Php)	Estimated Cost(Php)
CW-1 – Road Widening <del>2.004</del> Lane Km	₱10,569,720.56 /lane km	₱21,181,720.00	CW-1 – Road Widening <u>1.00</u> Lane Km	<b>₱21,181,720.00</b> /lane km <i>₱42.2 m/km</i>	₱21,181,720.00
EAO	-	₱432,280.00	EAO		₱432,280.00
Total		<b>₱21,614,000.00</b>	Total		<b>₱21,614,000.00</b>
Justification: <ul style="list-style-type: none"><li>Decrease in physical target by 1.004 lane km from <b>2.004 lane km to 1.00 lane km</b> due to the insufficient budget allocation.</li><li>The change in the project limits was made to synchronize with the decrease in physical target.</li><li>Increase in the unit cost/decrease in physical target due to the inclusion of Earthworks, Drainage and Slope Protection Structures which constitutes 33.56% to address the need of the project. And also, additional cost for the hauling of aggregates since the distance is 20kms from the source.</li></ul>					


Based on our evaluation, the submitted request for modification of the said project is in order; hence, it is respectfully recommended to the Secretary for his consideration and approval.

  
**ADOR G. CANLAS**

Assistant Secretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII

**RECOMMENDING APPROVAL:**

  
**MARIA CATALINA E. CABRAL, Ph.D., CESO I**  
Undersecretary for Planning  
and Public-Private Partnership Services

  
**EUGENIO R. RIPO, JR.**  
Undersecretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII

**APPROVED/~~DISAPPROVED~~:**

  
**MANUEL M. BONOAN**  
Secretary

2.3 aap/AVS/AGC/ERP

Department of Public Works and Highways  
Office of the Secretary



WIN3E02661


March 13, 2023

## MEMORANDUM

**FOR : MANUEL M. BONOAN**  
Secretary  
This Department

Respectfully submitted is the Memorandum dated March 8, 2023 of **DPWH Region IX Director CAYAMOMBAO D. DIA, CESO III**, favorably endorsing the request of **District Engineer REYNERIO P. ALCACHUPAS, Zamboanga del Sur 1<sup>st</sup> District Engineering Office**, for the modification of the project under FY 2023 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 310203100738000</b> <b>Project ID: P00705945MN</b>  OO1: Ensure Safe and Reliable National Road System Network Development- Road Widening - Tertiary Roads  Jct Switch-Jct Monte Alegre Rd - K1647 + 000 - K1648 + 000			OO1: Ensure Safe and Reliable National Road System Network Development- Road Widening - Tertiary Roads  Jct Switch-Jct Monte Alegre Rd - K1647 + 000 - <b>K1647 + 500</b>		
Type of Work/ Physical Target	Unit Cost (Php)	Allocation (Php)	Type of Work/ Physical Target	Unit Cost (Php)	Estimated Cost(Php)
CW-1 – Road Widening <u>2.004</u> Lane Km	₱10,569,720.56 /lane km	₱21,181,720.00	CW-1 – Road Widening <u>1.00</u> Lane Km	<b>₱21,181,720.00</b> /lane km	₱21,181,720.00
EAO	-	₱432,280.00	EAO		₱432,280.00
<b>Total</b>		<b>₱21,614,000.00</b>	<b>Total</b>		<b>₱21,614,000.00</b>
<b>Justification:</b> <ul style="list-style-type: none"><li>Decrease in physical target by 1.004 lane km from <b>2.004 lane km to 1.00 lane km</b> due to the insufficient budget allocation.</li><li>The change in the project limits was made to synchronize with the decrease in physical target.</li><li>Increase in the unit cost/decrease in physical target due to the inclusion of Earthworks, Drainage and Slope Protection Structures which constitutes 33.56% to address the need of the project. And also, additional cost for the hauling of aggregates since the distance is 20kms from the source.</li></ul>					




Based on our evaluation, the submitted request for modification of the said project is in order; hence, it is respectfully recommended to the Secretary for his consideration and approval.

  
**ADOR G. CANLAS**

Assistant Secretary for Regional Operations  
in CAR, Regions I, II, IX-X, XI, XII, and XIII

**RECOMMENDING APPROVAL:**

  
**MARIA CATALINA E. CABRAL, Ph.D., CESO I**  
Undersecretary for Planning  
and Public-Private Partnership Services

  
**EUGENIO B. PIPO, JR.**  
Undersecretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII

**APPROVED/DISAPPROVED:**

  
**MANUEL M. BONDON**  
Secretary

2.3 aap/AVS/AGC/ERP