



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

April 25, 2023

**MEMORANDUM**

**FOR :** **EUGENIO R. PIPO, JR.**  
Undersecretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII  
This Department

This refers to the memorandum dated 20 April 2023 of **DPWH Region IX Director CAYAMOMBAO D. DIA, CESO III**, requesting for the **modification** of the project under FY 2023 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310305101843000 ✓ Project ID: P00706632MN ✓  OO1: Ensure Safe and Reliable National Road System – Bridge - Widening of Permanent Bridges  Talinga Br. (B00458MN) along Dipolog-Sindangan-Liloy Rd (Phase I)			OO1: Ensure Safe and Reliable National Road System – Bridge - Widening of Permanent Bridges  Talinga Br. (B00458MN) along Dipolog-Sindangan-Liloy Rd (Phase I)		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Widening of Bridge/ 2,119.788 Square Meters	₱ 68,285.13 /Square Meters	₱ 144,750,000.00	CW1- Widening of Bridge/ 2,312.50 Square Meters	₱ 62,594.59 /Square Meters	₱ 144,750,000.00
EAO	-	₱ 5,250,000.00	EAO	-	₱ 5,250,000.00
Total:		₱ 150,000,000.00	Total:		₱ 150,000,000.00
Justification:					
<ul style="list-style-type: none"><li>Based on the result of actual survey and Detailed Engineering Design, the widening of Talinga Br. (B00458MN) along Dipolog-Sindangan-Liloy Road has a length of 242.40 meters. The said bridge widening has a total design width of 9.54 meters on both side of the bridge, thus, the physical target of 2,312.50 square meters.</li><li>The increase in the physical target/ decrease in the unit cost is due to the minimal cost of drainage and slope protection works which constitutes 0.11% (₱ 156,638.53) only of the total project cost.</li><li>The derived unit cost is based on the approved Program of Works (POW) and Detailed Unit Price Analysis (DUPA)</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.



**ADOR G. CANLAS**

Assistant Secretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII

**RECOMMENDING APPROVAL:**



**MARIA CATALINA E. CABRAL, Ph.D., CESO I**

Undersecretary for Planning and Public-Private Partnership Services

**APPROVED/~~DISAPPROVED~~:**



**EUGENIO R. PIPO, JR.**

Undersecretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII

2.3 aap/OAL/AVS/AGC/ERP



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

April 25, 2023

**MEMORANDUM**

**FOR :** **EUGENIO R. PIPO, JR.**  
Undersecretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII  
This Department

This refers to the memorandum dated 20 April 2023 of **DPWH Region IX Director CAYAMOMBAO D. DIA, CESO III**, requesting for the **modification** of the project under FY 2023 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310305101843000 Project ID: P00706632MN  OO1: Ensure Safe and Reliable National Road System – Bridge - Widening of Permanent Bridges  Talinga Br. (B00458MN) along Dipolog-Sindangan-Liloy Rd (Phase I)			OO1: Ensure Safe and Reliable National Road System – Bridge - Widening of Permanent Bridges  Talinga Br. (B00458MN) along Dipolog-Sindangan-Liloy Rd (Phase I)		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Widening of Bridge/ 2,119.788 Square Meters	₱ 68,285.13 /Square Meters	₱ 144,750,000.00	CW1- Widening of Bridge/ 2,312.50 Square Meters	₱ 62,594.59 /Square Meters	₱ 144,750,000.00
EAO	–	₱ 5,250,000.00	EAO	–	₱ 5,250,000.00
Total:		₱ 150,000,000.00	Total:		₱ 150,000,000.00
Justification:					
<ul style="list-style-type: none"><li>Based on the result of actual survey and Detailed Engineering Design, the widening of Talinga Br. (B00458MN) along Dipolog-Sindangan-Liloy Road has a length of 242.40 meters. The said bridge widening has a total design width of 9.54 meters on both side of the bridge, thus, the physical target of 2,312.50 square meters.</li><li>The increase in the physical target/ decrease in the unit cost is due to the minimal cost of drainage and slope protection works which constitutes 0.11% (₱ 156,638.53) only of the total project cost.</li><li>The derived unit cost is based on the approved Program of Works (POW) and Detailed Unit Price Analysis (DUPA)</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

  
**ADOR G. CANLAS**

Assistant Secretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII

**RECOMMENDING APPROVAL:**

**MARIA CATALINA E. CABRAL, Ph.D., CESO I**

Undersecretary for Planning and Public-Private Partnership Services







**APPROVED/~~DISAPPROVED~~:**

  
**EUGENIO R. PIPO, JR.**

Undersecretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII

05/07/23  
2.3 aap/OAL/AVS/AGC/ERP