

Bonifacio Drive, Port Area Manila



DEC 01 2023
MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

This has reference to the herein memorandum dated 5 October 2023 of **DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII**, endorsing the request for the approval of the **Modification of Herminio V. Gulmatico, District Engineer, Samar 2nd District Engineering Office**, Brgy. Guindapunan, Catbalogan City, Samar, of the project under FY 2023 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description			Project Description		
UACS No.: 310202101303000 Project ID: P00706818V5			OO1: Ensure Safe and Reliable National Road System		
OO1: Ensure Safe and Reliable National Road System			Network Development - Road Widening - Secondary Roads		
Network Development - Road Widening - Secondary Roads			Basey - Marabut - Pinamitinan Rd. (S00124SM) - K0914 + 000 - K0915 + 000, K0936 + 000 - K0937 + 000, K0939 + 000 - K0940 + 000, K0940 + 000 - K0941 + 000, K0946 + 000 - K0947 + 000, K0947 + 000 - K0948 + 000, K0948 + 000 - K0948 + 875		
Basey - Marabut - Pinamitinan Rd. (S00124SM) k0909 + (-1024) - k0951 + 169					
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Road Widening: 88.890 Lane Km	P 2,714,028.57464/ Lane Km	P 241,250,000	CW1- Road Widening: 9.652 Lane Km	P 24,994,819.73/ Lane Km	P 241,250,000
EAO		P 8,750,000	EAO	<i>P 49.8 M/Km</i>	P 8,750,000
Total: P 250,000,000			Total: P 250,000,000		

Justifications:

1. Due to insufficient fund allocation to cover the total cost of the original physical target, change in station limits is requested to prioritize road section that needs widening of road to increase road network capacity and improve traffic safety of the travelling public.
2. Said changes resulted to the decrease in physical target from 88.890 Lane Km to 9.652 Lane Km and consequently increase in unit cost in view of the inclusion of slope protection works and drainage structure as well as taking into consideration of the effect of the increasing prices of construction materials, equipment rental rates and latest labor rates.
3. Attached are the following supporting documents: Form for Evaluation of Modification Request (2023, V1.0); BP 202; Certificate of Availability of Funds; Approved Program of Works; Plan; Geotagged Photos; Certificate of Reasonableness of Cost Estimate; Location Map and BOC's evaluation.

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

NERIE D. BUENO, CESO III
Assistant Secretary for Regional Operations
In NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and
Public-Private Partnership Service

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
In NCR, Regions III, IV-A, IV-B, V, VI, VIII and VIII

APPROVED/DISAPPROVED:

MANUEL M. BONOAN
Secretary

2.6 ACC/BCL/NDB/RRB

Department of Public Works and Highways
Office of the Secretary



WIN3F07741

Website: <https://www.dpwh.gov.ph>
Tel. No(s): 5304-3000 / (02) 165-02

