



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

March 14, 2023

**MEMORANDUM**

**FOR :** **EUGENIO R. PIPO, JR.**  
Undersecretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII  
This Department

This refers to the memorandum dated 14 March 2023 of **DPWH Region IX Director CAYAMOMBAO D. DIA, CESO III** endorsing the request of **District Engineer REY F. JANOLINO, Zamboanga Sibugay 1<sup>st</sup> District Engineering Office**, for the approval of Modification of the hereunder project under FY 2023 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 320101110241000</b> <b>Project ID: P00721364MN</b>  OO2: Protect Lives and Properties Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems  Construction of Flood Control Structure (revetment wall) along Sibuguey River (upstream), Sta. 0+000.00 - Sta. 0+417.00, Barangay Sampoli A, Diplahan, Zamboanga Sibugay (Package 2)			  OO2: Protect Lives and Properties Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems  Construction of Flood Control Structure (revetment wall) along Sibuguey River (upstream), Sta. 0+000.00 - Sta. 0+ <b>303.50</b> , Barangay Sampoli A, Diplahan, Zamboanga Sibugay (Package 2)		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Revetment/ 348.212/ Lineal meters	₱ 140,718.87 /Lineal meters	₱ 49,000,000.00	CW1- Construction of Revetment/ <b>303.500/</b> Lineal meters	<b>₱161,449.75 /Lineal meters</b>	₱ 49,000,000.00
EAO	—	₱ 1,000,000.00	EAO	—	₱ 1,000,000.00
Total:		<b>₱ 50,000,000.00</b>	Total:		<b>₱ 50,000,000.00</b>

**Justification:**

- Decrease in the physical target/ increase in the unit cost due to the increase in quantities on items of works under Earthworks and Bank Slope Protection, resulting to the increase in unit cost and adjusted station limit; and
- The project utilizes **steel sheet piles** (nine meters in length) for the construction of revetment structure;
- Also, the change in the project limit is to synchronize with the decrease in the physical target
- The derived Unit Cost is based on the approved Program of Works (POW) and Detailed Unit Price Analysis (DUPA).

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.



**ADOR G. CANLAS**

Assistant Secretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII

**RECOMMENDING APPROVAL:**



**MARIA CATALINA E. CABRAL, Ph.D., CESO I**

Undersecretary for Planning and Public-Private Partnership Services

**APPROVED/~~DISAPPROVED~~:**



**EUGENIO R. PIPO, JR.**

Undersecretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

March 14, 2023

**MEMORANDUM**

**FOR :** **EUGENIO R. PIPO, JR.**  
Undersecretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII  
This Department

This refers to the memorandum dated 14 March 2023 of **DPWH Region IX Director CAYAMOMBAO D. DIA, CESO III** endorsing the request of **District Engineer REY F. JANOLINO, Zamboanga Sibugay 1<sup>st</sup> District Engineering Office**, for the approval of Modification of the hereunder project under FY 2023 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 320101110241000</b> <b>Project ID: P00721364MN</b>  OO2: Protect Lives and Properties Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems  Construction of Flood Control Structure (revetment wall) along Sibuguey River (upstream), Sta. 0+000.00 - Sta. 0+417.00, Barangay Sampoli A, Diplahan, Zamboanga Sibugay (Package 2)			OO2: Protect Lives and Properties Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems  Construction of Flood Control Structure (revetment wall) along Sibuguey River (upstream), Sta. 0+000.00 - Sta. 0+ <b>303.50</b> , Barangay Sampoli A, Diplahan, Zamboanga Sibugay (Package 2)		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Revetment/ 348.212/ Lineal meters	₱ 140,718.87 /Lineal meters	₱ 49,000,000.00	CW1- Construction of Revetment/ <b>303.500</b> / Lineal meters	<b>₱161,449.75 /Lineal meters</b>	₱ 49,000,000.00
EAO	–	₱ 1,000,000.00	EAO	–	₱ 1,000,000.00
<b>Total:</b>		<b>₱ 50,000,000.00</b>	<b>Total:</b>		<b>₱ 50,000,000.00</b>
<b>Justification:</b> <ul style="list-style-type: none"><li>• Decrease in the physical target/ increase in the unit cost due to the increase in quantities on items of works under Earthworks and Bank Slope Protection, resulting to the increase in unit cost and adjusted station limit; and</li><li>• The project utilizes steel sheet piles (nine meters in length) for the construction of revetment structure;</li><li>• Also, the change in the project limit is to synchronize with the decrease in the physical target</li><li>• The derived Unit Cost is based on the approved Program of Works (POW) and Detailed Unit Price Analysis (DUPA).</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

  
**ADOR G. CANLAS**

Assistant Secretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII

**RECOMMENDING APPROVAL:**

**MARIA CATALINA E. CABRAL, Ph.D., CESO I**

Undersecretary for Planning and Public-Private Partnership Services







**APPROVED/DISAPPROVED:**

  
08/27/23

  
**EUGENIO R. PIPO, JR.**

Undersecretary for Regional Operations  
in CAR, Regions I, II, IX, X, XI, XII, and XIII

2.3 Idam/AVS/AGC/ERP