



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

May 24, 2023

BARMN 254

**MEMORANDUM**

**FOR :** **EMIL K. SADAIN**  
Senior Undersecretary and Focal Person  
for BARMN Infrastructures

This refers to the memorandum dated 22 May 2023 of **DPWH Region IX Director CAYAMOMBAO D. DIA, CESO III**, requesting for the **modification** of the project under FY 2023 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 300222100121000</b> <b>Project ID: P00732411MN</b>  Convergence and Special Support Program (CSSP) - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Roads connecting to Indigenous People (IP) Communities  Construction of Road, Lantong - Lagasan Asibih Access from Parang - Maimbung Road, Barangay Lantong, Maimbung, Sulu			 Convergence and Special Support Program (CSSP) -Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Roads connecting to Indigenous People (IP) Communities  Construction of Road, Lantong - Lagasan Asibih Access from Parang - Maimbung Road, Barangay Lantong, Maimbung, Sulu		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road/ 0.530 lane km	₱ 18,679,245.28 / lane km	₱ 9,900,000.00	CW1- Construction of Concrete Road/ 0.850 lane km	₱ 11,647,058.82 /lane km <i>₱ 23.2 M/km.</i>	₱ 9,900,000.00
EAO	—	₱ 100,000.00	EAO	—	₱ 100,000.00
Total:		₱ 10,000,000.00	Total:		₱ 10,000,000.00

**Justification:**

- The increase in physical target/decrease in the unit cost is due to the minimal correction on the vertical alignment requiring lesser earthworks constituting 6.64% (₱ 657,047.75) only of the total project cost.
- The scope of work also includes Item 101(4)a2; Removal of Existing RCPC and Item 101(3)b2; Removal of Actual Structures/Obstruction.
- It also involves Miscellaneous structures of Reflectorized Thermoplastic pavement markings (White) of which 0.86% (₱ 84,757.8) of the total project cost.
- Also, this project is located in an island where material cost is extremely high due to double/triple handling cost. Aggregate subbase and surface course are being taken from Cotabato city since the source in Municipality of Maimbung in the province of Sulu is limited.
- The derived unit cost is based on the approved Program of Works (POW), and Detailed Unit Price Analysis (DUPA).





May 24, 2023

Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

**MEMORANDUM**

**FOR :** **EMIL K. SADAIN**  
Senior Undersecretary and Focal Person  
for BARMM Infrastructures

This refers to the memorandum dated 22 May 2023 of **DPWH Region IX Director CAYAMOMBAO D. DIA, CESO III**, requesting for the **modification** of the project under FY 2023 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 300222100121000</b> <b>Project ID: P00732411MN</b>  Convergence and Special Support Program (CSSP) - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Roads connecting to Indigenous People (IP) Communities  Construction of Road, Lantong - Lagasan Asibih Access from Parang - Maimbung Road, Barangay Lantong, Maimbung, Sulu			 Convergence and Special Support Program (CSSP) -Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Roads connecting to Indigenous People (IP) Communities  Construction of Road, Lantong - Lagasan Asibih Access from Parang - Maimbung Road, Barangay Lantong, Maimbung, Sulu		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road/ 0.530 lane km	₱ 18,679,245.28 / lane km	₱ 9,900,000.00	CW1- Construction of Concrete Road/ 0.850 lane km	₱ 11,647,058.82 /lane km	₱ 9,900,000.00
EAO	—	₱ 100,000.00	EAO	—	₱ 100,000.00
Total:		₱ 10,000,000.00	Total:		₱ 10,000,000.00

**Justification:**

- The increase in physical target/decrease in the unit cost is due to the minimal correction on the vertical alignment requiring lesser earthworks constituting 6.64% (₱ 657,047.75) only of the total project cost.
- The scope of work also includes Item 101(4)a2; Removal of Existing RCPC and Item 101(3)b2; Removal of Actual Structures/Obstruction.
- It also involves Miscellaneous structures of Reflectorized Thermoplastic pavement markings (White) of which 0.86% (₱ 84,757.8) of the total project cost.
- Also, this project is located in an island where material cost is extremely high due to double/triple handling cost. Aggregate subbase and surface course are being taken from Cotabato city since the source in Municipality of Maimbung in the province of Sulu is limited.
- The derived unit cost is based on the approved Program of Works (POW), and Detailed Unit Price Analysis (DUPA).

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

**RECOMMENDING APPROVAL:**



**MARIA CATALINA E. CABRAL, Ph.D., CESO I**

Undersecretary for Planning  
and Public-Private Partnership Services

**APPROVED/~~DISAPPROVED~~:**



**EMIL K. SADAIN**


Senior Undersecretary and Focal Person  
for BARMM Infrastructures

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

**RECOMMENDING APPROVAL:**

**MARIA CATALINA E. CABRAL, Ph.D., CESO I**

Undersecretary for Planning  
and Public-Private Partnership Services



**APPROVED/DISAPPROVED:**

**EMIL K. SADAIN**

Senior Undersecretary and Focal Person  
for BARM Infrastructure

