



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

OF-02500
DS-02018

22 MAY 2023
MEMORANDUM

FOR : **ROBERTO R. BERNARDO, CESO I**
Undersecretary for Regional Operations
In NCR, Regions III, IV-A, IV-B, V, VI, VII, and VIII

This has reference to the herein memorandum dated 4 May 2023 of **DPWH Regional Director EDGAR B. TABACON, CESO IV, DPWH Region VIII**, endorsing the request for the approval of the **Modification** of **Raulito F. Yangzon, OIC-District Engineer, Samar 1st District Engineering Office**, Calbayog City, Samar, of the project under FY 2023 General Appropriation Act (GAA), to wit;

BP 2023 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No.: 300215103415000 Project ID: P00733202VS Convergence and Special Support Program Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities Construction of Gandara - Matuginao - Las Navas Road, Samar			Convergence and Special Support Program Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities Construction of Gandara - Matuginao - Las Navas Road, Samar		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road: 1.52 Lane Km	₱ 32,236,842.11/ Lane Km	₱ 49,000,000	CW1-Construction of Gravel Road: 2.08 Lane Km	₱ 16,546,155.11 / Lane Km	₱ 34,416,002.63
			CW2- Construction of Road Slope Protection Structure: 1,610.00 Square meters	₱ 9,058.38346/ Square Meter	₱ 14,583,997.37
EAO		₱ 1,000,000	EAO		₱ 1,000,000
Total:		₱ 50,000,000	TOTAL		₱ 50,000,000
Justifications:					
1. Change of type of work (from construction of concrete road to construction of gravel road) and additional project component (CW2) suitable to the actual activities necessary for the project implementation covering a total length of 1.04 Km (2 Lanes) in order to enhance accessibility and improve the safety of the travelling public.					
2. Based on the plan and the actual site condition, the scope of work involves road opening (2.08 Lane Km) with a total width of 6.1 meters, including slope protection works (concrete slope protection), in which the unit cost of P 16,546,155.11 per Lane Km for CW1 and P 9,058.38346 per Square meter for CW2 were arrived with the corresponding physical target of 2.08 Lane Km and 1,610.00 Square meters, respectively, copy attached is Certificate of Reasonableness of Cost Estimate for your reference and guidance.					
3. Attached are the following supporting documents: Form for Evaluation of Modification Request (2023, V1.0); BP 202; Certificate of Availability of Funds; Approved Program of Works; Plan; Geotagged Photos; Certificate of Reasonableness of Cost Estimate; and Location Map.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Undersecretary's consideration and approval.

ERIC A. AYAPANA

Assistant Secretary for Regional Operations
In NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Service

APPROVED/DISAPPROVED:

ROBERTO R. BERNARDO, CESO I

Undersecretary for Regional Operations
In NCR, Regions III, IV-A, IV-B, V, VI, VII and VIII