

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS - QUIRINO DISTRICT ENGINEERING OFFICE Procurement Monitoring Report as of July to December 2018 (CIVIL WORKS)

Code (PAP)	Procurement Program/Project	PMO/End-User	Mode of Procurement	Actual Procurement Activity												Source of Funds	ABC (PhP)	Contract Cost (PhP)	List of Invited Observers	Remarks (Explaining changes from the APP)
				Pre-Proc. Conference	Ads/Post of IAEB	Pre-bid Conference	Eligibility Check	Sub/Opening of Bids	Bid Evaluation	Post Qualification	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Acceptance/Turnover		Total	Total		
	17BK0203 - Construction of Three Storey Twelve Classroom School, Cabarroguis National School of Arts and Trades, Cabarroguis, Quirino	QDEO	Public Bidding	March 10, 2017	October 3 - 9, 2017	October 10, 2017	October 24, 2017	October 24, 2017	October 25, 2017	October 26, 2017	July 12, 2017	December 12, 2017	12/13/2017	September 4, 2018		DepEd's CY 2017 BEFF	30,579,335.00	29,661,096.13	COA, NGO and PICE MEMBER	
	17BK0204 - Construction of Two-Storey Eight Classroom School Building, Cabarroguis NSAT, Cabarroguis, Quirino	QDEO	Public Bidding	March 10, 2017	October 3 - 9, 2017	October 10, 2017	October 24, 2017	October 24, 2017	October 25, 2017	October 26, 2017	July 12, 2017	December 12, 2017	12/13/2017	June 18, 2018		DepEd's CY 2017 BEFF	17,415,953.65	16,893,225.42	COA, NGO and PICE MEMBER	
	17BK0205 - Construction of Four-Storey Sixteen Classroom School Building Cabarroguis NSAT, Cabarroguis, Quirino	QDEO	Public Bidding	March 10, 2017	October 3 - 9, 2017	October 10, 2017	October 24, 2017	October 24, 2017	October 25, 2017	October 26, 2017	July 12, 2017	December 12, 2017	12/13/2017	September 24, 2018		DepEd's CY 2017 BEFF	38,969,105.35	37,799,130.00	COA, NGO and PICE MEMBER	
	17BK0206 - Construction of Four-Storey Sixteen Classroom School Building Cabarroguis NSAT, Cabarroguis, Quirino	QDEO	Public Bidding	March 10, 2017	October 3 - 9, 2017	October 10, 2017	October 24, 2017	October 24, 2017	October 25, 2017	October 26, 2017	July 12, 2017	December 12, 2017	12/13/2017	September 24, 2018		DepEd's CY 2017 BEFF	37,318,440.15	36,198,135.62	COA, NGO and PICE MEMBER	
	18BK0017 - Asset Preservation - Preventive Maintenance - Tertiary Roads along CDMA (Dalem-dempinaripad-Palacian) By-Pass Rd, K0347+ -452 - K0350 +355, Aglipay, Quirino	QDEO	Public Bidding	October 24, 2017	October 25 - 31, 2017	November 2, 2017	November 13, 2017	November 13, 2017	November 14, 2017	November 15, 2017	February 07, 2018	February 13, 2018	February 14, 2018	July 23, 2018		Regular Infra 2018	67,273,045.00	63,845,419.37	COA, NGO and PICE MEMBER	
	18BK0019 - Asset Preservation - Preventive Maintenance - Tertiary Roads along Jct. Mangandingay-Saguday-Isabela Bdry Rd. K0336+265 - K0338+219, K0344+535 - K0346+757 and K0346+867- K0347+219, Diffun, Saguday & Cabarroguis, Quirino	QDEO	Public Bidding	October 24, 2017	October 25 - 31, 2017	November 2, 2017	November 13, 2017	November 13, 2017	November 14, 2017	November 15, 2017	April 12, 2018	April 27, 2018	May 02, 2018	August 14, 2018		Regular Infra 2018	75,270,000.00	71,437,661.87	COA, NGO and PICE MEMBER	
	18BK0022 - Network Development Road Widening Secondary Roads along - Cordon - Aurora Bdry Rd (Isabela Bdry - Jct. Dumabato) K0345+000 - K0348+182, Aglipay, Quirino	QDEO	Public Bidding	October 26, 2017	October 27 - November 2, 2017	November 3, 2017	November 15, 2017	November 15, 2017	November 15, 2017	November 16, 2017	February 05, 2018	February 13, 2018	February 14, 2018	September 25, 2018		Regular Infra 2018	96,500,000.00	91,633,083.63	COA, NGO and PICE MEMBER	
	18BK0024 - Network Development Road Widening Tertiary Roads Along - Echague-Jones-Madella Rd (Villa Norte-Panang Sect) K0377+ -859 - K0379+392, Maddela, Quirino	QDEO	Public Bidding	October 26, 2017	October 27 - November 2, 2017	November 3, 2017	November 15, 2017	November 15, 2017	November 15, 2017	November 16, 2017	February 05, 2018	February 13, 2018	February 14, 2018	July 10, 2018		Regular Infra 2018	88,806,055.00	84,293,034.27	COA, NGO and PICE MEMBER	
	18BK0025(Re-Advertised) - Bridge Program Replacement of Permanent Weak Bridges Dumadit Br. (B01933LZ) along Cordon-Aurora Bdry. Rd (Isabela Bdry-Jct Dumabato), Diffun, Quirino	QDEO	Public Bidding	January 4, 2018	January 10 - 16, 2018	January 17, 2018	January 29, 2018	January 29, 2018	January 30, 2018	January 31, 2018	February 19, 2018	March 01, 2018	March 02, 2018	December 7, 2018		Regular Infra 2018	45,193,680.00	42,888,800.00	COA, NGO and PICE MEMBER	
	18BK0028 - Construction of Multi-Purpose Building, Quirino DEO, Mangandingay, Cabarroguis, Quirino	QDEO	Public Bidding		November 17 - 23, 2017	November 24, 2017	December 6, 2017	December 6, 2017	December 7, 2017	December 8, 2017	January 12, 2018	January 19, 2018	January 23, 2018	June 22, 2018		GAA 2018 (LIP)	1,485,000.00	1,440,361.65	COA, NGO and PICE MEMBER	
	18BK0030 - Bridge Program - Replacement of Permanent Weak Bridge - Lacab Br. (B02080LZ) along Jct. Victoria - Maddela - Alicia - Kasibu Bbdry. Rd (Jct. Victoria - Kasibu Bdry.), Maddela, Quirino	QDEO	Public Bidding	November 24, 2017	November 29 - December 05, 2017	December 6, 2017	December 18, 2018	December 18, 2018	December 19, 2017	December 20, 2017	January 18, 2018	January 29, 2018	January 30, 2018	On-Going		Regular Infra 2018	45,193,680.00	42,933,996.00	COA, NGO and PICE MEMBER	
	18BK0031 - Bridge Program - Construction of New Permanent Bridges - Villa Santiago Br. 1 along Cordon - Aurora Bdry. Rd. (Isabela Bdry - Jct. Dumabato), Aglipay, Quirino	QDEO	Public Bidding	November 24, 2017	November 29 - December 05, 2017	December 6, 2017	December 18, 2018	December 18, 2018	December 19, 2017	December 20, 2017	January 18, 2018	January 29, 2018	January 30, 2018	September 25, 2018		Regular Infra 2018	29,400,000.00	27,899,593.68	COA, NGO and PICE MEMBER	
	18BK0032 - Bridge Program - Construction of New Permanent Bridge - Villa Santiago Br. 2 along Cordon - Aurora Bdry. Rd. (Isabela Bdry. - Jct. Dumabato), Aglipay, Quirino	QDEO	Public Bidding	November 24, 2017	November 29 - December 05, 2017	December 6, 2017	December 18, 2018	December 18, 2018	December 19, 2017	December 20, 2017	January 18, 2018	January 29, 2018	January 30, 2018	September 27, 2018		Regular Infra 2018	29,400,000.00	27,874,391.47	COA, NGO and PICE MEMBER	
	18BK0034 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Access Road Leading to Maddela Eco-Park, Maddela, Quirino	QDEO	Public Bidding	November 24, 2017	November 30 - December 06, 2017	December 7, 2017	December 19, 2017	December 19, 2017	December 20, 2017	December 21, 2017	February 26, 2018	March 08, 2018	March 09, 2018	September 10, 2018		GAA 2018 (DOT)	49,000,000.00	46,538,094.16	COA, NGO and PICE MEMBER	

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS - QUIRINO DISTRICT ENGINEERING OFFICE Procurement Monitoring Report as of July to December 2018 (CIVIL WORKS)

Code (PAP)	Procurement	Program/Project	PMO/ End-User	Mode of Procurement	Actual Procurement Activity												Source of Funds	ABC (PhP)	Contract Cost (PhP)	List of Invited Observers	Remarks (Explaining changes from the APP)
					Pre-Proc. Conference	Ads/Post of IAEB	Pre-bid Conference	Eligibility Check	Sub/ Opening of Bids	Bid Evaluation	Post Qualification	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Acceptance/ Turnover		Total	Total		
		18BK0035 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Access Road Leading to Aglipay Cave, Aglipay, Quirino	QDEO	Public Bidding	November 24, 2017	November 30 - December 08, 2017	December 7, 2017	December 19, 2017	December 19, 2017	December 20, 2017	December 21, 2017	February 26, 2018	March 08, 2018	March 09, 2018	July 22, 2018		GAA 2018 (DOT)	19,800,000.00	18,597,400.82	COA, NGO and PICE MEMBER	
		18BK0036 - Construction/Improvement of Access Road Leading to Declared Tourism Destinations, Access Road Leading to Pensal Falls, Aglipay, Quirino	QDEO	Public Bidding	November 24, 2017	November 30 - December 08, 2017	December 7, 2017	December 19, 2017	December 19, 2017	December 20, 2017	December 21, 2017	April 18, 2018	April 20, 2018	April 23, 2018	August 10, 2018		GAA 2018 (Regular Infra)	19,800,000.00	18,601,790.50	COA, NGO and PICE MEMBER	
		18BK0039 - Bridge Program - Construction of New Permanent Bridges - Nerdibuen Along Cordon - Aurora Bdry. (Jct. Dumabato - Aurora Bdry.), Nagtipunan, Quirino	QDEO	Public Bidding	November 24, 2017	December 1 - 7, 2017	December 8, 2017	December 20, 2017	December 20, 2017	December 21, 2017	December 22, 2017	January 18, 2018	January 29, 2018	January 30, 2018	August 10, 2018		GAA 2018 (Regular Infra)	29,400,000.00	27,896,271.71	COA, NGO and PICE MEMBER	
		18BK0040 - Bridge Program - Construction of New Permanent Bridges - Decuraban Br.4 Along Cordon - Aurora Bdry. Rd. (Jct. Dumabato - Aurora Bdry.), Nagtipunan, Quirino	QDEO	Public Bidding	November 24, 2017	December 1 - 7, 2017	December 8, 2017	December 20, 2017	December 20, 2017	December 21, 2017	December 22, 2017	January 18, 2018	January 29, 2018	January 30, 2018	September 10, 2018		GAA 2018 (Regular Infra)	29,400,000.00	27,921,095.37	COA, NGO and PICE MEMBER	
		18BK0041 - Bridge Program - Construction of New Permanent Bridges - Decuraban Br. 5 Along Cordon - Aurora Bdry. (Jct. Dumabato - Aurora Bdry.), Nagtipunan, Quirino	QDEO	Public Bidding	November 24, 2017	December 1 - 7, 2017	December 8, 2017	December 20, 2017	December 20, 2017	December 21, 2017	December 22, 2017	January 18, 2018	January 29, 2018	January 30, 2018	September 10, 2018		GAA 2018 (Regular Infra)	29,400,000.00	27,903,422.70	COA, NGO and PICE MEMBER	
		18BK0043 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Access Road Leading to Napipiwongan, Mabo and Dibiwen	QDEO	Public Bidding	November 24, 2017	December 1 - 7, 2017	December 8, 2017	December 21, 2017	December 21, 2017	December 22, 2017	December 26, 2017	February 26, 2018	March 08, 2018	March 09, 2018	August 21, 2018		GAA 2018 (DOT)	19,800,000.00	18,609,156.56	COA, NGO and PICE MEMBER	
		18BK0044 - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Road Jct. Abbag - Guingin Bdry. Rd. K0392+800 - K0393+255, Nagtipunan, Quirino	QDEO	Public Bidding	November 24, 2017	December 1 - 7, 2017	December 8, 2017	December 21, 2017	December 21, 2017	December 22, 2017	December 26, 2017	May 02, 2018	May 11, 2018	May 15, 2018	October 9, 2018		GAA 2018 (Regular Infra)	56,758,405.00	53,070,889.10	COA, NGO and PICE MEMBER	
		18BK0047 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, NRJ Gundaway - Susong Dalaga, Zamora - San Marcos - Recarte Sur, Diffun and Cabarroguis,	QDEO	Public Bidding	November 24, 2017	December 1 - 7, 2017	December 8, 2017	December 22, 2017	December 22, 2017	December 26, 2017	December 27, 2017	February 26, 2018	March 08, 2018	March 09, 2018	November 17, 2018		GAA 2018 (Regular Infra)	96,500,000.00	91,665,350.00	COA, NGO and PICE MEMBER	
		18BK0048 - Network Development Program - Construction of By-Pass and Diversion Roads along Cordon - Aurora Bdry. Rd. (Jct. Dumabato - Aurora Bdry.) Alternate Route, Maddela, Quirino	QDEO	Public Bidding	March 28, 2018	April 5, 2018	April 12, 2018	April 24, 2018	April 24, 2018	April 25, 2018	April 26, 2017	May 10, 2018	May 18, 2018	May 21, 2018	December 3, 2018		GAA 2018 (Regular Infra)	29,400,000.00	28,425,397.20	COA, NGO and PICE MEMBER	
		18BK0051 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Access Road Leading to Quirino Tourism Complex,	QDEO	Public Bidding	November 24, 2017	December 8 - 14, 2017	December 15, 2017	December 27, 2017	December 27, 2017	December 28, 2017	December 29, 2017	March 01, 2018	March 13, 2018	March 14, 2018	November 23, 2018		GAA 2018 (DOT)	53,075,000.00	50,377,980.09	COA, NGO and PICE MEMBER	
		18BK0052 - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slip, Slope Collapse and Landslide - Tertiary Roads along Jct. Victoria - Maddela - Alicia - Kasibu Bdry. Rd. (Jct. Victoria - Kasibu Bdry.),K0388+540 - K0388+565, K0380+755 - K0380+770, K0381+000, K0381+108, K0384+000 - K0384+100, K0380+889, K0380+939, Maddela, Quirino	QDEO	Public Bidding	November 24, 2017	December 8 - 14, 2017	December 15, 2017	December 27, 2017	December 27, 2017	December 28, 2017	December 29, 2017	January 24, 2018	February 05, 2018	February 06, 2018	July 23, 2018		GAA 2018 (Regular Infra)	45,423,000.00	43,106,427.00	COA, NGO and PICE MEMBER	
		18BK0053 - Network Development - Paving of Unpaved Roads - Tertiary Roads along Jct. Abbag - Guingin Bdry. Rd. K0445+000 - K0445+054, K0445+4843 - K0445+4715.70, K0450+907 - K0451+040.40, K0453+121 - K0453+475, K0480+477 - K0480+880, K0463+710 - K0463+834, Nagtipunan, Quirino	QDEO	Public Bidding	April 18, 2018	April 19 - 25, 2018	April 28, 2018	May 08, 2018	May 08, 2018	May 09, 2018	May 10, 2018	May 24, 2018	May 29, 2018	May 30, 2018	August 10, 2018		GAA 2018 (Regular Infra)	30,184,000.00	29,233,267.00	COA, NGO and PICE MEMBER	

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS - QUIRINO DISTRICT ENGINEERING OFFICE Procurement Monitoring Report as of July to December 2018 (CIVIL WORKS)

Code (PAP)	Procurement Program/Project	PMO/End-User	Mode of Procurement	Actual Procurement Activity												Source of Funds	ABC (PhP)	Contract Cost (PhP)	List of Invited Observers	Remarks (Explaining changes from the APP)
				Pre-Proc. Conference	Ads/Post of IAEB	Pre-bid Conference	Eligibility Check	Sub/Opening of Bids	Bid Evaluation	Post Qualification	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Acceptance/Turnover		Total	Total		
	18BK0059 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Access Road Leading to Governor's Rapid, Maddela, Quirino	QDEO	Public Bidding	December 4, 2017	December 8 - 14, 2017	December 15, 2017	December 29, 2017	December 29, 2017	January 2, 2018	January 3, 2018	February 26, 2018	March 08, 2018	March 09, 2018	September 10, 2018		GAA 2018 (DOT)	49,000,000.00	46,540,067.14	COA, NGO and PICE MEMBER	
	18BK0080 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Access Road Leading to Diamond Caves, Nagtipunan, Quirino	QDEO	Public Bidding	December 4, 2017	December 8 - 14, 2017	December 15, 2017	December 29, 2017	December 29, 2017	January 2, 2018	January 3, 2018	April 18, 2018	April 20, 2018	April 23, 2018	July 10, 2018		GAA 2018 (Regular Infra)	44,100,000.00	41,862,744.66	COA, NGO and PICE MEMBER	
	18BK0086 - Construction of Indigenous Peoples Center, Brgy. Zamora, Cabarroguis, Quirino	QDEO	Public Bidding		December 28, 2017 - January 4, 2018	January 4, 2018	January 24, 2018	January 24, 2018	January 25, 2018	January 26, 2018	April 17, 2018	April 27, 2018	May 02, 2018	August 1, 2018		GAA 2018 (LIP)	1,980,000.00	1,918,836.41	COA, NGO and PICE MEMBER	
	18BK0087 - Construction of Multi-Purpose Building, Brgy. Ponggo, Nagtipunan, Quirino	QDEO	Public Bidding		December 28, 2017 - January 4, 2018	January 4, 2018	January 24, 2018	January 24, 2018	January 25, 2018	January 26, 2018	April 17, 2018	April 27, 2018	May 02, 2018	August 28, 2018		GAA 2018 (LIP)	1,485,000.00	1,439,084.37	COA, NGO and PICE MEMBER	
	18BK0088 - Construction of Multi-Purpose Building, Villa Ylanan, Maddela, Quirino	QDEO	Public Bidding		December 28, 2017 - January 4, 2018	January 4, 2018	January 24, 2018	January 24, 2018	January 25, 2018	January 26, 2018	April 17, 2018	April 27, 2018	May 02, 2018	July 2, 2018		GAA 2018 (LIP)	1,000,000.00	968,914.97	COA, NGO and PICE MEMBER	
	18BK0089 - Construction of Multi-Purpose Building, Villa Pagaduan/ ES, Aglipay, Quirino	QDEO	Public Bidding		December 28, 2017 - January 4, 2018	January 4, 2018	January 24, 2018	January 24, 2018	January 25, 2018	January 26, 2018	April 17, 2018	April 27, 2018	May 02, 2018	August 24, 2018		GAA 2018 (LIP)	1,485,000.00	1,439,135.11	COA, NGO and PICE MEMBER	
	18BK0090 - Construction of Multi-Purpose, Nagabagan/ IS, Aglipay, Quirino	QDEO	Public Bidding		December 28, 2017 - January 4, 2018	January 4, 2018	January 24, 2018	January 24, 2018	January 25, 2018	January 26, 2018	April 20, 2018	April 27, 2018	May 02, 2018	August 1, 2018		GAA 2018 (LIP)	1,485,000.00	1,438,567.80	COA, NGO and PICE MEMBER	
	18BK0091 - Construction of Multi-Purpose Building, Brgy. Diduyon, Maddela, Quirino	QDEO	Public Bidding		December 28, 2017 - January 4, 2018	January 4, 2018	January 24, 2018	January 24, 2018	January 25, 2018	January 26, 2018	April 20, 2018	April 27, 2018	May 02, 2018	August 10, 2018		GAA 2018 (LIP)	1,980,000.00	1,920,483.59	COA, NGO and PICE MEMBER	
	18BK0092 - Construction of Multi-Purpose Building, Brgy. Giayan, Nagtipunan, Quirino	QDEO	Public Bidding		December 28, 2017 - January 4, 2018	January 4, 2018	January 25, 2018	January 25, 2018	January 26, 2018	January 29, 2018	April 02, 2018	April 11, 2018	April 12, 2018	September 14, 2018		GAA 2018 (LIP)	4,455,000.00	4,318,099.07	COA, NGO and PICE MEMBER	
	18BK0093 - Construction of Multi-Purpose Building, Brgy. Guingin, Nagtipunan, Quirino	QDEO	Public Bidding		December 28, 2017 - January 4, 2018	January 4, 2018	January 25, 2018	January 25, 2018	January 26, 2018	January 29, 2018	April 02, 2018	April 11, 2018	April 12, 2018	September 14, 2018		GAA 2018 (LIP)	4,455,000.00	4,318,888.43	COA, NGO and PICE MEMBER	
	18BK0094 - Construction of Multi-Purpose Building, Brgy. Keat, Nagtipunan, Quirino	QDEO	Public Bidding		December 28, 2017 - January 4, 2018	January 4, 2018	January 25, 2018	January 25, 2018	January 26, 2018	January 29, 2018	April 20, 2018	April 27, 2018	May 02, 2018	September 30, 2018		GAA 2018 (LIP)	4,455,000.00	4,316,643.89	COA, NGO and PICE MEMBER	
	18BK0095 - Construction of Multi-Purpose Building, Brgy. Mataddi, Nagtipunan, Quirino	QDEO	Public Bidding		December 28, 2017 - January 4, 2018	January 4, 2018	January 25, 2018	January 25, 2018	January 26, 2018	January 29, 2018	April 02, 2018	April 11, 2018	April 12, 2018	September 14, 2018		GAA 2018 (LIP)	4,455,000.00	4,320,236.55	COA, NGO and PICE MEMBER	
	18BK0096 - Construction of Multi-Purpose Building, Brgy. Matmad, Nagtipunan, Quirino	QDEO	Public Bidding		December 28, 2017 - January 4, 2018	January 4, 2018	January 25, 2018	January 25, 2018	January 26, 2018	January 29, 2018	April 02, 2018	April 11, 2018	April 12, 2018	September 14, 2018		GAA 2018 (LIP)	4,455,000.00	4,318,636.73	COA, NGO and PICE MEMBER	
	18BK0097 - Construction/Rehabilitation of Multi-Purpose Building, San Marcos, Cabarroguis, Quirino	QDEO	Public Bidding		April 5 - 11, 2018	April 12, 2018	April 24, 2018	April 24, 2018	April 25, 2018	April 26, 2018	May 10, 2018	May 18, 2018	May 21, 2018	August 10, 2018		GAA 2018 (LIP)	1,485,000.00	1,439,071.48	COA, NGO and PICE MEMBER	
	18BK0099 - Construction (Completion) of Multi-Purpose Building, San Pascual, Diffun, Quirino	QDEO	Public Bidding		January 31 - February 6, 2018	February 7, 2018	February 19, 2018	February 19, 2018	February 20, 2018	February 21, 2018	April 06, 2018	April 16, 2018	April 17, 2018	August 10, 2018		GAA 2018 (LIP)	1,980,000.00	1,918,392.31	COA, NGO and PICE MEMBER	
	18BK0101 - Construction of Multi-Purpose Building, Akian Village, Diffun, Quirino	QDEO	Public Bidding		January 31 - February 6, 2018	February 7, 2018	February 19, 2018	February 19, 2018	February 20, 2018	February 21, 2018	April 06, 2018	April 16, 2018	April 17, 2018	July 21, 2018		GAA 2018 (LIP)	2,178,000.00	2,108,359.50	COA, NGO and PICE MEMBER	
	18BK0102 - Construction of Multi-Purpose Building, Corcaville, Maddela, Quirino	QDEO	Public Bidding		January 31 - February 8, 2018	February 7, 2018	February 19, 2018	February 19, 2018	February 20, 2018	February 21, 2018	April 06, 2018	April 16, 2018	April 17, 2018	June 21, 2018		GAA 2018 (LIP)	1,000,000.00	969,122.36	COA, NGO and PICE MEMBER	
	18BK0104 - Asset Preservation Program - Preventive Maintenance along Cordon-Aurora Bdry Rd (Isabela Bdry - Jct Dumabato) K0389+100 - K0389+500, K0394+000 - K0394+050, K0397+800 - K0397+800, K0398+900 - K0398+950, K0400+700 - K0400+840, K0401+200 - K0401+500, K0403+200 - K0403+880, K0405+900 - K0406+010, K0407+900 - K0408+000, Nagtipunan, Quirino	QDEO	Public Bidding	January 26, 2018	January 31 - February 8, 2018	February 7, 2018	February 19, 2018	February 19, 2018	February 20, 2018	February 21, 2018	April 06, 2018	April 16, 2018	April 17, 2018	August 10, 2018		Regular Infra 2018	19,600,000.00	18,610,712.94	COA, NGO and PICE MEMBER	
	18BK0105 - Construction of Multi-Purpose Building, Dumanisi, Diffun, Quirino	QDEO	Public Bidding		February 2 - 8, 2018	February 9, 2018	February 21, 2018	February 21, 2018	February 22, 2018	February 23, 2018	April 10, 2018	April 20, 2018	April 23, 2018	July 25, 2018		GAA 2018 (LIP)	2,277,000.00	2,206,322.58	COA, NGO and PICE MEMBER	
	18BK0106 - Construction of Multi-Purpose Building, Magsaysay, Diffun, Quirino	QDEO	Public Bidding		February 2 - 8, 2018	February 9, 2018	February 21, 2018	February 21, 2018	February 22, 2018	February 23, 2018	April 10, 2018	April 20, 2018	April 23, 2018	July 25, 2018		GAA 2018 (LIP)	1,980,000.00	1,920,693.51	COA, NGO and PICE MEMBER	
	18BK0109 - Construction of Multi-Purpose Building, Villa Pagaduan, Aglipay, Quirino	QDEO	Public Bidding		February 2 - 8, 2018	February 9, 2018	February 21, 2018	February 21, 2018	February 22, 2018	February 23, 2018	April 10, 2018	April 20, 2018	April 23, 2018	August 24, 2018		GAA 2018 (LIP)	1,782,000.00	1,726,893.25	COA, NGO and PICE MEMBER	

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS - QUIRINO DISTRICT ENGINEERING OFFICE Procurement Monitoring Report as of July to December 2018 (CIVIL WORKS)

Code (PAP)	Procurement Program/Project	PMO/ End-User	Mode of Procurement	Actual Procurement Activity												Source of Funds	ABC (PhP)	Contract Cost (PhP)	List of Invited Observers	Remarks (Explaining changes from the APP)
				Pre-Proc. Conference	Ads/Post of IAEB	Pre-bid Conference	Eligibility Check	Sub/ Opening of Bids	Bid Evaluation	Post Qualification	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Acceptance/ Turnover		Total	Total		
	18BK0111 - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads along Jct. Abbag - Guinglin Bdry Rd (S04752LZ), K0387+134 – K0387+282, K0387+442 – K0387+575, K0387+585 – K0387+807, K0387+749 – K0387+781, K0388+020 – K0388+060.4, K0388+188 – K0388+180, K0388+280 – K0389+100, K0389+100 –, K0389+210, K0389+220 – K0389+323, K0389+385 – K0389+388, K0389+700 – K0389+727, K0389+758 – K0389+830, K0389+884 – K0389+897 Nagtipunan, Quirino	QDEO	Public Bidding	January 26, 2018	February 2 - 8, 2018	February 9, 2018	February 21, 2018	February 21, 2018	February 22, 2018	February 23, 2018	June 08, 2018	June 08, 2018	June 11, 2018	October 10, 2018		Regular Infra 2018	49,000,000.00	47,514,347.16	COA, NGO and PICE MEMBER	
	18BK0112 - Construction of Multi-Purpose Building, Ysmael, Maddela, Quirino	QDEO	Public Bidding		February 2 - 8, 2018	February 9, 2018	February 22, 2018	February 22, 2018	February 23, 2018	February 26, 2018	April 18, 2018	April 27, 2018	May 02, 2018	June 25, 2018		GAA 2018 (LIP)	1,485,000.00	1,438,941.25	COA, NGO and PICE MEMBER	
	18BK0114 - Construction of Multi-Purpose Building, San Marcos, Cabarroguis, Quirino	QDEO	Public Bidding		May 10 - 18, 2018	May 17, 2018	May 29, 2018	May 29, 2018	May 30, 2018	May 31, 2018	June 11, 2018	June 18, 2018	June 19, 2018	December 6, 2018		GAA 2018 (LIP)	4,950,000.00	4,761,600.00	COA, NGO and PICE MEMBER	
	18BK0115 - Construction of Multi-Purpose Building Capitol Complex, San Marcos, Cabarroguis, Quirino	QDEO	Public Bidding	May 3, 2018	May 10 - 18, 2018	May 17, 2018	May 29, 2018	May 29, 2018	May 30, 2018	May 31, 2018	June 11, 2018	June 18, 2018	June 19, 2018	On-Going		GAA 2018 (LIP)	67,550,000.00	66,199,000.00	COA, NGO and PICE MEMBER	
	18BK0116 - Construction of Water System at DPWH-Compound, Cabarroguis, Quirino	QDEO	Public Bidding		February 2 - 8, 2018	February 9, 2018	February 22, 2018	February 22, 2018	February 23, 2018	February 26, 2018	April 16, 2018	April 27, 2018	May 02, 2018	August 1, 2018		GAA 2018 (LIP)	1,980,000.00	1,920,078.09	COA, NGO and PICE MEMBER	
	18BK0118 - Construction of Hanging Foot Bridge, Dibibi, Cabarroguis, Quirino	QDEO	Public Bidding		February 2 - 8, 2018	February 9, 2018	February 22, 2018	February 22, 2018	February 23, 2018	February 26, 2018	April 16, 2018	April 26, 2018	April 27, 2018	July 31, 2018		GAA 2018	2,277,000.00	2,207,080.15	COA, NGO and PICE MEMBER	
	18BK0120 - Construction of 2-Barrel RCBC, Don Faustino Pagaduan, Diffun, Quirino	QDEO	Public Bidding		February 7 - 13, 2018	February 14, 2018	February 26, 2018	February 26, 2018	February 27, 2018	February 28, 2018	March 15, 2018	March 26, 2018	March 27, 2018	July 10, 2018		GAA 2018	2,178,000.00	2,107,245.66	COA, NGO and PICE MEMBER	
	18BK0121 - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads along Cordon - Aurora Bdry Rd (Isabela Bdry - Jct Dumabato) - K0324+261 - K0324+508, K0324+538 - K0324+716, Diffun, Quirino	QDEO	Public Bidding	January 31, 2018	February 7 - 13, 2018	February 14, 2018	February 26, 2018	February 26, 2018	February 27, 2018	February 28, 2018	March 15, 2018	March 26, 2018	March 27, 2018	September 25, 2018		Regular Infra 2018	29,400,000.00	27,919,287.64	COA, NGO and PICE MEMBER	
	18BK0132 - Construction/Rehabilitation of Water Supply/Septage and Sewerage/Rain Water Collectors System - Rainwater Collector System a) Mangandingay E/S, b)Burgos E/S, c) Del Pilar E/S d)Villa Peña E/Se)A. Bonifacio E/S f)Uwayway E/S g)Diffun C/S. Quirino	QDEO	Public Bidding		March 29 - April 4, 2018	April 5, 2018	April 17, 2018	April 17, 2018	April 18, 2018	April 19, 2018	May 03, 2018	May 11, 2018	May 15, 2018	August 10, 2018		01101101 - Regular Agency Fund	1,544,000.00	1,497,100.61	COA, NGO and PICE MEMBER	
	18BK0133 - Construction/Rehabilitation of Water Supply/Septage and Sewerage/Rain Water Collectors System - Rainwater Collector System a)Cabaruan I/S (HS) b)Cabaruan I/S (ESc)Dipintin NHSd)Aglipay H/S e)Aglipay East C/S f)Victoria E/S g)Aglipay West C/S h)Dagupan E/S i)Villa Pagaduan E/S, Quirino	QDEO	Public Bidding		March 29 - April 4, 2018	April 5, 2018	April 17, 2018	April 17, 2018	April 18, 2018	April 19, 2018	May 03, 2018	May 11, 2018	May 15, 2018	August 10, 2018		01101101 - Regular Agency Fund	1,737,000.00	1,685,084.85	COA, NGO and PICE MEMBER	
	18BK0134 - Repair/Maintenance of: 1. DILG Bldg. Bu. Of Fire Protection Bldg. Aglipay, Quirino; 2. DILG Bldg. PNP Bldg. Aglipay Police Station, Aglipay, Quirino;3. DILG Bldg. PNP Bldg-Maddela Police Station, Maddela, Quirino; 4. DILG Bldg. BFP Building - Cabarroguis Station, Cabarroguis, Quirino; 5. DENR Bldg. CENRO - Multi Purpose Hall, Nagtipunan, Quirino, Quirino	QDEO	Public Bidding		April 6 -12, 2018	April 16, 2018	April 26, 2018	April 26, 2018	April 27, 2018	April 30, 2018	May 15, 2018	May 28, 2018	May 29, 2018	October 1, 2018		MOOE	3,000,000.00	2,907,070.96	COA, NGO and PICE MEMBER	
	18BK0135 - Construction of Unique Workshop Building, Aglipay National High School, Aglipay, Quirino	QDEO	Public Bidding	April 4, 2018	April 6 -12, 2018	April 16, 2018	April 26, 2018	April 26, 2018	April 27, 2018	April 30, 2018	June 20, 2018	June 27, 2018	June 28, 2018	September 21, 2018		CY 2018 BEFF	4,991,083.88	4,824,999.88	COA, NGO and PICE MEMBER	

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS - QUIRINO DISTRICT ENGINEERING OFFICE Procurement Monitoring Report as of July to December 2018 (CIVIL WORKS)

Code (PAP)	Procurement Program/Project	PMO/ End-User	Mode of Procurement	Actual Procurement Activity												Source of Funds	ABC (PhP)	Contract Cost (PhP)	List of Invited Observers	Remarks (Explaining changes from the APP)
				Pre-Proc. Conference	Ads/Post of IAEB	Pre-bid Conference	Eligibility Check	Sub/ Opening of Bids	Bid Evaluation	Post Qualification	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Acceptance/ Turnover		Total	Total		
	18BK0136 - Construction of Unique Workshop Building, Cabarroguis NSAT Building 1, Cabarroguis (Capital), Quirino	QDEO	Public Bidding	April 4, 2018	April 6 -12, 2018	April 16, 2018	April 26, 2018	April 26, 2018	April 27, 2018	April 30, 2018	May 28, 2018	June 06, 2018	June 07, 2018	September 30, 2018		CY 2018 BEFF	5,010,703.13	4,867,558.49	COA, NGO and PICE MEMBER	
	18BK0137 - Construction of Unique Workshop Building, Cabarroguis NSAT Building 2, Cabarroguis (Capital), Quirino	QDEO	Public Bidding	April 4, 2018	April 6 -12, 2018	April 16, 2018	April 26, 2018	April 26, 2018	April 27, 2018	April 30, 2018	May 28, 2018	June 06, 2018	June 07, 2018	September 30, 2018		CY 2018 BEFF	5,010,703.13	4,867,558.49	COA, NGO and PICE MEMBER	
	18BK0138 - Repair/Maintenance/Improvement along Jct. Dumabato Norte - Jct. Balligui Road, K0373+350, K0375+800 - K0375+850, Maddela, Quirino	QDEO	Public Bidding		April 6 -12, 2018	April 16, 2018	April 26, 2018	April 26, 2018	April 27, 2018	April 30, 2018	May 15, 2018	May 28, 2018	May 29, 2018	July 10, 2018		Routine Maintenance	1,800,000.00	1,740,249.99	COA, NGO and PICE MEMBER	
	18BK0139 - Concreting of Brgy. Rafael Palma FMR, Brgy. Rafael Palma, Diffun, Quirino	QDEO	Public Bidding		April 19 - 25, 2018	April 26, 2018	May 08, 2018	May 08, 2018	May 09, 2018	May 10, 2018	May 28, 2018	June 06, 2018	June 07, 2018	August 10, 2018		DA FY2018	4,975,000.00	4,812,097.73	COA, NGO and PICE MEMBER	
	18BK0140 - Concreting of Brgy. Abbag FMR, Brgy. Abbag, Maddela, Quirino	QDEO	Public Bidding		April 19 - 25, 2018	April 26, 2018	May 08, 2018	May 08, 2018	May 09, 2018	May 10, 2018	May 28, 2018	June 06, 2018	June 07, 2018	August 10, 2018		DA FY2018	4,975,000.00	4,815,494.48	COA, NGO and PICE MEMBER	
	18BK0141 - Concreting of Brgy. Buenavista FMR, Brgy. Buenavista, Maddela, Quirino	QDEO	Public Bidding		April 20 - 26, 2018	April 27, 2018	May 10, 2018	May 10, 2018	May 11, 2018	May 14, 2018	June 20, 2018	June 27, 2018	June 28, 2018	September 1, 2018		DA FY2018	4,975,000.00	4,824,751.00	COA, NGO and PICE MEMBER	
	18BK0142 -Concreting of Brgy. Divisoria Sur FMR, Brgy. Divisoria Sur, Maddela, Quirino	QDEO	Public Bidding		April 20 - 26, 2018	April 27, 2018	May 10, 2018	May 10, 2018	May 11, 2018	May 14, 2018	June 20, 2018	June 27, 2018	June 28, 2018	September 1, 2018		DA FY2018	4,975,000.00	4,824,624.54	COA, NGO and PICE MEMBER	
	18BK0143 -Concreting of Brgy. Cofcaville FMR, Brgy. Cofcaville, Maddela, Quirino	QDEO	Public Bidding		April 20 - 26, 2018	April 27, 2018	May 10, 2018	May 10, 2018	May 11, 2018	May 14, 2018	May 22, 2018	May 29, 2018	May 30, 2018	August 3, 2018		DA FY2018	4,975,000.00	4,820,152.83	COA, NGO and PICE MEMBER	
	18BK0144 - Concreting of Brgy. Zamora FMR, Brgy. Zamora, Cabarroguis, Quirino	QDEO	Public Bidding		April 26 - May 2, 2018	May 3, 2018	May 15, 2018	May 15, 2018	May 16, 2018	May 17, 2018	May 28, 2018	June 05, 2018	June 06, 2018	August 10, 2018		DA FY2018	4,975,000.00	4,815,044.00	COA, NGO and PICE MEMBER	
	18BK0145 - Concreting of Brgy. Gundaway - Brgy. Rizal FMR, Brgy. Gundaway and Brgy. Rizal, Cabarroguis, Quirino	QDEO	Public Bidding		April 26 - May 2, 2018	May 3, 2018	May 15, 2018	May 15, 2018	May 16, 2018	May 17, 2018	May 28, 2018	June 05, 2018	June 06, 2018	September 10, 2018		DA FY2018	4,975,000.00	4,813,585.90	COA, NGO and PICE MEMBER	
	18BK0146 - Concreting of Brgy. Anak FMR, Brgy. Anak, Nagtipunan, Quirino	QDEO	Public Bidding		April 26 - May 2, 2018	May 3, 2018	May 15, 2018	May 15, 2018	May 16, 2018	May 17, 2018	May 28, 2018	June 05, 2018	June 06, 2018	August 10, 2018		DA FY2018	4,975,000.00	4,811,870.17	COA, NGO and PICE MEMBER	
	18BK0147 - Concreting of Brgy. Dipintin FMR, Brgy. Dipintin, Maddela, Quirino	QDEO	Public Bidding		April 26 - May 2, 2018	May 3, 2018	May 15, 2018	May 15, 2018	May 16, 2018	May 17, 2018	May 28, 2018	June 05, 2018	June 06, 2018	August 10, 2018		DA FY2018	4,975,000.00	4,818,948.32	COA, NGO and PICE MEMBER	
	18BK0148 -Concreting of Brgy. Ifugao Village FMR, Brgy. Ifugao Village, Diffun, Quirino	QDEO	Public Bidding	April 26, 2018	May 3 - 9, 2018	May 10, 2018	May 22, 2018	May 22, 2018	May 23, 2018	May 24, 2018	May 31, 2018	June 07, 2018	June 08, 2018	August 10, 2018		DA FY2018	4,975,000.00	4,818,931.57	COA, NGO and PICE MEMBER	
	18BK0149 - Concreting of Brgy. Macate FMR, Brgy. Macate, Diffun, Quirino	QDEO	Public Bidding	April 26, 2018	May 3 - 9, 2018	May 10, 2018	May 22, 2018	May 22, 2018	May 23, 2018	May 24, 2018	May 31, 2018	June 07, 2018	June 08, 2018	August 10, 2018		DA FY2018	4,975,000.00	4,816,626.30	COA, NGO and PICE MEMBER	
	18BK0150 - Concreting of Brgy. San Pascual FMR, Brgy. San Pascual, Diffun, Quirino	QDEO	Public Bidding	April 26, 2018	May 3 - 9, 2018	May 10, 2018	May 22, 2018	May 22, 2018	May 23, 2018	May 24, 2018	May 31, 2018	June 07, 2018	June 08, 2018	August 10, 2018		DA FY2018	4,975,000.00	4,817,566.16	COA, NGO and PICE MEMBER	
	18BK0151 - Concreting of Quirino Exprimment Station Road Network, Brgy. Dungo FMR, Brgy. Dundo, Aglipay, Quirino	QDEO	Public Bidding	April 26, 2018	May 3 - 9, 2018	May 10, 2018	May 22, 2018	May 22, 2018	May 23, 2018	May 24, 2018	May 31, 2018	June 07, 2018	June 08, 2018	August 24, 2018		DA FY2018	6,965,000.00	6,746,952.45	COA, NGO and PICE MEMBER	
	18BK0152 - Concreting of Brgy. Del Pilar FMR, Brgy. Del Pilar, Cabarroguis, Quirino	QDEO	Public Bidding	April 26, 2018	May 3 - 9, 2018	May 10, 2018	May 22, 2018	May 22, 2018	May 23, 2018	May 24, 2018	May 31, 2018	June 07, 2018	June 08, 2018	September 10, 2018		DA FY2018	4,975,000.00	4,815,237.21	COA, NGO and PICE MEMBER	
	18BK0153 - Concreting of Brgy. Pinaripad Sur FMR, Brgy. Pinaripad Sur, Aglipay, Quirino	QDEO	Public Bidding		May 4 - 10, 2018	May 11, 2018	May 24, 2018	May 24, 2018	May 25, 2018	May 28, 2018	May 31, 2018	June 07, 2018	June 08, 2018	September 10, 2018		DA FY2018	4,975,000.00	4,820,029.25	COA, NGO and PICE MEMBER	
	18BK0154 - Concreting of Brgy. Palacian FMR, Brgy. Palacian, Aglipay, Quirino	QDEO	Public Bidding		May 4 - 10, 2018	May 11, 2018	May 24, 2018	May 24, 2018	May 25, 2018	May 28, 2018	May 31, 2018	June 07, 2018	June 08, 2018	August 10, 2018		DA FY2018	4,975,000.00	4,812,555.77	COA, NGO and PICE MEMBER	
	18BK0155 - Concreting of Brgy. Progreso FMR, Brgy. Progreso, Aglipay, Quirino	QDEO	Public Bidding		May 4 - 10, 2018	May 11, 2018	May 24, 2018	May 24, 2018	May 25, 2018	May 28, 2018	May 31, 2018	June 07, 2018	June 08, 2018	August 10, 2018		DA FY2018	4,975,000.00	4,821,268.73	COA, NGO and PICE MEMBER	
	18BK0156 - Concreting of Brgy. Villa Santiago FMR, Brgy. Villa Santiago, Aglipay, Quirino	QDEO	Public Bidding		May 4 - 10, 2018	May 11, 2018	May 24, 2018	May 24, 2018	May 25, 2018	May 28, 2018	May 31, 2018	June 07, 2018	June 08, 2018	August 10, 2018		DA FY2018	4,975,000.00	4,823,328.67	COA, NGO and PICE MEMBER	
	18BK0157 - Concreting of Brgy. Pedisan FMR, Brgy. Pedisan, Maddela, Quirino	QDEO	Public Bidding		May 4 - 10, 2018	May 11, 2018	May 24, 2018	May 24, 2018	May 25, 2018	May 28, 2018	May 31, 2018	June 07, 2018	June 08, 2018	August 10, 2018		DA FY2018	4,975,000.00	4,816,661.27	COA, NGO and PICE MEMBER	
	18BK0158 - Concreting of Brgy. Poblacion Sur FMR, Brgy. Poblacion Sur, Maddela, Quirino	QDEO	Public Bidding	May 4, 2018	May 10 - 16, 2018	May 17, 2018	May 29, 2018	May 29, 2018	May 30, 2018	May 31, 2018	June 11, 2018	June 18, 2018	June 19, 2018	August 23, 2018		DA FY2018	4,975,000.00	4,809,138.24	COA, NGO and PICE MEMBER	

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS - QUIRINO DISTRICT ENGINEERING OFFICE Procurement Monitoring Report as of July to December 2018 (CIVIL WORKS)

Code (PAP)	Procurement Program/Project	PMO/ End-User	Mode of Procurement	Actual Procurement Activity												Source of Funds	ABC (PhP)	Contract Cost (PhP)	List of Invited Observers	Remarks (Explaining changes from the APP)
																	Total	Total		
	18BK0159 - Repair/Restoration/Improvement along Cordon-Aurora Bdry. Road S04745LZ, K0399+580 to K0399+700 (with exceptions), Nagtipunan, Quirino	QDEO	Public Bidding		June 29 - July 5, 2018	July 6, 2018	July 18, 2018	July 18, 2018	July 19, 2018	July 20, 2018	July 23, 2018	July 30, 2018	July 31, 2018	October 4, 2018		DRERF FY2018	1,765,950.00	1,712,066.40	COA, NGO and PICE MEMBER	
	18BK0180 - Repair/Restoration/Improvement along NRJ - Villa Sur - San Pedro - Cabuayan - Ysmael - Disimungal Road S00847LZ a. K0373+800 to K0375+200; K0376+300 to K0378+850 (with exceptions) b. K0377+880 to K0377+740 (with exceptions), Nagtipunan, Quirino	QDEO	Public Bidding		June 29 - July 5, 2018	July 6, 2018	July 18, 2018	July 18, 2018	July 19, 2018	July 20, 2018	July 23, 2018	July 30, 2018	July 31, 2018	October 25, 2018		DRERF FY2018	3,657,350.00	3,619,524.14	COA, NGO and PICE MEMBER	
	18BK0181 - Repair/Improvement along Jct. Abbag-Guingin Bdry. Road (S04752LZ)(with exceptions) a. K0386+400 to K0404+015; K0405+500 to K0405+950 b. K0387+145 to K0387+183, K0387+183 to K0387+238, right side c. K0393+000, d. K0446+450; K0446+500; K0548+100; K0459+400; K0459+500; K0459+550, K0480+030; K0480+100; K0480+200; K0480+250, K0480+300; K0480+950, Nagtipunan, Quirino	QDEO	Public Bidding	June 27, 2018	July 4 -10, 2018	July 11, 2018	July 23, 2018	July 23, 2018	July 24, 2018	July 25, 2018	July 26, 2018	August 2, 2018	August 3, 2018	October 25, 2018		DRERF FY2018	18,689,155.00	18,111,265.45	COA, NGO and PICE MEMBER	
	18BK0182 - Repair/Maintenance along Jct. Victoria-Maddela-Alicia Kasibu Road (S04747LZ), K0356+(-748)-K0356+(-878) & K0367+120-K0367+210, Maddela, Quirino	QDEO	Public Bidding		July 12 - 18, 2018	July 19, 2018	July 31, 2018	July 31, 2018	August 1, 2018	August 2, 2018	August 7, 2018	August 16, 2018	August 17, 2018	September 25, 2018		Routine Maintenance	806,159.32	781,159.24	COA, NGO and PICE MEMBER	
	18BK0183 - Repair/Maintenance along Cordon-Aurora Bdry. Rd. (Isabela Bdry. - Jct. Dumabato) K0327+068, K0335+000 - K0336+068, Diffun & Cabarroguis, Quirino	QDEO	Public Bidding		August 1, 2018	August 8, 2018	August 20, 2018	August 20, 2018	August 21, 2018	August 22, 2018	August 24, 2018	August 30, 2018	August 31, 2018	September 24, 2018		Routine Maintenance	1,955,000.00	1,894,886.40	COA, NGO and PICE MEMBER	
	18BK0184 - Construction of One-Storey Two Classroom (1STY-2CL) School Building, Nagabgaben IS, Aglipay, Quirino	QDEO	Public Bidding	October 26, 2018	October 30 - November 5, 2018	November 8, 2018	November 22, 2018	November 22, 2018	November 23, 2018	November 26, 2018	November 28, 2018	December 7, 2018	December 10, 2018	On-Going		BEFF CY 2018 (Batch 3)	5,633,293.37	5,464,126.60	COA, NGO and PICE MEMBER	
	18BK0185 - Construction of One-Storey Three Classroom (1STY-3CL) School Building	QDEO	Public Bidding	October 26, 2018	October 30 - November 5, 2018	November 8, 2018	November 22, 2018	November 22, 2018	November 23, 2018	November 26, 2018	November 28, 2018	December 7, 2018	December 10, 2018	On-Going		BEFF CY 2018 (Batch 3)	7,846,220.20	7,607,136.15	COA, NGO and PICE MEMBER	
	18BK0186 - Construction of One-Storey Two Classroom (1STY-2CL) School Building, Villarose IS, Cabarroguis, Quirino	QDEO	Public Bidding	October 26, 2018	October 30 - November 5, 2018	November 8, 2018	November 22, 2018	November 22, 2018	November 23, 2018	November 26, 2018	November 28, 2018	December 7, 2018	December 10, 2018	On-Going		BEFF CY 2018 (Batch 3)	5,607,101.36	5,433,272.64	COA, NGO and PICE MEMBER	
	18BK0187 - Construction of One-Storey Two Classroom (1STY-2CL) School Building, Der-an Elementary School, Diffun, Quirino	QDEO	Public Bidding	October 26, 2018	October 30 - November 5, 2018	November 8, 2018	November 22, 2018	November 22, 2018	November 23, 2018	November 26, 2018	November 28, 2018	December 7, 2018	December 10, 2018	On-Going		BEFF CY 2018 (Batch 3)	5,752,648.50	5,578,936.90	COA, NGO and PICE MEMBER	
	18BK0188 - Construction of One-Storey Two Classroom (1STY-2CL) School Building, Diffun CS - Integrated SPED Center, Diffun, Quirino	QDEO	Public Bidding	November 08, 2018	November 7 - 13, 2018	November 14, 2018	November 26, 2018	November 26, 2018	November 27, 2018	November 28, 2018	November 29, 2018	December 7, 2018	December 10, 2018	On-Going		BEFF CY 2018 (Batch 3)	5,658,629.78	5,484,773.97	COA, NGO and PICE MEMBER	
	18BK0189 - Construction of One-Storey Two Classroom (1STY-2CL) School Building, Guribang PS, Diffun, Quirino	QDEO	Public Bidding	November 08, 2018	November 7 - 13, 2018	November 14, 2018	November 26, 2018	November 26, 2018	November 27, 2018	November 28, 2018	November 29, 2018	December 7, 2018	December 10, 2018	On-Going		BEFF CY 2018 (Batch 3)	5,684,995.35	5,510,924.52	COA, NGO and PICE MEMBER	
	18BK0170 - Construction of One-Storey Two Classroom (1STY-2CL) School Building, Isidro Paredes ES, Diffun, Quirino	QDEO	Public Bidding	November 08, 2018	November 7 - 13, 2018	November 14, 2018	November 26, 2018	November 26, 2018	November 27, 2018	November 28, 2018	November 29, 2018	December 7, 2018	December 10, 2018	On-Going		BEFF CY 2018 (Batch 3)	5,706,127.89	5,533,306.92	COA, NGO and PICE MEMBER	
	18BK0171 - Construction of One-Storey Two Classroom (1STY-2CL) School Building, Upper Gabriela ES, Diffun, Quirino	QDEO	Public Bidding	November 08, 2018	November 7 - 13, 2018	November 14, 2018	November 26, 2018	November 26, 2018	November 27, 2018	November 28, 2018	November 29, 2018	December 7, 2018	December 10, 2018	On-Going		BEFF CY 2018 (Batch 3)	5,811,367.76	5,631,430.29	COA, NGO and PICE MEMBER	
	18BK0172 - Construction of One-Storey Two Classroom (1STY-2CL) School Building, Dumanisi ES, Diffun,	QDEO	Public Bidding	November 08, 2018	November 7 - 13, 2018	November 14, 2018	November 26, 2018	November 26, 2018	November 27, 2018	November 28, 2018	November 29, 2018	December 7, 2018	December 10, 2018	On-Going		BEFF CY 2018 (Batch 3)	5,794,499.12	5,618,329.85	COA, NGO and PICE MEMBER	
	18BK0173 - Construction of One-Storey Two Classroom (1STY-2CL) School Building, Mataddi ES, Nagtipunan, Quirino	QDEO	Public Bidding	November 08, 2018	November 7 - 13, 2018	November 14, 2018	November 26, 2018	November 26, 2018	November 27, 2018	November 28, 2018	November 29, 2018	December 7, 2018	December 10, 2018	On-Going		BEFF CY 2018 (Batch 3)	5,654,599.48	5,482,746.20	COA, NGO and PICE MEMBER	

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS - QUIRINO DISTRICT ENGINEERING OFFICE Procurement Monitoring Report as of July to December 2018 (CIVIL WORKS)

Code (PAP)	Procurement Program/Project	PMO/ End-User	Mode of Procurement	Actual Procurement Activity												Source of Funds	ABC (PhP)	Contract Cost (PhP)	List of Invited Observers	Remarks (Explaining changes from the APP)
				Pre-Proc. Conference	Ads/Post of IAEB	Pre-bid Conference	Eligibility Check	Sub/ Opening of Bids	Bid Evaluation	Post Qualification	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Acceptance/ Turnover		Total	Total		
	18BK0174 - Construction of One-Storey Four Classroom (1STY-4CL) School Building, La Paz ES, Saguday, Quirino	QDEO	Public Bidding	November 08, 2018	November 8 - 14, 2018	November 15, 2018	November 27, 2018	November 27, 2018	November 28, 2018	November 29, 2018	December 7, 2018	December 13, 2018	December 14, 2018	On-Going		BEFF CY 2018 (Batch 3)	9,875,138.34	9,594,902.77	COA, NGO and PICE MEMBER	
	18BK0175 - Construction of One-Storey Two Classroom (1STY-2CL) School Building, Villa Flor E/S, Maddela, Quirino	QDEO	Public Bidding	November 08, 2018	November 8 - 14, 2018	November 15, 2018	November 27, 2018	November 27, 2018	November 28, 2018	November 29, 2018	December 7, 2018	December 13, 2018	December 14, 2018	On-Going		BEFF CY 2018 (Batch 3)	5,620,627.38	5,450,884.43	COA, NGO and PICE MEMBER	
	18BK0176 - Repair/Restoration/Improvement along Abbag-Guingin Bdry. Road (S04752LZ), K0388+350(RS), Nagtipunan, Quirino	QDEO	Public Bidding	August 30, 2018	August 30 - September 05, 2018		September 18, 2018	September 18, 2018	November 19, 2018	November 20, 2018	September 21, 2018	September 27, 2018	September 28, 2018	November 2, 2018		GAA 2018	210,191.01	203,869.81	COA, NGO and PICE MEMBER	
	18BK0177 - Repair/Maintenance along Jct. Mangandingay-Saguday-Isabela Bdry. Rd. K0345+353.5 - K0348+757 & K0348+867 - K0347+219, Saguday & Cabarroguis, Quirino	QDEO	Public Bidding		September 04 - 12, 2018	September 12, 2018	September 27, 2018	September 27, 2018	September 28, 2018	October 1 - 2, 2018	September 28, 2018	October 8, 2018	October 9, 2018	November 12, 2018		GAA 2018	1,362,000.00	1,320,349.37	COA, NGO and PICE MEMBER	
	18BK0178 - Repair/ Restoration/ Improvement along Jct. Dumabato Norte - Baligui Road K0373+100, K0374+500, Maddela, Quirino	QDEO	Public Bidding		September 04 - 12, 2018	September 12, 2018	September 27, 2018	September 27, 2018	September 28, 2018	October 1 - 2, 2018	September 28, 2018	October 8, 2018	October 9, 2018	November 12, 2018		GAA 2018	791,289.68	767,555.16	COA, NGO and PICE MEMBER	
	18BK0179 - Repair/Maintenance along Cordon - Aurora Bdry. Road, S04745LZ, K0383+000 - K0408+100 (with Exceptions), Nagtipunan, Quirino	QDEO	Public Bidding		September 06 - 12, 2018	September 19, 2018	September 20, 2018	September 20, 2018	September 24, 2018	September 25 - 26, 2018	September 28, 2018	October 8, 2018	October 9, 2018	November 5, 2018		FY2018RA10984, SR2018-06-009980	1,550,000.00	1,501,934.70	COA, NGO and PICE MEMBER	
	18BK0180 - Construction of One-Storey Two Classroom (1STY-2CL) School Building, Burgos NHS, Cabarroguis (Capital), Quirino	QDEO	Public Bidding	November 08, 2018	November 8 - 14, 2018	November 15, 2018	November 27, 2018	November 27, 2018	November 28, 2018	November 29, 2018	December 7, 2018	December 13, 2018	December 14, 2018	On-Going		BEFF CY 2018 (Batch 3)	5,609,484.25	5,439,553.32	COA, NGO and PICE MEMBER	
	18BK0181 - Construction of One-Storey Two Classroom (1STY-2CL) School Building, Giayan IS, Nagtipunan, Quirino	QDEO	Public Bidding	November 08, 2018	November 8 - 14, 2018	November 15, 2018	November 27, 2018	November 27, 2018	November 28, 2018	November 29, 2018	December 7, 2018	December 13, 2018	December 14, 2018	On-Going		BEFF CY 2018 (Batch 3)	5,654,599.48	5,482,746.20	COA, NGO and PICE MEMBER	
	18BK0182 - Construction of One-Storey Two Classroom (1STY-2CL) School Building, Ifugao Village IS, Diffun, Quirino	QDEO	Public Bidding	November 08, 2018	November 8 - 14, 2018	November 15, 2018	November 27, 2018	November 27, 2018	November 28, 2018	November 29, 2018	December 7, 2018	December 13, 2018	December 14, 2018	On-Going		BEFF CY 2018 (Batch 3)	5,860,068.01	5,681,653.77	COA, NGO and PICE MEMBER	
	18BK0183 - Construction of One-Storey Two Classroom (1STY-2CL) School Building, Cabarroguis CS - Integrated SPED Center, Cabarroguis (Capital), Quirino	QDEO	Public Bidding	November 08, 2018	November 8 - 14, 2018	November 15, 2018	November 27, 2018	November 27, 2018	November 28, 2018	November 29, 2018	December 7, 2018	December 13, 2018	December 14, 2018	On-Going		BEFF CY 2018 (Batch 3)	5,583,348.76	5,401,910.80	COA, NGO and PICE MEMBER	

Prepared by:

ABELARDO S. DULAY
Engineer III
HEAD, BAC Secretariat

Submitted by:

ARNOLDO A. SABUG
Assistant District Engineer
BAC Chairman

Approved by:

MANUEL T. ANDES, CSE
District Engineer