

ANNEX B
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS-Metro Manila 1st District Engineering Office
Procurement Monitoring Report as of December 2022

Code (UACB/PAP)	Procurement Program/Project	PMO/End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities																	Source of Funds	ABC (PhP)			Contract Cost (PhP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	Remarks
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Obligation / CAF	Performance Bond	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed	Delivery/Completion	Total		MOOE	CO	Total	MOOE	CO	Pre-bid Conf		Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Delivery/Completion/Acceptance (if applicable)		
PASIG																																				
LOCAL PROGRAM																																				
National Building Program																																				
Buildings And Other Structures																																				
Multipurpose / Facilities																																				
300105200646000	Structural Improvement of NEDA Central Office, including Rehabilitation (Phase 1), Ortigas Center, Pasig City.	MM1DEO	No	Public Bidding	Wed, 09-Feb-22	Thu, 10-Feb-22	Fri, 18-Feb-22	Thu, 03-Mar-22	Thu, 03-Mar-22	Fri, 04-Mar-22	Tue, 08-Mar-22	Fri, 11-Mar-22	Tue, 22-Mar-22	Wed, 23-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Sat, 20-Aug-22	GAA 2022	PHP 48,999,322.44		PHP 48,999,322.44	PHP 47,529,340.42		PHP 47,529,340.42	COA NACAP VACC	Mon, 14-Feb-22	Mon, 14-Feb-22	Mon, 14-Feb-22	Mon, 14-Feb-22	Mon, 14-Feb-22		Date of Receipt of Invitation is thru formal request letter.	
ORGANIZATIONAL OUTCOME 2 : Protect Lives and Properties Against Major Floods																																				
Flood Management Program																																				
Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems																																				
National Capital Region																																				
Central Office																																				
320101107206000	Bank Improvement along Eastbank Road, Manggahan Floodway, Pasig City (Phase 2)	MM1DEO	No	Public Bidding	Wed, 16-Feb-22	Thu, 17-Feb-22	Thu, 24-Feb-22	Thu, 10-Mar-22	Thu, 10-Mar-22	Fri, 11-Mar-22	Thu, 17-Mar-22	Fri, 18-Mar-22	Wed, 23-Mar-22	Wed, 23-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Wed, 19-Oct-22	GAA 2022	PHP 72,374,766.67		PHP 72,374,766.67	PHP 68,727,191.24		PHP 68,727,191.24	COA NACAP VACC	Mon, 21-Feb-22	Mon, 21-Feb-22	Mon, 21-Feb-22	Mon, 21-Feb-22	Mon, 21-Feb-22		Date of Receipt of Invitation is thru formal request letter.	
ADDITIONAL																																				
	Rehabilitation/Major Repair of CS Ortigas Flyover (SB) (B03319LZ) Along CS Road, Pasig City	MM1DEO	No	Public Bidding	Mon, 06-Jun-22	Tue, 07-Jun-22	Wed, 15-Jun-22	Tue, 28-Jun-22	Tue, 28-Jun-22	Mon, 04-Jul-22	Wed, 13-Jul-22	Thu, 14-Jul-22	Fri, 15-Jul-22	Mon, 18-Jul-22	Tue, 19-Jul-22	Wed, 20-Jul-22	Wed, 20-Jul-22	Thu, 21-Jul-22	Fri, 22-Jul-22	Wed, 19-Oct-22	SARO	PHP 13,496,412.00		PHP 13,496,412.00	PHP 12,935,957.92		PHP 12,935,957.92	COA NACAP VACC	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22		Date of Receipt of Invitation is thru formal request letter.	
	Rehabilitation/Major Repair of Pasig Blvd CS Flyover (SB) (B01676LZ) Along CS Road, Pasig City	MM1DEO	No	Public Bidding	Mon, 06-Jun-22	Tue, 07-Jun-22	Wed, 15-Jun-22	Tue, 28-Jun-22	Tue, 28-Jun-22	Mon, 04-Jul-22	Wed, 13-Jul-22	Thu, 14-Jul-22	Fri, 15-Jul-22	Mon, 18-Jul-22	Tue, 19-Jul-22	Wed, 20-Jul-22	Wed, 20-Jul-22	Thu, 21-Jul-22	Fri, 22-Jul-22	Sun, 18-Dec-22	SARO	PHP 19,401,119.13		PHP 19,401,119.13	PHP 18,717,313.79		PHP 18,717,313.79	COA NACAP VACC	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22		Date of Receipt of Invitation is thru formal request letter.	
	Construction of Multi-Purpose Building (Evacuation Center) At Brgy. Maybunga, Pasig City	MM1DEO	No	Public Bidding	Mon, 06-Jun-22	Tue, 07-Jun-22	Wed, 15-Jun-22	Tue, 28-Jun-22	Tue, 28-Jun-22	Fri, 01-Jul-22	Thu, 07-Jul-22	Fri, 08-Jul-22	Mon, 11-Jul-22	Mon, 11-Jul-22	Tue, 12-Jul-22	Wed, 13-Jul-22	Wed, 13-Jul-22	Thu, 14-Jul-22	Fri, 15-Jul-22	Sat, 11-Mar-23	GAA 2022	PHP 80,359,630.03		PHP 80,359,630.03	PHP 77,899,009.50		PHP 77,899,009.50	COA NACAP VACC	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22		Date of Receipt of Invitation is thru formal request letter.	
	Upgrading of DPWH-MM1DEO Electrical Facilities at Brgy. Rosario, Pasig City	MM1DEO	No	Public Bidding	Wed, 20-Jul-22	Thu, 21-Jul-22	Fri, 29-Jul-22	Fri, 12-Aug-22	Fri, 12-Aug-22	Mon, 15-Aug-22	Mon, 22-Aug-22	Tue, 23-Aug-22	Wed, 24-Aug-22	Thu, 25-Aug-22	Fri, 26-Aug-22	Mon, 29-Aug-22	Mon, 29-Aug-22	Tue, 30-Aug-22	Wed, 31-Aug-22	Fri, 27-Jan-23	EAO	PHP 23,838,993.18		PHP 23,838,993.18	PHP 23,041,205.12		PHP 23,041,205.12	COA NACAP VACC	Sun, 24-Jul-22	Sun, 24-Jul-22	Sun, 24-Jul-22	Sun, 24-Jul-22	Sun, 24-Jul-22		Date of Receipt of Invitation is thru formal request letter.	
	Construction/Rehabilitation Of Water Supply/ Septage And Sewerage/ Rainwater Collector	MM1DEO	No	Public Bidding	Mon, 15-Aug-22	Tue, 16-Aug-22	Thu, 25-Aug-22	Wed, 07-Sep-22	Wed, 07-Sep-22	Thu, 08-Sep-22	Fri, 09-Sep-22	Mon, 12-Sep-22	Tue, 13-Sep-22	Wed, 14-Sep-22	Thu, 15-Sep-22	Fri, 16-Sep-22	Fri, 16-Sep-22	Mon, 19-Sep-22	Tue, 20-Sep-22	Thu, 03-Nov-22	GAA 2022	PHP 2,470,399.42		PHP 2,470,399.42	PHP 2,396,338.82		PHP 2,396,338.82	COA NACAP VACC	Sat, 20-Aug-22	Sat, 20-Aug-22	Sat, 20-Aug-22	Sat, 20-Aug-22	Sat, 20-Aug-22		Date of Receipt of Invitation is thru formal request letter.	
	Construction/Rehabilitation/Improvement of Facilities for Persons with Disabilities (PWD) and Elderly/Senior Citizens, including Gender Responsive Facilities	MM1DEO	No	Public Bidding	Mon, 15-Aug-22	Tue, 16-Aug-22	Thu, 25-Aug-22	Wed, 07-Sep-22	Wed, 07-Sep-22	Thu, 08-Sep-22	Fri, 09-Sep-22	Mon, 12-Sep-22	Tue, 13-Sep-22	Wed, 14-Sep-22	Thu, 15-Sep-22	Fri, 16-Sep-22	Fri, 16-Sep-22	Mon, 19-Sep-22	Tue, 20-Sep-22	Sun, 18-Dec-22	GAA 2022	PHP 3,739,226.05		PHP 3,739,226.05	PHP 3,612,538.98		PHP 3,612,538.98	COA NACAP VACC	Sat, 20-Aug-22	Sat, 20-Aug-22	Sat, 20-Aug-22	Sat, 20-Aug-22	Sat, 20-Aug-22		Date of Receipt of Invitation is thru formal request letter.	
	Repair/Rehabilitation of Drainage Structures Along A. Sandoval Avenue, Pasig City	MM1DEO	No	Public Bidding	Thu, 06-Oct-22	Fri, 07-Oct-22	Fri, 14-Oct-22	Fri, 28-Oct-22	Fri, 28-Oct-22	Wed, 02-Nov-22	Thu, 03-Nov-22	Fri, 04-Nov-22	Fri, 04-Nov-22	Mon, 07-Nov-22	Tue, 08-Nov-22	Wed, 09-Nov-22	Wed, 09-Nov-22	Thu, 10-Nov-22	Thu, 10-Nov-22		GAA 2022	PHP 7,719,426.23		PHP 7,719,426.23	PHP 7,331,911.41		PHP 7,331,911.41	COA NACAP VACC	Tue, 11-Oct-22	Tue, 11-Oct-22	Tue, 11-Oct-22	Tue, 11-Oct-22	Tue, 11-Oct-22		Date of Receipt of Invitation is thru formal request letter.	
	Structural Retrofitting of the Ground Floor up to the 5th Floor of the NEDA sa Pasig Building	MM1DEO	No	Public Bidding	Fri, 06-Jan-23	Mon, 09-Jan-23	Wed, 18-Jan-23	Tue, 31-Jan-23	Tue, 31-Jan-23												GAA 2022	PHP 17,360,698.15		PHP 17,360,698.15	PHP 0.00		PHP 0.00	COA NACAP VACC	Fri, 13-Jan-23	Fri, 13-Jan-23	Fri, 13-Jan-23	Fri, 13-Jan-23	Fri, 13-Jan-23		Date of Receipt of Invitation is thru formal request letter.	
	Asset Preservation Program - Preventive Maintenance-Tertiary Roads-San Joaquin-Buting Road-001149-223330018-111	MM1DEO	No	Public Bidding	Fri, 06-Jan-23	Mon, 09-Jan-23	Wed, 18-Jan-23	Tue, 31-Jan-23	Tue, 31-Jan-23												GAA 2022	PHP 19,599,523.90		PHP 19,599,523.90	PHP 0.00		PHP 0.00	COA NACAP VACC	Fri, 13-Jan-23	Fri, 13-Jan-23	Fri, 13-Jan-23	Fri, 13-Jan-23	Fri, 13-Jan-23		Date of Receipt of Invitation is thru formal request letter.	
	Asset Preservation Program - Preventive Maintenance - Pasig Blvd-CS (Bagong Itag) 80116762-Chainage 0 To Chainage 777 (Northbound And Southbound), Pasig City	MM1DEO	No	Public Bidding																	GAA 2022	PHP 39,099,579.78		PHP 39,099,579.78	PHP 0.00		PHP 0.00	COA NACAP VACC	Wed, 04-Jan-00	Wed, 04-Jan-00	Wed, 04-Jan-00	Wed, 04-Jan-00	Wed, 04-Jan-00		Date of Receipt of Invitation is thru formal request letter.	
Total Alloted Budget of Procurement Activities																					PHP 1,307,883,378.51															
Total Contract Price of Procurement Activities Conducted																						PHP 1,261,087,509.02														
Total Savings (Total Alloted Budget - Total Contract Price)																							PHP 136,795,870.49													


Prepared by:


RODEL A. SANTOS
 Head, Procurement Unit

Recommended for Approval by:


REYNALDO F. ACIDO
 SAC Chairman

APPROVED BY:


MEDEL F. CHUA
 District Engineer

ANNEX B
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS-Metro Manila 1st District Engineering Office
Procurement Monitoring Report as of December 2022

Table with columns for Code (IACS/PAP), Procurement Program/Project, PMO/End-User, Is this an early procurement?, Mode of Procurement, and Procurement Activities (Pre-Proc Conference, Ads/Post of IB, Pre-bid Conf, Eligibility Check, Date of Bidding, Bid Evaluation, Post Qual, Resolution, Notice of Award, etc.). It lists various projects such as road rehabilitation in Taguig, flood mitigation structures, and multi-purpose buildings, with corresponding dates and financial details.

ANNEX B
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS-Metro Manila 1st District Engineering Office
Procurement Monitoring Report as of December 2022

Code (UACSPAP)	Procurement Program/Project	PMO/End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities															Source of Funds	ABC (PhP)			Contract Cost (PhP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from use APP)	Remarks														
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Obligation / CAF	Performance Bond	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed		Delivery/ Completion	Total	MOOE	CO	Total	MOOE		CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation			Post Qual	Delivery/ Completion/ Acceptance (if applicable)												
TAGUIG 1ST																																																
	Maintenance, Repair and Rehabilitation of Infrastructure Facilities and Other Related Activities - Public Buildings, BOE-Planning/Administrative Building, BOE-RES, Taguig City	MM/DEO	No	Public Bidding	Mon, 06-Jun-22	Tue, 07-Jun-22	Wed, 15-Jun-22	Tue, 28-Jun-22	Tue, 28-Jun-22	Fri, 01-Jul-22	Thu, 07-Jul-22	Fri, 08-Jul-22	Mon, 11-Jul-22	Mon, 11-Jul-22	Tue, 12-Jul-22	Wed, 13-Jul-22	Wed, 13-Jul-22	Thu, 14-Jul-22	Fri, 15-Jul-22	Sat, 13-Aug-22	GAA 2022	PHP 1,244,881.06		PHP 1,244,881.06	PHP 1,207,521.22		PHP 1,207,521.22	COA NACAP VACC	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22		Date of Receipt of Invitation is thru formal request letter													
	Maintenance, Repair and Rehabilitation of Infrastructure Facilities and Other Related Activities - Public Buildings, BOE-Staffhouse Building & BOE-RES Taguig City	MM/DEO	No	Public Bidding	Mon, 06-Jun-22	Tue, 07-Jun-22	Wed, 15-Jun-22	Tue, 28-Jun-22	Tue, 28-Jun-22	Fri, 01-Jul-22	Thu, 07-Jul-22	Fri, 08-Jul-22	Mon, 11-Jul-22	Mon, 11-Jul-22	Tue, 12-Jul-22	Wed, 13-Jul-22	Wed, 13-Jul-22	Thu, 14-Jul-22	Fri, 15-Jul-22	Mon, 12-Sep-22	GAA 2022	PHP 1,099,601.18		PHP 1,099,601.18	PHP 1,066,578.16		PHP 1,066,578.16	COA NACAP VACC	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22	Fri, 10-Jun-22		Date of Receipt of Invitation is thru formal request letter													
Total Alloted Budget of Procurement Activities																					PHP 3,001,997,280.00																											
Total Contract Price of Procurement Activities Conducted																							PHP 2,495,096,382.89																									
Total Savings (Total Alloted Budget - Total Contract Price)																							PHP 506,900,898.01																									


Prepared by:


RODEL A. SANTOS
 Head, Procurement Unit

Recommended for Approval by:


REYNALDO F. ACIDO
 BAC Chairman

APPROVED BY:


MEDEL F. CHUA
 District Engineer

ANNEX B
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS-Metro Manila 1st District Engineering Office
Procurement Monitoring Report as of December 2022

Code (UACB/PAP)	Procurement Program/Project	PMO/End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities																Source of Funds	ABC (PhP)			Contract Cost (PhP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	Remarks														
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Obligation / CAF	Performance Bond	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed	Delivery/ Completion		Total	MOOE	CO	Total	MOOE	CO		Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual			Delivery/ Completion/Acceptance (if applicable)													
300207100675000	Construction of Multi-Purpose Building HQS, AIR, Legaspi Compound, Fort Bonifacio, Taguig City	MM1DEO	No	Public Bidding	Wed, 16-Feb-22	Thu, 17-Feb-22	Thu, 24-Feb-22	Thu, 10-Mar-22	Thu, 10-Mar-22	Fri, 11-Mar-22	Mon, 14-Mar-22	Tue, 15-Mar-22	Tue, 15-Mar-22	Tue, 15-Mar-22	Thu, 17-Mar-22	Thu, 17-Mar-22	Fri, 18-Mar-22	Mon, 21-Mar-22	Sun, 16-Oct-22	GAA 2022	PHP 39,199,924.18	PHP 39,199,924.18	PHP 38,000,406.50	PHP 38,000,406.50	COA NACAP VACC	Mon, 21-Feb-22	Mon, 21-Feb-22	Mon, 21-Feb-22	Mon, 21-Feb-22	Mon, 21-Feb-22	Date of Receipt of Invitation is thru formal request letter																		
300207100676000	Construction of Multi-Purpose Center HHSQ, PA, Fort Bonifacio, Taguig City	MM1DEO	No	Public Bidding	Wed, 23-Feb-22	Thu, 24-Feb-22	Fri, 04-Mar-22	Thu, 17-Mar-22	Thu, 17-Mar-22	Fri, 18-Mar-22	Mon, 21-Mar-22	Tue, 22-Mar-22	Tue, 22-Mar-22	Wed, 23-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Wed, 19-Oct-22	GAA 2022	PHP 39,199,812.96	PHP 39,199,812.96	PHP 38,001,298.68	PHP 38,001,298.68	COA NACAP VACC	Mon, 28-Feb-22	Mon, 28-Feb-22	Mon, 28-Feb-22	Mon, 28-Feb-22	Mon, 28-Feb-22	Date of Receipt of Invitation is thru formal request letter																		
300207100677000	Construction of NCRPO Fire Protection Unit Building, Camp Bagong Diwa, Bicutan, Taguig City	MM1DEO	No	Public Bidding	Mon, 07-Feb-22	Tue, 08-Feb-22	Wed, 16-Feb-22	Tue, 01-Mar-22	Tue, 01-Mar-22	Thu, 03-Mar-22	Mon, 07-Mar-22	Tue, 08-Mar-22	Tue, 08-Mar-22	Wed, 09-Mar-22	Fri, 11-Mar-22	Fri, 11-Mar-22	Mon, 14-Mar-22	Tue, 15-Mar-22	Sat, 10-Sep-22	GAA 2022	PHP 24,499,993.45	PHP 24,499,993.45	PHP 23,740,029.84	PHP 23,740,029.84	COA NACAP VACC	Thu, 10-Feb-22	Thu, 10-Feb-22	Thu, 10-Feb-22	Thu, 10-Feb-22	Thu, 10-Feb-22	Date of Receipt of Invitation is thru formal request letter																		
300207100678000	Construction of Regional Engineering Unit-HQs Building, Camp Bagong Diwa, Bicutan, Taguig City	MM1DEO	Yes	Public Bidding	Mon, 06-Dec-21	Tue, 07-Dec-21	Thu, 16-Dec-21	Tue, 28-Dec-21	Tue, 28-Dec-21	Mon, 03-Jan-22	Fri, 14-Jan-22	Tue, 18-Jan-22	Mon, 31-Jan-22	Mon, 31-Jan-22	Fri, 04-Feb-22	Fri, 04-Feb-22	Mon, 07-Feb-22	Tue, 08-Feb-22	Thu, 07-Jul-22	GAA 2022	PHP 19,599,971.90	PHP 19,599,971.90	PHP 18,998,102.83	PHP 18,998,102.83	COA NACAP VACC	Thu, 09-Dec-21	Thu, 09-Dec-21	Thu, 09-Dec-21	Thu, 09-Dec-21	Thu, 09-Dec-21	Date of Receipt of Invitation is thru formal request letter																		
300207100299000	Construction of Security and Escort Battalion Administration Building, Fort Andres Bonifacio, Taguig City	MM1DEO	No	Public Bidding	Tue, 29-Mar-22	Wed, 30-Mar-22	Thu, 07-Apr-22	Thu, 21-Apr-22	Thu, 21-Apr-22	Tue, 26-Apr-22	Mon, 02-May-22	Wed, 04-May-22	Tue, 10-May-22	Wed, 11-May-22	Thu, 12-May-22	Fri, 13-May-22	Fri, 13-May-22	Mon, 16-May-22	Mon, 16-May-22	Wed, 12-Oct-22	GAA 2022	PHP 19,599,610.15	PHP 19,599,610.15	PHP 19,382,277.05	PHP 19,382,277.05	COA NACAP VACC	Fri, 01-Apr-22	Fri, 01-Apr-22	Fri, 01-Apr-22	Fri, 01-Apr-22	Fri, 01-Apr-22	Date of Receipt of Invitation is thru formal request letter																	
300207100599000	Construction of Special Action Force Headquarters Building, Camp Bagong Diwa, Bicutan, Taguig City	MM1DEO	No	Public Bidding																GAA 2022	PHP 0.00	PHP 0.00	PHP 0.00	PHP 0.00	COA NACAP VACC	Wed, 04-Jan-22	Wed, 04-Jan-22	Wed, 04-Jan-22	Wed, 04-Jan-22	Wed, 04-Jan-22	Date of Receipt of Invitation is thru formal request letter																		
300207100680000	Rehabilitation of NCRPO Firing Range, Camp Bagong Diwa, Bicutan, Taguig City	MM1DEO	No	Public Bidding	Tue, 29-Mar-22	Wed, 30-Mar-22	Thu, 07-Apr-22	Thu, 21-Apr-22	Thu, 21-Apr-22	Tue, 26-Apr-22	Mon, 02-May-22	Wed, 04-May-22	Tue, 10-May-22	Wed, 11-May-22	Thu, 12-May-22	Fri, 13-May-22	Fri, 13-May-22	Mon, 16-May-22	Mon, 16-May-22	Sat, 13-Aug-22	GAA 2022	PHP 9,799,517.14	PHP 9,799,517.14	PHP 9,505,531.62	PHP 9,505,531.62	COA NACAP VACC	Fri, 01-Apr-22	Fri, 01-Apr-22	Fri, 01-Apr-22	Fri, 01-Apr-22	Fri, 01-Apr-22	Date of Receipt of Invitation is thru formal request letter																	
New Projects from GAB																																																	
CONVERGENCE AND SPECIAL SUPPORT PROGRAM																																																	
Construction/Improvement of Various Infrastructures in Support of National Security (Tatag ng Imprastruktura para sa Kapayapaan at Seguridad Program - TIKAS)																																																	
Infrastructure Flagship Projects (IFP)																																																	
300207100292000	Construction of 9th Post Engineer Detachment Building with Motor Pool, Fort Andres Bonifacio, Taguig City	MM1DEO	No	Public Bidding																GAA 2022	PHP 0.00	PHP 0.00	PHP 0.00	PHP 0.00	COA NACAP VACC	Wed, 04-Jan-22	Wed, 04-Jan-22	Wed, 04-Jan-22	Wed, 04-Jan-22	Wed, 04-Jan-22	Date of Receipt of Invitation is thru formal request letter																		
300207100832000	Construction of HHSQ PA Administration Building - Phase 1 with Parking and Ground Development, Fort Bonifacio, Taguig City	MM1DEO	No	Public Bidding																GAA 2022	PHP 0.00	PHP 0.00	PHP 0.00	PHP 0.00	COA NACAP VACC	Wed, 04-Jan-22	Wed, 04-Jan-22	Wed, 04-Jan-22	Wed, 04-Jan-22	Wed, 04-Jan-22	Date of Receipt of Invitation is thru formal request letter																		
300207100038000	Construction of Military Police Battalion Administration Building, Fort Andres Bonifacio, Taguig City	MM1DEO	No	Public Bidding																GAA 2022	PHP 0.00	PHP 0.00	PHP 0.00	PHP 0.00	COA NACAP VACC	Wed, 04-Jan-22	Wed, 04-Jan-22	Wed, 04-Jan-22	Wed, 04-Jan-22	Wed, 04-Jan-22	Date of Receipt of Invitation is thru formal request letter																		
New Projects from GAA																																																	
REGIONWIDE																																																	
CONVERGENCE AND SPECIAL SUPPORT PROGRAM																																																	
Construction/Improvement of Various Infrastructures in Support of National Security (Tatag ng Imprastruktura para sa Kapayapaan at Seguridad Program - TIKAS)																																																	
300207100679000	Improvement of Road, Philippine Marine Corps Headquarters, Fort Bonifacio, Taguig City	MM1DEO	No	Public Bidding	Mon, 21-Feb-22	Tue, 22-Feb-22	Wed, 02-Mar-22	Tue, 15-Mar-22	Tue, 15-Mar-22	Wed, 16-Mar-22	Mon, 21-Mar-22	Tue, 22-Mar-22	Tue, 22-Mar-22	Wed, 23-Mar-22	Wed, 23-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Sat, 20-Aug-22	GAA 2022	PHP 23,417,815.41	PHP 23,417,815.41	PHP 22,223,506.82	PHP 22,223,506.82	COA NACAP VACC	Thu, 24-Feb-22	Thu, 24-Feb-22	Thu, 24-Feb-22	Thu, 24-Feb-22	Thu, 24-Feb-22	Date of Receipt of Invitation is thru formal request letter																	
300207100589000	Construction of 5-Storey Southern Police District, SPD Quarters Facility, Taguig City	MM1DEO	No	Public Bidding	Wed, 23-Feb-22	Thu, 24-Feb-22	Fri, 04-Mar-22	Thu, 17-Mar-22	Thu, 17-Mar-22	Fri, 18-Mar-22	Mon, 21-Mar-22	Tue, 22-Mar-22	Thu, 26-May-22	Fri, 27-May-22	Mon, 30-May-22	Tue, 31-May-22	Tue, 31-May-22	Wed, 01-Jun-22	Thu, 02-Jun-22	Thu, 27-Apr-23	GAA 2022	PHP 90,289,645.89	PHP 90,289,645.89	PHP 87,535,811.69	PHP 87,535,811.69	COA NACAP VACC	Mon, 28-Feb-22	Mon, 28-Feb-22	Mon, 28-Feb-22	Mon, 28-Feb-22	Mon, 28-Feb-22	Date of Receipt of Invitation is thru formal request letter																	
300207100601000	Improvement/ Extension of SPD Firing Range and Construction of Covered Parking, Southern Police District	MM1DEO	No	Public Bidding	Thu, 24-Feb-22	Fri, 25-Feb-22	Fri, 04-Mar-22	Fri, 18-Mar-22	Fri, 18-Mar-22	Mon, 21-Mar-22	Tue, 22-Mar-22	Tue, 22-Mar-22	Wed, 23-Mar-22	Wed, 23-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Sun, 22-May-22	GAA 2022	PHP 3,305,209.50	PHP 3,305,209.50	PHP 3,206,053.21	PHP 3,206,053.21	COA NACAP VACC	Tue, 01-Mar-22	Tue, 01-Mar-22	Tue, 01-Mar-22	Tue, 01-Mar-22	Tue, 01-Mar-22	Date of Receipt of Invitation is thru formal request letter																		
Total Allotted Budget of Procurement Activities																				PHP 2,014,754,821.60																													
Total Contract Price of Procurement Activities Conducted																				PHP 1,924,503,129.12																													
Total Savings (Total Allotted Budget - Total Contract Price)																				PHP 90,251,692.48																													


Prepared by:


RODEL A. SANTOS
 Head, Procurement Unit

Recommended for Approval by:


REYNALDO F. ACIDO
 BAC Chairman

APPROVED BY:


MEDEL F. CHUA
 District Engineer

ANNEX B
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS-Metro Manila 1st District Engineering Office
Procurement Monitoring Report as of December 2022

Code (UACB/PAP)	Procurement Program/Project	PMO/End-User	Is this an early procurement?	Mode of Procurement	Procurement Activities															Source of Funds	ABC (PhP)			Contract Cost (PhP)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	Remarks																	
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Date of Bidding	Bid Evaluation	Post Qual	Resolution	Notice of Award	Obligation / CAF	Performance Bond	Preparation of Contract	Contract Signing	NTP Issuance	Notice to Proceed		Delivery/ Completion	Total	MOOE	CO	Total	MOOE		CO	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation			Post Qual	Delivery/ Completion/ Acceptance (if applicable)															
MARKINA 2ND																																																			
300226100148000	Construction of Multi-Purpose Building, Lowerhalf ng Maynila, Boys Town Compound, Marikina City	MM1DEO	No	Public Bidding	Fri, 28-Jan-22	Mon, 31-Jan-22	Wed, 09-Feb-22	Tue, 22-Feb-22	Tue, 22-Feb-22	Wed, 23-Feb-22	Mon, 28-Feb-22	Tue, 01-Mar-22	Tue, 22-Mar-22	Wed, 23-Mar-22	Wed, 23-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Sat, 20-Aug-22	GAA 2022	PHP 14,699,325.87		PHP 14,699,325.87	PHP 14,184,859.17	PHP 14,184,859.17	COA NACAP VACC	Fri, 04-Feb-22	Fri, 04-Feb-22	Fri, 04-Feb-22	Fri, 04-Feb-22	Fri, 04-Feb-22		Date of Receipt of Invitation is thru formal request letter															
300226100149000	Rehabilitation of Multi-Purpose Facility, Marikina City	MM1DEO	No	Public Bidding	Wed, 23-Feb-22	Thu, 24-Feb-22	Fri, 04-Mar-22	Thu, 17-Mar-22	Thu, 17-Mar-22	Fri, 18-Mar-22	Mon, 21-Mar-22	Tue, 22-Mar-22	Tue, 22-Mar-22	Wed, 23-Mar-22	Wed, 23-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Thu, 24-Mar-22	Mon, 19-Sep-22	GAA 2022	PHP 49,498,885.82		PHP 49,498,885.82	PHP 47,988,951.26	PHP 47,988,951.26	COA NACAP VACC	Mon, 28-Feb-22	Mon, 28-Feb-22	Mon, 28-Feb-22	Mon, 28-Feb-22	Mon, 28-Feb-22		Date of Receipt of Invitation is thru formal request letter																
Total Allotted Budget of Procurement Activities																						PHP 2,734,871,417.78																													
Total Contract Price of Procurement Activities Conducted																						PHP 2,630,958,248.37																													
Total Savings (Total Allotted Budget - Total Contract Price)																						PHP 103,913,169.41																													


Prepared by:


RODEL A. SANTOS
 Head, Procurement Unit

Recommended for Approval by:


REYNALDO F. ACIDO
 BAC Chairman

APPROVED BY:


MEDEL F. CHUA
 District Engineer