

ANNEX B

Department of Public Works and Highways
Catanduanes District Engineering Office - Procurement Monitoring Report from January to June, 2025

CIVIL WORKS

Code (ACSFAP)	Procurement Program / Project	PMO / End-User	Is this an Early Procurement Activity?	Mode of Procurement	ACTUAL PROCUREMENT ACTIVITY										Source of Funds	ABC (Php)		Contract Cost (Php)		Data of Receipt of Invitations						Remarks																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
					Pre-Procurement Conference	Adt/Post of IB	Pre-Bid Conference	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post-Qualification	Date of BAC Resolution/Recommending Award	Notice of Award	Contract Signing		Notice to Proceed	Delivery/Completion	Inspection & Acceptance	Total	MOOE	CO	Total	MOOE	CO	Pre Procurement Conference		Adt/Post of I/AB	Pre-Bid Conference	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qualification																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
II. FY 2024 GAA & OUTSIDE INFRASTRUCTURE PROJECTS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
COMPLETED PROCUREMENT ACTIVITIES																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
3102210169400	24PH010 - Network Development - Road Widening - Secondary Roads - Catanduanes Circumferential Road, K0184-224 - K0184-246, K0184-390 - K0184-422, K0184-482 - K0184-019, K0202-300 - K202-361			PPMP	03/12/2025	3/18/2025 to 3/24/2025	03/26/2025 at 10:00 A.M.	04/08/2025	04/08/2025 @ 10:00 A.M.	04/08/2025	4/14/2025 to 4/21/2025	04/21/2025	4/22/2025 to 5/15/2025	5/16/2025 to 5/22/2025	5/23/2025 to 5/29/2025				5,408,653.56							5/23/2025 to 5/29/2025	5/16/2025 to 5/22/2025	4/22/2025 to 5/15/2025	5/16/2025 to 5/22/2025	5/23/2025 to 5/29/2025	5/23/2025 to 5/29/2025				CY 2024 GAA																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			

Bid Opening was rescheduled from 4/8/25 to 4/15/25 as per Supplemental Bulletin No. 1 s of 2025.

CIVIL WORKS

FAILED BIDDINGS

SIMON N. ARIAS
Head of the Procuring Entity