



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
OFFICE OF THE SECRETARY  
Manila

April 27, 2020

MEMORANDUM

FOR : MARK A. VILLAR  
Secretary  
This Department

This refers to the memorandum dated March 17, 2020 of DPWH Region XI Director ALLAN S. BORRAMEO, endorsing the request of District Engineer MINDA R. ROSLINDA, Davao del Norte DEO, for the **modification** of the project under FY 2020 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 310207100082000</b> <b>Project ID: P00400427MN</b>					
OO1: Ensure Safe and Reliable National Road System – Network Development - Off-Carriageway Improvement - Primary Roads			OO1: Ensure Safe and Reliable National Road System – Network Development - Off-Carriageway Improvement - Primary Roads		
Daang Maharlika (MN) - K1474 + 091 - K1477 + 665, K1478 + 355 - K1479 + 500 <i>(3.574 km)</i> <i>(1.145 km) = 4.719</i>			Daang Maharlika (MN) - K1477 + 405 - K1477 + 665, K1478 + 355 - K1478 + 615 <i>(0.26 km)</i> <i>(0.26) = 0.52</i>		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Off-Carriageway Improvement: Shoulder Paving / Construction: 26,594.40 sq.m.	₱ 3,010 / Sq.m.	₱ 80,060,260	CW1- Off-Carriageway Improvement: Shoulder Paving / Construction: 20,914.80 sq.m.	₱ 3,828 / Sq.m.	₱ 80,060,260
EAO	-	₱ 2,903,740	EAO	-	₱ 2,903,740
Total:		₱ 82,964,000	Total:		₱ 82,964,000
<b>Justification:</b> <i>Covered length is decreased by 89%.</i> Decrease in physical target, by 5,679.60 sq.m. (from 26,594.40 sq.m. to 20,914.80 sq.m.) and change of station limits is due to the following reasons:					
<ul style="list-style-type: none"><li>• Inclusion of installation of 899 ln.m. 1520mm dia RCPC line canal with manhole constituting 31.17% of the total project cost.</li><li>• Inclusion of 40 ln.m. x 3.0x3.0m, t=0.28m single barrel box culvert.</li><li>• Inclusion of necessary miscellaneous structures such as sub-center island, center island with street lights and soft scape, constituting 31.13% of the total project cost.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO I  
Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR  
Secretary

2.3 IMM/LCA/AVS/DSS

Department of Public Works and Highways  
Office of the Secretary



WIN0G02916