



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference Number: **XI-027**
Project ID: **P00354011MN**

August 07, 2019

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 01 August 2019 of **DPWH Region XI Director ALLAN S. BORRAMEO**, endorsing the request of **OIC - District Engineer MINDA R. ROSLINDA, Compostela Valley District Engineering Office**, for the approval of the Modification of the hereunder project covered by CY 2019 General Appropriation Act (GAA), to wit;

| As per GAA/Original | | | As Modified | | |
|--|-----------------------|------------|---|------------------------|----------------|
| Project Description | | | | | |
| UACS No. 300116202086000 Project ID : P00354011MN | | | | | |
| Local Program - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects | | | Local Program - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects | | |
| Concreting of Road Brgy Poblacion Laak -Brgy. Inakayan, Laak, Compostela Valley | | | Concreting of Road Brgy Poblacion Laak -Brgy. Inakayan, Laak, Compostela Valley | | |
| Type of Work/ Physical Target | Unit Cost | Allocation | Type of Work/ Physical Target | Unit Cost | Estimated Cost |
| CW1 – Construction of Concrete Road/ 3.560 lane-km | ₱ 8.258427 M/ lane-km | ₱ 29.40 M | CW1 – Construction of Concrete Road / 2.722 lane-km | ₱ 10.800882 M/ lane-km | ₱ 29.40 M |
| EAO | - | ₱ 600.0 T | EAO | - | ₱ 600.0 T |
| Total | | ₱ 30.0 M | Total | | ₱ 30.0 M |
| Justification: Decrease in physical target from 3.560 lane km to 2.722 lane km due to the following: | | | | | |
| <ul style="list-style-type: none">The road runs on a combination of flat to rolling terrain instead of the anticipated flat terrain for the entire section, Hence, the road design requires side cuts of up to 5m which entails higher volume of excavation materials resulting to increase in unit cost;The project also includes construction of concrete lined canal & other drainage structures and application of reflectorized thermoplastic pavement markings. | | | | | |

Based on our evaluation, the submitted request for modification of the said project is in order hence, it is respectfully recommended to the Secretary for his consideration and approval.

DIMAS S. SOGUILON, CESO I
Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN9G02738