



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
OFFICE OF THE SECRETARY  
Manila

June 22, 2020

MEMORANDUM

FOR : MARK A. VILLAR  
Secretary  
This Department

This refers to the memorandum dated May 26, 2020 of DPWH Region XI Director ALLAN S. BORROMEJO, endorsing the request of OIC-District Engineer DANIEL A. JARAVATA, Compostela Valley DEO, for the **modification** of the project under FY 2020 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116203245000 Project ID: P00443679MN					
Local Program – Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects			Local Program – Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects		
Opening/Rehabilitation Boringot, Pantukan, Compostela Valley			Opening/Rehabilitation Boringot, Pantukan, Compostela Valley		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Gravel Road/ 2.588 lane km	₱ 7,573,415.77/ Lane km	₱ 19,600,000	CW1- Construction of Gravel Road / 2.120 lane km	18.5 M / Km ₱ 9,245,283.02/ Lane km	₱ 19,600,000
EAO	-	₱ 400,000	EAO	-	₱ 400,000
Total:		₱ 20,000,000	Total:		₱ 20,000,000
<b>Justification:</b> Decrease in physical target from 2.588 lane km to 2.120 lane km was due to the following:					
<ul style="list-style-type: none"><li>Roads run on a combination of flat and rolling terrain (mostly flat) as per actual site condition instead of the anticipated flat terrain. However, the road design (width of 6m) requires massive excavation/side cuts of up to 27m which entails higher volume of excavation materials resulting to increase in unit cost; and</li><li>The earthworks involved are mostly surplus rock excavation (soft=9,327 cu.m. and hard=13,286 cu.m.) instead of the anticipated surplus common excavation which requires considerable cost.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUNILON, CESO I  
Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR  
Secretary

2.3 IMM/LCA/AVS/DSS

Department of Public Works and Highways  
Office of the Secretary



WIN0G03026