

**PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila**

June 25, 2020

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated May 21, 2020 of **DPWH Region XI Assistant Director ARTURO P. LONGYAPON**, for and in the absence of the Regional Director, endorsing the request of OIC-District Engineer **DANIEL A. JARAVATA**, Compostela Valley DEO, for the **modification** of the project under FY 2020 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116203249000 Project ID: P00443683MN					
Local Program – Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects			Local Program – Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects		
Construction of concrete road, Amorcruz, Laak, Compostela Valley			Construction of concrete road, Amorcruz, Laak, Compostela Valley		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road/ 1.414 lane km	P10,396,039.60/ Lane km	P 14,700,000	CW1- Construction of Concrete Road/ 0.801 lane km	P18,352,059.93/ Lane km 36 M / Km	P 14,700,000
EAO	-	P 300,000	EAO	-	P 300,000
Total:		P15,000,000	Total:		P15,000,000
Justification: 41% decrease in physical target					
• Decrease in physical target from 1.414 lane km to 0.801 lane km since the road traverses on a <u>rolling to mountainous terrain</u> instead of the anticipated rolling terrain which requires massive side cuts (rippable). In addition, the existing average carriageway width is only 4 meters which needs to be widened to 6.1 meters to conform with the DPWH Design Guidelines and Standards (Horizontal and Vertical Alignment and Road Width).					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended. *subject to reasonableness of unit cost of 36 M / km.*

DIMAS S. SOGUILON, CESO I
Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary
WINOG03048