

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference Number: XI-06
Project ID: P00443

June 22, 2020

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

This refers to the memorandum dated May 26, 2020 of DPWH Region XI Director ALLAN S. BORRAMEO, endorsing the request of OIC-District Engineer DANIEL A. JARAVATA, Compostela Valley DEO, for the **modification** of the project under FY 2020 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116203241000 Project ID: P00443675MN					
Local Program – Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects			Local Program – Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects		
Construction of concrete road, Concepcion Mawab, Compostela Valley			Construction of concrete road, Concepcion Mawab, Compostela Valley		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road/ 1.64 lane km	₱ 11,951,219.5/ Lane km	₱ 19,600,000	CW1- Construction of Concrete Road/ 1.89 lane km	₱ 10,370,370.4/ Lane km	₱ 19,600,000
EAO	-	₱ 400,000	EAO	₱ 20.6M/km	₱ 400,000
Total:		₱ 20,000,000	Total:		₱ 20,000,000
Justification: Increase in physical target from 1.64 lane km to 1.89 lane km was due to the following:					
<ul style="list-style-type: none">Road run on a flat terrain for the entire stretch as per actual site condition instead of the anticipated combination of flat and rolling terrains, hence, requires minimal corrections on vertical and horizontal alignments resulting to lesser earthworks and consequently, low unit cost; andExisting road also has an average width of 6m, hence, requires lesser side cuts. As such, project limit was extended to cover adjacent section which also needs concreting.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO I
Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.3 IMM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary



WIN0G03072