


Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila



07 MAY 2018

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH-IX favorably endorsing the request for the Project Modification of Zamboanga City District Engineering Office under the FY 2018 GAA in the prescribed form (2018, version 6), to wit:

| As per GAA/Original | | | As Modified | | |
|--|-------------------------|----------------|--|-------------------------|----------------|
| Project Description | | | | | |
| UACS No.: 300117201985000 Project ID: P00250085MN | | | | | |
| Local Program: | | | Local Program: | | |
| Local Roads and Bridges – Local Roads – Local Infrastructure Program | | | Local Roads and Bridges – Local Roads – Local Infrastructure Program | | |
| Concreting of Road, Quiniput, Zamboanga City | | | Concreting of Road, Quiniput, Zamboanga City | | |
| Physical Target | Unit Cost | Allocation | Physical Target | Unit Cost | Estimated Cost |
| CW-1: Construction of Concrete Road 0.40 Lane Km | ₱ 4,950,000.00 /Lane Km | ₱ 1,980,000.00 | CW-1: Construction of Concrete Road 0.22 Lane Km | ₱ 9,000,000.00 /Lane Km | ₱ 1,980,000.00 |
| EAO | - | ₱ 20,000.00 | EAO | - | ₱ 20,000.00 |
| TOTAL | | ₱ 2,000,000.00 | TOTAL | | ₱ 2,000,000.00 |
| Justification: Decrease in physical target by 0.18 ln.km. from 0.40 ln.km. to 0.22 ln.km. due to the following: <ul style="list-style-type: none">Excavation (Unsuitable Materials) with a total volume of 808.99 cu.m. equivalent to 16.24% of the project cost (as reflected in the POW & Plan).Construction of Slope Protection (Riprap & Stone Masonry) to stabilize base foundation and to protect/prevent roadway erosion/slip. | | | | | |

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL S. YABUT

Senior Undersecretary

Undersecretary for Mindanao Regional Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR

Secretary

2.1 NDJC/ACF/RCY

Department of Public Works and Highways
Office of the Secretary



WIN8C02873