

Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

07 MAY 2018


**MEMORANDUM**

**FOR : MARK A. VILLAR**  
Secretary  
This Department


Respectfully submitted is the Memorandum of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH-IX favorably endorsing the request for the Project Modification of Zamboanga City District Engineering Office under the FY 2018 GAA in the prescribed form (2018, version 6), to wit:

As per GAA/Original			As Modified		
Project Description					
<b>UACS No.: 300117201991000</b> <b>Project ID: P00251835MN</b>					
<del>Local Program:</del>			<del>Local Program:</del>		
<del>Local Roads and Bridges- Local Roads- Local Infrastructure Program</del>			<del>Local Roads and Bridges- Local Roads - Local Infrastructure Program</del>		
<del>Road Concreting, Brgy. Recodo, Zamboanga City</del>			<del>Road Concreting, Brgy. Recodo, Zamboanga City</del>		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1: Construction of Concrete Road  0.500 Lane Km	₱ 5,940,000.00 /Lane Km	₱ 2,970,000.00	CW-1: Construction of Concrete Road  <b>0.41 Lane Km</b>	₱ 7,243,902.44 /Lane Km	₱ 2,970,000.00
EAO	-	₱ 30,000.00	EAO	-	₱ 30,000.00
TOTAL		₱ 3,000,000.00	TOTAL		₱ 3,000,000.00
<b>Justification:</b> Decrease in Physical Target by 0.09 Lane km from 0.50 lane km to 0.41 lane km <u>due to the inclusion of retaining wall (Grouted Riprap)</u> which serves as protection to the road since the road traverses on a marsh land.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended. ;

  
**RAFAEL B. YABUT**  
Senior Undersecretary  
Undersecretary for Mindanao Regional Operations

**APPROVED/DISAPPROVED:**

  
**MARK A. VILLAR**  
Secretary

2.1 NDJC/ACF/RCY

Department of Public Works and Highways  
Office of the Secretary



WIN8C02943