



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

03 MAY 2018

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH-IX favorably endorsing the request for the Project Modification of Zamboanga City District Engineering Office under the FY 2018 GAA in the prescribed form (2018, version 6), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No.: 300117201974000 Project ID: P00250063MN					
Local Program:			Local Program:		
Local Roads and Bridges – Local Roads – Local Infrastructure Program			Local Roads and Bridges – Local Roads – Local Infrastructure Program		
Concreting of Road, Brgy. Zambowood, Zamboanga City			Concreting of Road, Brgy. Zambowood, Zamboanga City		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1: Construction of Concrete Road 0.30 Lane Km	₱ 4,950,000.00 /Lane Km	₱ 1,485,000.00	CW-1: Construction of Concrete Road 0.12 Lane Km	₱ 12,375,000.00 /Lane Km	₱ 1,485,000.00
EAO	-	₱ 15,000.00	EAO	-	₱ 15,000.00
TOTAL		₱ 1,500,000.00	TOTAL		₱ 1,500,000.00
Justification: Decrease in physical target by 0.18 ln.km. from 0.30 ln.km. to 0.12 ln.km. due to the following:					
<ul style="list-style-type: none">Widening of the carriageway from the original 4.00 meters to 5.00 meters to provide sidewalk at both sides.Massive embankment along the 50 ln.m. stretch of the project entailing a total volume of 228.26 cu.m. (reflected in the POW and Plan), equivalent to 18.32% of the project cost.Provision of Stone Masonry which serve as retaining wall for the embankment.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL CAYABUT
Senior Undersecretary
Undersecretary for Mindanao Regional Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.1 NDJC/ACF/RCY

Department of Public Works and Highways
Office of the Secretary



WIN8C02664