



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Bonifacio Drive, Port Area, Manila

March 20, 2020

**MEMORANDUM**

**FOR : Secretary MARK A. VILLAR**  
This Department

**SUBJECT : Request for Modification of CY 2020 Infrastructure Program  
based on General Appropriations Act (GAA)**

Respectfully forwarded is the 02 June 2020 Memorandum of Regional Director CAYAMOMBAO D. DIA, DPWH Region IX, submitting the request for modification of the project funded under FY 2020 General Appropriations Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300111200100000 P00442712MN					
Local Program – Local - National Roads and Bridges - National Bridges - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Construction of Missing Links - Tonggusong - Tubig Indangan National Road			Local Program – Local - National Roads and Bridges - National Bridges - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Construction of Missing Links - Tonggusong - Tubig Indangan National Road		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Allocation
CW-1- Road Upgrading Gravel to Paved <b>5.02</b> lane km	₱ 10,572,709.16 /lane km	₱ 53,075,000.00	CW-1- Road Upgrading Gravel to Paved <b>1.685</b> lane km	₱ 15,280,999.47 /lane km	₱ 25,748,484.10
			ROW <b>1,167.73</b> /sq.m	₱ 300.00/sq.m	₱ 350,318.96
			EAO		₱ 901,196.94
EAO		₱ 1,925,000.00	Excess		₱ 28,000,000.00
	<b>Total:</b>	<b>₱ 55,000,000.00</b>		<b>Total:</b>	<b>₱ 55,000,000.00</b>
<b>Justification:</b>					
<ul style="list-style-type: none"><li>Minimal cost of Earthworks which constitutes 2.15% (₱552,564.18) of the total project cost, thus, contributed to the decrease in cost per kilometer of the road project.</li><li>Inclusion of Right of Way Acquisition to compensate property owners of such</li></ul>					

structures/improvements, fruit bearing trees, coconut trees and crops affected within the width and station limit of the project for smooth implementation.

- This project is in an Island where materials cost is extremely high due to triple handling cost. Aggregate subbase and surface courses are being taken from Cotabato City since the source at Municipality of Simunul, Tawi-Tawi province is limited.

Based on our evaluation, the submitted request for project modification is in order, hence approval hereof is recommended.

*subject to return as soon as possible to C.O*

  
**EMIL K. SADAIN, CESO I**

Undersecretary for UPMO Operations  
and Technical Services

**APPROVED/DISAPPROVED:**

  
**MARK A. VILLAR**  
Secretary

Department of Public Works and Highways  
Office of the Secretary



WIN0B00939