



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

MAR 26 2018

**MEMORANDUM**

**FOR : MARK A. VILLAR**  
Secretary


Respectfully submitted is the Memorandum dated 29 January 2018 of **Regional Director Jorge U. Sebastian, Jr.** of DPWH-IX, favorably endorsing the request for Project Modification of Zamboanga del Norte 3<sup>rd</sup> District Engineering Office under the FY 2018 GAA in the prescribed form (2018, version 3), to wit:

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 300116201154000</b> <b>Project ID: P00240363MN</b>  Local Program Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects Local Roads and Bridges Local Roads  Concrete Paving of Road from Brgy. Venus to Brgy. Tinindogan, Sergio Osmeña, Zamboanga del Norte			 Local Program Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects Local Roads and Bridges Local Roads  Concrete Paving of Road from Brgy. Venus to Brgy. Tinindogan, Sergio Osmeña, Zamboanga del Norte		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW-1 – Const. of concrete road: <b>3.000</b> lane km	9,800,000 /lane km.	29,400,000	CW-1 – Const. of concrete road: <b>2.594</b> lane km	11,333,847.34 /lane km	29,400,000
EAO		600,000	EAO		600,000
<b>Total:</b>		<b>30,000,000</b>	<b>Total:</b>		<b>30,000,000</b>
<b>Justification:</b> <ul style="list-style-type: none"><li>The <u>physical target decreased from 3 lane km. to 2.594 lane km. due to the increased prices of construction materials because the project site is almost 36 kilometers away from the District Office.</u></li><li>The inclusion of all design features to conform with D.O. 11 series of 2015.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order, hence, approval hereof is recommended.

  
**RAFAEL C. YABUT**  
Senior Undersecretary  
Undersecretary for Mindanao Regional Operations

**APPROVED/DISAPPROVED:**

  
**MARK A. VILLAR**  
Secretary

Department of Public Works and Highways  
Office of the Secretary



WIN8C02268

2.1 NDJC/ACF/RCY