



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

03 MAY 2018

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH-IX favorably endorsing the request for the Project Modification of Zamboanga City District Engineering Office under the FY 2018 GAA in the prescribed form (2018, version 6), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No.: 310305100429000 Project ID: P00201115MN					
OO-1 : Ensure Safe and Reliable National Road System - Bridge			OO-1 : Ensure Safe and Reliable National Road System - Bridge		
Widening of Permanent Bridges			Widening of Permanent Bridges		
San Ignacio Br. (B00555MN) along Governor Camins Rd			San Ignacio Br. (B00555MN) along Governor Camins Rd		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1: Widening of Bridge 176.108 sq.m.	₱ 100,165.81 /sq.m.	₱ 17,640,000	CW-1: Widening of Bridge 151.11 sq.m.	₱ 110,118.46 /sq.m.	₱ 16,640,000
			ROW \ 900.00 sq.m.	₱ 1,111.11 /sq.m.	₱ 1,000,000
EAO	-	₱ 360,000	EAO	-	₱ 360,000
TOTAL		₱ 18,000,000	TOTAL		₱ 18,000,000
Justification:					
<ul style="list-style-type: none">Decrease in physical target by 24.998 sq.m. from 176.108 sq.m. to 151.11 sq.m. <u>which is the reduction of the bridge length</u> so as not to disturb or affect the existing abutment's footing foundation of the existing bridge adjacent and parallel to the proposed bridge project.The project location is in the vicinity of an airport. Hence, the <u>use of bored pile as foundation instead of driven piles to avoid vibration in the surrounding area.</u>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL C. YABUT
Senior Undersecretary
Undersecretary for Mindanao Regional Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN8C02785

2.1 NDJC/ACF/RCY