



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

03 MAY 2018

**MEMORANDUM**

**FOR : MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is the Memorandum of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH-IX favorably endorsing the request for the Project Modification of Zamboanga City District Engineering Office under the FY 2018 GAA in the prescribed form (2018, version 6), to wit:

As per GAA/Original			As Modified		
Project Description					
<b>UACS No.: 300117201963000</b> <b>Project ID: P00251829MN</b>					
<del>Local Program:</del>			<del>Local Program:</del>		
<del>Local Roads and Bridges- Local Roads- Local Infrastructure Program</del>			<del>Local Roads and Bridges- Local Roads - Local Infrastructure Program</del>		
<del>Concreting of Road Leading to San Roque National High School(Including Drainage Facilities), San Roque, Zamboanga City</del>			<del>Concreting of Road Leading to San Roque National High School(Including Drainage Facilities), San Roque, Zamboanga City</del>		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1: Construction of Concrete Road  3.00 Lane Km	₱ 4,950,000.00 /Lane Km	₱ 14,850,000.00	CW-1: Construction of Concrete Road  1.28 Lane Km	₱ 11,601,562.50 /Lane Km	₱ 14,850,000.00
EAO	-	₱ 150,000.00	EAO	-	₱ 150,000.00
TOTAL		₱ 15,000,000.00	TOTAL		₱ 15,000,000.00
<b>Justification:</b> Decrease in physical target by 1.72 lane km from 3.00 lane km to 1.28 lane km due to the following:					
<ul style="list-style-type: none"><li>Massive excavation of unsuitable materials along the 638.11 In.m. stretch of the project entailing a total volume of 19,459.71 cu.m. (reflected in the POW and Plan), equivalent to 24.399% of the project cost.</li><li>The designed width of the road is 6.10m instead of the programmed 4.00m. width to provide safety.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

**RAFAEL C. YABUT**  
Senior Undersecretary  
Undersecretary for Mindanao Regional Operations

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

2.1 NDJC/ACF/RCY

Department of Public Works and Highways  
Office of the Secretary



WIN8C02760