



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

May 15, 2017

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 12 May 2017 of **DPWH CAR Director NERIE D. BUENO**, endorsing the request of District Engineer, **DOMINGO A. ENCISO** Upper Kalinga District Engineering Office, for the **modification** of the hereunder stated project:

Location	Project Description		Physical Target / Cost	
	<i>as per GAA</i>	<i>as modified</i>	<i>per GAA/Original</i>	<i>as modified</i>
Balbalasang, Balbalan, Kalinga	UACS: 292003020402316 MFO-2 Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Ibong Flood Control along Saltan River, Kalinga	MFO-2 Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Ibong Flood Control along Saltan River, Kalinga	600 Lm ✓	275 Lm ✓
			Unit Cost: P16,666.67/Lm	Unit Cost: P36,363.64/Lm
			Allocation: Php 10M	Estimated Cost: Php 10M
	Justification: The original physical target of 600 l.m is reduced to 275 l.m (54.17% decreased) due to the change in the design of structure to be constructed, from an original design concept of 3.0 meters height grouted riprap to 5.0 meters height grouted riprap with reinforced concrete armor with a thickness of 0.15m to hold and withstand impact of flood and the increased in water level during typhoon. The change in the design is necessary to attain a more stable structure to serve the purpose. This decrease in the physical target resulted to an increase in the unit cost from P16,666.67/l.m to P36,363.64/l.m (118.18%).			

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.


ROMEO S. MOMO
Undersecretary for Luzon Operations

APPROVED / DISAPPROVED:


MARK A. VILLAR
Secretary
Senior Undersecretary
Officer-in-Charge

Department of Public Works and Highways
Office of the Secretary



WIN7F04644

NOTE: Copies of the approved project modification requests are forwarded to the Office of Undersecretary Maria Catalina E. Cabral, PhD, CESO I.