



21 MAR 2018

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila


MEMORANDUM

FOR : MARK A. VILLAR
Secretary


Respectfully submitted is the Memorandum dated 29 January 2018 of **Regional Director Jorge U. Sebastian, Jr.** of DPWH-IX, favorably endorsing the request for Project Modification of Zamboanga del Norte 3rd District Engineering Office under the FY 2018 GAA in the prescribed form (2018, version 3), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116201155000 Project ID: P00240244MN Local Program Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects Local Roads and Bridges Local Roads Construction of Dapitan - Ma. Cristina - Sibutad Road, Zamboanga del Norte			Local Program Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects Local Roads and Bridges Local Roads Construction of Dapitan - Ma. Cristina - Sibutad Road, Zamboanga del Norte		
Physical Target	Unit Cost (Php)	Allocation (Php)	Physical Target	Unit Cost (Php)	Estimated Cost (Php)
CW-1 – Construction of concrete road: 4.400 lane km	11,136,363.64 /lane km.	49,000,000	CW-1 – Construction of concrete road: 3.540 lane km	13,841,807.91 /lane km.	49,000,000
EAO		1,000,000	EAO		1,000,000
Total:		50,000,000	Total:		50,000,000
Justification <ul style="list-style-type: none">The physical target has decreased from 4.400 lane km. to 3.540 lane km. because of the <u>increased prices of construction materials, due to additional haulage cost</u> which is about 34 kilometers from the District Office to the project site.Inclusion of all design features to conform with D.O. 11 series of 2015.					

Based on our evaluation, the submitted request for modification of the said project is in order, hence, approval hereof is recommended.


RAFAEL C. YABUT
Senior Undersecretary
Undersecretary for Mindanao Regional Operations

APPROVED/DISAPPROVED:


MARK A. VILLAR
Secretary

2.1 NDJC/ACF/RCY

Department of Public Works and Highways
Office of the Secretary

