

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS OFFICE OF THE SECRETARY Manila

MEMORANDUM

2018

MAY

FOR

09

123 + 128 K0072

: MARK A. VILLAR

Secretary This Department

Respectfully submitted is the Memorandum dated April 10, 2018 of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH - Region IX, requesting for approval the Modification of Project to be implemented by the said region under FY2018 GAA, to wit:

As per GAA/Original			As Modified		
		Project De	escription		
UACS No. 300204100002000 Project ID: P00230001MN Convergence and Special Support Program -			Convergence and Special Support Program -		
Construction/Impleading to Trade	provement of Ac s, Industries and	cess Roads I Economic Zones	Construction/Improvement of Access Roads Teading to Trades, Industries and Economic Zones		
Access Road at Sitio Anuling, Pamucutan to Sta. Rita in support of High Value Crops (Abaca, Cacao, Rubber and Coffee), Upper La Paz, Zamboanga City			Access Road at Sitio Anuling, Pamucutan to Sta. Rita in support of High Value Crops (Abaca, Cacao, Rubber and Coffee), Upper La Paz, Zamboanga City		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1 – Const. of Concrete Road: 8.00 lane km	₱ 15,078,125 /lane km	₱ 120,625,000	CW-1 - Const. of Concrete Road: 2.56 lane km	₽ 47,119,140.63 /lane km	₱ 120,625,000
EAO	-	₱ 4,375,000	EAO	-	₱ 4,375,000.00
Total		₱ 125,000,000	Total		₱ 125,000,000

Justification:

 <u>Decrease in physical target by</u> 5.55 lane km from (8.00 lane km to 2.56 lane km) <u>due to huge</u> volume of Surplus Common Excavation which constitutes 57.10% of the total project cost. The project <u>alignment runs on a mountainous terrain</u> which <u>needs massive excavation</u> to conform to the DPWH Design Guidelines and Criteria.

 The existing alignment is an existing barangay road which is considered as trail wherein the hørizontal alignment has also to follow DPWH Design Guidelines and Criteria.

Inclusion of Drainage and Slope Protection structures to prolong the economic life of the road.

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEDCYABUT

RAFAELCY YABUT Senior Undersecretary Undersecretary for Mindanao Regional Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR Secretary

2.1 NDJC/ACF/RCY

DIMAS S. SOGUILON Undersecretary Officer-In-Charge

