

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated May 12, 2021 of **DPWH Region XIII Director POL M. DELOS SANTOS**, endorsing the request of **District Engineer MARCELINO M. OPERARIO**, Surigao del Norte 2nd DEO, for the **modification** of the project under FY 2021 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310108100756000 Project ID: P00502026MN 001: Ensure Safe and Reliable National Road System - Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Secondary Roads Surigao-Davao Coastal Rd - K1180 + 150 - K1180 + 400			001: Ensure Safe and Reliable National Road System - Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Secondary Roads Surigao-Davao Coastal Rd - K1180 + 150 - K1180 + 180, K1180+226.225 – K1180+400, K1182+150 – K1182+290, K1196+180 – K1196+334.06, K1196+540 – K1196+660		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Road Slope Protection Structure: 3,125 sq. m	₱ 15,680.00/ sq. m	₱ 49,000,000.00	CW1- Construction of Road Slope Protection Structure: 4,010.83 sq. m	₱ 12,216.92/ sq. m	₱ 49,000,000.00
EAO	-	₱ 1,000,000.00	EAO	-	₱ 1,000,000.00
Total: ₱ 50,000,000.00			Total: ₱ 50,000,000.00		
Justification: Retaining wall					
<ul style="list-style-type: none">Revised Station Limits in order to specify the appropriate road sections that needs to be constructed with Road Slope Protection Structure based on the given allocation. It resulted to an increase in physical target by 885.83 sq. m, from 3,125 sq. to 4,010.83 sq. m.The increase in physical target is also due to the revision of detailed scope of work, from Rockfall Netting to Construction of Retaining Wall, which is the most suitable type of road slope protection structure in the area.The increase of the physical target and revision of the detailed scope of work is based on the approved plans and Program of Works (POW).					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

EUGENIO R. PIPO, JR.

Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN1E02505