



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MAR 15 2018


MEMORANDUM

FOR : MARK A. VILLAR
Secretary


Respectfully submitted is the Memorandum dated 29 January 2018 of **Regional Director Jorge U. Sebastian, Jr.** of DPWH-IX, favorably endorsing the request for Project Modification of Zamboanga del Norte 3rd District Engineering Office under the FY 2018 GAA in the prescribed form (2018, version 3), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300204100013000 Project ID: P00230006MN Convergence and Special Support Program Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones - Biayon - Wilben - San Jose Road, in Support of Biayon Corn and Coconut Production, Sergio Osmeña, Zamboanga del Norte			Convergence and Special Support Program Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones - Biayon - Wilben - San Jose Road, in Support of Biayon Corn and Coconut Production, Sergio Osmeña, Zamboanga del Norte		
Physical Target	Unit Cost (Php)	Allocation (Php)	Physical Target	Unit Cost (Php)	Estimated Cost (Php)
CW-1 – Construction of concrete road: 6.000 lane km	12,062,500 /lane km.	72,375,000	CW-1 – Construction of concrete road: 5.292 lane km	13,676,303.85 /lane km	72,375,000
EAO		2,625,000	EAO		2,625,000
Total:		75,000,000	Total:		75,000,000
Justification: <ul style="list-style-type: none">The physical target has decreased from 6 lane km. to 5.292 lane km. due to costing on massive Earthworks (26.51%) of the total project cost because the project site is of hilly and mountainous terrain.The inclusion of all design features to conform with D.O. 68 series of 2017 and the noted high prices of construction materials due to <u>additional haulage cost</u> from the District Office to the project site which is about 50 kilometers.					

Based on our evaluation, the submitted request for modification of the said project is in order, hence, approval hereof is recommended.


RAFAEL C. YABUT
Senior Undersecretary
Undersecretary for Mindanao Regional Operations

APPROVED/DISAPPROVED:


MARK A. VILLAR
Secretary

2.1 NDJC/ACF/RCY

Department of Public Works and Highways
Office of the Secretary



WIN8C02138