

March 29, 2017

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This has reference to the memorandum dated March 22, 2017 from **OIC-Asst. Regional Director Alberto N. Gahid, DPWH-CAR**, forwarding the request of **District Engineer Domingo A. Enciso**, Upper Kalinga DEO, for modification of the project listed below:

LOCA TION	Project Description		Physical Target/ Cost	
	UACS No.: 165003014500167		Original	New
Pasil and Balbala, Kalinga	As per GAA	As modified		
	MFO 1 – National Road Network Services –Asset Preservation of National Roads – Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide – Secondary – Construction of Road Slope Protection Structure-Kalinga-Abra Road K0467+587, K0478+800 – K0478+828 , K0480+1500 – K0480+1515 (S00561LZ) [Const. of Road Slope Protection Structure] [Rehab/Major Repair of Road Slope Protection Structure]	MFO 1 – National Road Network Services –Asset Preservation of National Roads – Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide – Secondary – Construction of Road Slope Protection Structure-Kalinga-Abra Road K0467+550 – K0467+587, K0480+1500 – K0480+1515 (S00561LZ) [Const. of Road Slope Protection Structure]	129.50 m ² (construction) 259.00 m ² (reconstruction)	269.09 m ² (construction)
			Unit Cost ('000): P8,892.03/m ²	Unit Cost ('000): P12,854.44/m ²
			Alloc.('000): P3,459.00	Est. Cost ('000): P3,459.00
	Reason/s for Modification: Modification was sought due to decrease in physical target brought by the deletion of stations K0478+800 – K0478+828 which was funded in the FY2016 Calamity Fund . Also, there was an increase in unit cost due to change of design structure from grouted riprap slope protections to Reinforced Concrete Retaining Walls & H-Beam walls to suit actual field condition of the remaining stations.			

Based on our evaluation on the submitted documents, the request for modification on the above-listed project was found in order, thus, approval is hereby recommended to the Honorable Secretary.

ROMEO S. MONO, CESO I

Undersecretary for Luzon Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR

Secretary

Department of Public Works and Highways
Office of the Secretary



WIN7E01203