



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MAR 15 2018

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum dated January 29, 2018 of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH - Region IX, requesting for approval the Modification of Project to be implemented by the said region under FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310204100129000 Project ID: P00200298MN OO1: Ensure Safe and Reliable National Road System - Network Development Construction of Bypass and Diversion Roads Ipil Circumferential Road: Veterans – Tiayon – Don Andres Section (Phase IV), Zamboanga Sibugay			OO1: Ensure Safe and Reliable National Road System - Network Development Construction of Bypass and Diversion Roads Ipil Circumferential Road: Veterans – Tiayon – Don Andres Section (Phase IV), Zamboanga Sibugay		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1 - Construction of Concrete Road: <u>13.52</u> lane km	₱ 10,706.360.95 /lane km	₱ 144,750,000	CW-1 - Construction of Concrete Road: <u>5.13</u> lane km	₱ 27,241,715.38 /lane km	₱ 139,750,000
			CW-2 ROW <u>16,666.67</u> sq.m	₱ 300/sq.m	₱ 5,000,000.00
EAO	-	₱ 5,250,000	EAO	-	₱ 5,250,000.00
Total		₱ 150,000,000	Total		₱ 150,000,000
Justification: The project alignment requires massive roadway excavation of unsuitable materials because it will traverse through the ricefield and fishpond resulting in the reduction of physical target from 13.52 lane km to 5.13 lane km since the cost of earthworks constitutes 40.21% of the total project cost. Provision of Right Of Way Acquisition for smooth implementation of the project since same was not considered in the GAA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.


RAFAEL C. YABUT
Senior Undersecretary
Undersecretary for Mindanao Regional Operations

APPROVED/DISAPPROVED:


MARK A. VILLAR
Secretary

2.1 NDJC/ACF/RCY

Department of Public Works and Highways
Office of the Secretary

