



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

03 MAY 2018

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum dated 29 January 2018 of **Regional Director Jorge U. Sebastian, Jr., CESO III** of DPWH-IX, favorably endorsing the Project Modification of Zamboanga del Sur 1st District Engineering Office under FY 2018 GAA in the prescribed form (2018, version 6), to wit:

Form (2018, version 6), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310204100219000 Project ID: P00201349MN OO1: Ensure Safe and Reliable National Road System--Network Development--Construction of By-pass and Diversion Roads -- NRJ Poblacion Tambulig-Tungawan-Pasingkalan Road			OO1: Ensure Safe and Reliable National Road System--Network Development--Construction of By-pass and Diversion Roads -- NRJ Poblacion Tambulig-Tungawan-Pasingkalan Road		
Physical Target	Unit Cost(Php)	Allocation (Php)	Physical Target	Unit Cost(Php)	Estimated Cost(Php)
CW-1 -- Construction of Concrete Road <u>3.38</u> lane km	14,480,710.1 /lane-km	48.944800 M	CW-1 -- Construction of Concrete Road Road <u>2.82</u> lane km	17,356,310.00 /lane-km	48.944800 M
EAO	-	1.7752 M	EAO	-	1.7752 M
Total		50.720 M	Total		50.720 M

Justification:

The physical target is shortened by 0.56 lane km (from 3.38 lane km to 2.82 lane km) due to low land and rice field area along the project limits which entails huge quantity of embankment materials (Selected borrow) and slope protection structure (grouted riprap) which constitutes 31.30% and 17.61% of the total project cost, respectively.

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL C. YABUT

Senior Undersecretary

Undersecretary for Mindanao Regional Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR

Secretary

2.1 NDJC/ACF/RCY

Department of Public Works and Highways
Office of the Secretary



WIN8C02708

75