



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
OFFICE OF THE SECRETARY  
Manila

07 MAY 2018

MEMORANDUM

FOR : **MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is the Memorandum of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH-IX favorably endorsing the request for the Project Modification of Zamboanga City District Engineering Office under the FY 2018 GAA in the prescribed form (2018, version 6), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No.: 300117201979000 Project ID: P00250080MN					
Local Program:			Local Program:		
Local Roads and Bridges – Local Roads – Local Infrastructure Program			Local Roads and Bridges – Local Roads – Local Infrastructure Program		
Concreting of Road, Lumayang, Zamboanga City			Concreting of Road, Lumayang, Zamboanga City		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1: Construction of Concrete Road 0.30 Lane Km	₱ 4,950,000.00 /Lane Km	₱ 1,485,000.00	CW-1: Construction of Concrete Road 0.19 Lane Km	₱ 7,815,789.47 /Lane Km	₱ 1,485,000.00
EAO	-	₱ 15,000.00	EAO	-	₱ 15,000.00
TOTAL		₱ 1,500,000.00	TOTAL		₱ 1,500,000.00
<b>Justification:</b> Decrease in physical target by 0.11 lane km from 0.30 lane km to 0.19 lane km due to the following:					
<ul style="list-style-type: none"><li>Massive excavation of unsuitable materials and embankment along the 95 In.m. stretch of the project (reflected in the POW and Plan), equivalent to 29.37% of the project cost.</li><li>The Unit cost of ₱4,950.00/ lane km. is low based on the prevailing market price.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

**RAFAEL C. YABUT**  
Senior Undersecretary  
Undersecretary for Mindanao Regional Operations

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

2.1 NDJC/ACF/RCY

Department of Public Works and Highways  
Office of the Secretary

