

April 15, 2021

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the Memorandum dated 30 March 2021 of **DPWH Region XIII Regional Director POL M. DELOS SANTOS, CESO IV**, relative to the Memorandum dated 18 February 2021 of District Engineer Ruel B. Bantugan, Dinagat Islands District Engineering Office requesting for the **modification** of the project under FY 2021 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310208100385000 Project ID: P00501576MN					
OO1: Ensure Safe and Reliable National Road System – Network Development – Off-Carriageway Improvement – Secondary Roads			OO1: Ensure Safe and Reliable National Road System – Network Development – Off-Carriageway Improvement – Secondary Roads		
Dinagat – Loreto Rd – K0012 + 000 – K0012 + 438, K0012 + 454 – K0012 + 806, K0012 + 816 - K0013 + 263			Dinagat – Loreto Rd – K0012 + 460 – K0012 + 762, K0012 + 820 – K0013 + 263, K0012 + 812 – K0013 + 213, K0013 + 426 – K0014 + 118		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Off-Carriageway Improvement: Shoulder Paving / Construction 2,888 sq.m.	₱ 2,758.46 /sq.m.	₱ 7,966,420.00	CW1- Off-Carriageway Improvement: Shoulder Paving / Construction 4,832 sq.m.	₱ 1,648.68 /sq.m.	₱ 7,966,420.00
EAO	-	₱ 162,580.00	EAO	-	₱ 162,580.00
Total:		₱8,129,000.00	Total:		₱8,129,000.00
Justification:					
<ul style="list-style-type: none">Based on the result of the validation conducted, shoulders of the original station limits are paved already by the Regional Office.Revision of station limits is vital to coincide with the actual station of the unpaved shoulder. Physical target increased since paving of shoulder is for both sides. Drainage is no longer included since it is already improved.The increase in the physical target/decrease in unit cost is due to the non-inclusion of drainage, and decrease sections requiring guard rails.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

EUGENIO R. PIPO, JR.

Undersecretary for Regional Operations in Mindanao

APPROVED/DISAPPROVED:

MARK A. VILLAR

Secretary

2.3 ECL/LCA/AVS/ERP

Department of Public Works and Highways
Office of the Secretary



WIN1G02940