



09 MAY 2018

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
OFFICE OF THE SECRETARY  
Manila

MEMORANDUM

FOR : **MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is the Memorandum dated April 19, 2018 of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH - Region IX, requesting for approval the Modification of Project to be implemented by the said region under FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 320101100237000</b> <b>Project ID: P00221448MN</b> OO2: Protect Lives and Properties Against Major Floods - Flood Management Construction/Maintenance of Flood Mitigation Structures and Drainage Systems  Extension of Flood Control Structure along Siocon River (Upstream), Siocon, Zamboanga del Norte			OO2: Protect Lives and Properties Against Major Floods - Flood Management Construction/Maintenance of Flood Mitigation Structures and Drainage Systems  Extension of Flood Control Structure along Siocon River (Upstream), Siocon, Zamboanga del Norte		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1 - Construction of Flood Mitigation Structure: 963.00 lm	₱ 105,218.07 /lm	₱ 101,325,000	CW-1 - Construction of Flood Mitigation Structure: 443.50 lm	₱ 228,259.62 /lm	₱ 101,233,141.12
			ROW 306.20 sq.m	₱ 300/sq.m	₱ 91,858.88
EAO	-	₱ 3,675,000	EAO	-	₱ 3,675,000
Total		₱ 105,000,000	Total		₱ 105,000,000

**Justification:**

The decrease in physical target were due to the following:

- Physical target was decreased by 519.50 ln.m (from 963.00 ln.m to 443.50 ln.m) based on the approved program of work in accordance with the design parameter for flood control. The scope of work includes the furnishing and driving of structural steel sheet pile of 8 meters and has a design of rubble concrete revetment with 0.30m thick and with a width of 4 meters reinforced concrete slope on hand-laid rock embankment which constituted 50.44% of the total project cost and also to protect the Brgy. Poblacion where dense population and establishment are located.
- Inclusion of Right Of Way Acquisition for smooth implementation of the project.

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

**RAFAEL C. YABUT**

Senior Undersecretary

Undersecretary for Mindanao Regional Operations

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**

Secretary

**DIMAS S. SOGUILON**

Undersecretary

Officer-in-Charge

2.1 NDJC/ACF/RCY

Department of Public Works and Highways  
Office of the Secretary



WIN8C02966