



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

03 MAY 2018

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH-IX favorably endorsing the request for the Project Modification of Zamboanga City District Engineering Office under the FY 2018 GAA in the prescribed form (2018, version 6), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No.: 300117201977000 Project ID: P00250078MN					
Local Program:			Local Program:		
Local Roads and Bridges – Local Roads – Local Infrastructure Program			Local Roads and Bridges – Local Roads – Local Infrastructure Program		
Concreting of Road, Culianan, Zamboanga City			Concreting of Road, Culianan, Zamboanga City		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1: Construction of Concrete Road 0.40 Lane Km	₱ 4,950,000.00 /Lane Km	₱ 1,980,000.00	CW-1: Construction of Concrete Road 0.26 Lane Km	₱ 7,615,384.62 /Lane Km	₱ 1,980,000.00
EAO	-	₱ 20,000.00	EAO	-	₱ 20,000.00
TOTAL		₱ 2,000,000.00	TOTAL		₱ 2,000,000.00
Justification:					
<ul style="list-style-type: none">Decrease in physical target by 0.14 lane km from 0.40 lane km to 0.26 lane km due to massive excavation of unsuitable materials along the 130 In.m. stretch of the project entailing a total volume of 868.23 cu.m. (reflected in the POW and Plan), equivalent to 18.92% of the project cost.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL YABUT
Senior Undersecretary
Undersecretary for Mindanao Regional Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.1 NDJC/ACF/RCY

Department of Public Works and Highways
Office of the Secretary



WIN8C02786