



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

15 June 2017

MEMORANDUM

FOR : SECRETARY MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum of even date of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH-IX, requesting for approval of the Modification of Project to be implemented by the said region under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
MFO 1 – National Road Network Services : Road Upgrading (unpaved to paved) based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) - Tertiary Road Upgrading Gravel to Paved – Zamboanga del Sur Coastal Rd – (S01326MN) Chainage 0 – Chainage 1968, Chainage 4247 – Chainage 4739, Chainage 5739 – Chainage 6519 Allocation - Php 100.00 Million Physical Target - 6.48 lane km Unit Cost - Php 15,432,098.77/lane km.	MFO 1 – National Road Network Services : Road Upgrading (unpaved to paved) based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) - Tertiary Road Upgrading (Gravel to Paved) of Zamboanga del Sur Coastal Road, Zamboanga del Sur 2nd DEO Chainage 0000.00 – Chainage 3107.63 Exception: Chainage 0915.00 – Chainage 1220.00 Allocation: Php 100,000,000.00 (Total) Php 95,152,129.57 (Road Concreting) Php 4,847,870.43 (ROW Acquisition) Physical Target : 5.61 lane km (Road Concreting) 16,159.567 square meters (ROW Acquisition) Unit Cost: Php 16,961,163.92 /lane km (Road Concreting) Php 300.00/sq.m. (ROW Acquisition)

JUSTIFICATION:

The physical target was slightly decreased due to cost of EARTHWORKS of this project which constituted to 21.75 % of the total project cost where terrain reaches up to 49.73% that requires MASSIVE EXCAVATION to attain the designed horizontal and vertical alignments to conform with the DPWH Design Guidelines and Criteria. Thus, the inclusion of this item is necessary in order to produce a safe and comfortable road to the riding public.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP202, Program of Work, Location Map, Certificate of Availability of Funds (CAF) and Geotagged Photos.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

DIMAS S. SOGUTLON, CESO II
Assistant Secretary
Mindanao Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

RAFAEL C. YABUT
Senior Undersecretary
Office of the Secretary