



Republic of the Philippines
Department of Public Works & Highways
OFFICE OF THE SECRETARY
Manila

07 MAY 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the Memorandum dated March 16, 2018 of **DPWH Region IV-B, OIC-Regional Director WILFREDO S. MALLARI**, endorsing the request for approval of **Modification of District Engineer AMELIA B. FAJARDO**, Palawan 1st District Engineering Office, of the project under FY 2018 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No: 300203100287000 Project ID: P00230301LZ Convergence Special Support Program Convergence and Special Support – Construction / Improvement of Access Roads Leading to Declared Tourism Destinations Access Road to Malampaya Sound, Mt. Capuas and San Vicente Long Beach, Bebeladan El Nido, Palawan			UACS No: 300203100287000 Project ID: P00230301 LZ Convergence Special Support Program Convergence and Special Support – Construction / Improvement of Access Roads Leading to Declared Tourism Destinations Access Road to Malampaya Sound, Mt. Capuas and San Vicente Long Beach, Taytay & San Vicente , Palawan		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1 – Construction of Concrete Road 1.6 lane Km	P 12,250.00 / Lane Km	P 19,600	CW1 Construction of Concrete Road 1.215 Lane km	P 16,131.68 / Lane Km	19,600
EAO	-	P 400	EAO	-	P 400
Total:		P 20,000	Total:		P20,000
Justifications: <div><div>1.</div><div>To correct the typographical error in project location from " Bebeladan, El Nido" to "Taytay & San Vicente" since the correct location of the project is within the municipalities of Taytay and San Vicente, Palawan.</div></div> <div><div>2.</div><div>Decrease in physical target from 1.6 lane km to 1.215 lane km due to the following reasons<ul style="list-style-type: none">Huge volume of excavation equivalent to 32,565.00 cu.m.Provision of drainage and slope protection to prevent the soil from erosion</div></div>					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO
Undersecretary for Operations
In Visayas, NCR and Region IV-B

APPROVED / DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN8C02809